```
1020 N. E. Loop 410, Suite 700
San Antonio, TX 78209
Ph : (210) 824-6044 Fax: (210) 824-7656
                                                               RFI
   To: Trent Perkins
                                                                     RFI #: 146
          Parkin Perkins Olsen
                                                                      Date: 6/8/2012
          9330 LBJ Freeway, Suite 1055
                                                                      Job: EB-02 Keller Springs Lofts
          Dallas, TX 75243
                                                                    Phone: 877-777-5115
          Ph: (214)221-2220 Fax: (214)221-2252
 CC: Erik Earnshaw (Beeler Guest Owens Architects)
  Subject: Wall Sheathing at Curved Walls
  Drawing: S1.01
                                                            Spec Section:
  Cost Impact:
                                                         Schedule Impact: 5 days
                                                                                                     Date Required: 6/15/2012
 Under Wood Sheathing Notes, Note 4 calls for two layers of 1/4" sheathing attached to metal studs. Can use regular wood framing in lieu of the metal studs?
  Requested by: David Miller
                  Embrey Builders LLC
 Yes. Wood studs may be used as noted in stud schedule 2/S1.03. Attachment shall be made with # 8 wood screws spaced at 6" on center at all panel edges and 12" on center at intermediate supports. Apply a coat of construction adhesive between layers and stagger panel edges.
  Answered by: Trent Perkins
                                                                           Answered date: June 12, 2012
                 Parkin Perkins Olsen
                                                                                                                        Page 1 of 1
Embrey Builders, LLC
1020 N. E. Loop 410, Suite 700
San Antonio, TX 78209
Ph: (210) 824-6044 Fax: (210) 824-7656
                                                             RFI
  To: Erik Earnshaw
                                                                    RFI #: 170
        Beeler Guest Owens Architects
                                                                    Date: 7/9/2012
        4245 N. Central Expressway
                                                                    Job: EB-02 Keller Springs Lofts
        Suite 300
                                                                  Phone: 877-777-5115
        Dallas, TX 75205
        Ph: 214/520-8878 Fax: 214/520-8879
 CC: Trent Perkins (Parkin Perkins Olsen)
 Subject: Expansion Joints in Plywood Decking
                                                           Spec Section:
  Drawing:
 Cost Impact: None
                                                       Schedule Impact: None
                                                                                                    Date Required: 7/11/2012
 The APA suggests that an expansion joint is placed in "large" floor and roof decks. Please show on the plans where you want us to locate the expansion joints.
  Requested by: David Miller
                 Embrey Builders LLC
  PPO: If sheathing is installed properly, expansion joints are not requitred.
  Answered by:
                                                                          Answered date: July 17, 2012
```

Embrey Builders, LLC

Page 1 of 1