

Item No.	Description	Start	End	Notes
121	Install Fabric Panels	Mon 7/11/05	Fri 7/22/05	118, 120, Schwoabe
122	Touch-up Fireproof @ Connections	10 days		
123	Install Canopy Lighting Fixtures	3 days	Wed 7/20/05	
124	Inst. Canopy Lighting Cont.	4 days	Thu 7/21/05	
125	Pull Canopy Lighting Cables	2 days	Mon 7/25/05	
126	<b>TANK GRATING</b>	71 days	Fri 4/22/05	
127	Order Grating Material	1 day	Fri 4/22/05	
128	Deliver Grating Material	2 days	Mon 5/16/05	127FS+
129	Install Grating Sections	35 days	Wed 7/6/05	128
130	Install Mercury Grating	3 days	Thu 7/14/05	
131	Install Cherry Grating	2 days	Thu 7/19/05	
132	Install Addison Grating	3 days	Mon 7/25/05	130
133	Install Millionaire Grating	3 days	Thu 7/28/05	131
134	Install Stem Grating	3 days	Thu 7/28/05	132
135	<b>FUEL SYST. PIPING</b>	117 days	Thu 4/14/05	
136	INST FUEL SYST. EQUIP.	10 days	Wed 9/28/05	
137	Layout Mercury Fuel Equip.	2 days	Thu 7/14/05	
138	Layout Cherry Fuel Equip.	2 days	Mon 7/18/05	121FS-7
139	Layout Addison Fuel Equip.	2 days	Tue 7/19/05	137
140	Layout Millionaire Fuel Equip.	2 days	Wed 7/20/05	138
141	Layout Stem Fuel Equip.	2 days	Mon 7/25/05	139
142	<b>SET FUEL SYST. EQUIP.</b>	84 days	Thu 4/14/05	
143	Order Fuel Sys Equip	3 days	Thu 4/14/05	
144	Deliver Fuel Sys Equip	38 days	Mon 4/18/05	
145	Order Fuel Sys Valves	4 days	Mon 4/18/05	143FS+
146	Deliver Fuel Sys Valves	4 days	Tue 4/19/05	
147	Set Mercury Fuel Equip.	38 days	Fri 6/3/05	
148	Set Cherry Fuel Equip.	4 days	Mon 7/11/05	143
149	Set Addison Fuel Equip.	4 days	Wed 7/27/05	149FS+
150	Set Millionaire Fuel Equip.	4 days	Thu 7/21/05	137, 144
151	Set Stem Fuel Equip.	4 days	Tue 7/26/05	138, 147
152	<b>INST. MORGAS PIPE &amp; EQUIP.</b>	53 days	Wed 4/20/05	
153	Develop Morgas Fab Isss	2 days	Thu 4/21/05	
154	Order Morgas Pipe & Equip.	1 day	Fri 4/22/05	153
155	Deliver Morgas Pipe & Equip.	1 day	Fri 4/22/05	153
156	Inst. Morgas Pipe & Equip.	3 days	Wed 5/4/05	154FS+
157	<b>INST. LB FUEL SYST. PIPE</b>	9 days	Thu 6/30/05	
158	Order Fuel Sys LB Pipe	1 day	Fri 4/22/05	
159	Deliver LB Fuel Sys Pipe	1 day	Fri 4/22/05	
160	<b>FAB LB FUEL SYST. PIPE</b>	32 days	Wed 5/4/05	
161	Fab & Deliver Mercury LB Pipe	15 days	Fri 7/22/05	158, 147
162	Fab & Deliver Cherry LB Pipe	12 days	Fri 7/29/05	181FS-1
163	Fab & Deliver Addison LB Pipe	15 days	Mon 8/1/05	181FS-1
164	Fab & Deliver Millionaire LB Pipe	15 days	Mon 8/22/05	182FS-1
165	Fab & Deliver Stem LB Pipe	15 days	Mon 8/29/05	183FS-1
166	<b>INST. LB FUEL SYST. PIPE</b>	24 days	Thu 8/18/05	
167	Install Mercury LB Pipe	7 days	Fri 8/12/05	
168	Install Cherry LB Pipe	7 days	Thu 8/18/05	182, 187
169	Install Addison LB Pipe	7 days	Wed 8/24/05	182, 187
170	Install Millionaire LB Pipe	7 days	Wed 8/31/05	183, 188
171	Install Stem LB Pipe	7 days	Thu 9/8/05	184, 189
172	<b>INST. SB WASTE PIPING</b>	7 days	Wed 9/7/05	
173	Install Mercury SB Pipe	4 days	Fri 8/26/05	187FS+
174	Install Cherry SB Pipe	4 days	Wed 8/30/05	188FS+
175	Install Addison SB Pipe	4 days	Wed 9/1/05	189FS+
176	Install Millionaire SB Pipe	4 days	Mon 9/19/05	170FS+
177	Install Stem SB Pipe	4 days	Mon 9/26/05	171FS+
178	<b>FUEL SYST. COATING TOUCH-UP</b>	2 days	Tue 9/27/05	
179	Mercury Coating Touch-up	1 day	Tue 9/27/05	177
180	Cherry Coating Touch-up	1 day	Tue 9/27/05	177, 179
181	Addison Coating Touch-up	1 day	Wed 9/28/05	177, 179
182	Millionaire Coating Touch-up	1 day	Wed 9/28/05	179, 177
183	Stem Coating Touch-up	1 day	Wed 9/28/05	177, 179
184	<b>FUEL SYST. ELEC.</b>	80 days	Mon 6/6/05	
185	Elec. Racks & Panels	22 days	Tue 8/23/05	
186	Inst. Mercury Elec. Racks & Panels	5 days	Tue 8/23/05	
187	Inst. Cherry Elec. Racks & Panels	4 days	Fri 8/26/05	
188	Inst. Addison Elec. Racks & Panels	5 days	Thu 9/1/05	
189	Inst. Millionaire Elec. Racks & Panels	5 days	Fri 9/9/05	
190	Inst. Stem Elec. Racks & Panels	5 days	Fri 9/16/05	
191	<b>ABOVE GROUND CONDUIT</b>	20 days	Fri 8/26/05	
192	Inst. Mercury Above Grnd Conduit	3 days	Tue 8/30/05	
193	Inst. Cherry Above Grnd Conduit	2 days	Wed 8/31/05	
194	Inst. Addison Above Grnd Conduit	3 days	Wed 9/1/05	
195	Inst. Millionaire Above Grnd Conduit	3 days	Wed 9/14/05	
196	Inst. Stem Above Grnd Conduit	3 days	Wed 9/21/05	
197	<b>PULL &amp; TERM. CABLES</b>	20 days	Tue 8/23/05	
198	Pull & Term. Mercury Cables	3 days	Thu 8/30/05	
199	Pull & Term. Cherry Cables	3 days	Wed 8/31/05	
200	Pull & Term. Addison Cables	3 days	Fri 9/9/05	
201	Pull & Term. Millionaire Cables	3 days	Fri 9/16/05	
202	Pull & Term. Stem Cables	3 days	Fri 9/23/05	
203	Install Lightning Protection	4 days	Tue 9/27/05	
204	Fire Protection Specialists	4 days	Wed 7/27/05	
205	<b>FINAL INSP. TEST, COMMISSIONING</b>	23 days	Thu 8/25/05	
206	Submit Testing Procedure	5 days	Wed 8/31/05	
207	Perform Hydraulic Testing	4 days	Thu 9/1/05	
208	Perform Pneumatic Testing	4 days	Thu 9/8/05	
209	Perform System Flushing	4 days	Wed 9/14/05	
210	Perform Electrical Testing	4 days	Mon 9/19/05	
211	Submit Actual Signed Test Data	4 days	Tue 9/20/05	
212		4 days	Mon 9/26/05	

