



FIELD OBSERVATION REPORT

PUBLIC WORKS DEPARTMENT

(972) 450-2871 FAX (972) 450-2837

Post Office Box 9010 Addison, Texas 75001-9010

16801 Westgrove

Inspector: RW Date: 8/12/09 Time In: 7:50

Project Name: Meridian PW No. 2007-15 Time Out: 12:30

General Contractor: ForceCon Superintendent: Wayne

Weather: mostly sunny - high thin clouds Temp: 78°

Equipment & Materials: _____

Observations: Approach @ Airport Pkwy
CMT took sample from end of 2nd truck. Skump 4", 29% air
1st ^{9:30} 60-3, #2 ^{9:40} 60-2 Informed lead man "out of spec - no good"
Told CMT to test air on next truck
#3 - 60-3 9:08 - 46% air Done @ Airport Pkwy
#4 - 60-2 - 9:57 37% air 70 min. from Batch begin Spectrum/Whisper
#5 - 60-11 - 10:30 est. 2.5-3" skump @ approach
#6 - 60-3, 11:50 9.5% AIR Skump 5.5 est. No cylinders
ticket taken by someone @ plant, Finished @ Spectrum

(Rodney Kauri)
Meeting with Pauly Anderson, ForceCon (Clayton Harp), CMT, Tom Penell (FC)
Clay, + me @ 10:00 AM to discuss cement.

Cc: Contractor
Engineer
File

2007-15

Inspector's Signature