
Construction Documents



- Added Temporary 6' chain link fence @ DWU plant.
- Add Communication cable, re-route and tie existing irrigation to new controller, as well as add 13 new 14 ga. Wires for future expansion at DWU pump station.
- Add "Pardon Us" signs facing the hotels/motels.
- Added TXU conduit profiles & stabilized sand backfill.
- Additional Tree Removal
- Changes and holdups on 60" DWU water line.
- Added 8" isolation valve @ the storage building to allow work on the 8" water line to be performed during the day.
- Relocated fence @ storage building (sta 39+50) to allow work on the waterline and hydrant relocation.
- Delete Railroad crossing from contract.
- Relocate 8" water line @ Storage building due to conflict with existing 24" Storm Drain
- Add flow fill @ steel casing to protect pipe (in place of added bituminous coating)
- Change Paint Systems for the Arch and Rail.
- Modify openings on stingers & add PVC conduit as well as J boxes.
- Change all RCP pipe w/ standard tounge and groove joints to a confined grooved joint between stations 0+68 to 6+00.
- Modification of rebar connections for the U-beams on span #9.
- Relocation of 12" waterline which is in conflict with lines A&B @ Surveyor.
- Furnish one portable Changeable message board.
- Relocate irrigation line outside proposed construction limits @ courtyard Suites.
- Relocation of Inlet A-1 to the existing Drainage Flume
- Delayed moving low profile barrier from phase I to phase II due to TXU not meeting schedule.
- Redesign MSE wall #3 due to cross sections on the paving did not match wall drawings.
- Redesign Manholes @ line A Sta 18+70 and line B Sta 19+01 from a Manhole w/ a riser to a flat top manhole.
- Modify bottom of 9x5 box culvert to allow for elevation of existing gas line.
- Redesign parking lot Concrete to 6" from 10"
- Modify 10x6 box culvert @ Surveyor to avoid existing 24" waterline.
- Added Corrugated Metal Pipe and Drainage system to provide drainage to existing properties along MSE wall.
- Added dirt mounds @ TXU conduits to existing buildings to get the proper ground cover.

- Added two Lateral tie-ins @ RCB after RCB was already placed.
- .Added 450 LF of 6" Curb & Gutter to control storm water.
- Added Taps and Irrigation work at Surveyor, Midway, Comfort Suites and Addison Road.
- Addition of locating 8" Valve and replacement of Driveway Concrete @ Comfort Suites.
- Wall Mounted Luminare type change on wall 3 &4
- Change in Trough Drains from Maximum 1' depth to 4' depth.
- Added closure pour @ RCB Line "B" @ Midway due to existing pipe not being at tie-in location.
- Extension of MSE wall #2 due to substantial grade difference between roadway and existing parking lot.
- Swap Stingers @ Bent #9 due to deck blocking access holes on stingers.
- Demo existing SBC manhole to allow placement of 12" sanitary sewer
- Provide Police escort for beams.
- Delay due to TXU work on lines @ Midway holding up Beam Placement..

RFI's

- Missing horizontal alignment information for PI, PC, PT, ETC Coordinates.
- Missing ROW Coordinate or station & offset information in the following areas.
 - o North side from station 60+75 to 62+73.88 (sheet 16)
 - o South side from station 60+75 to 63+50.88 (sheet 16)
 - o North side from station 66+47.29 to 76+17 (sheet 16+17)
 - o South side from station 74+51 to 78+32.69 (sheet 17) including bent point at approx station 77+45.
- Missing cross slopes information from Station 66+85 to 85+50 (Sheet 48 to 51).
- Missing information on the limits of the brick yard excavation.
- Incorrect ROW information @ stations 74+20.41 to 87+76.65 (sheets 17 to 19).
- Discrepancies in offsets of retaining walls 1 & 2.
- Incorrectly detailed diameter of steel guide pipe for cylindrical socket on bridge cables.
- Request for information on the bronze monument.
- Discrepancies in the removal of existing concrete at the Rink. (Sheets 24, 59 & 63
- Discrepancies in the DWU line of mounting a 6" valve onto a 12" flange.
- Discrepancy in the plans and specifications as to which version of the NTCOG is to be used.
- Problem with median curb grades causing large undulations in the roadway profiles.
- Need alignment information on longitudinal weld for the Arch.
- Addition of drop bowl assemblies at the sanitary sewer drop manholes.
- Missing detail for grouted Riprap at inlets and headwalls.
- Clarification of bent 9 and 10 dimensions.
- Clarification of bent 9 beam seat elevations.
- Discrepancies in beam seat elevations on bents 9,10 &13.
- Adding "Town of Addison" logo to the Manhole covers.

- Clarification of bearing seat thickness.
- Clarification on the 1" conduit @Columns 8 & 11
 - o Is the conduit externally mounted.
 - o If the conduit is poured in the column does it need to be RMC or PVC
- Unavailable 790 kip strand.
- Conflict between SBC phone lines and Retaining wall #2
- Clarification of Tie-In for 4" tree well subdrains.
- Realignment of 10" line "B" sanitary sewer from sta 11+52.57 to 13+60
- RCP pipe orientation in casing pipe, lines C and lateral A-13.
- Change in dimension for bents 9 & 10.
- Conflict with 10" air release manhole and the proposed roadway paving.
- Conflict between lateral B-7 and DWU 60" waterline (2nd go around)(RFI 40).
- Conflict between 10" Sanitary Sewer line and 16" Water line @ Midway Rd.
- Changes to Trenched Footings going from 2' thick to 3" thick due to minimum cutting bar width of trencher's capable of cutting to required depth.
- Relocation of electrical and irrigation sleeves to avoid obstructions.
- Information on specified voltage for the street and lighting circuits.
- Revised grading and change in throat elevation of the y-inlet for lateral B-8.
- Conflict with the drainage from Bullough/Lykos parking lots to inlet A-4A.
- Clarification that conduit run A-2 is routed in the south T-4 Rail. (Neg)
- Confirm that wall offsets are to face of coping not face of wall.
- Addition of joint filler between the structural retaining wall and the MSE retaining wall.
- Conflict between the abutments and MSE wall panels due to the cantilever portion
 of the abutment is in the way of the panel.
- Relocation of Sanitary Sewer Manhole in Midway Blvd.
- Conflict between existing railroad crossing grades and the roadway profile grades of 4 inches in some areas.
- Confirmation of grout thickness between the arch plate and the bolt template.
- Provide information on the location and routing of power sources for load distribution centers (LDC) A @ bent 11 & (LDC) B @ bent 8.
- Clarification of anchor bolt location in MOD A T-4 Rail. Rebar appeared to be outside the rebar cage.
- Relocation of street lighting from the MSE wall to the T-4 rail resulted in conduit run under the T-4 Rail.
- Proposal to adjust street lighting to coordinate with T-4 anchor bolt layout.
- Review of pennant to picket tack welds requested by manufacturer.
- Confirmation of dimensions of slab blister (sheet 285).
- Relocation of Inlet A-6A because it was originally on high side of roadway.
- Provide information on location of conduit for Luminaries on Wall RW4.
- Relocation of 8" water Main and Valve from under wall #4.
- Missing approach slab details.

Arapaho Bridge 6-17-05 10:30am

Name		Phone No.
1. Nancy Cline	Addison	(972) 450-287)
2, Steve Chutchian	TOWN OF ADDISON	972-450-2886
MG Movassaghi	Engineer	817 680 4272
DANIEL J. FLER	ENGINEER (HOTO)	972-661-5626
Andrew Schnamann	Archer Western	972-361-0062
MICHAEL PETTIT	N N	817-401-4611
Luny NIEWANDER	ToA	972 682 28100
Cuff Hore	URS	972.406.6250
Guy Van Baulen	HNTB	214-317-8274
Jemy Holder	HNTB	972-661-5626
RENE TULLER	HNTB	11
Chris Langford	Acher-Western	(972) 361-0062 11 11 11
Ben Hi THERES	AW:	11 11 4

Jenny Nicewander

From: Schneemann, Andrew [aschneemann@walshgroup.com]

Sent: Thursday, February 03, 2005 8:36 AM

To: Guy Van-Baulen

Cc: Daniel Filer; Good, Donald; Jenny Nicewander; Langford, Chris; Withered, Ben

Subject: RFI 64 - Joint Seal at CIP Retaining Wall

Guy

Attached is RFI 64 concerning the joint between the MSE wall and the CIP Structural Wall. In conversation with HNTB and the Town of Addison, We discussed the possibility of water entering the key way that the MSE wall seats in and causing long term damage. This Extra Work if acceptable would be at the expense of the Owner.

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

REQUEST FOR INFORMATION			PROJECT No.	Arapaho Phase III
RFI # 64			Date :J	anuary <u>28, 2005</u>
HNTB 5910 W. Plano Parkway, Ste 200 Plano, Texas 75093 Guy Van Baulen			Archer Western Co	ontractors, Ltd.
Sealing Joint between Structural Wall and the MS Wall	SE Civil			
Unknown Unknown		Unknown	Unknown	Unknown
are in the state of the state o		医落理 冷酷器	有限的部 型	
Please review the attached sketch, product data and Tx	Dot Spec Item 433.			
Archer Western has discovered in reviewing the connect be the MSE wall. Archer Western proposes to fill the outer jok MSE wall to move as needed and minimize water from ente	at between the MSE wall a	ining wall and the MSE and the structural wall v	Retaining Wall that there is with a class 5 TxDot Joint St	nothing to keep water out of the block out for sal. We believe that this will allow for the
Is this acceptable?				
	•			
				#
	-0.000			
		品加多种亚特热		

RF1 64

433.1 to 433.2

YTEM 433

JOINT SEALANTS AND FILLERS

- 433.1. Description. This Item shall govern the material requirements for joint sealants, backing materials and joint fillers.
- 433.2. Materials. The materials for this item shall conform to the following:
- (1) Joint Sealant Materials. Joint sealant material shall be the class indicated on the plans or in the governing specifications. The various classes of sealant described herein shall be in accordance with Departmental Material Specification D-9-6310. Copies of specification D-9-6310 are available from the Texas Department of Transportation, Director of Materials and Tests, 125 E. 11th Street, Austin, TX 78701-2483.
- (2) Storage. Class 1 and 2 scalants shall be stored at temperatures between 40 F and 100 F. Class 4 and 5 scalants shall be stored in scaled containers at a temperature of 100 F or below and the material must be used within two (2) months of receipt on the project.
 - (3) Classes of Joint Sealants.
- (a) Class 1. Two Component, Synthetic Polymer, Non-sag. The components shall be proportioned and mixed in accordance with the manufacturer's recommendations.
- (b) Class 2. Two Component, Synthetic Polymer, Self-leveling. The components shall be proportioned and mixed in accordance with the manufacturer's recommendations.
- (c) Class 3. Hot Poured Rubber. This sealant shall be a rubber asphalt compound which when heated shall melt to the proper consistency for pouring and shall solidify on cooling to ambient temperatures.
- (d) Class 4. Non-sag Low Modulus Silicone. The material shall be a single component formulation not requiring addition of a catalyst.
- (e) Class 5. Self-leveling Low Modulus Silicone. The material shall be a single component formulation not requiring addition of a catalyst.

- (f) Class 6. Preformed Joint Sealant (PJS). The preformed joint sealant shall be an extruded elastomeric material having a multi-channeled shape.
- (g) Class 7. Self-leveling, Rapid Curing, Low Modulus Silicone. The material shall be a two component, rapid curing, self-leveling, low modulus formulation. The components shall be proportioned and mixed in accordance with the manufacturer's recommendations.


The size shown on the plans shall be the nominal width of the scalant. The uncompressed depth of the scal shall be equal to or greater than the width.

All preformed joint sealants installed by the Contractor shall have been prequalified for compliance with the requirements. Each size and configuration of seal produced by a manufacturer must be approved by the Engineer prior to use on Department projects. For a sealant manufacturer to prequalify and obtain approval of a sealant, detailed dimensions and configuration of each size of sealant and certified test results indicating compliance with Departmental Material Specification D-9-6310 and any requirements shown on the plans and specifications shall be submitted to the Engineer.

Submission shall be done sufficiently in advance of work to allow for testing and evaluation of the material.

The Engineer will confirm by visual inspection that the sealant proposed for installation is the same size, configuration and manufacture as shown on plans. The Engineer will examine the sealant for any undue distortions, such as dissymmetry, warping, thick webs or uneven width which are likely to impair the performance of the joint. If the magnitude of the distortions are sufficient to create doubt as to the performance of the sealant, the Engineer may direct that the sealant be replaced or that samples representing the worst of the lot be subjected to further testing to verify their performance.

(4) Backer Rods and Backing Materials. These materials shall be capable of holding the fluid scalant in open joints in place. In all cases, these materials shall be of such a type that will not bond to the scalant. The backing materials shall meet the requirements of the scalant manufacturer. They shall be compressible type materials, such as closed-cell, resilient



Product Information

Silicone Sealants

DOW CORNING

Dow Corning® 888 Silicone Joint Sealant

FEATURES

- Easy to use
- All-temperature gunnability
- · Unprimed adhesion
- · Seals irregular surfaces
- · High movement capability
- Low modulus
- · Fully elastic
- Resilient
- Good weatherability
- Fast cure typically tack-free surface in one hour or less
- · Long-life reliability

COMPOSITION

 One-part, cold-applied silicone that cures to a durable, flexible, lowmodulus silicone rubber joint seal Low-modulus silicone sealant for new and remedial joint sealing applications in Portland cement concrete

APPLICATIONS

 Sealing transverse contraction and expansion joints, longitudinal, center line and shoulder joints in Portland cement concrete (PCC)

TYPICAL PROPERTIES

Specification Writers: Please contact your local Dow Corning sales office or your Global Dow Corning Connection before writing specifications on this product.

Test	Unit	Result
As Supplied		
Color		Gray
Flow, Sag or Slump		Nil
Extrusion Rate	grams per minute	90-250
Specific Gravity	-	1.450-1.515
Skin-Over Time, at 25°C (77°F)	minutes	10
Tack-Free Time, at 25°C (77°F)	minutes	60
Cure Time, at 25°C (77°F)	days	7-14
Full Adhesion	days	14-21
As Cured – after 7 days at 25°C (77°F) and	50 percent RH	
Elongation, minimum	percent	1200
Modulus, at 150 percent elongation,		
maximum	psi (kPa)	45 (310)
Durometer Hardness, Shore A	points	15-25
Joint Movement Capability,	•	
+100/-50 percent, 10 cycles		No failure
Adhesion to Concrete, minimum elongation	percent	+500

DESCRIPTION

Dow Corning® 888 Silicone Joint Sealant can be used as the original sealant in new concrete construction or as a remedial or repair sealant in old construction. In new construction, it provides the extra insurance needed if all the "shrink" or contraction cracks do not occur during the initial "weakening" step. Thus, two or three concrete lengths act in unison, stressing a sealant two or three times the design dimensions or movement.

Because of its low-modulus characteristics and good extension/compression recovery (+100/-50 percent of original joint width), Dow Corning 888 Silicone Joint Sealant gives outstanding performance in highway, airport and bridge joints in which high movement occurs.

Highway concrete contraction/ expansion joints are generally sealed to prevent erosion of pavement subbase and/or corrosion of metal tie bars embedded in the concrete. Such corrosion results from water and deicing chemicals entering the joints at the pavement surface.

Sealing of highway joints also prevents spalling and breakage of concrete along the slab edge, which occurs when noncompressibles (dirt, stones and/or ice) are forced into or form in the joint.

For use in repair or remedial applications where other joint sealing materials have failed hecause of excessive movement or poor weatherability, *Dow Corning* 888 Silicone Joint Sealant can be used to seal irregularly shaped and/or spalled joints. Thus, the joints do not need reforming before sealing. These joints should be dry and free of all old sealing compounds.

Benefits

- Easy to use one-component, coldapplied, ready-to-use as supplied; no mixing required; dispensed directly from bulk container into joint by hand or with an airpowered pump.
- All-temperature gunnability consistency is relatively unchanged over normal installation temperature range.
- Unprimed adhesion primer is not required for bonding to PCC. For optimum adhesion, the surface must be clean, dry and frost-free.
- Seals irregular surfaces can be used to seal joints where spalls have occurred, provided adequate contact is made between sealant and substrate.
- High movement capability the sealant will perform in a continuous joint movement of +100/-50 percent. In new construction, it will take the 25 percent movement of each of two or three slab lengths working in unison before all the "shrink" or contraction cracks occur.
- Low modulus the sealant stretches 100 percent in the joint with very little force. This places very little strain on the bond line or joint wall, which maximizes the probability of a successful seal with continuous joint movement. Joint movement caused by temperature, traffic and faulting requires a sealant that does not strongly resist stress and/or shear.
- Fully elastic the sealant can be stretched to 100 percent or compressed to 50 percent of the joint

bond width and held there. When released, it will recover 95 percent or greater of the original dimension. The extension and/or compression can be repeated many times and the scalant will resume its original shape without splits or cracks. Thus, when properly installed in a highway contraction joint, it does not "pump" out of the joint during compression. Nor does it split, crack or lose adhesion during extension.

- Resilient once cured, the sealant prevents stones and other noncompressibles from entering the joint by "squeezing" them out as soon as the force pushing these noncompressibles into the sealant is removed.
- Good weatherability its 100 percent silicone rubber is virtually unaffected by sunlight, rain, snow, ozone or temperature extremes.
- Fast cure typically, the sealant will have a tack-free surface in one hour or less. With this fast cure and recessed joint design, the road ean be opened soon after sealing in most applications.

 Long-life reliability – under normal conditions, cured sealant stays rubbery from -45 to 149°C (-49 to 300°F) without tearing, cracking or becoming brittle.

Applicable Standards

Meets and/or exceeds ASTM D 5893-96 "Standard Specification for Cold Applied, Single Component, Chemically Curing Silicone Joint Sealant for Portland Cement Concrete Pavements," Type NS (Non-Sag). In addition, the Federal Aviation Administration has published the "FAA Engineering Brief 36 — Silicone Joint Sealants." This publication approves the use of these materials in airfield situations.

Meets and exceeds both Federal Specifications TT-S-001543A Class A (one-part silicone sealants) and TT-S-00230C Class A (one-component sealants) that were written for construction sealants requiring extremely high movement capability. Also meets Canadian Specification 19GP9 Type I and approximately 41 Department of Transportation (DOT)


Figure 1: Good Joint Design







SHALLOW CUT JOINT FOR NEW CONSTRUCTION



DESIGN IF GRINDING IS ANTICIPATED

- 1. Joint width wide enough to accommodate movement. (For additional information on joint width, see papers by Spella and Klosowski, "Silicone Sealants for Use in Concrete Construction," Vol. 1, No. 1, American Concrete Institute, SP-70, 1981; J.B. Cook, "Construction Sealants and Adhesives," Wiley-Interscience, 1970; and J.M. Klosowski, "Scalants in Construction," Marcel Dekker, 1989.)
- 2. Joint sawed deep enough to allow backer rod/sealant placement and space for pumping of old sealant compounds, NOTE: This applies to standard joints only; void space beneath backer rod in new construction is not needed.
- 3. Proper backer rod placement to prevent three-sided adhesion.
- 4. Sealant installed to proper depth and width.
- 5. Scalant tooled 1/4 to 1/2 inch (6 to 13 mm) below pavement surface.
- Depth of lowest slab determines the amount of recess required if grinding is anticipated; once grinding is complete, the scalant will have proper recess below the pavement surface.

Table I: Recommended Backer Rod Installation (Shallow Cut)

Measured in Inches						
Joint Width	1/4"	3/8"	1/2"	3/4"	1"	2"
Recessed Below Surface Sealant Thickness Backer Rod Diameter	3/8" 1/4" 3/8"	3/8" 1/4" 1/2"	3/8" 1/4" 5/8"	3/8" 3/8" 7/8"	3/8-1/2" 1/2" 1'/4"	3/8-1/2" 1/2" 2'/1"
Total Joint Depth	1-11/e**	11/8-11/40	11/4-13/8"	15/8-[3/4"	21/4-23/4"	21/2-23/4"
Measured in Millimeters Joint Width	6 mm	9 mm	13 mm	19 mm	25 mm	51 mm
Recessed Below Surface Sealant Thickness Backer Rod Diameter	9 mm 6 mm 9 mm	9 mm 6 mm 13 mm	9 mm 6 mm 16 mm	9 mm 9 mm 22 mm	9-13 mm 13 mm 32 mm	9-13 mm 13 mm 64 mm
Total Joint Depth	25-29 mm	29-32 mm	32-35 mm	41-44 mm	57-60 mm	64-67 mm

'On road surfaces where grinding is planned at a later date, the scalant and backer rod abould be installed so that scalant is approximately 3/8 inch (9 mm) below the toad surface after grinding is complete. An additional small amount should be added to allow for surface imperfections on the bottom and to provide room for old scalant to pump up from below during rehabilitation work in the surranter months.

specifications that require a lowmodulus sealant with high movement capability.

HOW TO USE

Please refer to the *Pocket Installation* Guide for additional information on applications, preparation and installation information.

Low-modulus Dow Corning 888
Silicone Joint Sealant easily withstands extreme joint movement when
properly applied. The sealant will
withstand 100 percent extension and
50 percent compression of the original
joint width. However, the recommended joint movement design is for
±25 percent (50 percent total) and not
at the sealant limits. This difference
ensures a successful seal when job site
joint widths are different than
designed widths. Therefore, the joint
design dimensions should be less than
the ultimate sealant capability.

A thin bead of silicone sealant will accommodate more movement than a thick bead. Dow Corning 888 Silicone Joint Sealant should be no thicker than 1/2 inch (13 mm) and no thinner than 1/4 inch (6 mm). Within these limits, the sealant width-to-depth ratio should be 2:1.

In all cases, the scalant must be recessed below the pavement surface at least 3/8 inch (9 mm) with 1/2 inch (13 mm) recess being acceptable in

wider joints (see Table I). Consideration should also be given to other possible road-working operations, such as diamond-grinding of the surface. Activities of this type would require the sealant bead to be recessed even deeper.

Dow Corning 888 Silicone Joint Sealant is a nonsag sealant. This allows its use in vertical curb joints as well as horizontal joints.

Being a non-leveling sealant,

Dow Corning 888 Silicone Joint

Sealant must be "tooled" to ensure
good contact and adhesion as well as
to control sealant depth and provide a
recessed surface. Several devices can
be used for tooling. Among the
simplest and easiest to obtain is the
expanded closed-cell polyethylene
foam backer rod, which must be larger
than the joint width.

In new construction where the joint is a new cut, a shallow cut is recommended where the backer rod is placed on the "shelf" or bottom of the joint (see Figure 1). Recommended depths are shown in Table I. This design provides a firm support for sealant tooling, making the sealant easier to install, and further ensures good sealant/concrete contact. A shallow cut design also saves saw blades and time.

In repair work where previous sealing materials have been of a joint filling type rather than a joint sealing type, or where the joint is not broadened by sawing, a standard joint design is recommended in which the backer rod is slightly above the shelf. Extra space (1/4 to 1/2 inch [6 to 13 mm]) between the bottom of the backer rod and shelf should be provided to allow for possible "pumping" of old joint filling material from the bottom of the joint. It is recommended that care be given to selection of proper oversized backer, so that a firm tooling support is obtained (generally 1/4 inch [6 mm] larger than the joint works quite well).

Dow Corning 888 Silicone Joint
Sealant is part of a system that must
include the proper backer rod and
proper installation procedures. The
backer rod must be expanded closedcell polyethylene foam. Where irregularly shaped joints exist, backer rod
that is open-cell with an impervious
skin is recommended to ensure a tight
fit. Several other back-up materials
(paper, fibrous ropes and open cell
foam) are available, but have proven to
be unacceptable. There are several
manufacturers of closed-cell polyethylene foam and any may be used.

Please refer to the *Pocket Installation* Guide for more information on applications, preparation and installation information.

HANDLING PRECAUTIONS

PRODUCT SAFETY INFORMATION REQUIRED FOR SAFE USE IS NOT INCLUDED IN THIS DOCUMENT. BEFORE HANDLING, READ PRODUCT AND MATERIAL SAFETY DATA SHEETS AND CONTAINER LABELS FOR SAFE USE, PHYSICAL AND HEALTH HAZARD INFORMATION. THE MATERIAL SAFETY DATA SHEET IS AVAILABLE ON THE DOW CORNING WEBSITE AT WWW.DOWCORNING.COM, OR FROM YOUR DOW CORNING REP-RESENTATIVE, OR DISTRIBUTOR, OR BY CALLING YOUR GLOBAL DOW CORNING CONNECTION.

USABLE LIFE AND STORAGE

When stored in original, unopened containers between 0°C (32°F) and 32°C (90°F), Dow Corning 888 Siliconc Joint Sealant has a shelf life of 12 months from date of manufacture. Keep containers tightly closed. Refer to product packaging for "Use By Date."

PACKAGING

Dow Corning 888 Silicone Joint Sealant is supplied in 29-fl oz (857-mL) disposable cartridges, 4.5-gal (17-L) bulk pails, and 50-gal (189-L) bulk drums.

LIMITATIONS

Dow Corning 888 Silicone Joint Sealant is not recommended for conditions where continuous water/ moisture exposure is expected. It should not be applied in totally confined spaces where the sealant is not exposed to atmospheric moisture. The sealant should never be applied to wet or damp concrete or installed during inclement weather. New concrete should be allowed to cure and dry for at least 7 days of good drying weather. For each day of rain that occurs during that period, an additional day should be added to the 7-day drying time. For "Fastrack" or high early concrete mixes, please contact your Dow Corning Technical Service Representative.

The sealant bead should be recessed below the pavement surface to prevent abrasion from traffic and snow removal equipment.

The adhesion to substrates other than PCC should be checked before performing full-scale sealing. Contact your Dow Corning Technical Service Representative.

This product is neither tested nor represented as suitable for medical or pharmaceutical uses.

HEALTH AND ENVIRONMENTAL INFORMATION

To support customers in their product safety needs, Dow Corning has an extensive Product Stewardship organization and a team of Product Safety and Regulatory Compliance (PS&RC) specialists available in each area.

For further information, please see our website, www.dowcoming.com, or consult your local Dow Corning representative.

LIMITED WARRANTY INFORMATION – PLEASE READ CAREFULLY


The information contained herein is offered in good faith and is believed to be accurate. However, because conditions and methods of use of our products are beyond our control, this information should not be used in substitution for customer's tests to ensure that Dow Corning's products are safe, effective, and fully satisfactory for the intended end use. Suggestions of use shall not be taken as inducements to infringe any patent.


Dow Corning's sole warranty is that the product will meet the Dow Corning sales specifications in effect at the time of shipment.


Your exclusive remedy for breach of such warranty is limited to refund of purchase price or replacement of any product shown to be other than as warranted.


DOW CORNING SPECIFICALLY DISCLAIMS ANY OTHER EXPRESS OR IMPLIED WARRANTY OF FITNESS FOR A PARTICULAR PURPOSE OR MERCHANTABILITY.


DOW CORNING DISCLAIMS LIABILITY FOR ANY INCIDEN-TAL OR CONSEQUENTIAL DAMAGES.


















July 20, 2005

HNTB 5910 W Plano Parkway Plano, Texas 75093 Attn: Guy Van-Baulen

RE: Lane Closures

Dear Guy:

Archer Western requests that the Town of Addison considers the utilization of daytime lane closures on Midway Road, for the forming and placing of diaphragms on span # 9 of the Arapaho Bridge as well as decking work.

The lane closures are needed to assure the safety of the public as well as A/W employees while placing formwork and concrete over the Midway traveling traffic.

The times and dates are as realistic as I can predict at this time.

The Town is guaranteed that no closure will be set or left in place that is not necessary.

A/W requests that the closures be allowed at the off peak hours of 9:00 AM to 4:00 PM. We have had an occasional lane closure during these hours and the impact to the public is minimal.


The schedule of the closures will consist of the following; Northbound Midway various lanes 7-25 thru 8-9 Southbound Midway various lanes 7-26 thru 8-19


Messages boards will be used to forewarn the traveling public.

T.C.P attached

Don Good

Project Superintendent







HNTB CORPORATION

July 20, 2005

HNTB 5910 W Plano Parkway Plano, Texas 75093 Attn: Guy Van-Baulen

RE: Lane Closures

Dear Guy:

Archer Western requests that the Town of Addison considers the utilization of daytime lane closures on Midway Road, for the forming and placing of diaphragms on span#9 of the Arapaho Bridge as well as decking work.

The lane closures are needed to assure the safety of the public as well as A/W employees while placing formwork and concrete over the Midway traveling traffic.

The times and dates are as realistic as I can predict at this time.

The Town is guaranteed that no closure will be set or left in place that is not necessary.

A/W requests that the closures be allowed at the off peak hours of 9:00 AM to 4:00 PM. We have had an occasional lane closure during these hours and the impact to the public is minimal.


The schedule of the closures will consist of the following; Northbound Midway various lanes 7-25 thru 8-9 Southbound Midway various lanes 7-26 thru 8-19


Messages boards will be used to forewam the traveling public.

T.C.P attached

Don Good

Project Superintendent







July 19 2005

Town of Addison 16801 Westgrove Drive Addison, Texas 75001 Attn: Mr. Steve Chutchian

RE:

Town of Addison

Span #9 Structural Analysis

Dear Steve:

Archer Western Contractors has proceeded per your request and direction with a structural analysis of the bridge components at span #9. As requested by the URS letter dated June 17, 2005 and furthered by Steve Hages of HNTB in the meeting on June 17, 2005, Archer Western Contractors will provide a step by step analysis for the entire structure.

Archer Western Contractors has obtained the services of Janssen & Spaans Engineering to perform the structural analysis as requested. Their proposal for engineering services is approximately \$45,000 and a time schedule of 6-8 weeks to complete the analysis.

Archer Western Contractors believes that the structural analysis is beyond the scope of the contract plans and specifications. The contract plans state "The contractor shall submit for review and approval to the engineer, calculations of the influence of his erection sequence, loads and details on the structure, in accordance with the project specifications". Archer Western Contractors have reviewed the project specifications and does not find where a structural analysis of each bridge component is required by the specifications.

Archer Western Contractors respectfully requests a change order for this work and the additional days. The final amount to be forwarded at a later date.

If you require additional information, please contact me at 817-640-3898 or 817-401-7202.

Sincerely

Ben Withered Project Manager

Cc: Don Good

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

July 18, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW0104

Subject:

Revised Grades Addison Parking Lot

Request

Please Reference the response to RFI 94 and attached drawing

Archer Western has received and reviewed grades for the Addison road parking lot and discovered the parking lot will still hold water in one corner. The pipe and inlet are already installed. Please review the attached information and provide Archer Western with a solution.

Please provide this information as soon as possible as not to delay the project.

Response/Action Taken:

In response to your RFI #104, Please find attached a sketch showing the raise the top of curb and gutter at the Northwest corner of the future Addison Parking Lot. See attached sketch SK-1

By:

Guy Van Baulen, EIT

HNTB Corporation

Cc

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Date: July 18, 2005

Archer Western Contractors, Ltd. 2121 Avenue "T" Suite 103 Arlington, TX 76006



Request for Information Response

July 18, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW0106

Subject

Revised MBNA Parking Lot

Request

Please Reference the attached Sketch

Archer Western discovered that the Oncor power pole for Absolute Systems was not installed in the plan location. A dirt mound is to be installed over the buried conduit form the Oncor power pole to provide adequate cover over the conduit. The location of the mound will interfere with the proposed parking lot. Through field discussions with HNTB, Archer Western was directed to reconfigure the parking lot to miss the mound.

Please confirm the attached changes to the MBNA parking lot configuration.

Response/Action Taken:

In response to your RFI #106. This is confirming that Archer Western was given the approval to relocate an additional parking lot from the west end of the head on parking to the north and make prevision for it at the east end of the lot to allow for the required clearance for the Oncor conduit. See revised attached sketch which was previously issued on June 14, 2005.

By:

Guy Van Baulen, EIT


HNTB Corporation

Date: July 18, 2005

Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation



Telephone (972) 361-0064 Facsimile (972) 361-0065 www.hntb.com

dot BTMH

25768- Arapaho Road - Phase III

VIA

Hand Delivered

Date

July 14, 2005

Letter of Transmittal To:

Steve Chutchian Town of Addison

P.O. Box 9010

16801 Westgrove Drive Addison, TX 75(KH

Regarding:

Shop Drawing Submitals

HRTB

We are for	varding	to	You:
------------	---------	----	------

 Fslimales		rlans	 Prinis
 Reports	<u> </u>	Shop Drawings	 Samples
 Change Order		Disk	 Copy of Letter
 Eack	*************************	Cihe	

tt of Copies	Drawing #	Last Dated	Cođ≘	Description
2	Sulmittal # 68.1	6/28/05	#	Irrigation Controller – Make Corrections Noted
2	Submittal # 69.1	6/28/05		Mini Clik II Rain Sensor – Amend and Resubmit
2	Submittal # 70.1	6/28/05		Rain Bird 1800 Series Sprinkler Head - Amend and Resubmit
2	Submittal # 71.1	6/28/05	İ	PVC Risers (SCH 80) - Make Correction Noted
2	Submittel # 72.1	5/28/05		Control Wires - No Exception Taken
2	Submittal # 73.1	0/28/05		Solvent Weld PVC – No Exception Taken
2	Submittel # 74.1	รเวลเกร -	1	Ball Valves - Nn Exception Taken
2	Submittel + 75.i	6/28/05		Master/Station Valves - No Exception Taken
7	Submittal # 76.1	6/28/05		Jumbo Box - No Exception Taken
2	Submittal # 77.1	GOZRIOS		Round Box - No Exception Taken
2	Submittal # 78.1	6/28/05	<u> </u>	Quick Connect Valve - Amend and Resubmit
2	Submittel # 79.1	5/28/05		Roto Sprinkler Heads – No Exception Taken
2	Submittal #83.1	6/28/05		Double Check Valve - No Exception Taken

These ere transmitted:

	For approval		As requested		Copies for distribution
X	For your use	X	Resubmit		For Review & comment
***************************************	Return		Copies for review	X	No exception taken
	Corrected prints		Submit	X	Amend and resubmit
		α	1	X	Make corrections note:

Please note:

By: Guy Van Baulen, EIT

Copy to: file

Telephone (972) 361-0064 Facsimile (972) 361-0065 www.hntb.com

Make corrections noted

HNTB Job # 25768 - Arapaho Road - Phase III VIA Hand Delivered Date: July 6, 2005 HNTB To: Steve Chutchian Letter of Town of Addison **Transmittal** P.O. Box 9010 16801 Westgrove Drive Addison, TX 75001 Regarding: Shop Drawings/ Catalog Cuts Submittals We are forwarding to your X Prints Estimates Plans Reports **Shop Drawings** Samples Change Order Disk Copy of Letter Book Other # of Copies Drawing # **Last Dated** Code Description 6/28/05 Roadsaver Silicone SL - Primate/Crafco (Silicone Joint Compound) 2 Submittal 81.1 HBR Backer Rod - Primate/Nomaco (Backer for pavement joint) 2 Submittal 82.1 6/28/05 1 Pages 1 to 6 5/16/05 Prequalified Joint Sealers - TXDOT These are transmitted: Copies for distribution For approval As requested For your use Resubmit ✗ For Review & comment Return Copies for review No exception taken Amend and resubmit **Corrected prints** Submit

Please note:

By: Guy/Van Baulen, EIT

Copy to: File

ARCHER WESTERN CONTRACTORS, LTD.

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

FAX: (817) 640-8734



Attr: Guy Van-Baulen Submittal Specification Reference: Addison Description of Submitted Item: HBR Backer Rod Manufacturer/Sub/Supplier: Primate / Nomaco Related Section / Drawings: Addison Additional Comments: Backer Rod for the CRCP Paving Joints Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors Ltd Archer Western Contractors Ltd			SUBMI	TTAL		
To: HNTB / Town of Addison 16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen Submittal Specification Reference: Description of Submitted Item: HBR Backer Rod Manufacturer/Sub/Supplier: Primate / Nomaco Related Section / Drawings: Addison Additional Comments: Backer Rod for the CRCP Paving Joints Engineer's Stamp "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated."	Date:	June 28, 2005		Submittal # :]
Addison, Texas 75001-8010 (972) 450-2886 Attn: Guy Van-Baulen Submittal Specification Reference: Manufacturer/Sub/Supplier: Primate / Nomaco Related Section / Drawings: Addison Addison Addison Manufacturer/Sub/Supplier: Primate / Nomaco Related Section / Drawings: Addison Engineer's Stamp Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Cortract in all respects, except as otherwise indicated." Archer Western Contractor's Ltd	То:					- -
Description of Submitted Item: HBR Backer Rod Manufacturer/Sub/Supplier: Primate / Nomaco Related Section / Drawings: Addison Additional Comments: Backer Rod for the CRCP Paving Joints Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors Ltd.	Attn:	Addison, Texas 75001-9010 (972) 450-2866	Project:	Arapaho Road Phase III		# 204059 neer: HNTB
Manufacturer/Sub/Supplier: Primate / Nomaco Related Section / Drawings: Addison Additional Comments: Backer Rod for the CRCP Paving Joints Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors Ltd	Subm	ittal Specification Reference:		Addison		
Related Section / Drawings: Additional Comments: Backer Rod for the CRCP Paving Joints Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors Ltd.	Descr	iption of Submitted Item:	HBR Backer Rod			
Additional Comments: Backer Rod for the CRCP Paving Joints Contractor's Certification Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors Ltd.	Manui	acturer/Sub/Supplier:	Primate / Nomaco			
Contractor's Certification Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise ndicated." Archer Western Contractors Ltd.	Relate	d Section / Drawings:		Addison		
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors Ltd.	Additi	onal Comments:	Backer Rod for the CRC	P Paving Joints		
that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors Ltd.	C	ontractor's Certification	1	Engine	er's Stamp]
Contract in all respects, except as otherwise indicated." Archer Western Contractors, Ltd.	-	·		:		
Archer Western Contractors, Ltd.	Contra	ct in all respects, except as otherwise				
Sign:	muscas					
Print Name: Andrew Schneemann	_	Call				
Fitte: Asst. Project Manager						
Reviewed by: Andrew Schneemann Date: June 28, 2005						

Сору:	File

BACKER ROD

NAME: HBRO

TYPE: C - Cylindrical, flexible sealant backings composed predigminantly of closed cell material per ASTM C 1330, for use with cold applied sealants

FORM: Round Foam Rod

TEMPERATURE LIMITS: 45°F to 160°F



"We Can Grow Togotiver"

HURK



FEATURES

- · Meets all of the requirements of the 1990 Cloan Al: Act is a "Domestic End Product" as defined in the Buy American Act.
 - Title 41 USC 10
- Easy to apply Chemically inert

January.

milians a loss is pre-chapmachable

All Roghts

Š

Waterproof

DESCRIPTION

Round, flexible, continuous lengths of extruded, closed-cell polyethylene foam backer rod for use as a backing material for elasiomeric and other culci applied sealants.

APPLICATIONS

Commonly used in new construction Expansion/Contraction Joints where cold applied scalants are used, such as curtain walls, construction partitions, procast assemblies and copings, parking decks, bridge construction, building rehabilitation, etc. BENEFITS

Limits depth of the sealant and prevents excessive sealant use. Helps sealant assume optimum shape factor to prolong sealant KURNÁTOR ÚTEL

Will not absorb water or wick water to the joint walls to cause ad resive failure.

Prevents bottom-side adhesion of the sealant.

SIZE SELECTION (Table 1)

Proper size selection is important, as it controls the depth of the sealant bead. It must be oversized to fit lightly into the joint, and function as a bondbreaker to prevent bottom-side adversion of the seakint. JOINT PREPARATION (Pavements)

New joints must be deemed thoroughly, removing any concrete form release agents, curing corropound residue, laltance, or any forsign materials. Freehly sawed joints should be washed with water immediately afterward to remove any loose material from the joint faces. Wire brushing, sandblasting, high-pressure water, or any com bination of techniques should be used to remove contaminants remaining on the joint face. To ensure a good sealant bond, joints must be clean and dry when the new sealant is installed. In repairing old joints, at old sealant or filer must be removed. This can be done by cutting or blowing out the old material or using any other procedure. found to be effective.

INSTALLATION & SEALANT PLACEMENT (Buildings)

Just prior to placing the backer rod, clean all joints per the scatant menufacturer's recommendations. Air compressors used for this purpose must be equipped with traps for removal of all and moisture. Install the backer rod at the depth recommended by the sealant manufacturer with a blunt loci or roller. Refer to sealant manufacturer's recommendations.

Smalard finder – Um baber gag ders, menyder die	L Dacker Properties Johan Cambadery Co Isophists	ពេលសេខាយុក ខ្ពស់ខ្ពស់ ()
parabolity	Vasco	ीराफी की में। वंदे
Water schooption (glod)	<0.03	C 1016-Procedure S
Density (kg/m²)	24-48	D 4622
Outgassing (No. of bubbles;	×4	C 1253
Compression recovery (%)	>90	0 5249
Compression deflection (kPs)	>20.5	0.5249
Tensia Shungli (kPs)	>500	D 1623

TABLE

			Preduc				in pad Reser Tea t Wigh	in ititis ii	B 첫 전
	Nom Diam In.—	eter	Jo Dimer in.—	nsion	Linepi Carl Ift.—	on i	Carton Dimension	Ch lbs	١,
	1/4"	ಕ	3/10" or iess	ij or less	6400	1951	16"#10"#31"	12	2
11	- 3/8	10	1/4"	8	3600	1097	18%187%31"	12	2
H	1/2"	13	3/8″	10	2600	762	16"x18"x31"	12	2
-	5/6"	10	1/2"	13	1550	472	18"x18"x31"	12	2
	3/4"	16	5/8"	16	1100	335	18'x18'x3}	12	2
	7/6*	22	11/18-	18	950	259	18"x18"x31"	12	\$
١.]	1"	25	3/4"	19	550	108	167x181x311	12	2
	1 1/4"	32	7/5"	222	400	122	16"x18"x31"	17	2
1	1 1/2"	38	1 1/8*	29	952	168	12"x22"x 74"	18	*
	2.	51	1.5/8*	41	360	110	12"x22"x 74"	18	8
١.	2 1/2"	64	2"	51	740	73	12"X22"x /4"	18	9
	3'	76	2 1/2"	04	144	44	12"x22"x 74"	31	8
i.	4"	102	3"	75	90	27	12"x22"x 74"	18	18

PRECAUTIONS

Do not puncture, over compress or strotch HBR* during insertion. Do not use with hot applied sealants. Tests for butgassing of gold applied seplants shall be made in adcordance with ASTM Test Method C 1253. Sealant compatibility should be confirmed by the sealant manufacturer. Compatibility characteristics of sealants in contact with searant backings can be determined by ASTM Test Method C 1087.

Amongs coars about now mandar to make a make the occasions of the following ones about my supplication of the products. Notificate that products no composed day for course of a composed by the application of the auditor of the audits and accessively of as particular, while submand of the audits of the audits and accessively of as particular, while submand of the audits of the audits and accessively of as particular, while submand of the audits and accessively of as particular, while submand of the audits and accessively of as particular, while submand of the audits and accessively of as particular, while submand of the audits and accessively of as particular, while a particular and accessively of a particular and accessive accessive and accessive and accessive accessive and accessive accessive accessive and accessive acces pach suits proceed or preders emotionation for these own news myer. He want of the produce constrained region where this information and the products of the cts may be used North-15 bells at products without worselfs and behalf and begin and behalf and secured at the products and behalf a musical area sport at in Couldminister agus, describita

ARCHER WESTERN CONTRACTORS, LTD.

2121 Ave J, Ste. 103 Arlington, Texas 76006

PH: (817) 640-3898



FAX: (817) 640-8734

Date: June 28, 2005 Submittal #: 82.1 New Submittal: X Re-Submittal: X Re-Su			SUBMITTAL	
To: MNTB / Town of Addison 16801 Westgrove Addison, Texas 75001-3010 (372) 450-2868 Attn: Guy Van-Baulen Submittal Specification Reference: Manufacturer/Sub/Supplier: Primate / Nomaco Related Section / Drawings: Additional Comments: Backer Rod for the CRCP Paving Joints Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise Indicated." Archer Western Contractor's Asst. Project Manager Reviewed by: Andrew Schneemann Titte: Asst. Project Manager Reviewed by: Andrew Schneemann	Date:	June 28, 2005		
Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen Submittal Specification Reference: Manufacturer/Sub/Supplier: Primate / Nomaco Related Section / Drawings: Additional Comments: Backer Rod for the CRCP Paving Joints Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise Indicated." Archer Vestern Contractors Lad Sign: Primt Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	To:	HNTS / Town of Addison		
Manufacturer/Sub/Supplier: Primate / Nornaco Related Section / Drawings: Addison Additional Comments: Backer Rod for the CRCP Paving Joints Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors Ltd Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	Attn:	Addison, Texas 75001-9010 (972) 450-2886		
Manufacturer/Sub/Supplier: Primate / Nomaco Related Section / Drawings: Addison Additional Comments: Backer Rod for the CRCP Paving Joints Contractor's Certification Engineer's Stamp "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors Ltd Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	Subm	littal Specification Reference:	Addison	
Additional Comments: Backer Rod for the CRCP Paving Joints Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise Indicated." Archer Western Contractors Ltd. Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	Desci	ription of Submitted Item;	HBR Backer Rod	
Additional Comments: Backer Rod for the CRCP Paving Joints Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors Ltd. Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	Manu	facturer/Sub/Supplier:	Primate / Nomaco	
Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors, Ltd Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	Relate	ed Section / Drawings:	Addison	
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors Ltd. Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	Addit	ional Comments:	Backer Rod for the CRCP Paving Joints	
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors Ltd Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann				
that it conforms to the requirements of the Contract in all respects, except as otherwise Indicated." Archer Western Contractors, Ltd. Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	С	ontractor's Certification	Engineer's Stamp	
Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	that it Contra	conforms to the requirements of the act in all respects, except as otherwise ed."		
Title: Asst. Project Manager Reviewed by: Andrew Schneemann	Sign:	(MA		
Reviewed by: Andrew Schneemann				
		-		
MARKET WATER TO A MARK MARKET TO A MARK MARKET TO A MARK MARKET TO A MARK MARKET TO A MARK MARK MARK MARK MARK MARK MARK MA	Date:	June 28, 2005		

BACKER ROD

NAME: HBRO

TYPE: C - Cylindrical, flexible sealant backinkie composed precioninantiv of closed cell material per ASTM C 1330, for use with cold applied sealants

FORM: Round Foam Rod

TEMPERATURE LIMITS: -45°F to 160°F



We Can Grow Toocthor



FEATURES

- Meets all of the requirements of the 1990 Cloan At Act
- Is a 'Domestic End Product' as defined in the Buy American Act.
- The 41 USC 10 Easy to apply
- Chemically inert
- Waterproof

DESCRIPTION

Round, flexible, continuous lengths of extruded, closed-cell polyethylene foam backer rod for use as a backing material for elestomeric and other cutcl applied sealants.

APPLICATIONS

Commonly used in new construction Expansion/Contraction Joints where cold applied scalants are used, such as curtain walls, construction partitions, procast assembles and copings, parking decks, bridge construction, building rehabilitation, etc.

BENEFITS

All Rights Reserved

T.

Limits depth of the sealant, and prevents excessive sealant use. Helps segiant assume optimum shape factor to prolong sealant

Will not absorb water or wick water to the joint walls to cause echasive biles.

Prevents bottom-side adhesion of the sealant.

SIZE SELECTION (Table 1)

Proper size selection is important, as it controls the depth of the sealant bead. It must be oversized to fit tightly into the joint, and function as a bondbreaker to prevent bottom-side adiresion of the sealant. JOINT PREPARATION (Pavements)

New joints must be deemed thoroughly, removing any concrete form release agents, curing compound residue, lallance, or any foreign materials. Freshly sawed joints should be washed with water immediately afterward to remove any loose meterial from the loint faces. Wire brushing, sandblasting, high-pressure water, or any combination of techniques should be used to remove contaminants remaining on the joint face. To ensure a good sealant bond, joints must be clean and dry when the new seakant is installed. In repairing old ioints, alloid sealant or filer must be removed. This can be done by cutting or blowing out the old material or using any other procedure. found to be effective.

INSTALLATION & SEALANT PLACEMENT (Buildings)

Just prior to placing the backer rod, clean all joints per the scalant menufacturer's recommendations. Air compressors used for this purpose must be equipped with traps for removal of all and moisture. Install the backer rod at the depth recommended by the sealant manufacturer with a blunt loci or roller. Rafer to seatant manufacturer's reconveredations.

Gedom Ducker Projectives Nato — The face and his resulted his bendand tade of the land will professional sections. Section:							
\$100 por 14	Varia	Trend Mathred					
Water absorption (g/on)	<0.03	C 1016 Procedure 6					
Density (kg/m²)	24-49	D162≵					
Outgassing (No. of bubbles)	>1	C 1263					
Compression recovery (%)	> 6 (i	D \$249					
Compression defection (kPa)	≥20.5	0.5249					
Terson Shongto (MPs)	>200	0 1623					

HBR* TABLE I Product Cackaging Information and Telescone									
		to all Milata Taland Malan							
	Nom Dism in.—	eter	Joi Dimer in.—	nsion	Linesi Cart Ift_—	on	Carton Dimension	#/ Ctr lbs	۱, ۱
	- 1/4"	8	3/10" Ox 1035	fror less	6400	1951	16"x18"x31"	12	2
II	3/8	10	1/4"	8	3600	1097	18"x10"x31"	12	2
I	1/2	13	3/8"	10	2600	792	(6"x18"x31"	12	2
1	5/8"	16	1/2"	13	1550	472	18"x18"x31"	12	2
1	3/4"	19	5/8"	15	1100	335	187×187×317	12	2
	7/8*	22	11/16"	18	850	269	18"x18"x31"	12	3
	1"	25	3/4"	19	550	108	187x18/x01*	12	2
	1 1/4"	32	716"	222	400	122	187x187x31	12	2
-	1 1/2"	38	1 1/8"	29	552	168	12'x22'x 74"	18	8
Ì	3.	51	1 5/8"	41	360	110	12"x22"x 74"	18	Ą
	2 1/2"	64	2"	51	740	73	121/221 /4"	18	a
	3.	76	2 1/2	64	144	44	12"x22"x 74"	18	8
i	4	102	3"	76	90	27	12"x22"x 74"	18	8

PRECAUTIONS

Do not puncture, over compress or strotch HER* during insertion. Do not use with not applied sealants. Tests for butpassing of cold applied seplants shall be made in accordance with ASTM Test Method C 1253. Sealant compatibility should be confirmed by the sealant manufacturer. Compatibility characteristics of sealants in contact with sealant backings can be determined by ASTM Test Method C 1087.

AMENDA CYPY WHILL HAS been made to measure the account of the information and do extent for building of the product. Herefore the account for the entert by the product of the advantable of the advantable of the product of the produ can may be used Northern will next approximate the start of the product of the product will be product the start of the st Should, 1700 afrace as in combanessing his olys, Britishit.

ARCHER WESTERN CONTRACTORS, LTD.

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

FAX: (817) 640-8734



,			
	SUBMI	TTAL ·	
Date: June 28, 2005		Submittal # : 81	1.1
To: HNTB / Town of Addison 16801 Westgrove			ubmittal : X ubmittal :
Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project:	Arapaho Road Phase III	AW# 204059 Engineer: HNTB
Submittal Specification Reference:		Addison	
Description of Submitted Item:	Roadsaver Silicone SL		
Manufacturer/Sub/Supplier:	Primate / Crafco		
Related Section / Drawings:		Addison	
Additional Comments:	Siticon Joint Compound Roadsaver Siticone SL is	for Concrete Paving. s on the TxDot Approved material List for	or Concrete Paving
Contractor's Certification		Engineer's Sta	е
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated."			
Archer Western Contractor, Ltd. Sign: Print Name: Andrew Schnegmann			
Title: Asst. Project Manager Reviewed by: Andrew Schneemann			
Date: June 28, 2005			

Сору:	File



PRODUCT DATA SHEET ROADSAVER SILICONE SL PART NO. 34903


420 N. Roosevelt Ave. • Chandler AZ 85226 1-800-528-8242 • (602) 276-0406 • FAX (480) 961-0513 www.crafco.com


JANUARY 2004

READ BEFORE USING THIS PRODUCT

GENERAL Crafco RoadSaver Silicone SL is a low modulus silicone which offers the performance and durability characteristics of conventional silicone with the ease of installation of self-leveling materials. Crafco Roadsaver Silicone SL is supplied as a ready to use one component moisture cuing system which provides a lasting and flexible seal. Crafco Roadsaver Silicone SL offers outstanding weathering resistance, remains flexible down to temperatures as low as -50°F (-46°C), is jet-blast resistant and will maintain field serviceability when exposed to intermittent fuel and oil spills. It bonds strongly to concrete joints without the use of a primer. Crafco Roadsaver Silicone SL can be used in all typical concrete joint applications on highway and airfield pavements in all climates, RoadSaver Silicone sealant is compatible with asphalt pavement. RoadSaver Silicone SL is easily applied to concrete joints using bolk dispensing system units such as those available from manufacturers including Pyles/Graco and Johnstone. The leveling characteristics insure that the required joint wetting for development of appropriate adhesion occurs during application, no tooling is required.

USAGE GUIDELINES RoadSaver Silicone SL pavement temperature performance limits are 82-46 for joint sealing. Usage recommendations are shown in Crafco pavement temperature grade charts shown at the right. Refer to Crafco Product Selection Procedures to determine scalant or filler and pavement temperature grades.





SPECIFICATION CONFORMANCE Crafto RoadSaver Silicone SL conforms to specifications for low modulus silicone for many highway departments and federal agencies. The product also meets and exceeds all requirements of ASTM D5893. "Standard Specification for Cold-Applied Single Component, Chemically Curing Silicone Sealant for Portland Coment Concrete Pavements" for type SL sealants. In the following specifications several of the D5893 parameters are more restrictive to better reflect properties of RoadSaver Silicone SL.

ASTM D5893 SL Requirements ASTM D5893 Physical Requirements RoadSaver Silicone SL Requirements Pass at 21 days Cure Evaluation Pass at 21 day max. Rheological Properties (ASTM C639) Type 1, smooth level surface Type I, smooth level surface Extrusion Rate (ASTM C1183) Type S, 200 ml/min. minimum Type S, 50 mV min. minimum Tack Free Time (ASTM C 679) 5 hr. max. 3 hr. max. 10% max. Loss 10% max. Loss Effects of Heat Aging (ASTM C 792) Boud, -29°C (-20°F), 100% Extension Pass 5 Cycles Non-Immersed Pass 5 Cycles Water Immersed Pass 5 Cycles Pass 5 Cycles Pass 5 Cycles Pass 5 Cycles Oven-Aged Hardness (ASTM C 661) -29°C (-20°C), Type A2 10 max. 25 max. 23°C (73°F), Type 00 40-80 min. 30 min. No flow No flow Flow Rubber Properties in Tension 600% min. 800% min. Ultimate Elongation Stress at 150% Elongation 310 K pa (45 psi) max. 207 K. pa (30 psi) max. Pass 500 hours Effects of Accelerated Weathering Pass at 5000 hours 75% min. 75% min. Additional properties of RoadSaver Silicone. SL Sealant are: Specific Gravity (ASTM D792-A) (1) 1.10-1.40

Adhesion to Concrete (MIL 8802) (2)

Bond and Movement Capability +/- 50% (ASTM C719) (2)

Bond to Mortar (AASHTO T132) (2)

Tensile Adhesion, %(ASTM D5329) (3)

20 pli (3.5 kg/cm) min. Pass 10 cycles

50 psi (34.4 N/cm²) min. 600% min.

Notes: (1) Specimens shall be obtained from 1/8 inch (3mm) thickness sheets of material which has been cured for 7 days at 77+/- 3°F (25+/-2°C) and 50 +/- 5% relative humidity.

(2) Specimens cured for 28 days at 77 +/- 3°F (25+/-2°C) and 50 +/- 5% humidity prior to testing.

(3) Specimens shall be 1/2" x 1/2" x 2" (1.2cm x 1.2cm x 5.0cm), cured 7 days at 77 +/- 3°F (25+/-2°C) and 50% +/- 5% relative humidity.

APPLICATION The unit weight is 10.7 pounds per gallon (1.28 kg/L). One gallon will seal 150 feet (45.7m) of 1/2 inch (1.2cm) wide by 1/4 inch (0.6cm) deep joint. Exact yield will vary depending on thickness of sealant, waste, application techniques, etc. Prior to use, the user must read and follow Application Instructions for RoadSaver Silicone Sealants (January 2002) to verify proper product selections, applicator pumps, pavement preparation procedures, application geometry, usage precautions and safety procedures. These instructions are provided with each drum of scalant.

PACKAGING Roadsaver Silicone SL Scalant is packaged in plastic lined open head 55 gallon (208 L) drums which contain 50 gallons (189 L) of material. Additionally, for small applications the scalant is available in plastic 5 gallon (19 L) pails and quart (.95 L) caulking tubes.

WARRANTY CRAFCO, Inc. warrants that CRAFCO scalants meet applieable ASTM, AASHTO, Pederal or State specifications at time of shipmont. Techniques used for the preparation of the cracks and joints prior to scaling are beyond our control as are the use and application of the scalants; therefore, Crafco shall not be responsible for improperly applied or misused scalants. Remedies against Crafco, Inc., as agreed to by Crafco, are limited to replacing nonconforming product or refund (full or partial) of purchase price from Crafco, Inc. All claims for breach of this warranty must be made within three (3) months of the date of use or twelve (12) months from the date of delivery by Crafco, Inc. whichever is earlier. There shall be no other warranties expressed or implied. For optimum performance, follow Crafco recommendations for scalant installation.



420 N. Roosevelt Ave. • Chandler AZ 85226 1-800-528-8242 • (602) 276-0406 • FAX (480) 961-0513 www.crafco.com

APPLICATION INSTRUCTIONS ROADSAVER SILICONE SEALANTS

JANUARY 2004

READ BEFORE USING THIS PRODUCT

PRIMATE CONSTRUCTION INC

GENERAL: Crafco RoadSaver Silicone sealants are uniquely formulated low modulus sealants produced for use in scaling joints in portland content concrete pavements. The sealant are supplied as single component moisture curing materials which provide lasting weather resistant flexible seals. The scalants are supplied in both non-sag and self-leveling (SL) application consistencies.

SEALANT PREPARATION: Crafco RoadSaver Silicone scalants are supplied in a ready to use form, with no mixing or any other preparation required to prepare the scalant for use.

JOINT DESIGN AND PREPARATION FOR SEALING: After appropriate curing of the concrete (a minimum of 7 days is recommended) joint reservoirs for the scalant can be cut into the concrete using appropriate concrete sawing procedures and equipment. In "fast track" or high early strength concrete mixes, it may be possible to saw and seal the joints sooner than the recommended 7 day minimum for standard concrete mixes. Contact Crafco or your representative for further details.

Reservoir depth for various joint widths is shown in Table 1. Joint width should be selected to limit movement due to expansion and contraction to no more than 25% of the joint width. After sawing, immediately flush the joints with water to remove a majority of the saw slurry. After the joints have dried, just prior to applying scalant the remaining residue must be removed by sandblasting. Both joint faces must be adequately sandblasted to remove remaining traces of sawing residue. For effective sandblasting, the nozzle should be positioned within 2 inches (5cm)of the surface being cleaned. After sandblasting the joint should be thoroughly cleaned using clean compressed air with a minimum pressure of 90 psi. Moisture and oil traps are required on the compressor unit. The object of the above cleaning operations is to provide vertical, intact, and clean bonding surfaces which are free from all contaminants and are dry. Joints should be carefully inspected to assure that an appropriate level of cleanliness has been achieved. This can be accomplished by rubbing your finger along each joint face. If any evidence of dust and contaminants occur, additional sandblasting should be performed until all dust and contaminants are removed. Alternate cleaning methods that accomplish the same level of cleaning as sandblasting may be considered. Contact Crafco for approval of alternate cleaning methods. Non-water absorptive backer rod of the size specified in Table 1 shall be placed in the joint to the depth listed in Table 1. Do not puncture backer rod during installation because damage can create bubbling in scalant.

SEALANT APPLICATION: RoadSaver Silicone sealant is applied to pavement joints using air powered bulk dispensing systems or standard caulking guns. The applicator unit must be free of all residue left from other brands or types of materials to eliminate contamination and assure proper scalant performance. During application, the sealant is dispersed directly from its container through the applicator hose, wand and nozzle and into the prepared joint. The joint should be filled from the bottom up. RoadSaver Silicone SL sealants are selfleveling and do not require tooling.

RoadSaver Silicome NS scalants are not self-leveling, and must be tooled to the proper geometry. Tooling must be accomplished before the scalars forms a surface skin of cured material (preferably within 5 minutes after application). Tooling may be accomplished using a variety of tools including sections of backer rod, or other appropriately shaped objects. Tooling should be performed so that the sealant is forced against the joint sidewalls and backer rod and so that the sculent forms a recessed concave surface. Minimum recess depths are listed in Table 1. If insufficient rocess is achieved, the scalard surface may be exposed to vehicle tire contact and abrasion which can cause loss of adhesion. For optimum performance, the width of the scalant bead should be approximately two times the depth. Sealant head should be a minimum 1/4 inch (6cm) thick but no greater than 1/2 inch (1.2cm) thick

APPLICATION TEMPERATURES AND WEATHER CONDITIONS: During application, pavement and ambient temperature should be a minimum of 40°F (4°C) and the joints must be completely clean and dry for adhesion to fully develop. Sealing should not occur at temperatures below the dew point due to an increased chance of having moist or damp joints.

SEALANT CURING: After application, RoadSaver Silicone sealant will begin to cure and form a surface skin, generally within 30 minutes. Traffic should be kept off the sealed areas until the sealant is "tack free" as indicated by touching. RoadSaver Silicone will core throughout within 14 days after application to form a strongly bonded long lasting seal.

Note: Air voids may develop with self-leveling sealant if the moisture content of the pavement and ambient temperature are high. This phenomenon generally occurs when the scalant has been applied to joints in green concrete during hot and humid conditions. Warm ambient temperatures accelerate pavement hydration and the release of moisture vapors. These moisture vapors will migrate through partially cured scalant creating air pockets. When the scalant has obtained a full cure no bubbles will develop. A test section should be performed to determine if conditions are adequate so air voids do not develop. Using a non-sag silicone scalant will greatly reduce the risk of air pocket formation. Contact Crafco for further information.

RESEALING JOINT DESIGN AND PREPARATION FOR SEALING: Old scalant should be removed by any appropriate method. After removal of old scalant, the joint is to be saw out to an appropriate width to provide clean vertical bonding surfaces which are free from contamination by old scalant. As a general rule, the joint should be sawn to a width which is between 1/8 inch and 1/4 inch (3-6mm) wider than the original joint. The rocess, sealant bead thickness, backer size, and sawed joint depth shall meet requirements shown in Table 1 for the joint width used. The sandblasting, cleaning and scaling operations above shall then be followed.

CLEAN UP: Uncured sealant can be removed from equipment and tools with solvents such as naphtha or mineral spirits. All

hoses and lines in the application equipment should be flushed immediately after use. Extra RoadSaver Silicone in drums should be covered with the plastic liner to prevent exposure to air and the drums should be closed before storing until the next use.

STORAGE LIFE: Store Crafco RoadSaver Silicone Sealant out of direct sunlight, in a cool, dry location. Sealant should not exceed 90°F (32°C), or be exposed to excessive humidity. Storage life is approximately six months from date of shipment.

SAFETY PRECAUTIONS: Prior to use, please read the RoadSaver Silicone scalant Material Safety Data Sheet for establishing appropriate practices during use and application.


ADDITIONAL INFORMATION: Additional information regarding these products is available by contacting your distributor or Crafco, Inc. This information includes 1) Product Data Sheets, 2) Material Safety Data Sheets, 3) Safety Manual, 4) Sealant Selection Guide.

Joint Design Recommendations for Crafco RoadSaver Silicone Sealants

			III J		C Laveme	qus					
*Joint Width	1/4"	3/8"	1/2"	5/8"	3/4"	7/8**	l"	I 1/8"	I 1/4"	1 3/8"	1 1/2"
Minimum Sealant Recess	1/4"	1/4"	5/16"	5/16"	3/8"	3/8"	3/8"	1/2"	1/2"	1/2"	1/2"
Backer Rod Diameter	3/8"	1/2"	5/8"	3/4"	7/8"	["	1 1/4"	1 1/2"	! 1/2"	1 3/4"	2"
Sealant Bead Thickness 2.3	1/4"	1/4"	1/4"	5/16°°	3/8"	7/16"	1/2"	1/2"	1/2"	1/2"	1/2"
Minimum Joint Saw/Reservoir Depth	1 1/8"	1 1/4"	I 1/2"	1 3/4"	1 7/8"	2''	2 3/8"	2	2 7/8"	3 1/8"	3 3/8"
Minimum Backer Rod Depth	1/2"	1/2"	5/8"	11/16"	3/4"	13/16"	7/8"	l"	1"	157	["
Estimated Usage Non-Sag	245	149	112	70	51	35	26	23	18	16	15
Estimated Usage Self-leveling(ft/gal)	273	172	130	82	58	41	31	27	22	20	19

- 1 Backer rod diameter should not be varied from specified dimensions. If larger sizes are used, increased saw depth is needed.
- 2 Sealant bead thickness can vary by ± 25% of design value.
- 3 Never install Roadsaver Silicone to a depth greater than the joint width (1 to 1).
- *Please contact Crafco for additional joint size design recommendations.

TYPICAL JOINT DESIGNS:



ARCHER WESTERN CONTRACTORS, LTD.

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

FAX: (817) 640-8734



, (,		
	SUBMITTAL	
Date : June 28, 2005	Submittal # : 81.1	
To: HNTB / Town of Addison 16801 Westgrove	New Submi Re-Submi	MMM
Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III	A/W # 204059 Engineer: HNTB
Submittal Specification Reference:	Addison	
Description of Submitted Item:	Roadsaver Silicone SL	
Manufacturer/Sub/Supplier:	Primate / Crafco	
Related Section / Drawings:	Addison	
Additional Comments:	Silicon Joint Compound for Concrete Paving. Roadsaver Silicone SL is on the TxDot Approved material List for Co.	ocrete Paving
Contractor's Certification	Engineer's Stamp	
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated."		
Archer Western Contractors, Ltd. Sign: Print Name: Andrew Schneeprann		
Title: Asst. Project Manager		
Reviewed by: Andrew Schneemann Date: June 28, 2005		

Сору:	File



PRODUCT DATA SHEET ROADSAVER SILICONE SL PART NO. 34903

420 N. Roosevelt Ave. • Chandler AZ 85226 1-800-528-8242 • (602) 276-0406 • FAX (480) 961-0513 www.crafco.com

JANUARY 2004


p. 2


READ BEFORE USING THIS PRODUCT

PRIMATE CONSTRUCTION INC

GENERAL Crafco RoadSaver Silicone SL is a low modulus silicone which offers the performance and durability characteristics of conventional silicone with the ease of installation of self-leveling materials. Crafco Roadsaver Silicone SL is supplied as a ready to use one component moisture cuting system which provides a lasting and flexible seal. Crafce Roadsaver Silicone SL offers outstanding weathering resistance, remains flexible down to temperatures as low as -50°F (-46°C), is jet-blast resistant and will maintain field serviceability when exposed to intermittent fuel and oil spills. It bonds strongly to concrete joints without the use of a primer. Crafto Roadsaver Silicone SL can be used in all typical concrete joint applications on highway and airfield pavements in all climates. RoadSaver Silicone scalant is compatible with asphalt pavement. RoadSaver Silicone SL is easily applied to concrete joints using bulk dispensing system units such as those available from manufacturers including Pyles/Graco and Johnstone. The leveling characteristics insure that the required joint wetting for development of appropriate adhesion occurs during application, no tooling is required.

USAGE GUIDELINES RoadSaver Silicone SL pavement temperature performance limits are 32-46 for joint sealing. Usage recommendations are shown in Crafco pavement temperature grade charts shown at the right. Refer to Crafco Product Selection Procedures to determine scalant or filler and pavement temperature grades.





SPECIFICATION CONFORMANCE Crafco RoadSaver Silicone SL conforms to specifications for low modulus silicone for many highway departments and federal agencies. The product also meets and exceeds all requirements of ASTM D5893, "Standard Specification for Cold-Applied Single Component, Chemically Curing Silicone Sealant for Portland Cement Concrete Pavements" for type SL sealants. In the following specifications several of the D3893 parameters are more restrictive to better reflect properties of RoadSaver Silicone SL.

ASTM D5893 Physical Requirements	ASTM D5893 SL Requirements	RoadSaver Silicone SL Requirements
Cure Evaluation	Pass at 21 days	Pass at 21 day max.
Rheological Properties (ASTM C639)	Type i, smooth level surface	Type 1, smooth level surface
Extrusion-Rate (ASTM C1183)	Type S, 50 ml/ min. minimum	Type S, 200 ml/min. minimum
Tack Free Time (ASTM C 679)	5 hr. max.	3 hr. max.
Effects of Heat Aging (ASTM C 792)	10% max. Loss	10% max. Loss
Bond, -29°C (-20°F), 100% Extension		
Nou-Immersed	Pass 5 Cycles	Pass 5 Cycles
Water Immersed	Pass 5 Cycles	Pass 5 Cycles
Oven-Aged	Pass 5 Cycles	Pass 5 Cycles
Hardness (ASTM C 661)	•	
-29°C (-20°C), Type A2	25 max.	10 max.
23°C (73°F), Type 00	30 min.	40-80 min.
Flow	No flow	No flow
Rubber Properties in Tension		
Ullimate Elongation	600% min.	800% min.
Stress at 150% Elongation	310 K pa (45 psi) max.	207 K pa (30 psi) max.
Effects of Accelerated Weathering	Pass 500 hours	Pass at 5000 hours
Resilience	75% mm.	75% min.
Additional properties of RoadSaver Silic	one.SL Sealant are:	
Specific Gravity (ASTM D792-A) (1)	1.10-1.40	
Adhesion to Concrete (MIL 8802) (2)	20 pli (3.5 kg/cr	n) mit.

Bond and Movement Capability +/- 50% (ASTM C719) (2) Bond to Mortar (AASHTO T132) (2)

Tensile Adhesion, %(ASTM D5329) (3)

Pass 10 cycles

50 psi (34.4 N/cm²) min.

600% min.

Notes: (1) Specimens shall be obtained from 1/8 inch (3mm) thickness sheets of material which has been cured for 7 days at 77+/- 3°F (25+/-2°C) and 50 +/- 5% relative humidity.

(2) Specimens cured for 28 days at 77 +/- 3°F (25+/-2°C) and 50 +/- 5% humidity prior to testing.

(3) Specimens shall be 1/2" x 1/2" x 2" (1.2cm x 1.2cm x 5.0cm), cured 7 days at 77 +/- 3°F (25+/-2°C) and 50% +/- 5% relative humidity.

APPLICATION The unit weight is 10.7 pounds per gallon (1.28 kg/L). One gallon will seal 150 feet (45.7m) of 1/2 inch (1.2cm) wide by 1/4 inch (0.6cm) deep joint. Exact yield will vary depending on thickness of sealant, waste, application techniques, etc. Prior to use, the user must read and follow Application Instructions for RoadSaver Silicone Sealants (January 2002) to verify proper product selections, applicator pumps, pavement preparation procedures, application geometry, usage precautions and safety procedures. These instructions are provided with each drum of scalant.

PACKAGING Roadsaver Silicone SL Scalant is packaged in plastic lined open head 55 gallon (208 L) drums which contain 50 gallons (189 L) of material. Additionally, for small applications the scalant is available in plastic 5 gallon (19 L) pails and quant (.95 L) caulking tubes.

WARRANTY CRAFCO, Inc. warrants that CRAFCO scalants meet applicable ASTM, AASHTO, Federal or State specifications at time of shipmont. Techniques used for the preparation of the cracks and joints prior to scaling are beyond our control as are the use and application of the scalants; therefore, Crafco shall not be responsible for improperly applied or misused scalants. Remedies against Crafco, Inc., as agreed to by Crafco, are limited to replacing nonconforming product or refund (full or partial) of purchase price from Crafco, Inc. All claims for breach of this warranty must be made within three (3) months of the date of use or twelve (12) months from the date of delivery by Crafco, Inc. whichever is carlier. There shall be no other warranties expressed or implied. For optimum performance, follow Crafco recommendations for scalant installation.



420 N. Roosevelt Ave. • Chandler AZ 85226 1-800-528-8242 • (602) 276-0406 • FAX (480) 961-0513 www.crafco.com

APPLICATION INSTRUCTIONS ROADSAVER SILICONE SEALANTS

JANUARY 2004

READ BEFORE USING THIS PRODUCT

PRIMATE CONSTRUCTION INC

GENERAL: Crafco RoadSaver Silicone seatants are uniquely formulated low modulus sealants produced for use in sealing joints in portland content concrete pavements. The sealant are supplied as single component moisture curing materials which provide lasting weather resistant flexible seals. The sealants are supplied in both non-sag and self-leveling (SL) application consistencies.

<u>SEALANT PREPARATION</u>: Crafco RoadSaver Silicone sealants are supplied in a ready to use form, with no mixing or any other preparation required to prepare the sealant for use.

IOINT DESIGN AND PREPARATION FOR SEALING: After appropriate curing of the concrete (a minimum of 7 days is recommended) joint reservoirs for the sealant can be cut into the concrete using appropriate concrete sawing procedures and equipment, in "fast track" or high early strength concrete mixes, it may be possible to saw and seal the joints sooner than the recommended 7 day minimum for standard concrete mixes. Contact Crafco or your representative for further details.

Reservoir depth for various joint widths is shown in Table 1. Joint width should be selected to limit movement due to expansion and contraction to no more than 25% of the joint width. After sawing, immediately flush the joints with water to remove a majority of the saw slurry. After the joints have dried, just prior to applying scalant the remaining residue must be removed by sandblasting. Both joint faces must be adequately sandblasted to remove remaining traces of sawing residue. For effective sandblasting, the nextle should be positioned within 2 inches (Sem)of the surface being cleaned. After sandblasting the joint should be thoroughly cleaned using clean compressed air with a minimum pressure of 90 psi. Moisture and oil traps are required on the compressor unit. The object of the above cleaning operations is to provide vertical, intact, and clean bonding surfaces which are free from all contaminants and are dry. Joints should be carefully inspected to assure that an appropriate level of cleanliness has been achieved. This can be accomplished by rubbing your finger along each joint face. If any evidence of dust and contaminants occur, additional sandblasting should be performed until all dust and contaminants are removed. Alternate cleaning methods that accomplish the same level of cleaning as sandblasting may be considered. Contact Crafco for approval of alternate cleaning methods. Non-water absorptive backer red of the size specified in Table 1 shall be placed in the joint to the depth listed in Table 1. Do not puncture backer rod during installation because damage can create bubbling in scalant.

SEALANT APPLICATION: RoadSaver Silicone scalant is applied to pavement joints using air powered bulk dispensing systems or standard caulking guns. The applicator unit must be free of all residue left from other brands or types of materials to eliminate contamination and assure proper scalant performance. During application, the scalant is dispensed directly from its container through the applicator bose, wand and nozzle and into the prepared joint. The joint should be filled from the bottom up. RoadSaver Silicone SL scalants are self-leveling and do not require tooling.

RoadSaver Silicone NS scalants are not self-leveling, and must be tooled to the proper geometry. Tooling must be accomplished before the scalant forms a surface skin of cured material (preferably within 5 minutes after application). Tooling may be accomplished using a variety of tools including sections of backer rod, or other appropriately shaped objects. Tooling should be performed so that the scalant is forced against the joint sidewalls and backer rod and so that the scalant forms a recessed concave surface. Minimum recess depths are listed in Table 1. If insufficient recess is achieved, the scalant surface may be exposed to vehicle tire contact and abrasion which can cause loss of adhesion. For optimum performance, the width of the scalant bead should be approximately two times the depth. Scalant bead should be a nimimum 1/4 inch (6cm) thick but no greater than 1/2 inch (1.2cm) thick.

APPLICATION TEMPERATURES AND WEATHER CONDITIONS: During application, pavement and ambient temperature should be a minimum of 40°F (4°C) and the joints must be completely clean and dry for adhesion to fully develop. Sealing should not occur at temperatures below the dew point due to an increased chance of having moist or damp joints.

SEALANT CURING: After application, RoadSaver Silicone sealant will begin to cure and form a surface skin, generally within 30 minutes. Traffic should be kept off the sealed areas until the sealant is "tack free" as indicated by touching. RoadSaver Silicone will cure throughout within 14 days after application to form a strongly bonded long lasting seal.

Note: Air voids may develop with self-leveling sealant if the moisture content of the pavement and ambient temperature are high. This phenomenon generally occurs when the sealant has been applied to joints in green concrete during hot and humid conditions. Warm ambient temperatures accelerate pavement hydration and the release of moisture vapors. These moisture vapors will migrate through partially cured sealant creating air pockets. When the sealant has obtained a full cure no bubbles will develop. A test section should be performed to determine if conditions are adequate so air voids do not develop. Using a non-seg silicone scalant will greatly reduce the risk of air pocket formation. Contact Crafco for further information.

RESEALING JOINT DESIGN AND PREPARATION FOR SEALING: Old scalant should be removed by any appropriate method. After removal of old scalant, the joint is to be saw out to an appropriate width to provide clean vertical bonding surfaces which are free from contamination by old scalant. As a general rule, the joint should be sawn to a width which is between 1/8 inch and 1/4 inch (3-6mm) wider than the original joint. The recess, scalant bead thickness, backer size, and sawed joint depth shall meet requirements shown in Table 1 for the joint width used. The sandblasting, cleaning and scaling operations above shall then be followed.

CLEAN UP: Uncured scalant can be removed from equipment and tools with solvents such as naphtha or mineral spirits. All

hoses and lines in the application equipment should be flushed immediately after use. Extra RoadSaver Silicone in drums should be covered with the plastic liner to prevent exposure to air and the drums should be closed before storing until the next use.

STORAGE LIFE: Store Crafco RoadSaver Silicone Sealant out of direct sunlight, in a cool, dry location. Sealant should not exceed 90°F (32°C), or be exposed to excessive humidity. Storage life is approximately six months from date of shipment.

SAFETY PRECAUTIONS: Prior to use, please read the RoadSaver Silicone sealant Material Safety Data Sheet for establishing appropriate practices during use and application.


ADDITIONAL INFORMATION: Additional information regarding these products is available by contacting your distributor or Crafco, Inc. This information includes 1) Product Data Sheets, 2) Material Safety Data Sheets, 3) Safety Manual, 4) Sealant Selection Guide.

Joint Design Recommendations for Crafco RoadSaver Silicone Scalants

1/4" 1/4" 3/8"	3/8" L/4" 1/2"	1/2" 5/16"	5/8" 5/16"	3/4" 3/8"	7/8" 3/8"	1" 7 (OH	1 l/8**	1 1/4"	1 3/8"	1 1/2"
			5/16"	3/9"	2/011	TION P	1 200.21	1 /0333	720.00	
3/8"	1/77			J. 45	<i>3</i> ₽6	3/8"	1/2"	1/2"	1/2"	1/2"
	rr.c.	5/8"	3/4"	7/8"	1"	1 1/4"	1 1/2"	1 1/2"	1 3/4"	2''
1/4**	1/4"	[/4"	5/16"	3/8"	7/16"	1/2"	1/2"	1/2"	1/2"	l/2"
[]/8"	1 1/4"	I 1/2"	1 3/4"	1 7/8"	2"	2 3/8"	2	2 7/8"	3 1/8"	3 3/8"
1/2"	1/2"	5/8"	11/16"	3/4"	13/16"	7/8°	1"]"] **	"
245	149	112	70	51	35	26	23	18	16	15
273	172	130	82	58	41	31	27	22	20	19
	1 1/8" 1/2" 245 273	1 1/8" 1 1/4" 1/2" 1/2" 245 149 273 172	1 1/8" 1 1/4" 1 1/2" 1/2" 1/2" 5/8" 245 149 112 273 172 130	1 1/8" 1 1/4" 1 1/2" 1 3/4" 1/2" 1/2" 5/8" 11/16" 245 149 112 70 273 172 130 82	1 1/8" 1 1/4" 1 1/2" 1 3/4" 1 7/8" 1/2" 1/2" 5/8" 1 1/16" 3/4" 245 149 112 70 51 273 172 130 82 58	1 1/8" 1 1/4" 1 1/2" 1 3/4" 1 7/8" 2" 1/2" 1/2" 5/8" 11/16" 3/4" 13/16" 245 149 112 70 51 35 273 172 130 82 58 41	1 1/8" 1 1/4" 1 1/2" 1 3/4" 1 7/8" 2" 2 3/8" 1/2" 1/2" 5/8" 11/16" 3/4" 13/16" 7/8" 245 149 112 70 51 35 26 273 172 130 82 58 41 31	1 1/8" 1 1/4" 1 1/2" 1 3/4" 1 7/8" 2" 2 3/8" 2 1/2" 1/2" 5/8" 11/16" 3/4" 13/16" 7/8" 1" 245 149 112 70 51 35 26 23 273 172 130 82 58 41 31 27	1 1/8" 1 1/4" 1 1/2" 1 3/4" 1 7/8" 2" 2 3/8" 2 2 7/8" 1/2" 1/2" 5/8" 11/16" 3/4" 13/16" 7/8" 1" 1" 245 149 112 70 51 35 26 23 18 273 172 130 82 58 41 31 27 22	1 1/8" 1 1/4" 1 1/2" 1 3/4" 1 7/8" 2" 2 3/8" 2 2 7/8" 3 1/8" 1/2" 1/2" 5/8" 11/16" 3/4" 13/16" 7/8" 1" 1" 1" 1" 245 149 112 70 51 35 26 23 18 16 273 172 130 82 58 4! 31 27 22 20

- Backer rod diameter should not be varied from specified dimensions. If larger sizes are used, increased saw depth is needed.
- 2 Scalant bead thickness can vary by ± 25% of design value.
- 3 Never install Roadsaver Silicone to a depth greater than the joint width (1 to 1).

TYPICAL JOINT DESIGNS:



^{*}Please contact Crafco for additional joint size design recommendations.

Prequalified Joint Sealers

The following producers are prequalified to supply joint sealants by class. Materials with lab numbers represented by dates of manufacture shown below need no job site sampling unless material quality is questioned.

			Prequalified Joint Scaler	5			
Class	Products	Producer	Address/Phone No.	Contact	Lab No.	Tested	Expires
2	Sof-Seal Low	W.R. Meadows of	P.O. Box 7752	Andrew W. Tam	C03370028	01/01/03	06/30/03
	Modulus Horizontal	Texas, Inc.	2555 NE 33 rd	- Andrews - Andr	C02372057	07/01/02	12/31/02
	Sealant	99867	Fort Worth, TX 76111		C02370025	01/01/02	06/30/02
	804		(817) 834-1969		C01372028	07/01/01	12/31/01
					C01370015	01/01/01	06/30/01
					C00372091	07/01/00	12/31/00
					C00370015	01/01/00	06/30/00
3	Road Saver 221	Crafco, Inc.	6975 W Crafco Way	Vern Thompson	C05370040	01/01/05	06/30/05
	Scalant Part No.	99579	Chandler, AZ 85266		C04372227	07/01/04	12/31/04
	34221		(602) 276-0406		C04370072	01/01/04	06/30/04
	809				C03371953	07/01/03	12/31/03
					C03370007	01/01/03	06/30/03
					C02372036	07/01/02	12/31/02
				Whataaaa	C02370007	01/01/02	06/30/02
					C01372010	07/01/01	12/31/01
					C01370007	01/01/01	06/30/01
					C00372083	07/01/00	12/31/00
					C00370007	01/01/00	06/30/00
3	Road Saver 222	Crafco, Inc.	6975 W Crafco Way	Vern Thompson	C05370039	01/01/05	06/30/05
	Sealant	99579	Chandler, AZ 85266		C04370073	01/01/04	06/30/04
	Part No. 34222		(602) 276-0406		C03371951	07/01/03	12/31/03
	809				C03370005	01/01/03	06/30/03
					C02372034	07/01/02	12/31/02
					C02370005	01/01/02	06/30/02
					C01372008	07/01/01	12/31/01
				***************************************	C01370005	01/01/01	06/30/01
		**************************************		***************************************	C00372081	07/01/00	12/31/00
					C00370005	01/01/00	06/30/00
3	Hi-Spec Hot Pour	W.R. Meadows of	P.O. Box 7752	Andrew W. Tam	C04374868	01/01/05	06/30/05

Class	Products	Producer	Address/Phone No.	Contact	Lab No.	Tested	Expires
	Joint Sealing	Texas, Inc.	2555 NE 33 rd		C04372114	07/01/04	12/31/04
	Compound	99867	Fort Worth, TX 76111		C03371973	07/01/03	12/31/03
	809		(817) 834-1969		C03370027	01/01/03	06/30/03
					C02372056	07/01/02	12/31/02
					C02370024	01/01/02	06/30/02
					C01372027	07/01/01	12/31/01
				1	C01370014	01/01/01	06/30/01
					C00372090	07/01/00	12/31/00
					C00370014	01/01/00	06/30/00
3	CMC 102	Crackfiller	P.O. Box 6738	Mark Langer	C03370011	01/01/03	06/30/03
	809	Manufacturing	Cheyenne, WY 82003		C02372040	07/01/02	12/31/02
		Corporation	(307) 778-8610		C02370011	01/01/02	06/30/02
		99064			C01372014	07/01/01	12/31/01
					C01370019	01/01/01	06/30/01
					C00372095	07/01/00	12/31/00
		***	***		C00370019	01/01/00	06/30/00
3	SealMaster Ind., Inc.	SealMaster Ind., Inc.	1801 Lancaster/	Lee Malone	C03370024	01/01/03	06/30/03
	3405	99219	Hutchins Rd.		C02372053	07/01/02	12/31/02
	809		P. O. Box 1008		C02370021	01/01/02	06/30/02
			Lancaster, TX 75146		C01372024	07/01/01	12/31/01
	700		(972) 227-9093		C01370024	01/01/01	06/30/01
					C00372099	07/01/00	12/31/00
4	Dow Corning 888	Dow Corning	3901 S Saginaw Rd	Rich Palmer	C05370140	01/01/05	06/30/05
	810	Corporation	Midland, MI 48686		C04373972	09/16/04	12/31/04
		99875	(517) 496-5799		C03375509	01/01/04	06/30/04
	WW				C03371958	07/01/03	12/31/03
					C03370012	01/01/03	06/30/03
					C02372041	07/01/02	12/31/02
					C02370012	01/01/02	06/30/02
					C01372015	07/01/01	12/31/01
					C01370011	01/01/01	06/30/01
					C00372087	07/01/00	12/31/00
	_				C00370011	01/01/00	06/30/00

Class	Products	Producer	Address/Phone No.	Contact	Lab No.	Tested	Expires
4	Non-Sag	Crafco, Inc.	6975 W Crafco Way	Vern Thompson	C05370034	01/01/05	06/30/05
	810	99579	Chandler, AZ 85266		C04373023	07/01/04	12/31/04
			(602) 276-0406		C03371954	07/01/03	12/31/03
					C03370008	01/01/03	06/30/03
					C02372037	07/01/02	12/31/02
					C02370008	01/01/02	06/30/02
					C01372011	07/01/01	12/31/01
					C01370008	01/01/01	06/30/01
					C00372084	07/01/00	12/31/00
					C00370008	01/01/00	06/30/00
<u>z</u>	DSB1800 810	D:S:Brown:@6 995111	800/B/Cherry St North Baltimore, OH 45872 (651)-748-8114	Ben Jacobus	<u>@0537;1356</u>	D4/01/05	06/30/03
4	301 Non-Sag	Pecora	165 Wambold Rd.	Roy Cannon	C05370309	01/01/05	06/30/05
	810	99981	Harleysville, PA 19438		C04370184	01/01/04	06/30/04
			(215) 723-6051		C03371966	07/01/03	12/31/03
					C03370020	01/01/03	06/30/03
					C02372049	07/01/02	12/31/02
					C02370030	01/01/02	06/30/02
4	Tremco	Tremco, Inc.	3777 Green Rd.	Ta-Min Feng	C04374746	01/01/05	06/30/05
	810	99083	Beachwood, OH 44122	_	C04371979	07/01/04	12/31/04
	Spectrem 800		(216) 766-5680		C03375499	01/01/04	06/30/04
			Fax (216) 765-6737		C03371971	07/01/03	12/31/03
					C03370025	01/01/03	06/30/03
					C02372054	07/01/02	12/31/02
					C02370022	01/01/02	06/30/02
					C01372025	07/01/01	12/31/01
5	Dow Corning 890SL	Dow Corning	3901 S Saginaw Rd	Rich Palmer	C05370139	01/01/05	06/30/05
	810	Corporation	Midland, MI 48686		C04373971	09/16/04	12/31/04
		99875	(517) 496-5799		C03375510	01/01/04	06/30/04
					C03371960	07/01/03	12/31/03
		1		1	C03370014	01/01/03	06/30/03

Class	Products	Producer	Address/Phone No.	Contact	Lab No.	Tested	Expires
					C02372043	07/02/02	12/31/02
					C02370014	01/01/02	06/30/02
					C01372017	07/01/01	12/31/01
					C01370013	01/01/01	06/30/01
					C00372089	07/01/00	12/31/00
					C00370013	01/01/00	06/30/00
5	Ресота	Ресота Согр.	165 Wambold Rd.	Roy Cannon	C03371964	07/01/03	12/31/03
	300 SL	99981	Harleysville, PA 19438	_	C03370018	01/01/03	06/30/03
	810		(215) 723-6051		C02372047	07/01/02	12/31/02
					C02370028	01/01/02	06/30/02
					C01372031	06/21/01	12/31/01
5	Sika 810	Sika Corp.	6122 Rachel's Court	Greg Reisz	C03370021	01/01/03	06/30/03
	11 11 11 11 11 11 11 11 11 11 11 11 11	99572	Katy, TX 77494		C02372050	07/01/02	12/31/02
	***************************************		(281) 693-2121		C02370018	01/01/02	06/30/02
	**************************************				C01372021	07/01/01	12/31/01
					C01370020	01/01/01	06/30/01
					C00372096	07/01/00	12/31/00
					C00370021	01/01/00	06/30/00
5	Sika 15LM SL	Sika Corp.	6122 Rachel's Court	Greg Reisz	C04374648	01/01/05	06/30/05
	810	99572	Katy, TX 77494	3	C03370022	01/01/03	06/30/03
			(281) 693-2121		C02372051	07/01/02	12/31/02
					C02370019	01/01/02	06/30/02
			A very management of the control of		C01372022	07/01/01	12/21/01
					C01370021	01/01/01	06/30/01
5	Tremco	Tremco, Inc.	3777 Green Rd.	Ta-Min Feng	C04374745	01/01/05	06/30/05
	810	99083	Beachwood, OH 44122		C04371980	07/01/04	12/31/04
	Spectrem 900 SL		(216) 766-5680		C03375498	01/01/04	06/30/04
			Fax (216) 765-6737		C03371972	07/01/03	12/31/03
					C03370026	01/01/03	06/30/03
					C02372055	07/01/02	12/31/02
	¥		**************************************	And the second s	C02370023	01/01/02	06/30/02
					C01372026	07/01/01	12/31/01
7	Dow Corning 902RCS	Dow Corning	3901 S Saginaw Rd	Rich Palmer	C05370141	01/01/05	06/30/05

Class	Products	Producer	Prequalified Joint Sealer: Address/Phone No.	Contact	Lab No.	Tested	Expires
C) 4EC) 2	810	Corporation	Midland, MI 48686	Jones	C04373973	09/16/04	12/31/04
	***	99875	(517) 496-5799	444	C03375511	01/01/04	06/30/04
					C03371959	07/01/03	12/31/03
					C03370013	01/01/03	06/30/03
					C02372042	07/01/02	12/31/02
					C02370013	01/01/02	06/30/02
				37	C01372016	07/01/01	12/31/01
					C01370012	01/01/01	06/30/01
					C00372088	07/01/00	12/31/00
					C00370012	01/01/00	06/30/00
7	Watson/Bowman	Watson Bowman	3414 Blue Candle	Jay Waddock	C04371668	07/01/04	12/31/04
	810	99968	Drive		C03375541	01/01/04	06/30/04
			Spring, TX 77388		C03370030	01/01/03	06/30/03
			(281) 651-8394		C02372059	07/01/02	12/31/02
					C02370027	01/01/02	06/30/02
				# * * * * * * * * * * * * * * * * * * *	C01372030	07/01/01	12/31/01
					C01370023	01/01/01	06/30/01
					C00372098	07/01/00	12/31/00
					C00370023	01/01/00	06/30/00
	Craico Road SaverSL	Crafco Inc.	6975 W Crafco Way	Vern Thompson	C05370035	01/01/05	06/30/05
	Part No 34903	99579	Chandler, AZ 85266	***	C04373022	07/01/04	12/31/04
	810 (Portland cement		(602) 276-0406		C04370452	01/01/04	06/30/04
	concrete its Only)				C03371952	07/01/03	12/31/03
					C03370006	01/01/03	06/30/03
				WWW	C02372035	07/01/02	12/31/02
					C02370006	01/01/02	06/30/02
					C01372009	07/01/01	12/31/01
					C01370006	01/01/01	06/30/01
					C00372082	07/01/00	12/31/00
					C00370006	01/01/00	06/30/00
9	SIU Dasa Annen	DISSERIOWATED 995-11	900 Eacherry St North Baltimore, OH 45872	BenJacobus	Gosaya (1857)	04/01/05	desums

Class	Products	Producer	Address/Phone No.	Contact	Lab No.	Tested	Expires
			(651)-748-8114				
8	Pecora SL Low	Pecora Corp.	165 Wambold Rd.	Roy Cannon	C05370308	01/01/05	06/30/05
	Modulus	99981	Harleysville, PA 19438		C04370185	01/01/04	06/30/04
	810		(215) 723-6051		C03370019	01/01/03	06/30/03
					C02372048	07/01/02	12/31/02
					C02370029	01/01/02	06/30/02
					C01372032	08/01/01	12/31/01
8	Sika 15LM SL	Sika Corp.	6122 Rachel's Court	Greg Reisz	C04374649	01/01/05	06/30/05
	810	99572	Katy, TX 77494		C04372182	07/01/04	12/31/04
			(281) 693-2121		C04370458	01/01/04	06/30/04
					C03371968	07/01/03	12/31/03
		•			C03370022	01/01/03	06/30/03
					C02372051	07/01/02	12/31/02
					C02370019	01/01/02	06/30/02
		***************************************			C01372022	07/01/01	12/21/01
		***************************************			C01370021	01/01/01	06/30/01

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

July 5, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW0101

Subject:

Light Pole Template conflict with pennant

Request:

Please Reference Plan Sheets 306 & 303 and attached sketch

Archer Western has discovered that the bottom template for the light pole anchor bolts is in conflict with the pennant. The Template extends approximately 1/2" past the face of the pennant.

Please provide a solution for this conflict as soon as possible as not to delay the project.

Response/Action Taken:

As discussed on July 1st, Archer Western is directed to install the anchor bolt pattern for the South traffic rail with the offset towards the traffic face - 1/2" off center of the T-4 rail. (Opposite of sketch provide by Archer Western) It's requested that the area of the embedded anchor bolt template near the pennant be cold spray galvanized to prevent rusting due to minimum concrete coverage.

The Light pole for the North traffic rail should be centered on the T-4 rail concrete.

By:

Guy Van Baulen, EIT

HNTB Corporation

Date: July 5, 2005

Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

July 5, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW073

Subject:

Power Source for load distribution centers A & B

Request:

Please Reference the Revised Plan Sheets 335

Please provide details on the locations and routing of the power sources for load distributing centers (LDC) A at Bent 11 and LDC B at Bent 8.

Please provide information at your earliest convenience.

Response/Action Taken:

In response to the location of the power sources for the Bridge lighting, please reference contract plan sheets BL-6 &7, pages 327 & 328. The electrical service drop will be located near Station 58+50. The power sources for LDC A at Bent 11 will be provided by the conduit run from GB3 at Bent 8 underground and under Midway Rd. to GB 7 at Bent 11 as shown on sheetBL-22 & 23, page 343 & 344.

By:

Guy Van Baulen, EIT

HNTB Corporation

Date: July 5, 2005

Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.intb.com

Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006 HNTB

Re: Addison Road Traffic Control Plan

July 1, 2005

Dear Ben:

The submitted traffic control plan for Addison Road was review and accepted by the Town of Addison.

Although this plan is acceptable, the Town has requested that Archer Western Contractors not close any lanes along Addison Road or Arapaho Road until after July 3rd due to the Special Event which will occur on Sunday evening, "20th Annual Addison Kaboom Town". The Town thanks you for all your cooperation.

A reminder to Archer Western Contractors to continue to meet the requirement in the General Traffic Control Notes found on the Contract Drawing, sheet TC-1, page 27.

Thank you,

Guy Van Baulen / HNTB Corporation

Cc: Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

File

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

June 27, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW0107

Subject:

Surveyor Tie in Conflict

Request:

Please Reference the Revised Plan Sheets 41 & 54

The Revised Plan Sheets 41 and 54, transmitted June 29, 2005, modifying the grades at the Arapaho/Surveyor Intersection still have a drainage problem. Based on field as-builts of Surveyor Blvd. and the modified plan grades will produce a "Pond" at STA 34+84.49; 107.24' O/S Lt just west of the Driveway into the Addison Pump Station.

Please review and provide a resolution as soon as possible as not to delay the project.

Response/Action Taken:

In response Archer Western Contractors, Ltd. has found that the revise contract plans are causing a ponding issue, after review of the reissued contract plans with the provide T/C elevation and gutter elevation, there is no provide contour grade that would create a ponding issue.

If Archer Western has found a conflict with the original elevation provide as existing elevation in the drainage and roadway plans, HNTB would request Archer Western to provide these found elevation/(conflicts), so a solution can be provided to Archer Western.

By:

Guy Nan Baulen, EIT

HNTB Corporation

Date: June 30, 2005


Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation


Archer Western Contractors, Ltd. Arapaho Road Phase III Job No. 204059

REQUEST FOR INFORMATIO			P	ROJEC	T No.	Arapaho Phase III	
RFI #109				D	ate:	J	luly 5, 2005
Submitted To 182 2 18 18 18 18 18 18 18 18 18 18 18 18 18							
HNTB 5910 W. Plano Parkway, Ste 200				Ai	rcher VV	estern Conti	ractors, Ltd.
Plano, Texas 75093 Guy Van Baulen				A	ndrew S	Schneemann	1
log var suriar			_		1141-011	,	AAAAAAAAAAAA
Subject The last of the last o		Discipline		©o≑Authoi		CONTRACTOR OF THE	CopiesiTo:
Surveyor Tie in Conflict - As- Built Elevation	Civil		Tim Sparks				
·		A-characteristic to the control of t		S&J Electric			
Costilmpact	Amour	· (1941)	School	ila imnaci:		เอลง	Prawingumpaga
Unknown	Unknown		Unknown	-co-dupare		Unknown	Unknown
Please Reference the attached Sketcher In review of the attached Sketch '1', you wi and Bracket. Sketch '2' shows modification maintance issues. Please direct Archer Western and S&J on Please respond as soon as possible as no	ill notice t ns as disc how to pr	hat the reflector as cussed in the owne oceed with lighting	specified is meeting issue.	in the contract			
Response and the second of the							



Proposed Type C1 Lights Configuration Skerc# 2

RFI 109



Type C1 Lights, As PerContract Drawings Sketcit 1

Archer Western Contractors, Ltd. Arapaho Road Phase III Job No. 204059

REQUEST FOR INFORMATI	IUN			PROJECT NO.	. <u>Ara</u>	apano rnase III
RFI #105				Date :	July	5, 2005
Submitted To 22 HNTB 5910 W. Plano Parkway, Ste 200 Plano, Texas 75093 Guy Van Baulen				Submitted of Archer Wester Andrew Schne	n Contractor	
Subject		Discipline	Co-Auth	Ordensia	e de la co	pies ito was a discussive
Bridge lighting Conduit Location		Civil	S&J Electr	rical		
Cost Impact Unknown	Amour Unknown		hedule impac	Control (III)		wing Impacital
Please Reference the attached sheets si Archer Western and S&J Electric have Addison and HNTB. The conduit mater material bid items. Please confirm these revised conduit to	compiled the	attached sheets, show	ving the revised b			
Response						

Conduit Layout per Plans

	South T-4 Rall South Edge of Decking					No	orth T-4 F	Rall	North Edge of Decking						
Cond.	Circuit	Pg.#	Description	Cond.	Circult	Pg.#	Description	Cond.	Circuit	Pg.#	Description	Cond.	Circuit	Pg.#	Description
34 PV	Ç E&F	1 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Receptacles	3/4" RMC	3 (0, 1)	335	A-2 Fixtures	3/4 - FVC	K e Th	335	E-18A-1 Fixture	3/4 - RM0	CAD	339	C-1 Drivers
3/4T PV	O, E	343 F	2 thru F;29 Even	3/4 RMC	E&F	339	G-2 Fixtures	3/4"PVC	H&J.	335	Receptades	3/4*RMC	Output	339	C-1 Output
				3/4"RMC		341	B Fixtures	3/4*PVC	0,	343	F-5-F-19.G-7.8,0	3/4*RMC	A.	341	B Flatures
				3/4″RMC	B Contro	J 341	B Fixture Court	3/4"PVC	C.	343	F-1 F-3, G-1 H	3/4"RMC	B Cont	roj. 341	B Fixture Critil
				\$ 5 × 3	Output		C-2 Fixt. Output								

	Tota	i Condult	2		Tota	l Condu	lts: [5]		Tota	l Çondul	us: 🍅 📜		Tot	al Condul	st 4

Proposed Conduit Layout

	South T-4 Rall				South E	dge of De	cking			Rall	North Edge of Decking				
Cond.	Circult	Pg,#	Description	Cond.	Circuit	Pg.#	Description	Cond.	Cîrcuit	Pg.#	Description	Cond.	Circuit	Pg.#	Description
3/4" PV	C EAF	335	Receptedes					94° PVC	G	7 5 (1) 1 335 (2)	E-1&A-1 Fixture	3/4" RMG	C&D	339	C-1 Drivers
3/41 PV	C E	343 Ty	pe F (F2-F20 Evén)					3/4" PVC	HeJ	335	Receptacles	3/4" RMC	Output	339	C-1 Output
3/4 : PV0	8	341	Type & Fixtures					3/41 PVC	D.	343	-5-F-18,G-7,8,9				
3/41 PV(B Contro	1341	Type B Fixture Cntrl					3/41 PVC	\$ 15 \$ 1 4 \$	343 F	-7 F 3, G1-8				
3/4" PV0	EAT	ess	-2 Fixtures					3/4" PVC	Ä.	. 341	B'Fixtures				
3/4" PV(Cuipul	339 .0	2 Fee Oulput					3/4" PVC	B Contro)[341	B Fixture Critic				
3/4* PV(5 101	335	-2 Ebtures												
	i	Gtal Cond	ile 7		Total	Condults	0		i i	ial Condu	lis: 6	11. T.	Total	Condult	2
Note		***************************************		<u></u>				L Note							

Specific section of the T-4 Rell, where more than five conduits will be present at one time the two conduits for the type B fixtures will be run in the bridge deck (spen 9)

Specific section of the T-4 Rail, where more then five conduits will be present at one time the two conduits for the type 8 fixtures will be run in the bridge deck (span 9)

/c	turn off special meaning of character c
^	beginning of line
\$	end of line
	any single character
:a	any alphabetical character [a-z A-Z]
:d	any digit [0-9]
:n	any alphanumeric character [a-z A-Z 0-9]
: <space></space>	A colon followed by a space also matches any punctuation character
[]	any one of the characters in; ranges such as a-z are legal
[^]	any single character not in; ranges are legal
s*	zero or more occurrences of string s
S+	one or more occurrences of string s
st	string s followed by string t

In Cells

If on, specifies a search for text in cells.

Fractions

If on, specifies a search for fractions.

Find

Clicking the Find button locates the specified text.

Change

Clicking Change replaces the text element in the Find field with the text element from the With field.

Change All

Clicking Change All replaces all the specified text elements in the design file.

Change Fence

Clicking Change Fence replaces the text elements that match the current Fence search criteria.

Change Single

Clicking Single replaces a single text element in the design file, as identified by the user.




......

A PARTY CANADA C

Archer Western Contractors, Ltd. Arapaho Road Phase III Job No. 204059


REQUEST FOR INFORMATION Arapaho Phase III PROJECT No. RFI #____ 109 July 5, 2005 Date: Submitted To Submitted By Archer Western Contractors, Ltd. 5910 W. Plano Parkway, Ste 200 Plano, Texas 75093 Guy Van Baulen Andrew Schneemann Subject the Copies To Leave Discipline of the Co-Author to the Copies To Leave Type C Light Fixtures / Reflector Conflict Tim Sparks Civil S&J Electric Please Reference the attached Sketches of the Type C-1 Light Fixture in the T-4 Rail In review of the attached Sketch '1', you will notice that the reflector as specified in the contract plans is in conflict with the approved Type C Lights and Bracket. Sketch '2' shows modifications as discussed in the owners meeting. The modifications shown in Sketch '2' will minimize light maintenance issues. Please direct Archer Western and S&J on how to proceed with lighting issue. Please respond as soon as possible as not to further delay the project. Response

RF1 109



Proposed Type C1 Lights Configuration $S_{KErcH}Z$

RFI 109



Type C1 Lights As PerContract Drawings Sketcit 1

ARCHER WESTERN CONTRACTORS, LTD.


2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

FAX: (817) 640-8734



		SUBMI	TTAL		
Date:	June 8, 2005		Submittal # :	65.1	
To:	HNTB / Town of Addison			New Submittal :	X
Attn:	16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Guy Van-Baulen	Project:	Arapaho Road Phase II	1	A/W # 204059 Engineer: HNTB
Subm	ittal Specification Reference:	Town	of Addison / Plan Sheet	DT-03	
Descr	iption of Submitted Item:	Decomposed Granite - F	Product Summary Report & S	amples	
Manu	facturer/Sub/Supplier:	Martin Marietta			
Relate	ed Section / Drawings:	Town	n of Addison / Plan Sheet	DT-03	
Additi	ional Comments:	The Decomposed Grani Include 2 Bags of Mater	te will mixed with Type I/II Cen al	nent	
C	ontractor's Certification		Engine	er's Stamp	
	g Checked this submission, we certify conforms to the requirements of the				
	act in all respects, except as otherwise	•	ar.	~ -	
Sign:	Archer Western Contracters, Ltd				
Print N					
Title:	Asst. Project Manager red by: Andrew Schneemann		ž		
Date:	June 8, 2005				

Сару:	File



Product Quality Summary Report

Arapaho Road Phase III Submittal for Decomposed Granite

Plant:	32	Mill Creek	
		Decomposed Granite	
		DG01	·
5/8"(16)		100.0	
3/8*(9.5)		89.9	
#4(4,75)		58.4	
#8(2,36)		46.7	
#40(0.425)		30,7	
#200(0.075)		9.70	
PAN(0)		, 0.00	
Plasticity Index		7	

Product Quality Summary Report

Arapaho Road Phase III Submittal for Decomposed Granite

Plant:

32

Mill Creek

Comments:

This gradation is for information only. This material is sold exclusively for landscaping purposes. Samples are available prior to shipment.

Query Selections: Query:

Report Created: 09/02/2004 10:07 Date Range: 09/01/2001 - 09/02/2004

ARCHER WESTERN CONTRACTORS, LTD.

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

FAX: (817) 640-8734



	SUBMITTAL
Date: June 28, 2005	Submittal # : 83.1
To: HNTB / Town of Addison 16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Varı-Baulen	New Submittal : X Re-Submittal : Project: Arapaho Road Phase III
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	Dauble Check Valve
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810 - 7
Additional Comments:	Watts - Series 007 QT
Contractor's Certification	Engineer's Stamp
"Having Checked this submission, we certify that it conforms to the requirements of the	
Contract in all respects, except as otherwise indicated."	SHOP DRAWING REVIEW
Archer Western Contractors, Ltd	Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The
Sign:	contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for
Print Name: Andrew Schneemann	selecting fabrication processes, for techniques of assembly, for safety
Title: Asst. Project Manager Reviewed by: Andrew Schneemann	and for satisfactory performance of his work.
•	
Date: June 28, 2005	No Exception Taken INTE Corporation
Date: June 28, 2005	☐ Make Corrections Noted
Date: June 28, 2005	☐ Make Corrections Noted
Date: June 28, 2005	☐ Make Corrections Noted
Date: June 28, 2005 Copy: File	☐ Make Corrections Noted

02810 - 7.

Sub 83,1


Click Here to Print Page



007 QT Series Double Check Valve

Primary Application

Series 007 QT Double Check valve is installed to prevent the backflow of polluted water into the potable water supply. The valve meets the requirements of ASSE Std. 1015 and AWWA Std. C510.



Features:

- One piece bronze body - unibody.
- · Lightweight.
- · Shorter end to end dimensions.
- · Male by male connections no adapters.
- · Working temperature rating up to 180°F.
- · Replaceable seats and seat discs.
- · Captured stainless steel springs.
- · Top access all parts.

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898



	SUBMITTAL
Date: June 28, 2005	Submittal # : 79.1
To: HNTB / Town of Addison	New Submittal : X Re-Submittal :
16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III AW # 204059 Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	Roto Sprinkler Heads
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810 - 13 B
Additional Comments:	Model I-20 · Will be used in areas denoted in plans for roto heads
Contractor's Certification	Engineer's Stamp
"Having Checked this submission, we certify that it conforms to the requirements of the	
Contract in all respects, except as otherwise	SHOP DRAWING REVIEW
Archer Western Contractors, Ltd. Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager	Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety and for satisfactory performance of his work.
Reviewed by: Andrew Schneemann Date: June 28, 2005	■ No Exception Taken INTB Corporation
STATE AND EVENTS	☐ Make Corrections Noted ☐ Amend and Resubmit
Copy: File	□ Rejected - See Remarks By □ Date 111103

S.b MITTA / 79.1

Click Here to Print Page

02810-13 B


To be used in avers as Decerted our Plans for Roto Heads

Hunter^{*}

I-10 & I-20 Ultra Rotors

Upgrade to heavy duty, commercial grade features in a sprinkler that's ideal for residential and commercial projects.

- Models: Shrub and 4" (10 cm) and 12" (30cm) Pop-ups (optional stainless steel riser on 4" popup model)
- Radius: 25' to
 51' (7,6 to 15,5 m)
- Discharge rate: .9 to 8.2 GPM (0,20 to 1,86 m3/hr; 3,4 to 31,0 l/min)
- · Arc: Adjustable or Full-Circle versions
- Inlet: 3/4"
- Nozzles: 12 interchangeable nozzles (8 standard and 4 low angle)
- FloStop(TM) Control allows stoppage of flow at an individual head





The Industrial-Strength Rotor for Residential and Commercial Use

If you're looking to upgrade over a typical residential grade rotor, this is where the search ends. No other rotor in its class gives you more. Like easy arc adjustment right at the top of the sprinkler, a heavy duty spring with reliable retraction, and a standard watersaving drain check valve that handles up to 10 feet of elevation change. Plus, we now include a rack of nozzles that includes both standard and low angle nozzles (the ideal solution for virtually any landscape situation), as well as the new FloStop(TM) feature that provides the added convenience of easily stopping water flow through a single head without turning off the entire system. With its ultra-sturdy construction, rest assured you've got a product that's sure to endure – it's even protected by a full five-year warranty! But, for those who still want more, be sure to consider our stainless steel option.

FEATURES AND BENEFITS



Integral rubber cover

Stays put to keep play areas safe

Full rack of 8 standard and 4 low angle nozzles

Continuously improved, honest performance, superior close-in coverage (now with key-lock installation)

NEW! FloStop(TM) Control

Allows stoppage of flow through an individual head while remainder of system is running

Easy arc adjustment (40 - 360)

Right at the top of the sprinkler

Continuously improved gear drive

Backed by over a decade of proven reliability

Commercial grade spring

Reliable retraction every time

Drain check valve for up to 10' elevation change

Saves water, reduces liability

		Facility .			4	Vandaries	
Hozziń	PSF	1100100	ЗРМ :	Nozale	pg	Applies .	· For
•	30	301	9		30	25	16
4.6	40	31	10	2.0 LA	40	27	1.9
1,0	50	31'	1.2	LÁ	50	28'	2.1
	60	32	13		60	30	2.3
:	30	32	1.2	25	30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 56 30 40 50 50 50 50 50 50 50 50 50 50 50 50 50	25 27 28 30 27 30 35 29 35 37 31 34 37 38	1913158081584947
1.5	40	33′	1.4	2.5	40	>30	25
स्वतम् : ;	50	34	1.5		50	33	2.8
	60	34"	18	3 4-2-9	60	35	្នំហ
	30	34.	16		30	29	2.8
2.0	40	36	18	3.5	40	32	3.1
	20	38"	Ž,Ū	I,A	58	35.	3.5
	60	38	22		θÜ	3/	3.8
	30	35	27	1121	30	31	3.4
3,0	4U	38	24	45	40	34	3.9
	QQ.	40	4.6	LA	50.	. 70	4.7
	OO.	4 0 °	4.V	*	φŲ	υφ	母, [
_	W.	30 40)	20				
3.5	44.) En	ዛር ልሳት	24				
	ώψ «Λ	ለው። ለሆነ	9 .9 9.7				
	26	37.	32.				
1.6	40	Ani.	27				•
4.0	KO	42	A				
•	ŔΛ	AA	4.8				
	žň	10	45				
e n	Δň	33.	49				
6.0	SÕ	46'	5.5				
	60	47	5.0				
•	30 40 50 30 45 50 30 45 50 30 45 50 50 50 50 50 50 50 50 50 50 50 50 50	** 30 31 32 33 34 40 34 42 42 42 44 48 48 48 48 48 48 48 48 48 48 48 48	902324#86802047960472728295008#2				
0.8	50	48	6.8				
U.U.	60	40	7.5				
٠.	70	51	8.2				

2121 Ave J, Ste. 103 Arlington, Texas 76006

PH: (817) 640-3898



	SUBMITTAL
Date: June 28, 2005	Submittal # : 77.1
To: HNTB / Town of Addison	New Submittal : X Re-Submittal :
16801 Wesigrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III A/W # 204059 Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System
•	
Description of Submitted Item:	Round Box
	<u> </u>
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810 - 12 D
Additional Comments:	
Contractor's Certification	Engineer's Stamp
	Engineer's Stamp
"Having Checked this submission, we certify that it conforms to the requirements of the	
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise	SHOP DRAWING REVIEW
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compilance with the
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated."	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors: Tital. Sign: Print Name: Andrew Schneemann	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors: Itd. Sign: Andrew Schneemann Title: Asst. Project Manager	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors: 1td. Sign: Print Name: Andrew Schneemann	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors: Itd. Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety and for satisfactory performance of his work.
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors: Itd. Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compilance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety and for satisfactory performance of his work.

Sub 77.1

Click Here to Print Page

02810-12D




10" Round Box

Today, AMETEK, Inc. Access Boxes are considered to be the best - within significant irrigation industries. An independent crush test at the University of Wisconsin Engineering Test Lab showed the AMETEK, Inc. Product to be much stronger than all of its competitors.

Meter Boxes are manufactured in five major sizes. They have extensions, a variety of names and colors, and various applications in the turf irrigation, waterworks and electrical industries. Boxes are available in green, black, gray, tan, red brick and mulch brown. Lids come labeled with "Control Valve," "Water Meter," "CATV," "Sewer" and "Telephone."

UNI	T	SKID		
NAME	WT.	QTY.	WT.	
Assembly	4.6 lbs.	135	660 lbs.	
Box Only	3.4 lbs.	135	500 lbs.	
Lid Only	1.2 lbs.	650	820 lbs.	
Extension	1.2 lbs.	200	280 lbs.	
Handle	1.2 oz.	-	_	




2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898



		SUBMI	TTAL		
Date:	June 28, 2005		Submittal # :	78.1	
To:	HNTB / Tawn of Addison			New Submittal : X Re-Submittal :	
Attn:	16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Guy Van-Baulen	Project:	Arapaho Road Phase		204059 er: HNTB
Submi	ittal Specification Reference;		02810 - Irrigation Syst	em	
Jescr	ption of Submitted Item:	Quick Connect Valve			
Manuf	acturer/Sub/Supplier:	American Landscape St	/stems		
Relate	d Section / Drawings:	70000000000000000000000000000000000000	02810 - 12 D		
Additi	onal Comments:	Model QB3SBL07 Model now made with St	ainless Steel lid Not Brass		
Co	ontractor's Certification		Engir	eer's Stamp	
	Checked this submission, we certify	,			
	conforms to the requirements of the ct in all respects, except as otherwise		CHUD DD	AWING REVIEW	
Sign: Print Na Title: Reviews	Archer Western Contractors, Lid	construed project ple contractor confirmin selecting fa	only for general cor act documents. Me as relieving the c ans and specification remains solely res g and correlating	nformance with the difference or comments on tractor from compons, nor departures ponsible for details at all quantities and conforter briggers of assets.	its shall not be ollance with the therefrom. The accuracy, for
Date:	June 28, 2005	☐ No Exce	ption Taken	. IINTB C	Corporation
		Make Co	rrections Noted		-
		☑ Amend a	and Resubmit	_ law_	_ nlml
		* Mus	i-see kemarks T Be Mod	By JRK	Date 11 4 Ox
Сору:	File	Spezi	FICATIONS.		,

S'L 78.1
Click Here to Print Page







1



QB5NP10 1" One-piece Quick Coupling Valve with Non-potable Lavender TuffTop™ Locking Lid

Quick Coupling Valve One Piece Models

Model QB3SBL07

Description

Quick Coupling Valves are available in ¾", 1" and 1½" inlet sizes. They are used where a water outlet is required for possible irrigation or wash-down.

Application

Quick Coupler Valves offer economical irrigation of large turf areas and provide for future conversion to pop-up rotors. They are also used where supplemental watering or washdown is required.

Features

- Available in ¾", 1" and 1½" Female NPT inlet.
- · Lid stays closed by strong positive-action spring.
- High visibility TuffTop™ or brass lids available.
- Constructed of solid red brass for durability, economy and recyclability.
- Corrosion resistant stainless steel spring and selfflushing brass plunger.
- · Wrench flats at base for easy installation.
- Drain hole in body to minimize debris collection.
- Chevron-shaped wiper seal to reduce leakage around key while inserted.
- · Self cleaning seal design.
- Brass plunger and stainless steel spring to eliminate corrosion.
- Available locking lid for vandal resistance and nonpotable application.
- · Flow ranges from 5 to 100 gpm.
- · Handles pressures up to 150 psi.
- · Locking rubber lid (use with TLK lock top key).
- Lavender TuffTop™ locking lid for non-potable water
 (NP)
- Optional British Standard Threaded version available (BS).
- Five-year warranty.

Specifications

The quick coupling valve shall be a one piece type using a [single, double] slot keyway. The valve body and coupler key shall be made of cast red brass. The lid shall be made of brass or polypropylene. The seat disc plunger shall be spring-loaded to maintain the valve in a closed position at zero inlet pressure. Coupler seal shall be removable from the top while valve is under pressure. The lid shall be spring loaded for positive closing and made of 302 stainless steel spring temper cres wire.

The TuffTop™ shall be capable of locking (and unlocking with the use of a (TLK) key, which prevents unwanted use of the Quick Coupling valve.

The valve shall have a	inch inlet and
be capable of	gpm flow at
psi maximu	m pressure loss. The
valve shall be opened an	d closed by a [single,
double] lug coupler key h	laving a
inch Male NPT outlet three	
	NPT outlet thread.

Note: All irrigation systems should be properly filtered to eliminate contaminants. Chemical pollutants may also be hazardous to valve life and operation. Be sure to determine the fitness of any product for its application.

To Specify:

QB5	NP	10	BS	
Model	Lid	Size	Option	Option

Quick Coupling Valves - One Piece

Model Descriptions

Model No.	Two-Piece, Anti-rotation	Dimensions
QB3RC07	3/4*, double slot, yellow TuffTop™	
QB3BL07	3/4", double slot, brass lid - spring loaded	
QB3SBL07	3/4", single slot, brass lld - spring loaded SS 4/10	Height 4 3/6" Width 2 3/6"
QB3LRC07	3/4", double slot, locking yellow TuffTop™	
QB3NP07	3/4" double slot, locking lavender TuffTop™	
QB5RC10	1", double slot, yellow TuffTap™	
Q85BL10	1*, double slot, brass lid - spring loaded	Height 5 3/6" Width 3 3/6"
QB5LRC10	1", double slot, locking yellow TuffTop™	LIGHTER AND
QB5NP10	1", double slot, locking lavender TuffTop™	
QB7RC15	11/2", double slot, yellow TuffTop™	
QB7BL15	11/2", double slot, brass lid - spring loaded	Height 5 7/8" Width 3 7/8"
QB7LRC15	11/2", double slot, locking yellow TuffTop™	Light 2 1/2 Augu 2 1/0
QB7NP15	11/2", double slot, locking lavender TuffTop™	


Coupler Key for One-Piece Quick Coupler					
QB33K07	3/4" Male & 1/2" Female, single (ug for QB3RC07, QB3BL07, QB3LRC07, QB3NP07, QB3RCAR07, QB3BLAR07, QB3LRCAR07, QB3NPAR07				
QB338K07	3/4* Male & 1/2* Female, single lug for QB3SBLO7				
QB55K10	1* Male & 3/4* Fernale, double lug for QB5RC10, QB5LRC10, QB5BL10, QB5NP10, QB5RCAR10, QB5BLCAR10, QB5BLAR10, QB5NPAR10				
QB7DK15	1 1/2" Male & 1" Female, double lug for QB7RC15, QB8L15, QB7NP15, QB7LRC15, QB7RCAR15, QB7BLAR15, QB7NPAR15				
TLK	Lock top key for quick coupling valves				

QB - One-Piece Body Design

eșsure L	oss in PSI			Pressure L	oss in Bara	l	Metric	Pressure L	oss in kPa		Metric
GPM	All QB3 Series	All QB5 Series	All QB7 Series	m ^{3/hr}	All QB3	A) QBS	All QB7	l/m	All QB3 Series	All QB5 Series	All QB7 Series
5.0	0,8	-		m-···	Series	Saries	Series	19	5.5	-	*
10.0		+	~					38	12.4	-	*
15.0	4.1	•	+	1.13	0.05	•	-	57	28.2	-	*
20.0				2.25	0,12			76			
30.0	-	3,0		2.25	0.12	-	-	114	**	20.6	*
40.0	•	6.3	**	3.38	0.28		_	152	•	46.3	
50.0	•	9,2			0.24			190	-	63.6	19.
60.0	-	13.0		4.50	0.49	0.07	- 1	228		89.4	24.
70.0	~	-	4.9					266	*	*	33.
80.0	-	•	6,6	6.75		0.20	-	304	-	-	45.
100.0	-	•	11.0	9.00	-	0.43	-	360	w j	-	75.
				11.25		0.63	0.19				
				13.50	_	0.88	0.24				
				15.75	w	*	0.33				
				18.00	+	•	0.45				
				22.50	*	-	0.75				

Install all QVC's on swing joint assemblies and hand tighten. Use only Teflon tape as sealant. Position and level as required to grade.

Quick Coupler Valve (One-Piece) Installation Detail



1.	Buckner series quick coupler valve Model #
2.	Finish grade
3.	PVC schedule 80 nipple (min. length)
4,	PVC T x T 90° ell
5.	PVC street ell
6.	PVC schedule 80 nipple (min. length)
7 .	Lateral line piping
8.	Lateral line pipe fitting

NOTE: Teflon tape all threaded joints.

Quick Coupler Valve (One-Piece) Installation Detail

(1))	2
(3)————————————————————————————————————		\$*************************************
<u>5</u>)
	(8)	

1.	Buckner series quick coupler valve Model #
2.	Finish grade
3.	PVC schedule 80

- nipple (_____ min. length)
- 4. PVCTxT90° ell
- 5. PVC street ell
- 6. _____ PVC schedule 80 nipple (_____ min. length)
- 7. Lateral line piping
- 8. Lateral line pipe fitting
- Rebar, length as required for support
- 10. SS Pipe clamps, size as required

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898



	SUBMITTAL	
Date: June 28, 2005	Submittal # :	76.1
To: HNTB / Town of Addison	,	lew Submittal : X Re-Submittal :
16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III	A/W # 204059 Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System	
Description of Submitted Item:	Jumbo Box	
Manufacturer/Sub/Supplier:	American Landscape Systems	
Related Section / Drawings:	2810	
Additional Comments:		
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors Lig. Sign: Andrew Schneemann	SHOP DRAWIN Review is only for general conformathe contract documents. Marking construed as relieving the contract project plans and specifications, no contractor remains solely responsible confirming and correlating all quadrating februaries processes for the conformation of the conf	nce with the design concept of gs or comments shall not be tor from compliance with the or departures therefrom. The le for details and accuracy, for antities and dimensions, for
Ottle: Asst. Project Manager Reviewed by: Andrew Schneemann	selecting fabrication processes, for te and for satisfactory performance of	
Date: June 28, 2005	No Exception Taken Make Corrections Noted	IINTB Corporation
	☐ Amend and Resubmit ☐ Rejected – See Remarks	By JRK Date 7/7/05
Copy: File		

5.2 76.1

02810


Click Here to Print Page

\METEK*ACCESS BOXES

Jumbo Box

Today, AMETEK, Inc. Access Boxes are considered to be the best - within significant irrigation industries. An independent crush test at the University of Wisconsin Engineering Test Lab showed the AMETEK, Inc. Product to be much stronger than all of its competitors.

Meter Boxes are manufactured in five major sizes. They have extensions, a variety of names and colors, and various applications in the turf irrigation, waterworks and electrical industries. Boxes are available in green, black, gray, tan, red brick and mulch brown. Lids come labeled with "Control Valve," "Water Meter," "CATV," "Sewer" and "Telephone."



2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

H: (817) 640-3898 FAX: (817) 640-8734



	*****	SUBMI			***************************************	
Date: June 28, 20	005		Submittal # :	75.1		
To: HNTB/Town				New Submitt Re-Submitt	***************************************	
Addison, Texa (972) 450-268 Attn: Guy Van-Baul	9\$ 75001-9010 36	Project:	Arapaho Road Phase	181	A/W # 20 Engineer:	
Submittal Specific	cation Reference:		02810 - Irrigation Syst	em		
Description of Su		Master / Station Valves				
Manufacturer/Sub	o/Supplie r:	American Landscape S	ystems			A AMBRICA POPULATION AND AND AND AND AND AND AND AND AND AN
Related Section /	Drawings:		02810-12 A & B			
Contractor's	Certification		Engir	neer's Stamp		
			Engir	neer's Stamp		
-	s submission, we certify		4			
	ne requirements of the					
	ne requirements of the acts, except as otherwise	Review is only f	SHOP DRAWI		•	oncent of
Contract in all respendicated." Archer Wes	•	construed as reproject plans a contractor rema	or general conform ocuments. Marking elieving the contra nd specifications, tins solely responsi I correlating all q	nance with the description of the comment of the co	e design conents sha empliance es therefress and accu d dimens	il not be with the om. The iracy, for ions, for
Contract in all respendicated." Archer Western Sign: Print Name: Andre Asst. Print Name:	stern Contractors, Lid. ew Schneemann oject Manager	the contract de construed as re project plans a contractor rema confirming and selecting fabrica	for general conform ocuments. Marking elieving the contra and specifications, thins solely responsi	nance with the days or comment of the comment of th	e design conents sha empliance es therefress and accu d dimens	il not be with the om. The iracy, for ions, for
Contract in all respendicated." Archer Western Sign: Print Name: Andre Title: Asst. Progression of the Contract of the Contr	stern Contractors, Lid. ew Schneemann oject Manager	the contract de construed as re project plans a contractor rema confirming and selecting fabrica and for satisfact	for general conform ocuments. Marking the contrained specifications, this solely responsification processes, for the tory performance of taken	nance with the design of comments of the comme	e design conents sha empliance es therefress and accu d dimens	Il not be with the om. The uracy, for ions, for for safety
Contract in all respendicated." Archer Western Sign: Print Name: Andre Title: Asst. Progression of the Contract of the Contr	stern Contractors, Etc. stern Contractors, Etc. ew Schneemann oject Manager ew Schneemann	the contract de construed as re project plans a contractor rema confirming and selecting fabrica and for satisfact	for general conform ocuments. Marking the contraint specifications, and specifications, and solely responsification gall quiton processes, for the tory performance of the tor	nance with the ngs or commeter from conformer departure ble for detail uantities an echniques of his work.	e design contents shate the compliance es therefris and accudinens assembly,	Il not be with the om. The uracy, for ions, for for safety

Sub 75.1


02810-12-A, B Master Istation Values



11000CR SERIES CONTAMINATION RESISTANT VALVE

The 11000CR Series is a normally closed type valve; in the event of power failure, valve closes.

The 1IOOOCR has excellent low flow characteristics which make it an ideal choice for micro-irrigation.



Features:

- 5 Year Limited Warranty on valve, 7- Year Limited Warranty on the S24B solenoid
- Unique Dual Ported Diaphragm to greatly minimize clogging and malfunctions. In operation, the diaphragm ports constantly flex, inhibiting sand, silt and debris from blocking the valve action.
- The unique porting design also permits equal pressure on both sides of the diaphragm wall, regardless of line pressure, when valve is not operating. This feature prevents diaphragm "stretching", a common cause of valve failure in valves which are ported through the seat.
- The 11 OOOCR Series diaphragm is made of nylon fabric reinforced Buna-N rubber; a grooved rib interlocks with cover and body to prevent leakage.
- Exhaust Orifice is non-corrosive and has an opening sized larger than the diaphragm ports so that any
 pieces of sand or sitt passing through the diaphragm will not be trapped beneath the solenoid actuator.
- S24B Solenoid manufactured by Weather-matic. Construction is molded resin having no carbon steel
 components exposed thereby eliminating possible external corrosion and deterioration. Solenoid is
 completely waterproof, with an O-Ring Seal, and complies with NEC Class II circuit requirements for 24V
 a.c. operation (also operates on 12 volts d.c. up to 75 psi).
- The S24B Pro-CapTM actuator is stain-less steel enclosed in a watertight protection capsule with a molded-in-place rubber exhaust port seal; a stainless steel spring assures positive seating.
- High Strength Glass-Filled Plastic Body and Cover designed to operate in heavy duty commercial
 applications, Stainless steel I/4 inch cover bolts and mating brass body inserts make reassembly easy.
- Shock Cone on diaphragm seat to eliminate water hammer in all except extreme cases.
- Flow Control. A brass, non-rising type flow control stem for throttling the valve from full open to full close positions.

 Manual Bleed Lever. An easy-to-use, hand operated control bleeds valve to downstream; has stops for open and closed positions.

Options: (Factory Installed)

- XPR Pressure Regulator. The Weather-matic XPR pressure regulating module senses inlet pressure and maintains constant outlet pressure. See PRK-24 in valve accessory section for specifications.
- · Non-potable Alert Solenoid. May be substituted for standard model. Specify XS24NP.

Operating Data:

· Cold water working pressure: 150 psi

Electrical:

Wiring requires a single lead from the controller to each solenoid, plus a common neutral to all solenoids.
 Type UF wire, U.L. listed, is recommended for all hookups.


24VACI60 Hz. Inrush: 9.86 VA Holding: 5.69 VA 24VACI50 Hz.

Inrush: 10.7 VA Holding: 7.5 VA

• Do not use nominal voltage ratings listed above for sizing of valve wire. See wire sizing tables.

installation:

- · Teflon tape is recommended.
- 1 inch FIP can be bushed to 3/4 inch.
- 1 -I/2 inch FIP can be bushed to I-1/4 inch.
- International Threads. (Specify ISO)



GPM	11004600-00	THE SHIP CON- 25	11024034
	1 MCH	132 MCH	2 MC:
04	1.2 1941		
	7.4		
	1.6		
16	*1.7		
12	1.4		****
14	1.9		
16	2.0		
18	2.1		
20	2.3	1.3	
22	₹.5	14	
24	2.8	13	
26	3.2	1.6	
28	3.7	1.7	
30	4.3	1.9	y> a washing
32	. 4.5	2.1	
34	5.6	2.3	
36	6.3	2.5	
38	7.0	2.8	
40	7.7	3,0	*2.3
42	6.4	3.3	2.9
44	9 .1	3.6	2.4
45	9 .0	3.9	2,4
48	10.7	4.2	2.5
50	11.5	4.4	2.6
52		B.O	2.6
.34		5.4	2,7
56		5.8	2,7
58		8.2	2.5
400	1	∆ 7	2,0
70		0.5	3,3
60		120	.9,4
90			4.2
100			5.2
110	,,,,,,		8.7
120			7.7
130		1	8.6

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898



	SUBMITTAL
Date: June 28, 2005	Submittal #: 74.1
To: HNTB / Town of Addison 16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III AW # 204059 Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	Ball Valves
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810-12C
Additional Comments:	1
Contractor's Certification	Eppinger's Stamp
that it conforms to the requirements of the Contract in all respects, except as otherwise	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be
Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors, Jad Sign: Print Name: Andrew Schneemann	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for
'Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors, Ltd.	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety

56 74,1

02810-12-0

Click Here to Print Page




2" Utility SS Ball Valve

A high quality, economical, quarterturn shut off valve designed for home, irrigation, and pool and spa applications. Available in IPS sizes 1/2" through 2" with choice of either socket or threaded end connectors.

Features:

- One piece sealed unit never requires adjustment.
- Heavy bodied PVC construction.
- Standard EPDM o-rings.
- High Impact Polypropylene handle with double stop engagement.
- Equipped with Spears high strength Safe-T-Shear stem.
- All Utility Ball Valves are NSF Listed for potable water use.
- Full Schedule 80 bore in full open position, full bore virtually eliminates pressure drop, providing optimum flow.
- 150 psi Pressure rating maximum internal pressure at 73°F for a variety of applications.



Nestern Checoming		71	\$EAP	ž [*·	i.2 *	134	[f ₁ ;	7.1	ffai	,	124+	110
compressure " P'C	t	(23)	(336)	6-13.	121	14,	(14),	fajrt	(1)	**,	3.3	
baire Parssaire	PSC	1511	124	[14 i	-,	1	11	3.6	: 1	11	11	- 1
Ratulg	i.e.r	(1.11%)	(A3)	- 1113	6,32)		. 11.	•	11€,	1.15	« Itz	¢×t
m= (NU/a)	1777;	1523	141	(5,	13.	1 162	F-#1	11.	411	701	j.ét	11
143.85.35	* F	(7,05)	4.970	7A+.	· 25.5 -	1 "74	677,	10	. 15	. AM.	(1)	1 4 5

8/17/2004

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

PH: (817) 640-3898 FAX: (817) 640-8734



	w	SUBMI	TTAL		
Date: June 28, 2005			Submittal # :	73.1	
To: HNTB / Town of Addison				New Submittal Re-Submittal	***************************************
16801 Westgrove				a voc menance es aveces	•
Addison, Texas 75001-90	10	Project:	Arapaho Road Phase	III	AW # 204059
(972) 450-2886 Attn: Guy Van-Baulen					Engineer: HNTB
ters Out car budger					
Submittal Specification Re	ference:		02810 - Irrigation Syste	PT7	
Description of Submitted It	em:	Solvent Weld PVC			
/lanufacturer/Sub/Supplier	•	American Landscape Sy	rstems	*	
Related Section / Drawings):		02810-10		
Additional Comments:		-			
Contractor's Certificati	on]	Engin	eer's Stamp	
Having Checked this submission	on, we certify				
that it conforms to the requirem			CITAN NO.		
Contract in all respects, except idicated."	as otherwise	Review to o	SHOP DRA		
	***	tne contra	ct documents. Ma	rkings or co	h the design concept comments shall not
Archer Western Contra	cuogs. Intl.	construed	as relieving the co	ntractor from	n compliance with
ilgn:		contractor	ns and specification remains solely respo	ns, nor depa posible for de	rtures therefrom. T
1/1	0 -	confirming	and correlating a	ll quantities	and dimensions
Print Name: Andrew Schneem	ann	selecting iai	orication processes, sfactory performan	for technlaue:	s of assembly, for eaf
Fitte: Asst. Project Manag Reviewed by: Andrew Schneem		/	arerory belinimism	.e ui ms wori	Κ.
Date: June 28, 2005	eral i	No Excep	ition Taken	•	IMTD Companies
		☐ Make Cor			INTB Corporation
			TECHOUS NATEA		
			nd Resubmit		Jak Date 7/7/

Schmitta/ Sb 73.1
Solvent Weld PVC

02810-10

Vomina Pipe Sbe	Category	SDR		Approx. Inside Diameter (inches)	Minimum Wall Thickness (inches)	Approx. Weight (lbs/100)	Yomra Pige Sloe	Galegory	\$QR	Average Outside Diameter (inches)	Approx. Inside Diameter (Inches)	Minimum Wall Thickness (inches)
	315 IPS	13.5	Q,840	0.70	0.062	16	***************************************	63 IPS	54	5.563	6.37	0.087
4 - 4	SCH 40/PR 600	NA	0.840	0.50	n.109	16		100 IPS	41	5.563	5.27	0.136
	SCH 30/₽R 650	NA	0.840	0.52	0.147	21		125 IPS	32.5	5,563	5.19	0.171
	200 IPS	21	1.050	0.92	0.060	12	5	160 IPS	Zti	5,562	5.10	0.214
3/s x}	SCH 40/PR 480	NA	1.050	0.80	0.113	22		200 IPS	21	5,563	4.99	0,265
	5CH 00/PR 690	NA	1,050	0,72	0.154	29	i	SCH 40/PR 190	NA	5.563	5.01	9,250
-	200 IPS	21	1.315	1.10	0.063	18		SCH 90/PR 290	NA	5.563	4.76	0.375
1.4	SCH 40/PR 450	NA	1.315	1,03	v.:33	32		63 IPS	64	6,825	6.40	0.087
	SCH 30/PR 630	NA	1.315	0.93	0.179	42		100 IPS	41	6.625	5.27	0.162
	125 IPS	32.5	1.660	1,53	0.060	20		125 IPS ;	32.5	6.625	6.18	0.204
	160 IPS	246	1.860	1.52	0.064	21	6	160 IPS	25	6.625	6.07	0-255
1%	200 IPS	21	t .680	1.49	0.079	26	:	200 IP5	21	6.6 2 5	5.94	0.318
*	SCH 40/PR 370	NA	1.680	1.38	0.140	44		SCH 40/PR 180	NA.	G.625	6.02	0.280
	SCH 80/PR 520	NA	1.650	1,26	0,191	50	•	SCH 00/PR 280	NA	6,525	5.70	0.432
	125 IPS	32.5	1.900	1.77	0.060	23		83 IPS	64	8,625	8.33	0.135
	160 IPS	28	1,900	1.74	0.073	27		100 IPS	41	ð,525	8.17	0.210
1%	200 IPS	21	1.,900	1.70	0.090	34		125 IPS	32.5	8.525	6.05	0.265
+	SCH 40/PR 320	NA	1.900	1,59	0.145	52	8	200 IPS	21	3,625	7,74	0.410
	SCH 80/PR 470	NA	1.900	1,47	9,200	70		SCH40/PR 160 P	1A/28	8,625	7.91	0.332
	125 IPS	32.5	2.375	2.21	0.073	პნ		SCH80/PR 250	NA	8.625	7.55	0.500
,	160 PS	28	2.375	2.64	0.091	43		100 FT HD 201	93.5	8.160	7.97	0.087
_	200 IPS	21	2.375	2.13	0.113	52		190 JPS	41	10,750	10,15	0.252
2	315 IPS	73.5	2.375	1.99	0.176	60	•	125 IPS	32.5	10.750	10.04	0.331
判	SCH 40/PR 280	NA	2,375	2.04	0.154	70	•	150 IPS	26	10.750	9.86	0.413
	SCH 30/PR 400	NA	2.375	1.90	0.218	97	10	200 IPS	21	10.750	£6.9	Ü.511
	125 IPS	32.5	2.875	2.68	0.088	51		SCH 40/PR 140	NA	†0.7 50	9.96	Q.365
į	160 IPS	26	2.875	2.63	0.110	63		SCH 80/PR 230	NA	10.750	9.48	0.593
- j f-l	200 IPS	21	2.875	2.58	0.137	77		100 FT-HD 201	93.5	1022	E Libert	Ű.1 Ç Ş
252"	315 IPS	13.5	2.875	2.41	0.213	120		63 IPS	54	12.750	12,32	0.199
	SCH 40/PR 300	NA	2.875	2.44	0.203	110		100 PS	41	12.750	12.08	E.311
Ī	SCH 90/PFI 420	NA	2.878	2,28	0.276	150		125 IPS	32.5	12,750	11.91	0.392
	100 IPS	41	3,500	3.31	0.085	80		160 IPS	2b	- 12.7 ,00 -1	71.76	0,490
Į	125 IPS	32.5	3.500	3,28	0.108	75	12	200 IPS	21	12.750	11.45	0.606
	160 IPS	28	3.500	3.21	0.135	94		SCH 40/PB 130	NA	12.750	11.98	0.406
3-3	200 (25	21	3.500	3.14	0.167	110	*. *.	SCH (90/PFI 230)	NA	12.750	11.28	0,887
1	315 IPS	13.5	3.500	2.94	0.259	170		100 FT HD 201	93.5	12,240	11,96	0.131
	SCH 40/PR 260		3.500	3.03	0.218	150		100 FT HD 40",		12.240	11.96	0.131
	SCH 90/PR 370		3.500	2.93	0.300	200		106 LT HD 56.		15.300	14.94	0.164
	63 (PS	G 4	4.600	4.35	ŭ.070	64	75	100 FT HD 40		15.300	14.94	().164
	100 IPS		4.500	4,26	0,110	99			41	15.300	14.50	_0.724
	125 IPS	32.5	±.500	4.20	0.138	128	18		93.5	18,350	17.93	0.197
	160 [PS	36.3	4,500		0.172	160	20		23.5	20,400	19.93	0.219

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898



	SUBMITTAL
Date: June 28, 2005	Submittal # : 72.1
To: HNT8 / Town of Addison 16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886	New Submittal : X Re-Submittal : Project: Arapaho Road Phase III
Attn: Guy Van-Baulen	
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	Control Wires
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810-15
Additional Comments:	Wire Colors as Denoted in Specification
Contractor's Certification "Having Checked this submission, we certify	Engineer's Stamp
	Lingineer 3 vanip
that it conforms to the requirements of the	!
Contract in all respects, except as otherwise	SHOP DRAWING REVIEW
indicated."	Review is only for general conformance with the design concent of
Archer Western Contractors, Ltd. Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety and for satisfactory performance of his work.
Date: June 28, 2005	My Evention Teles
	☐ No Exception Taken ☐ Make Corrections Noted ☐ Amend and Resubmit ☐ Rejected - See Remarks ☐ By Jek Date 7/7/05
Copy:File	

Click Here to Print Page

62810-15.



Wire Colors as Demotalingfocs

Type UF SINGLE CONDUCTOR 60° C/600V

Description & Features:

UL listed Single Conductor Type UF is suitable for use as Sprinkler Irrigation Control Wire for general purpose lighting and power. Construction provides solid or stranded soft annealed copper conductor insulated with polyvinyl chloride (PVC) compound that provides excellent abrasion, acid, chemical, oil and moisture resistance.

- UL listed Type UF 600 Volt (#14 thru 4/0 AWG)
- Listed for Direct
 Burial use
- Resistant to acids, alkali, grease and chemicals
- · Abrasion, crush and moisture resistant

Applications:

- · Suitable for use as power and control conductors for irrigation systems
- For use in accordance per NEC Article 339

Construction:

Conductors: Soft annealed copper Solid (18 AWG to 8 AWG)

Stranded (6AWG to 4/0 AWG)


Insulation: Polyvinyl chloride (PVC) compound

Temperature: 60°C Voltage: 600 Volts

Specifications & Standards:

UL 493 - Underground Feeder Cable

Federal Spec JC - 30B



2121 Ave J, Ste. 103 Arlington, Texas 76006

PH: (817) 640-3898 FAX: (817) 640-8734



	SUBMITTAL
Date: June 28, 2005	Submittal #: 71.1
To: HNTB / Town of Addison 16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886	New Submittal: X Re-Submittal: Project: Arapaho Road Phase III A/W # 204059 Engineer: HNTB
Attn: Guy Van-Baulen	
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	PVC Risers (SCH 80)
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810-14
Additional Comments:	•
Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the	SHOP DRAWING REVIEW
Contract in all respects, except as otherwise indicated." Archer Western Contractors, Ltd.	Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The
Sign:	contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety
Print Name: Andrew Schneemann Title: Asst. Project Manager	and for satisfactory performance of his work.
Reviewed by: Andrew Schneemann Date: June 28, 2005	☐ No Exception Taken ☐ Make Corrections Noted
	☐ Amend and Resubmit ☐ Rejected - See Remarks ☐ By JRIC Date 7/7/05
	* Pen Specifications provide
Copy: File	* PEN Specifications provide Wenthermatic LXS Series Shows VEND Adaptors where Applicable.
	ABARTORS WHERE AppliCABLE.

http://www.ewing1.com/ewing/htmjpgs/04005390.htm

Submitul 71.1


02810-14

Click Here to Print Page



PVC Sch 80 Nipples

Risens



2121 Ave J, Ste. 103 Arlington, Texas 76006

PH: (817) 640-3898



	SUBMITTAL				
Date: June 28, 2005	Submittal #: 70.1				
To: HNTB / Town of Addison	New Submittal : X Re-Submittal :				
16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III A/W # 204059 Engineer: HNTB				
Submittal Specification Reference:	02810 - Irrigation System				
Description of Submitted Item:	Rain Bird 1800 Series Sprinkler Head				
Manufacturer/Sub/Supplier:	American Landscape Systems				
Related Section / Drawings:	02810-13 A & C				
Additional Comments:	4" Tall Heads in the Grass Areas 12" Tall Heads in Landscape Beds Head Patterns will be selected to best fit the situation				
Contractor's Certification	Engineer's Stamp				
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors, Ltd. Sign:	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety				
Print Name Andrew Schneemann Title: Asst. Project Manager	and for satisfactory performance of his work.				
Reviewed by: Andrew Schneemann Date: June 28, 2005	No Exception Taken Make Corrections Noted				
	Amend and Resubmit Rejected - See Remarks By JEK Date 7/7/05				
Copy: Fite	* Must use Hunter pan 10 Bubbler Nozzies Bor Town OF ADDISON Specifications.				

RAINSBIRD

1800 Series, 1800-SAM 1800-PRS, 1800-SAM-PRS

Primary Application

Industries leading series of spray sprinklers for turf and shrub applications.

Features:

- · Precipitation rates matched across sets and across patterns.
- · Ratcheting on all models.
- · Exclusive pressure-activated wiper seal.
- · Plastic and stainless steel materials,
- · Seamless, molded construction.
- Strong, stainless steel retract spring.
- Side or bottom inlet on 1806 and 1812

Industries leading series of spray sprinklers for turf and shrub applications.

Operating Range


- Precipitation Rate .42 to 11.7 inches per hour.
- Spacing: 3 to 20 feet.
- Pressure: 15 to 70 psi.
- Specifications
- Flow-by 0 at 8 psi or greater: 0.05 GPM otherwise.

4" +12"

Dimensions

• 1/2" female threaded inlet.

1800-SAM Series





Ideal for use in areas with changing elevations.

Features:

- Built-in Seal-A-Matic (SAM) check valve.
- Reduces low head drainage, puddling and erosion.
- Eliminates the need for under-the-head check valves.

1800-PRS Series

Designed for areas with high and/or widely fluctuating water pressures.

Features:

- Unique built-in stem pressure regulator.
- Delivers uniform water distribution at an average 30 psi.
- · Ends misting and fogging caused by high pressure.



1800-SAM-PRS Series

Meets the needs of all spray areas, regardless of changing elevation or water pressures.

Features:

- Built-in Seal-A-Matic (SAM) check valve.
- Reduces low head drainage, puddling and erosion.
- · Ends misting and fogging caused by high pressure.



Performance Charts

5 Series MPR 5 Trajectory Nozzle Pressure Radius Flow Precip Precip ft. GPM In/h 5F 15 2 0.09 2.07 2.39

	20	3	0.19	2.01	2.32
0	25	4	0.27	1.62	1.87
	30	5	0.41	1.58	1.83
		7			
5H	15	2	0.04	2.07	2.39
	20	3	0.09	2.01	2.32
•	25	4	0.13	1.62	1.87
	30	5	0.20	1.58	1.83
5T	15	2	0.03	2.07	2,39
	20	3	0.06	2.01	2.32
3	25	4	0.09	1.62	1.87
	30	5	0.13	1.58	1.83
			#		
5Q	15	2	0.02	2.07	2.39
	20	3	0,05	2.01	2.32
	25	4	0.07	1.62	1.87
	30	5	0.10	1.58	1.83

8 Series MPR

			•		A
Nozzie	Pressure psi	Radius ft.	Flow GPM	Precip In/h	Precip In/h
8F	15	5	0.54	2.07	2.39
	20	6	0.75	2.01	2.32
•	25	7	0.82	1.62	1.87
	30	8	1.05	1.58	1.83
8H	15	5	0.27	2.07	2.39
	20	6	0.38	2.01	2.32
	25	7	0.41	1.62	1.87
	30	8	0.52	1.58	1.83

8T	15	5	0.18	2.07	2.39
ANA ANA ANA ANA ANA ANA	20	6	0.25	2.01	2.32
•	25	7	0.27	1.62	1.87
	30	8	0.35	1.58	1.83
AND THE PROPERTY OF THE PROPER					
8Q	15	5	0.13	2.07	2.39
	20	6	0.19	2.01	2.32
•	25	7	0.21	1.62	1.87
	30	8	0.26	1.58	1.83

10 Series MPR

15 Trajectory

					4
Nozzle	Pressure psi	Radius ft.	Flow GPM	Precip In/h	Precip In/h
10F	15	7	1.16	2.28	2.63
	20	8	1.30	1.96	2.26
0	25	9	1.44	1.71	1.98
,—-	30	10	1.58	1.52	1.75
					· · · · · · · · · · · · · · · · · · ·
10H	15	7	0.58	2,28	2,63
	20	8	0.65	1.96	2.26
•	25	9	0.72	1.71	1.98
	30	10	0.79	1.52	1.75
			•		
10T	15	7	0.39	2.28	2.63
	20	8	0.43	1.96	2.26
	25	9	0.48	1.71	1.98
-	30	10	0.53	1.52	1.75
10Q	15	7	0.29	2.28	2.63
	20	8	0.33	1.96	2.26
•	25	9	0.36	1.71	1.98
	30	10	0.39	1.52	1.75

12 Series MPR

30 Trajectory

				10	A
Nozzle	Pressure	Radius	Flow	Precip	Precip
	psi	ft.	GPM	In/h	In/h
12F	15	9	1.80	2.14	2.47
	20	10	2.10	2.02	2.34
0	25	11	2,40	1.91	2.21
-	30	12	2.60	1.74	2.01
12TQ	15	9	1.35	2.14	2.47
	20	10	1.58	2.02	2.34
7	25	11	1.80	1.91	2.21
	30	12	1.95	1.74	2.01
			÷		
12TT	15	9	1.20	2,14	2.47
	20	10	1.40	2.02	2.34
4	25	11	1.60	1.91	2.21
	30	12	1.74	1.74	2.01
12H	15	9	0.90	2.14	2.47
	20	10	1.05	2.02	2.34
_	25	11	1,20	1.91	2.21
	30	12	1.30	1.74	2.01
12T	15	9	0.60	2.14	2.47
	20	10	0.07	2.02	2.34
7	25	11	0.80		2,21
	30	12	0.87	1.74	2.01
12Q	15	9	0.45	2.14	2.47
	20	10	0,53	2.02	2.34
•	25	11	0.60	1.91	2.21
	30	12	0.65	1.74	2.01

15 Series MPR

					*
Nozzle	Pressure psi	Radius ft.	Flow GPM	Precip In/h	Precip In/h
15F	15	11	2.60	2.07	2.39
	20	12	3.00	2.01	2.32
0	25	14	3.30	1.62	1.87
	30	15	3.70	1.58	1.83
15TQ	15	11	1.95	2.07	2.39
	20	12	2.25	2.01	2.32
7	25	14	2.48	1.62	1.87
	30	15	2.78	1.58	1.83
15TT	15	11	1.74	2.07	2.39
	20	12		2.01	2.32
4	25	14	2.21	1.62	1.87
7	30	15	2.48	1.58	1.83
15H	15	11	1.30	2.07	2.39
	20	12	1.50	2.01	2.32
	25	14	1,65	1.62	1.87
	30	15	1.85	1.58	1,83
15T	15	11	0.87	2.07	2.39
191	20	12	1.00	2.01	2.32
	25	14	1.10	1.62	1.87
`~	30				
				-	-
15Q	15	11	0.65	2.07	2.39
	20	12	0.75	2.01	2.32
•	25	14	0.82	1.62	1.87
	30	15	0.92	1.58	1.83

15 Strip Series

			A
			The state of the s
Nozzie	Pressure	W×L	Flow
			ļ

	psi	ft.	GPM
15 5 Q	15	18 x 18	2.68
	20	19 x 19	3.06
	25	21 x 21	3.42
	30	23 x 23	3.73
15EST	15	4 x 13	0.45
	20	4 x 14	0.50
	25	4 x 14	0.56
William Company	30	4 x 15	0.61
		-	
15CST	15	4 x 26	0.89
	20	4 x28	1.00
	25	4x 28	1.11
	30	4 × 30	1.21
· ·			
15SST	15	4 x 26	0.89
	20	4 x 28	1.00
	25	4 x 28	1.11
	30	4 x 30	1.21
			9 99
9SST	15	9 x 15	1.34
,,,,,,	20	9 x 16	1.47
	25	9 x 18	1.60
	30	9 x 18	1.73

16 Series MPR

			*
Nozzle	Pressure psi	Radius ft.	Flow GPM
	psi		

16 F-SLA	15	13	2.37
	20	14	2.66
*	25	15	2.96
	30	16	3,22
16H-SLA	15	13	1,18
	20	14	1.33
<u>*</u>	25	15	1.48
	30	16	1.61
16Q-SLA	15	13	0.59
	20	14	0.67
と	25	15	0.74
	30	;16	0.81

22 Series MPR

			A
	Brossere	Radius	Flow
Nozzle	Pressure psi	ft.	GPM
444			
22F-SS	15	17	2.37
	20	18	2.66
*	25	19	2.96
William Willia	30	20	3.22
22H-SS	15	17	1.18
	20	18	1.33
<u>w</u>	25	19	1,48
	30	20	1.61
-			
22Q-SS	15	17	0.59

	20	18	0.67
4	25	19	0.74
	30	20	0.81

5 Series Stream Bubbler Nozzles

O Trajectory

Nozzie	Pressure psi	Radius ft.	Flow GPM
5F-B	15	5	1.50
	20	5	1.50
*	25	. 5	1.50
	30	5	1.50
5H-B	15	5	1.00
	20	5	1.00
عد	25	5	1.00
	30	5	1.00
5Q-B	15	5	0.50
	20	5	0.50
<u> </u>	25	5	0.50
	30	5	0.50
5CST-B	15	5	0,50
	20	5	0.50
water widole	25	5	0.50
	30	5	0.50

Note: Indicates adjusted radius @ psi shown.
Note: Flow @ adjusted radius of 5 feet.

Click Here to Print Page



Toro Compensating Flood Bubbler Nozzles

Features:

- Built-in pressure regulation
- 2 GPM adjustable flow
- 0.25, 0.50 and 1.0 GPM fixed flow
- All pressure compensating, maintaining constant 30 PSI performance at pressures exceeding 30 PSI
- Use on shrub adapter, 570Z Series sprinkler, 570 risers and riser extenders

Specifications:

Recommended operating range: 20-50 PSI

• Maximum operating pressure: 75 PSI

Not City ApprovELO

Click Here to Print Page

RAIN & BIRD

Plastic MPR Nozzles

Primary Application
Matched Precipitation Rate
(MPR) nozzles simplify the
design process by allowing
sprinklers with various arcs
and ready to be mixed on
the same circuit. Models
available for spacing from 3
to 20 feet. Fit all Rain Bird
spray heads and shrub
adapters.

Features

Matched precipitation rates across sets and across patterns in new 5 Series, 8 Series, 10 Series, 12 Series, and 15 Series for even water distribution and design flexibility.



Not City Approved

- •New 5 Series nozzles meet small-area shrub or turf requirements.
- New and improved 8 Series nozzles now have a lower water flow which allows more spray heads per zone.
- •1800 Series white filter (.035" x .045") screens (shipped with nozzles) maintain precise radius adjustment and prevent clogging. (New and improved 5 and 8 Series nozzles are shipped with blue fine-mesh (.02" x .02") filter screens.)
- ·Stainless steel adjustment screw to adjust flow and radius.

Operating Range:

- Spacing: 5 to 15 feet (1,5 to 4,5 m)
- •Pressure: 15 to 30 psi (1 to 2,1 bar)
- Optimum pressure: 30 psi (2,1 bar)

Models

- •5 Series
- •5 Series: bubbler nozzles
- *8 Series
- •10 Series
- •12 Series
- •15 Series
- 15 Strip Series
- •16 Series: stream spray
- 22 Series: standard stream spray

ARCHER WESTERN CONTRACTORS, LTD.

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

640-3898 FAX: (817) 640-8734



	SUBMITTAL
Date: June 28, 2005	Submittal # : 69.1
To: HNTB / Town of Addison	New Submittal : X Re-Submittal :
16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III AW # 204059 Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	Mini Clik Il Rain Sensor
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810-20C
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise	SHOP DRAWING REVIEW
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated."	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be
Archer Western Contractors, Ltd. Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety and for satisfactory performance of his work.
Date: June 28, 2005	□ No Exception Taken □ Make Corrections Noted □ Amend and Resubmit □ Rejected - See Remarks
Copy: File	* Submitted Must NECUDE PAIN + FREEZ SENSORY PLUS HUNTON BYPASS JWITCH AS PON TOWN OF ADDISON SPECIFICATIONS.
	AS POR TOWN OF ADDISON SPECIFICATIONS.

Submittel 69,1

028/0 20C

Click Here to Print Page

Mini-Clik II Rain Sensor

Mini Clik shuts off your imigation controller during rainfall and keeps it off until your turf and shrubs are thirsty again! Mini-Clik measures rainfall through moisture-absorbing (hydroscopic) discs that absorb water and dry out at the same rate as turf. When exposed to rainfall, the discs swell causing a break in the circuit between valves and controller. When the discs dry out, the system circuit is reactivated.



Switch rating: UL listed 10.1 amps, 1/4 H.P at 125/250 VAC.

Rainfall settings at 1.8", 1/4", 1/2", 3/4", or 1". Accurate to within 1/16". Includes aluminum mounting bracket and 25ft. #20 two-conductor wire and short lead wire for "normally open" wiring.

ARCHER WESTERN CONTRACTORS, LTD.

2121 Ave J, Ste. 103 Arlington, Texas 76006

PH: (817) 640-3898

FAX: (817) 640-8734



L		SUBMITTAL
Date:	June 28, 2005	Submittal # : 68.1
To:	HNTB / Town of Addison	New Submittal : X Re-Submittal :
	16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Guy Van-Baulen	Project: Arapaho Road Phase III A/W # 204059 Engineer: HNTB
Submi	ttal Specification Reference:	02810 - Irrigation System
Descri	ption of Submitted Item:	Irrigation Controller
Manuf	acturer/Sub/Supplier:	American Landscape Systems
Relate	d Section / Drawings:	02810-20C
Having that it c	ntractor's Certification Checked this submission, we certify onforms to the requirements of the	SHOP DRAWING REVIEW
that it c	•	SHOP DRAWING REVIEW
	ct in all respects, except as otherwise	Review is only for general conformance with the design concepthe contract documents. Markings or comments shall not construed as relieving the contractor from compliance with project plans and specifications, nor departures therefrom.
ndicate Bign:	ct in all respects, except as otherwise d." Archer Western Contractors, Ltd. Meetern Contractors, Ltd.	Review is only for general conformance with the design concepthe contract documents. Markings or comments shall not expertised as relieving the contractor from compliance with
ndicate Sign: Print Na	ct in all respects, except as otherwise d." Archer Western Controctors, Ltd.	Review is only for general conformance with the design concepture the contract documents. Markings or comments shall not construed as relieving the contractor from compliance with project plans and specifications, nor departures therefrom contractor remains solely responsible for details and accuracy, confirming and correlating all quantities and dimensions, selecting fabrication processes, for techniques of assembly, for said
Sign: Print Na Title: Reviewe	Archer Western Controllors, Ltd. Archer Western Controllors, Ltd. Meetern Controllors, Ltd. Andrew Schneemann Asst. Project Manager and by: Andrew Schneemann	Review is only for general conformance with the design concepture contract documents. Markings or comments shall not construed as relieving the contractor from compliance with project plans and specifications, nor departures therefrom. contractor remains solely responsible for details and accuracy, confirming and correlating all quantities and dimensions, selecting fabrication processes, for techniques of assembly, for said and for satisfactory performance of his work. Die No Exception Taken Make Corrections Noted Amend and Resubmit



Rain Master is a technology-based, innovative, environmentally sensitive company dedicated to providing water management solutions to the irrigation industry,



1825-103 Surveyor Avenue, Simi Valley, CA 93063 Ph: 805 527-4498 Fax; 805 527-2813



The Evolution DX2™ irrigation controller shall be manufactured by Rain Master Irrigation Systems, Inc. The controller shall have the following features and functions:

Part 1.0 - Hardware Features

- PER TOWN OF ADDISON Specification Available in painted or stainless steel wall mount cabinet or pedestal enclosure. 1.1
- 1.2 Station configuration options 6, 12, 18, 24, 30, 36, 42 or 48 stations. Dedicated outputs for 2 normally closed master valves, 1 normally open master valve, and 1 pump.
- 1.3 Connectivity for 4 input sensing devices. Four pulse input type devices e.g. flow sensors, flow meters, ET device, rain gauge, anemometer, etc.
- 1.4 80 character LCD display with 24-key membrane keypad.
- 1.5 Built-in remote control jack. Permanent internal remote mount available.
- 1.6 Built-in transient protection.
- 1.7 Optional lightning protection available.
- 1.8 Audible tone(s) for valid or invalid operator entry.
- 1.9 Lifetime retention of the user's program and date/time, without the use of batteries.
- 1.10 All outputs are protected from field wiring short circuits.
- 1.11 Built in amperage meter to accurately measure and diagnose valve solenoid electrical problems.
- 1.12 Modular architecture. Modular output boards (6 or 12 station) facilitate maintenance and eliminates total controller down time.



2.0 - Scheduling Capabilities

- 2.1 Operation of 12 conventional programs with 8 start times, 48 ISC (individual station control) or a combination of each.
- 2.2 Watering based upon 14-day schedules, skip day schedules, or 31-day schedules.
- 2.3 Continuous cycling of programs based upon user established start and end times, with a programmable delay/soak time.
- 2.4 Water budget per program from 0 to 999% in 1% increments for adjustment of program run times
- 2.5 Program by time.
- 2.6 Programmable monthly water total terminates over budget irrigation.
- 2.7 Quick station programming allows groups of stations to be programmed with the same runtime.
- 2.8 Programmable water window.

3.0 Program Setup Options

- 3.1 Programs overlap protection or concurrent operation.
- 3.2 Irrigation programs, lighting programs, security, etc. (Non-irrigation programs are independent of rain shutdown mode.)
- 3.3 Inter station delay from 0 to 255 seconds.
- 3.4 Runtimes from 1 second to 24 hours programmable in hours/minutes or minutes/seconds.
- 3.5 Master valve selections: 2 Normally Closed Valves or Normally Open Valves with programmable delay from 0 to 600 seconds.



4. 0 Maintenance and Alarm Diagnostic Capabilities

- 4.1 Flow monitoring. Automatic alarm processing (which provides station and/or master valve shut down and program advance as required) diagnosing and reporting station underflow and overflow, mainline breaks, and unscheduled flows. Maximum upper flow limit is 2000 GPM.
- 4.2 Electrical field wire monitoring. Automatic alarm processing (which provides station shutdown and program advance) for station over current, short circuits, broken field wiring or faulty solenoids.
- 4.3 Power monitoring. Automatic alarm processing/reporting for power outages and power restoration. Intelligent program resumption for all outages or power glitches, no lost cycles or water window violations.
- 4.4 Communication monitoring. Automatic alarm generation/reporting for lost communications or restoration when using hard wire communications. Automatic fault isolation of communication wiring problems to wire path between controllers.
- 4.5 Diagnostic lights (LEDs) for all station outputs as well as the dedicated outputs: MV1, MV2, N.O. MV, and PUMP. Lights indicate when 24 VAC is at output terminal.
- 4.6 Built-in test (BIT) functions allow selected controller circuitry to be field-tested.
- 4.7 Manual test mode. Allows user to automatically advance from station to station using manual run time while displaying valve solenoid electrical current for each station as well as station flow in GPM.
- 4.8 Manual station and manual multi-station modes. Turns on any station for user entered runtime and automatically selects usage of the proper master valve and/or pump for this station. Multi-station mode allows any single station or output to be turned on individually or in combination with any other station(s). Valve solenoid electrical current is displayed.
- 4.9 Manually entered program. Allows user to enter a one-time program to be run immediately or scheduled for later in the day. The manual program is independent of automatic programs and shall start only one time.
- 4.10 Manual start of automatic programs (1-12). Start any program independent of the scheduled start time and water day.




5.0 Miscellaneous Features

- 5.1 English/Spanish language selection.
- 5.2 Automatic limit setup (learn mode) for flow and current. Global percentage adjust for limit establishment.
- 5.3 Omit by date allows the user to enter up to 15 dates to exclude irrigation.
- 5.4 Operates as a standalone or central.
- 5.5 Fertilizer injector station with programmable delay from 0 to 255 seconds.
- 5.6 Flow Max This exclusive feature allows controllers with a single point of connection to share a pump, master valves, and flow meters without the need for peripheral wiring/relays. All flow limits are dynamically managed as stations across controllers transition off and on. Features include:
 - A. Automatic protection and report for main line breaks, unscheduled flow, station high and low flow.
 - B. Read flow at any controller
 - C. Dynamic monitor shows system status at all times
 - D. Pump protection during exception conditions

6.0 Electrical Specifications

- . 6.1 Input Power Required: 117 VAC +/- 15%, 60 HZ, 20 VA, plus load current.
- 6.2 Maximum load current per station or master valve output: 1 AMP
- 6.3 Maximum combined load current: 2 AMPS
- 6.4 No batteries required.

Evolution DX2 Stainless Steel Pedestal Cabinet Installation



1.75" typ. — a — 6.5" — 3.5" — 13.5" — © — B © — Front

Bolt Holes — stainless steel hardware standard with enclosure

ltem	Description
A, B	2" conduit - station wiring
С	1" conduit - communication
D	AC power conduit
E	1" conduit - sensor wiring
F	External antenna
G	Grounding rod

RMIS Part No. 500501 Rev. B


Bolt and Conduit Template

Rain Master is a technology-based, innovative, environmentally sensitive company dedicated to providing water management solutions to the irrigation industry.



3910-B Royal Avenue, Simi Valley, CA 93063 Ph: 805 527-4498 Fax: 805 527-2813

Evolution DX2 Stainless Steel Pedestal Cabinet



Rain Master is a technology-based, innovative, environmentally sensitive company dedicated to providing water management solutions to the irrigation industry.



The Rain Mast Difference

The Evolution 2000 is a mature, stable software application providing unique functionally and benefits. Rain Masternass Taken great pains to ensure that usability is as simple and straightforward as possible to make your job easier! We provide the

in the state of tools and capabilities, packaged in a simple, intuitive software product. Our EV2000 central

hielligent, it almost thinks for itself, notifying and even correcting use

respectively. Master control is our only pusiness Durstocus and commitment

्यक्ताम् (४८ व्यास्त विकास प्रदेशीयोग्या स्थापनी स्थापनी स्थापनी स्थापनी स्थापनी स्थापनी स्थापनी स्थापनी स्थापन

Stepte and the for an EV 2000 to a stone a

Evolution DX2 Field Controllers Universal Standards

eing kalaga kaging

Versatile Programming

diamini,

- . Operation of 12 Conventional Programs and/or individual station control
- . Up to 8 start-times each or continuous cycle with programmable toak time
- 14 day schedule, skip by day, or 31 day watering schedules
- Multiple Master Valve select one of two master valves, and a pump, on a per program
 basis, either normally opened or normally closed.
- Multi-Lingual Interface designed to operate in several languages
- * Programmable station runtimes from 1 second to 24 hours
- · Inter-station delay from 0 to 255 seconds

Water rationing tools

- Water budges from 0 to 999% in 1% increments
- Programmable water window
- · Programmable monthly water total terminates over-budget irrigation
- · Omit by date exclusion feature
- · Programmable rain feature

Reliable Modular Design

- Modular short circuit proof outputs available from 6-48 stations in 6 seation increments
- Upgrade for central communications at any time
- Indefinite retention of programs as well as time and date during all power failures
- Optional heavy duty lightning and surge for lightning prone areas

. Integrated Flow Monitoring

- · Precite high/low station, mainline, and unscheduled limits
- . Dynamic limit adjustment for multi-station operation

- · Auto learn function with direct GPM readout in display
- Intelligent alarm notification, station condemnation, and program advancement

Integrated Electrical Current Monitoring

- · Built-in electrical current meter with amperage viewed in display
- · Continuous electrical measurement of station solenoids, master valves, pumps
- . Auto learn function with adjustable high and low limits
- · Dynamic limit adjustment for multi-station operation
- Intelligent alarm notification, station condemnation, and program advancement

Intelligent Single Point of Connection Operation

- · Share a single flow meter and master valvelpump across multiple controllers.
- Flow limits are intelligently and dynamically updated as stations transition
 providing full protection for main line, station, and unscheduled flow
- * Read flow at any controller

Manual Diagnostic Features

- · Multi-station operation with instantaneous flow/current viewed in display
- System station check
- Controller built-in self test
- · Diagnostic LEDs for all outputs
- * Rain Master Remote ready


Multi-mode reliable communications

- · bi-directional (two-way) communications ensure integrity
- Hardwire, UHF point to point radio, trunk radio, cellular, UHF store and forward radio, phone, repeater operation

Field or Central Programming

- Full support for controller programming in the field or at central utilizing comparison management tools on the PC.
- Two-level password access activated by the user protects against unauthorized modifications to controller programs





Upon completion of the physical installation of the flow sensor, complete the wiring connection from the flow sensor to the DX2 controller by following the procedure below.

1. TURN THE POWER OFF AT THE CONTROLLER

2. At the Flow Sensor:

Connect the BLACK wire of the Flow Sensor to the BLACK wire of the "EV-CAB-SEN", sensor cable.

Connect the WHITE wire of the Flow Sensor to the WHITE wire of the "EV-CAB-SEN", sensor cable.

*Use the weatherproof connectors provided with the Flow Sensor to make the connection.

3. At the controller:

Connect BLACK wire of "EV-CAB-SEN" to "INPUT 1-" of the SENSOR TERMINAL BOARD (PC-DX25T). Connect WHITE wire of "EV-CAB-SEN" to "INPUT 1+" of the SENSOR TERMINAL BOARD (PC-DX25T).

4. Turn POWER ON at the Controller.

5. Set the Rain Master "K" and "OFFSET" values for the Flow Sensor at the controller based on the type and size of the Flow Sensor installed.

REFER TO THE TABLE PROVIDED WITH THE FLOW SENSOR FOR CORRECT "K" AND "OFFSET" FOR YOUR APPLICATION.

RMIS Part No. 500528 Rev. B

RAIN MASTER FLOW SENSORS

SELECTION CHART

FLOW SENSOR	PIPE	SUGGUSTED	MAXIMUM	K VALUE	OFSET	BODY	CONNECTION
MODEL NO.	CONNECTION	OPERATING RANGE	WATER PRESSURE		VALUE	MATERIAL	TYPE
	SIZE						
FS-B100	I inch	2 – 40 GPM	400 PSI	109	27	Bronze	NPT female
FS-B125	I ¼ inch	3 – 60 GPM	400 PSI	209	32	Bronze	NPT female
FS-B150	1 1/2 inch	4 – 80 GPM	400 PSI	291	24	Bronze	NPT female
FS-B200	2 inch	10 - 100 GPM	200 PSI	750	0	Bronze	NPT female
							with copper
							male adapters
FS-B250	2 ½ inch	16 - 160 GPM	200 PSI	1021	370	Bronze	NPT female
FS-150	I ½ inch	5 – 100 GPM	100 PSI @ 68° F	457	0	PVC	Slip
FS-200	2 inch	10 – 200 GPM	100 PSI @ 68° F	776	104	PVC	Slip
FS-300	3 inch	20 – 300 GPM	100 PSI @ 68° F	2268	483	PVC	Slip
FS-400	4 inch	40 – 500 GPM	100 PSI @ 68° F	3752	834	PVC	Slip
FS-INSERT-B	3 to 40 inches	Varies, Call Factory	400 PSI	See attached tab	le RMIS Part		saddle with 2
				No. 500712		inch female N	IPT

RAIN MASTER EV-CABLE SPECIFICATIONS

USAGE	PART #	CONDUCTORS	MAX. LENGTH
Hard Wire Comm Cable	EV-CAB-COM	2S	5000 ft
Short Haul Modem	EV-CAB-SH-COM	4\$	5000 ft
Weather Center II	EV-CAB-WS12	128	1000 ft
Flow Sensor	EV-CAB-SEN	2\$	2000 ft

S = Indicates shielded

CABLE DESCRIPTION

Part #	Description		
EV-CAB-COM	2 #20, full braid shield, 100 Ohm impedance one copper, one tinned, black jacket, direct burial. 2 conductor direct burial shielded communication cable used for hardwire satellite serial link up to 5000' in length.		
EV-CAB-SH-COM	4 #18, foil shield w/drain, blue jacket, direct burial BLK, WHT, RED, GRN. 4 conductor direct burial shielded communication cable used to interconne pair of short haul modems (EV-SH-MOD) between the central computer a first satellite in a hardwire serial connection. More than 100' in length but n more than 5000' in length.		
EV-CAB-WS12	12 #18, foil shield w/drain, black jacket, direct burial RED, BLUE, RED w/BLACK STRIPE, BROWN, BLUE w/BLACK STRIPE, ORANGE, YELLOW, BLACK STRIPE, ORANGE, YELLOW, BLACK w/RED STRIPE, BLACK, YELLOW w/BLACK STRIPE, BROWN w/BLACK. 8 strand direct burial #18 shielded wires used to connect a Weather Center II to a Evolution DX2 controller. Not longer than 1000' in length.		
EV-CAB-SEN	2 #20 foil shield w/drain, black jacket, direct burial BLK, WHT. 2 conductor direct burial shielded cable used with all field sensor connections to satellites such as flow sensors and moisture sensors up to 2000' in length.		

ALL EV CABLE MUST BE CERTIFIED BY RAIN MASTER IRRIGATION SYSTEMS

15150 Surveyor Bivd. Addison TX, 75001 Telephone (972) 361-0064 Facsimile (972) 361-0065 www.hatb.com

HNTB Job #

25768-Arapaho Road - Phase III

VIA

Hand Delivered - 1:30pm

Date:

July 7, 2005

Letter of Transmittal

as shown on this sheet.

Toc

Ben Withered

Archer Western Contractors, Ltd.

2121 Avenue "J" Suite 103

Arlington, TX 76006

Regarding:

Contract Plan Sheet

	D

	Estimates Reports Change Order Book		X Plans Shop Drawings Disk Other		Prints Samples Copy of Letter
# of Copies	Drawing #	Last Dated	Code	Description	
1	Sheet LA-08, 6/26/05 pg 195			STA 65+00 to 70+00 Sitework Layout & Dimensioning Plan	
These are tr	ansmitted				
	For	approval	As re	equested	Copies for distribution
	X For your use Return		Resu	ıbmit	For Review & comment
			Copies for review		No exception taken
Corrected prints		Submit		Amend and resubmit Make corrections noted	

By: Guy Van Baulen, EIT

Copy to: File


Jerry D. Holder, HNTB Corporation

Mike Preston, HNTB Corporation

Please note: The PDF file for this contract sheet will be e-mail for your use. On new Sheet the new contour are shown along with the relocation of the sidewalk and the attachment of the SGT(8)HB-O3A quardrait terminal to the T-4 rail.

There will be an addition work of a modular retaining wall with no security fences installed under the contract bid item.

Stave Obstation, addison



ARCHER WESTERN CONTRACTORS, LTD. 2121 Ave J, Ste. 103

Arlington, Texas 76006 PH: (817) 640-3898

FAX: (817) 640-8734



		SUBMITTAL	
Date:	Apríl 26, 2005	Submittal # : 61.1	
To:	HNTB / Town of Addison 16801 Westgrove	New Submi	
Attn:	Addison, Texas 75001-9010 (972) 450-2886	Project: Arapaho Road Phase III	A/W # 204059 Engineer: HNTE
Subm	ittal Specification Reference:	2x2 Plaque	
Descr	iption of Submitted Item:	2 x 2 Plaque Jemy	
Manu	facturer/Sub/Supplier:	Southwell Company	GAIC
Relate	ed Section / Drawings:	RON	40
Additi	ional Comments:	Southwell Company FON W- RON W- THE O.K. THE VSE THE AS IS. W. NEED TO S. ON LO CAT	s PLA DYE,
C	ontractor's Certification	7	2+110
that it	g Checked this submission, we certify conforms to the requirements of the act in all respects, except as otherwise ed."	Need to S.	stere (.
Sign: Print N	Archer Wastern Contractors, Ztd.	AppRovino By Townl Appison May	of
Title:	Asst. Project Manager	ADDISON May	25,2005
Review Date:	ed by: Andrew Schneemann April 26, 2005		1.
	,	Jaw	9
Copy:	File		

	outhwell co.	CUSTOMER:					
p. o. box 29 ph. (210) 223	9 san antonio, tx 78291 1831 - fax (210) 223-8517	ARCHER WESTERN	CONTRACTORS, LTD.				
	ed (no corrections)	2121 AVENUE J, SUI	TE 103	7 - 7 - 7 - 7 - 7 - 7 - 7 - 7 - 7 - 7 -			
approve	ed as noted	ARLINGTON, TX 760					
	and resubmit	ATTN: ANDREW SCH	<u>INEEMANN</u>				
signed by:	đate:	SHIP TO:					
		ARCHER WESTERN 1510 SURVEYOR	CONTRACTORS, LTD.				
FAILURE TO SI	AND RETURN ONE (1) COPY. ON THIS PROOF WILL RESULT	ADDISON, TX 7500					
IN RESUBMIT	tal for your signature. Thank You	ATTN: ANDREW SCI					
, D	ROOFS!						
	EASE SIGN &		CASTBRONZE	= PLAQUE			
	RETURN ONE COPY			5-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1			
· -	UNE COFT	24"	24" W X 24" H	5CALE: 1/4" = 1"			
				1			
	ARAPAHO	ROAD	PHASE III				
		_					
	C	ctober 200.	5				
		City Courail		BACKGROUND			
		City Council		OXIDIZED			
		tt Wheeler, <i>N</i>		TEXTURE			
	Tom Braun	Glyn	da Turner				
	Jimmy Niem	iann Joe (Chow				
	-	Silver Greg					
	riodijo jiji c		wry or restore				
	Ron Whi	tehead, City	Manager				
24"							
	Director of Pu						
	Mi	ke Murphy, P	.E.	1			
	Construction Manager HNTB Corp.						
	}	minib Colp.					
	\	Designer					
	Roadway-HNTB Corp.						
4	Bridge-URS Corp.						
vojija voji i nasta	,	O	•				
	1	neral Contrac					
	Archer We	stern Contrac	ctors, LTD.				
)			PAIGED GOODES AND			
	r order will be produced from th			RAISED BORDER AND LETTERS - SATIN FINISH			
	(Approve this artwork and it conta Incially responsible for the wori		LLY S LETTER				
	CK THAT ALL IS CORRECT REGARDING		ND O				
			S B				
STOP	YOU ARE THE FINAL PR	AAD_DEADED ST	ECTIO	CONCEALED			
	IVU ARE INE LINAL PR	MAL-KRADER		FASTENER			
QUOTE # 12	547 FILE NAM	E: 04-4689 CDP	ni e	ASE			
JOB # _04-4	\$	L. OH HOUGH		MGE NG ATTACHMENTS			
P.O. #	SUBMITTE	ED: 12.27.04	CONCEALED	AG /II //IO//MEM/O			
	O ROAD PHASE			WS W/ROSETTES			
	DRAWN_B	Y: MARI HERNANDEZ	*	BOLTS W/ROSETTES			
QUANTITY:	TWO (2)			TS W/ROSETTES			
MATERIAL:	CAST BRONZE		THE DESIGN OF THIS PLAQUICOMPUTERIZED GRAPHICS. THE				
FINISH:	OXIDIZED BACKGROUND		CASTING WILL BE MADE BASED SUBMITTAL DRAWING, THE FOR	ON FINAL APPROVAL OF THIS			
SIZE:	24" WIDE X 24" HIGH		SIZE, SPACING AND MOUNTING STANDARDS AND OUR CAPACI	ARE BASED ON INDUSTRY			
BORDER: _	DOUBLE LINE		QUALITY CASTING.				
LETTERS: _	OPTIMA (caps & lower case)		COPYRIGHT © 2004 THE	SOUTHWELL COMPANY			
·		•					
records compressions.				rej ken n =			

ARAPAHO ROAD PHASE III

October 2005

City Council

R. Scott Wheeler, Mayor
Tom Braun Glynda Turner
Jimmy Niemann Joe Chow
Fredric M. Silver Gregory S. Hirsh

Ron Whitehead, City Manager

Director of Public Works / City Engineer Mike Murphy, P.E.

Construction Manager HNTB Corp.

Designer Roadway-HNTB Corp. Bridge-URS Corp.

General Contractor Archer Western Contractors, LTD.

15150 Surveyor Blvd. Addison, TX 75001

Telephone (972) 351 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

July 6, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW092

Subject:

Watson/Taylor Driveway Grades

Request:

According to Sheet 53 of the Plans, the elevation at South end of the Watson/Taylor Drive to "Match Existing Pavement". The elevation of the Driveway at STA 0+96 is 600.849' (See attached Sheet for calculations), but the existing driveway/pavement varies in elevation from 599.72' to 600.34' (See attached Drawing). Please advise.

Response/Action Taken:

In response to the elevation and alignment issue at the Watson/Taylor Drive, Archer Western in directed to move the Drive centerline forward/up station along the Arapaho Rd PGL to align the 24ft wide driveway entrance with the existing pavement.

Archer Western Contractors, Ltd. is then directed to change the driveway slope to .8% from .9%; this new slope is to be utilized up to 10ft before the proposed end of the Drive. The remaining 10ft to end of Drive shall be install almost flat holding the grade to the gate location, were Archer Western is directed to remove an additional 25ft back along the existing pavement and replace the existing pavement with new 6" thick pavement matching the new elevation at the gate and transitioning the pavement to match the existing pavement 25ft from the gate.

Note additional information will follow, if there are any question and conflicts please forward all information under this existing RFI number as an addendum. (Example 92.1, 92.2, etc...)

By:

Guy Van Baulen, EIT

HNTB Corporation

Date: July 6, 2005

Cc: File

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Re: Arch Splice Connection

July 7, 2005

Dear Ben:

On July 2nd, I discussed with Archer Western Superintendent that the backer ring for the Structural steel arch was not fabricated correctly and doesn't meet the AWS standard for a full penetration field weld with a backer plate/ring. Every day I have question the status of what Archer Western is doing to correct this condition.

At this time, I'm requesting Archer Westerns to provide their correction procedure to rectify this issue of the splice connection to conform to the AWS standard as required by the TXDOT Standard prior to the erection of the arch. Note this correct must also meet the standard to allow for the test by Ultrasonic Testing of the full penetration field weld.

Thank you,

Guy Van Baulen

HNTB Corporation

Cc: File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Michael Ebeling, HNTB Corporation Cliff Hall, URS Corporation

Facsimile (972) 361-0065 www.hntb.com

dot BTMH

25768-Arapaho Road - Phase III

VIA

Hand Delivered - 10:00 am

Date

July 5, 2005

Letter of Transmittal

To:

Ben Withcred

Archer Western Contractors, Ltd.

2121 Avenue "J"

Suite 103

Arlington, TX 76006

Regarding:

Copy to File

Shop Drawing Submittal

1	D

	Estimates Reports Change Order Book		X Plans Shop Drawings Disk Other		Prints Samples Copy of Letter
# of Copies	Drawing #	Last Dated	Code	Description	
2	Submittal # 61.1	4/26/05	1	2ft X 2ft Bronz	ze Plaque

These are tr	ansmitted:				
	For appr	oval	As re	equested	Copies for distribution
	X For your	use	Resu	ıbmit	For Review & comment
	Return	_	Copi	es for review	X No exception taken
	Corrects	d prints	Subr	nit	Amend and resubmit

ARCHER WESTERN CONTRACTORS, LTD.
2121 Ave J, SteROE CEIVED

Arlington, Texas 76006

QUOTE # 16547

PH: (817) 640-3898 APR 2 7 2005

FAX: (817) 640-8734



DIEACE

	HNTB CORPORATION DALLAS TEXAS	SUBMITTAL
Date:	April 26, 2005	Submittal # : 61.1
To:	HNTB / Town of Addison 16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886	New Submittal : X Re-Submittal : Project: Arapaho Road Phase III
Aftn:	Guy Van-Baulen	
Subm	ittal Specification Reference:	2x2 Plaque
Descr	iption of Submitted Item:	2 x 2 Plaque
Manuf	acturer/Sub/Supplier:	Southwell Company
Relate	d Section / Drawings:	Plans
Additi	onal Comments:	
Co	ontractor's Certification	Engineer's Stamp
that it	g Checked this submission, we certify conforms to the requirements of the act in all respects, except as otherwise ad."	Approved By Town of Addon May 25,2005
Sign:	Archer Wastern Contractors, Ltd.	Addison May 25,2005
Print Na	ame: Andrew Schneemann Asst. Project Manager	() () () () () () () () () ()
	ed by: Andrew Schneemann	Jacob Land
Date:	April 26, 2005	
Сару;	File	

__ FILE NAME: <u>04-4689.CDR</u>

CUSTOMER: p. 0. box 299 san antonio, tx 78291 ph. (210) 223-1831 fax (210) 223-8517 approved (no corrections) approved as noted revise and resubmit signed by: PLEASE SIGN AND RETURN ONE (1) COPY. FAILURE TO SIGN THIS PROOF WILL RESULT IN RESUBMITTAL FOR YOUR SIGNATURE. Thank You PROOFS! PLEASE SIGN & RETURN ONE COPY 24" CUSTOMER: ARCHER WESTERN CONTRACTORS, LTD. 2121 AVENUE J, SUITE 103 ARLINGTON, TX 76006 ATTN: ANDREW SCHNEEMANN SHIP TO: ARCHER WESTERN CONTRACTORS, LTD. 1510 SURVEYOR ADDISON, TX 75001 ATTN: ANDREW SCHNEEMANN CAST BRONZE PLAQUE 24" CAST BRONZE PLAQUE 24" 24" 24" 24" 24" 24" 24" CAST BRONZE PLAQUE	
ARAPAHO ROAD PHASE III October 2005 City Council R. Scott Wheeler, Mayor Tom Braun Glynda Turner Jimmy Niemann Joe Chow Fredric M. Silver Gregory S. Hirsh Ron Whitehead, City Manager Director of Public Works / City Engineer Mike Murphy, P.E. Construction Manager HNTB Corp. Designer Roadway-HNTB Corp. Bridge-URS Corp. General Contractor Archer Western Contractors, LTD.	PUND
YOUR ORDER WILL BE PRODUCED FROM THE ARTWORK YOU SEE HERE, IF YOU APPROVE THIS ARTWORK AND IT CONTAINS ERRORS, YOU WILL BE HELD FINANCIALLY RESPONSIBLE FOR THE WORK WE DO. PLEASE CAREFULLY CHECK THAT ALL IS CORRECT REGARDING SPELLING, DESIGN, COLOR AND STOP YOU ARE THE FINAL PROOF-READER GOVERNMENT OF THE FINAL PROOF-READER OUTH # 16547 FILE NAME: 04-4689.CDR JOB # 04-4689 DATE P.O. # SUBMITTED: 12.27.04 RE: ARAPAHO ROAD PHASE III DRAWN BY: MARI HERNANDEZ QUANTITY: TWO (2) MATERIAL: CAST BRONZE FINISH: OXIDIZED BACKGROUND SIZE: 24" WIDE X 24" HIGH BORDER: DOUBLE LINE	LED ER S TES THES TES THES TES TES TES TES TES TES TES TES TES T
- ETTERS: OPTIMA (caps & lower case) COPYRIGHT @ 2004 THE SOUTHWELL COMP	ANY

ARAPAHO ROAD PHASE III

October 2005

City Council

R. Scott Wheeler, Mayor
Tom Braun Glynda Turner
Jimmy Niemann Joe Chow
Fredric M. Silver Gregory S. Hirsh

Ron Whitehead, City Manager

Director of Public Works / City Engineer Mike Murphy, P.E.

Construction Manager HNTB Corp.

Designer Roadway-HNTB Corp. Bridge-URS Corp.

General Contractor Archer Western Contractors, LTD. Arapaho Road Bridge, Town of Addison, Dallas County, Texas Page 1/2

Altek Engineering & construction Co. Structural, Foundation and Civil Engineer P. O. Box 172004 Arlington, TX 76003-2004

Phone: (817) 572-1989 Fax: (817) 563-1465

June 06, 2005

Archer Western Contractor, LTD.
2121 Avenue J, Suite 103, Arlington, TX 76006 Tel: (817) 640-3898
Attention: Don Good/ Ben J. Withered, Project Manger
Tel: (817) 401-5456, (817) 401-7202

Subject: Construction sequence for Arch & Beam Erection Plan, Temporary support system (Shoring Towers); Crane capacity analysis for the Span # 9, Cable installation; Load influence on permanent structure for the Main arch and beam span of the <u>Arapaho Road Bridge</u>, Town of Addison, and Dallas County, Texas

Attached please find the following documentations for the above mentioned subject:

Section #1 shows the construction sequence for all work required at span # 9 including "Arapaho Construction Sequence".

Section #2 details the erection of arch sections and concrete beams with the required false-work which includes "Arapaho Span # 9 Erection Plan, Arch & concrete U-Beam Erection Drawings, Arch Erection Lift Table & Loading, Arch shore tower & Support Beam Analysis, Concrete U-Beam Shore Tower & Support Beam Analysis, Plan Sheet # 273 - 276 Arch/Main Span Erection Sequence, King Fabrication Dwg # 01-072-E1 Arch, Pafco 50 Kip/Leg Shore Tower, Pafco 100 Kip/leg Shore tower, 100-Ton Crane Chart, 120-Ton Crane Chart, 360-Ton Crane Chart".

Section # 3 details the hanger cable installation and stressing procedures "CBSI Structural Strand Installation Procedures".

Arapaho Road Bridge, Town of Addison, Dallas County, Texas Page 2/2

Section # 4 details the influence of loads on the permanent and temporary structures throughout the erection sequence which includes "Sequence Loading and Calculations".

These recommendations are for the above referenced project only. All the other locations must be reviewed, sealed and signed individually. These recommendations are based upon the information and details provided to this engineer by the Archer Western Contractors, LTD. Supporting engineering calculations and Accessories charts for these recommendations are attached.

If you have any questions, or if I may be of further service in this matter, please call me at (817) 572-1989 or write to me at the above address.

Sincerely,

MG Movassaghi, P.E, Ph. D.

M& Movassafler 06/06/2005

Attachments:


Plans

Engineering calculations

Drawings

Charts and Specifications

LNITE	Made by	Date	Job Number
The UNTB Companies	Checked by	Date	Sheet Number
	Backchecked by	Date	Silvo (Hallioy)



-

ME101-0783

Martinez, David (DGNO)

From:

Duffy, Bob E (GE Trans) [Bob.Duffy@Trans.ge.com]

Sent:

Thursday, June 23, 2005 9:32 AM

To: Subject:

Martinez, David (DGNO) FW: DGNO addisionWye



Addison.pdf


```
David, Here is information I sent David Eyermann on Tuesday June 21, 2005 so you
have a copy. I corrected Dave's E-mail address in later transmission.
                                               Bob Duffy GE Transportation
> ----Original Message-----
           Duffy, Bob E (GE Trans)
> From:
            Tuesday, June 21, 2005 4:58 PM
> Sent:
> To: 'david.evermann@railamerica.com'
> Cc: Kleinhenz, Paul (GE Trans); Venneman, Pat J (GE Trans);
'jleimbacher@qualitysignal.com'; 'bbunney@qualitysignal.com';
'walter.fithian@railamerica.com'
> Subject: DGNO addisionWye
>> <<Addison.pdf>> David,
> Here are the measurements I made last Wednesday June 15, 2005 on the Addison Wye. If the
maximum train speed is 10 MPH and there is no addition warning time for traffic light
preemption time required the only wye switch which will be overlapped is the northeast
switch of the wye. There will be need for cables between the East Arapaho crossing house
and a new Addison crossing house and a switch circuit controller on the northeast wye
switch to convey switch position information and crossing approach via HXP circuits at
Addison to East Arapaho. The signal locations on the RCL PRELIMINARY plans are reasonable
(per MUTCD guidelines) but I have not compared with the city plans for any conflicts.
> I have not received a fax with pre-emption time information.
> If more warning time for traffic pre-emption is required, cables maybe required to the
Northwest and South wye switches. If the West Arapaho crossing needs addition warning time
for traffic pre-emption cables may be needed from West Arapaho crossing house to both the
Northwest (if more than 43 seconds WT at 10 MPH versus 39 seconds in PRELIMINARY PLAN )
and South wye (if more than 44 seconds WT at 10 MPH versus 39 seconds in PRELIMINARY PLAN
   switches. If the only East Arapaho crossing needs additional time warning time ( if
more than 41 seconds WT at 10 MPH versus 33 seconds in PRELIMINARY PLAN ) for traffic
light pre-emption and all the northbound moves from south wye use the east wye track,
cables from the East Arapaho house to switch on south wye may be unnecessary. If both wyes
are used from south, switch positions information will be needed for Arapaho East
requiring additional cable from south wye switch to prevent activation at East Arapaho
when northbound move is made to West wye track. A separate house at south switch would be
an option to reduce track cable runs on other equipment, if traffic pre-emption time
causes both East and West Arapaho crossing approaches to extent through south switch.
should not be dug up again, would be useful in installing direct buriable signal cable
with armor tape to signals, track connection, switches, adjacent crossing houses, power,
```

traffic controllers, and remote housings as required.

Global Signaling extension 2358

Bob Duffy GE TRANSPORTATION

502-266-8545



Kuntz, Jim (DGNO)

Eyermann, David (DGNO) From:

Thursday, June 23, 2005 10:17 AM Sent:

Kuntz, Jim (DGNO) To: Subject: Fw: DGNOaddisonwye

----Original Message----

From: Duffy, Bob E (GE Trans) <Bob.Duffy@Trans.ge.com>

To: Eyermann, David (DGNO) <David.Eyermann@RailAmerica.com>; Martinez, David (DGNO)

<David.Martinez@RailAmerica.com>

CC: Venneman, Pat J (GE Trans) <Pat.Venneman@Trans.ge.com>; Kleinhenz, Paul (GE Trans)

<Paul.Kleinhenz@Trans.ge.com>; jleimbacher@qualitysignal.com
<jleimbacher@qualitysignal.com>; bbunney@qualitysignal.com <bbunney@qualitysignal.com>;

Fithian, Walter (Home-Office User) <walter.fithian@railamerica.com>

Sent: Thu Jun 23 10:26:17 2005

Subject: DGNOaddisonwye

David,

I received the pre-emption timing requirements for the Arapaho Road and Addison Road intersection from HNTB via facsimile. Since Arapaho Road is named as the parallel to track and the clearance green is being applied to Addison Road which has 200 between its warning signal holding traffic back from the Arapaho Road intersection and Arapaho Road, and since Addison Road's southbound lane gate is much closer to the intersection than the Arapaho Road East eastbound gate, 200 feet versus about 365 feet, I like to assume their will be no preempt required for Arapaho Road East. If green clearance time was provided for both Addison Road and Arapaho Road at same time they would be in conflict, unless two preemptions treated sequentially based on direction of train approach. I am not a aware of any traffic controllers using multiple railroad crossing preemptions in sequence.

Please verify with city or HNTB, there is no plans for green clearance time on Arapaho East. If only 33 seconds warning time is required for Arapaho East, its northbound approach start will remain north of the south wye switch frog for 10 MPH trains.

Since Arapaho West's eastbound signal is about 985 feet from the Addison Road intersection it is outside the bounds for consideration a traffic preemption. The Arapaho West approaches will remain within the Northwest and South wye frogs for 39 seconds warning time.

Bob Duffy GE Transportation Systems Global

Signaling 502-266-8545 extension 2358





June 21, 2005

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093 Attn: Mr. Guy Van-Baulen

RE:

Town of Addison

Arapaho Road Phase III

Project No. 04-22

Carboline Paint System Pricing

Dear Guy:

Please find the revised paint pricing for the T-4 and Pedestrian railing utilizing the Caboline paint system.

Letter: HNTB -47

T-4 Rail -

5103 LF - \$ 18,351.45

Pedestrian Rail - 2294 LF - \$ 11,113.89

Total Carboline Paint Pricing: \$ 29, 465.34

Please process this change order so that the rail manufactures can proceed with the production of the railing and not delay the project.

If you require additional information, please contact Andrew at our field office.

Sincerely

Ben Withered

Project Manager

Andrew Schneemann

XC: Andrew Schneemann

Don Good

File

Steven Choldren Town Allen

Jery Holder HATZ

Γένα	HNTB	Companie	×
Enai	neers	Architects	Planners

15150 Surveyor Blvd. Addison TX. 75001 Telephone (972) 361-0064 Facsimile (972) 361-0065 www.hntb.com

HNTB Job # 25

25768 – Arapaho Road Phase III

VIA

Hand Delivered -

Date:

June 15, 2005

Letter of Transmittal

To:

Ben Withered

Archer Western Contractors, Ltd.

15150 Surveyor Blvd. Addison, TX 75001 HNTB

Regarding:

Pavement Joints as per the Town of Addison

Reports Shop Drawings Samples Change Order Disk Copy of Letter Book Other # of Copies Drawing # Last Dated Code Description Surveyor Blvd. Joint 6/14/05 Expansion Joints at Surveyor Blvd. 1 Layout For approval As requested Copies for distribution X For your use Resubmit For Review & comment Return Copies for review No exception taken Corrected prints Submit Amend and resubmit Make corrections noted	S	Change Ord Book		Disk	•		- '	
Book Other # of Copies Drawing # Last Dated Code Description Surveyor Blvd. Joint 6/14/05 Expansion Joints at Surveyor Blvd.	S	Book Prawing # L					Copy of Letter	
# of Copies Drawing # Last Dated Code Description Surveyor Blvd. Joint 6/14/05 Expansion Joints at Surveyor Blvd.	S	Prawing # L	 ast Dated	Othe	r			
Surveyor Blvd. Joint 6/14/05 Expansion Joints at Surveyor Blvd. 1 Layout These are transmitted: For approval As requested Copies for distribution X For your use Resubmit For Review & comment Return Copies for review No exception taken Corrected prints Submit Amend and resubmit	S		ast Dated					
l Layout hese are transmitted: For approval As requested Copies for distribution X For your use Resubmit For Review & comment Return Copies for review No exception taken Corrected prints Submit Amend and resubmit		Surveyor Blvd. Joint		Code	Description			
These are transmitted: For approval As requested Copies for distribution K For your use Resubmit For Review & comment Return Copies for review No exception taken Corrected prints Submit Amend and resubmit	1 L		6/14/05		Expansion Jo	ints at Su	ırveyor Blvd.	
For approval As requested Copies for distribution X For your use Resubmit For Review & comment Return Copies for review No exception taken Corrected prints Submit Amend and resubmit		ayout	2000					
For approval As requested Copies for distribution X For your use Resubmit For Review & comment Return Copies for review No exception taken Corrected prints Submit Amend and resubmit								
For approval As requested Copies for distribution X For your use Resubmit For Review & comment Return Copies for review No exception taken Corrected prints Submit Amend and resubmit								
Return Copies for review No exception taken Corrected prints Submit Amend and resubmit	hese are trans		<u></u>	As re	equested		Copies for distribution	
Corrected prints Submit Amend and resubmit		X For your use	, <u> </u>	Resu	ıbmit		For Review & comment	
	<u>.</u>	Return		Copi	es for review	***************************************	No exception taken	
Make corrections noted	Corrected prints		rints	Subr	nit		Amend and resubmit	
							Make corrections noted	
		_	-		-		•	
lease note: Please follow the existing pavement details as shown in the contract plans for the specific type of joint construction. The Town requests that expansion joint also be place in the new pavement adjacent to existing pavement expansion joints.			•	0 .	1			
			()	M //	' ((


HNTB Corporation


Copy to:

Jenny Nicewander, Town of Addison

Jerry D. Holder

File





TOWN PREFERENCY.

Guy Van-Baulen

From:

Jenny Nicewander [inicewander@ci.addison.tx.us]

Sent:

Tuesday, June 14, 2005 1:23 PM

To:

Guy Van-Baulen

Cc:

Andrew Schneemann (E-mail); Steve Chutchian; David Wilde

Subject:

Expansion Joint



Pls reference the attached expansion joint locations. The towns preference is for the redwood expansion joint shown in the plans.

Jenny

< <redwood joi<="" th=""><th>int.pdf>></th></redwood>	int.pdf>>
-------------------------------------------------------------	-----------

This e-mail and any files or attachments transmitted with it contains Information that is confidential and privileged. This document may contain Protected Health Information (PHI) or other information that is intended only for the use of the individual(s) and entity (ies) to whom it is addressed. If you are the intended recipient, further disclosures are prohibited without proper authorization. If you are not the intended recipient, any disclosure, copying, printing, or use of this information is strictly prohibited and possibly a violation of federal or state law and regulations. If you have received this information in error, please delete it and notify Hamid Khaleghipour at 972-450-2868 immediately. Thank you.

15150 Surveyor Blvd. Addison TX, 75001 Telephone (972) 361-0064 Facsimile (972) 361-0065 www.hntb.com

HNTB Job #

25768-Arapaho Road - Phase III

VIA

Hand Delivered - 12:50am

Date:

June 14, 2005

Letter of Transmittal To:

Ben Withered

Archer Western Contractors, Ltd.

2121 Avenue "J"

Suite 103

Arlington, TX 76066

Regarding:

Shop Drawings

	4	
П		

	Estimate Reports Change Book	-	X Plans Shop Disk Othe	Drawings Samples Copy of Letter
of Copies	Drawing #	Last Dated	Code	Description
3	PK - 2, Page 57			Parking Layout MBNA - Change due to earth mound over TXU conduit
		·	ĺ	

Please note: Due to TXU cover requirements, please move the three parking spaces to the shown location on the attached sheet and make adjustments to the parking lot shape.

Resubmit

Submit

Copies for review

By:

X For your use

Return

Corrected prints

Guy Van Banlen, EIT

Copy to: File


JerryD. Holder, HNTB Corporation


Steve Chutchiam, Town of Addison

For Review & comment

No exception taken

Amend and resubmit Make corrections noted







June 28, 2005

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093 Attn: Mr. Guy Van-Baulen

RE:

Town of Addison

Arapaho Road Phase III

Project No. 04-22

Traffic Control Plan for Addison Road

Dear Guy:

Archer Western will utilize the Traffic Control Plan on Sheet TC-4 (30) for the Addison / Arapaho Road Tie in. We will begin this work Wednesday, June 29, 2005


Letter: HNTB -53a


If you require additional information, please contact Andrew at our field office.


Sincerely,

Andrew Schneemann

XC: Don Good File







TYPICAL





July 20, 2005

HNTB 5910 W Plano Parkway Plano, Texas 75093 Attn: Guy Van-Baulen

RE: Lane Closures

Dear Guy:

BETTIME

Archer Western requests that the Town of Addison considers the utilization of daytime lane closures on Midway Road, for the forming and placing of diaphragms on span #9 of the Arapaho Bridge as well as decking work.

The lane closures are needed to assure the safety of the public as well as A/W employees while placing formwork and concrete over the Midway traveling traffic.

The times and dates are as realistic as I can predict at this time.

The Town is guaranteed that no closure will be set or left in place that is not necessary.


A/W requests that the closures be allowed at the off peak hours of 9:00 AM to 4:00 PM. We have had an occasional lane closure during these hours and the impact to the public is minimal.

The schedule of the closures will consist of the following; Northbound Midway various lanes 7-25 thru 8-9 Southbound Midway various lanes 7-26 thru 8-19

Messages boards will be used to forewarn the traveling public.

T.C.P attached./

Don Good Project Superintendent



WAY Loft LANE CLOSURE

2121 Avenue J, Suite 103 Arlington, Texas 76006 Phone: 817.640.3898 Fax: 817.640.8734 www.walshgroup.com

A Member of The Walsh Group An Equal Opportunity Employer



July 19 2005

Town of Addison 16801 Westgrove Drive Addison, Texas 75001 Attn: Mr. Steve Chutchian

RE:

Town of Addison

Span #9 Structural Analysis

Dear Steve:

Archer Western Contractors has proceeded per your request and direction with a structural analysis of the bridge components at span #9. As requested by the URS letter dated June 17, 2005 and furthered by Steve Hages of HNTB in the meeting on June 17, 2005, Archer Western Contractors will provide a step by step analysis for the entire structure.

Archer Western Contractors has obtained the services of Janssen & Spaans Engineering to perform the structural analysis as requested. Their proposal for engineering services is approximately \$45,000 and a time schedule of 6-8 weeks to complete the analysis.

Archer Western Contractors believes that the structural analysis is beyond the scope of the contract plans and specifications. The contract plans state "The contractor shall submit for review and approval to the engineer, calculations of the influence of his erection sequence, loads and details on the structure, in accordance with the project specifications". Archer Western Contractors have reviewed the project specifications and does not find where a structural analysis of each bridge component is required by the specifications.

Archer Western Contractors respectfully requests a change order for this work and the additional days. The final amount to be forwarded at a later date.

If you require additional information, please contact me at \$17-640-3898 or \$17-401-7202.

Sincerely.

Ben Withered Project Manager

Cc: Don Good

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

July 18, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW0104

Subject:

Revised Grades Addison Parking Lot

Request:

Please Reference the response to RFI 94 and attached drawing

Archer Western has received and reviewed grades for the Addison road parking lot and discovered the parking lot will still hold water in one corner. The pipe and inlet are already installed. Please review the attached information and provide Archer Western with a solution.

Please provide this information as soon as possible as not to delay the project.

Response/Action Taken:

In response to your RFI #104, Please find attached a sketch showing the raise the top of curb and gutter at the Northwest corner of the future Addison Parking Lot. See attached sketch SK-1

Date: July 18, 2005

By:

Guy Van Baulen, EIT

HNTB Corporation

Cc File

> Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

Telephona (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

July 18, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW0106

Subject:

Revised MBNA Parking Lot

Request:

Please Reference the attached Sketch

Archer Western discovered that the Oncor power pole for Absolute Systems was not installed in the plan location. A dirt mound is to be installed over the buried conduit form the Oncor power pole to provide adequate cover over the conduit. The location of the mound will interfere with the proposed parking lot. Through field discussions with HNTB, Archer Western was directed to reconfigure the parking lot to miss the mound.

Please confirm the attached changes to the MBNA parking lot configuration.

Response/Action Taken:

In response to your RFI #106, This is confirming that Archer Western was given the approval to relocate an additional parking lot from the west end of the head on parking to the north and make prevision for it at the east end of the lot to allow for the required clearance for the Oncor conduit. See revised attached sketch which was previously issued on June 14, 2005.

By:

Guy Van Baulen, EIT


HNTB Corporation

Date: July 18, 2005

Cc

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation



15150 Surveyor Blvd. Addison TX, 75001 Telephone (972) 361-0064 Farsimile (972) 361-0065 www.hntb.com

HNTB Job # 25768-Arapaho Road - Phase III

VIA

Hand Delivered

Date:

July 14, 2005

Letter of Transmittai To:

Steve Chuichian

Town of Addison

P.G. Box 9010

16801 Westgrove Drive

Addison, TX 75001

Regardings

Shop Drawing Submittals

rainā to kom					
Falimal	P3	Plas	1%		Prints
Reports	_	X Sho	p Drawings		Samples
Change	Order	Disi	C	,	Copy of Letter
B.C.	••	Olh	ër		
Drawing fi	Last Dated	Code	Description		
Submittal # 68.1	6/28/05	A	Irrigation Con	troller – M	ake Corrections No
	Falimali Reports Change Back	Falimates Reports Change Order Buck Drawing # Last Dated	Fafimates Other Reports X Sho Change Order Disk Brook Other Drawling # Last Dated Code	Falimates Plans Reports X Shop Drawings Change Order Disk Rnok Other Drawing # Last Dated Code Description	Falimates Plans Reports Shop Drawings Change Order Disk Buck Other Drawing # Last Dated Code Description

ubmittal ≠ 68.1 ubmittal ≠ 69.1	6/28/05	****	The state of the s
ubmittal # 69.1			Irrigation Controller - Make Corrections Noted
;	6/28/05		Mini Clik II Rain Sensor – Amend and Resubmit
ubmittal # 70.1	6/28/05		Rain Bird 1800 Series Sprinkler Head – Amend and Resulmit
ubmittal # 71.1	6/28/05		PVC Risers (SCH 80) - Make Correction Noted
ubmittel # 72.1	6/28/05		Control Wires - No Exception Taken
ubmittal # 73.1	6/28/05		Solvent Weld FVC - No Exception Taken
uhmittal # 74.1	6/78/05		Ball Valves - No Exception Taken
ubmittal = 75.1	6/28/05		Master/ Station Valves - No Exception Taken
ubmittal # 76.1	6/28/05		Jumbo Box - No Exception Taken
ebesital # 77.1	6/28/05		Round Box - No Exception Taken
ubmittal # 78.1	6/28/05		Quick Connect Valve - Amend and Resubmit
ubraittal # 79 1	5/28/05		Roto Sprinkler Heads - No Exception Taken
ubmittal # 83.1	6/28/05	^^	Double Check Valve - No Exception Taken
1 1 1	ibmittal # 71.1 ibmittal # 72.1 ibmittal # 73.1 ibmittal # 74.1 ibmittal # 76.1 ibmittal # 76.1 ibmittal # 78.1 ibmittal # 78.1	ibmittal # 71.1 6/28/05 ibmittal # 72.1 6/28/05 ibmittal # 73.1 6/28/05 ibmittal # 74.1 6/28/05 ibmittal # 75.1 6/28/05 ibmittal # 76.1 6/28/05 ibmittal # 77.1 6/28/05 ibmittal # 78.1 6/28/05 ibmittal # 78.1 6/28/05	ibmittal # 71.1 6/28/05 ibmittal # 72.1 6/28/05 ibmittal # 73.1 6/28/05 ibmittal # 74.1 6/78/05 ibmittal # 76.1 6/28/05 ibmittal # 76.1 6/28/05 ibmittal # 77.1 6/28/05 ibmittal # 78.1 6/28/05 ibmittal # 78.1 6/28/05

These are transmitted:

 For approval		As requested	***************************************	Copies for distribution
 For your use	<u>×</u>	Resubmit		For Review & comment
 Relum	***************************************	Copies for review		No exception taken
 Corrected prints	***************************************	Submit		Amend and resubmit
	\wedge		X	Make corrections noted

Please notes

By: Guy Van Baulen, EIT

Copy to: Pile

The HNTB	Companie	\$
Engineers	Architects	Planners

15150 Surveyor Bivd. Addison TX, 75001 Telephone (972) 361-0064 Facsimile (972) 361-0065 www.hntb.com

Make corrections noted

		HNTBJ	ob # 25	5768 - Arapaho	Road - Phase	· III	
		VIA	Н	and Delivered			
		Date:	Ju	ıly 6, 2005			
Letter o		Toc		teve Chutchian			INTB
Transmi	ttal		-	ave of Addison			
				O. Box 9010			
				6801 Westgrove			
			A	ddison, TX 7500) <u>1</u>		
		Regardi	nga Si	nop Drawings/ (Catalog Cuts		
			-	ıbmittals	J		
We are forwa	urding to you:						
	Estimate	·s	Plan	s	X	Prints	
	Reports		Sho	p Drawings	*****	Samples	
	Change (Order _	Disk			Copy of Letter	
	Book		Othe	er			
# of Copies	Drawing #	Last Dated	Code	Description	1		
2	Submittal 81.1	6/28/05		Roadsaver	Silicone SL	– Primate/Crafco (Silicon	e Joint Compound)
2	Submittal 82.1	6/28/05		HBR Backs	er Rod – Pr	imate/Nomaco (Backer for	pavement joint)
1	Pages 1 to 6	5/16/05		Prequalifie	d Joint Seal	ers – TxDOT	
These are tr	ansmitted:	ууурушшиндага			-		***************************************
		oval	As re	equested	_	Copies for distribution	
	X For your	use	Resi	ubmit	X	For Review & comment	
	Return		Copi	ies for review		No exception taken	
	Correcta	ad nainte	Suhi	wit		Amend and reculomit	

Please note:

By: Guy Van Baulen, EIT

Copy to: File

ARCHER WESTERN CONTRACTORS, LTD.

2121 Ave J, Ste. 103 Arlington, Texas 76006

Copy:

PH: (817) 640-3898 FAX: (817) 640-8734



		SUBMI	TTAL		
Date: Jur	ne 28, 2005		Submittal #:	82.1	
	TB / Town of Addison			New Submitta Re-Submitta	
Add (97)	01 Wesigrove ison, Texas 75001-9010 2) 450-2886	Project:	Arapaho Road Phas	se III	A/W # 204059 Engineer: HNTB
Attn: Guy	Van-Baulen				
Submittal	Specification Reference:	***************************************	Addison		
Descriptio	on of Submitted Item:	HBR Backer Rod			
	urer/Sub/Supplier:	Primate / Nomaco			
Manufact	• •				
	ection / Drawings:		Addison	, , , , , , , , , , , , , , , , , , , ,	
Related S		Backer Rod for the CRC		, , , , , , , , , , , , , , , , , , , ,	
Related S	ection / Drawings:	Backer Rod for the CRC		,	
Related S Additiona	ection / Drawings:	Backer Rod for the CRC	P Paving Joints	ineer's Stamp	
Related S Additiona Contr	ection / Drawings: I Comments: actor's Certification ecked this submission, we certify	Backer Rod for the CRC	P Paving Joints	ineer's Stamp	
Related S Additiona Contr "Having Che that it conforced in	ection / Drawings: Comments: actor's Certification	Backer Rod for the CRC	P Paving Joints	ineer's Stamp	
Related S Additiona Contr "Having Che that it conforced in	ection / Drawings: I Comments: actor's Certification ecked this submission, we certify orms to the requirements of the	Backer Rod for the CRC	P Paving Joints	ineer's Stamp	
Related S Additiona Contr "Having Che that it confe Contract in	ection / Drawings: I Comments: actor's Certification ecked this submission, we certify orms to the requirements of the	Backer Rod for the CRC	P Paving Joints	ineer's Stamp	
Related S Additiona Contr "Having Chithat it confice Contract in indicated." A Sign:	ection / Drawings: I Comments: actor's Certification ecked this submission, we certify orms to the requirements of the all respects, except as otherwise	Backer Rod for the CRC	P Paving Joints	ineer's Stamp	
Related S Additiona Contr "Having Chethat it confection indicated." A Sign:	ection / Drawings: I Comments: actor's Certification ecked this submission, we certify orms to the requirements of the all respects, except as otherwise archer Western Contractors Ltd	Backer Rod for the CRC	P Paving Joints	ineer's Stamp	
Related S Additiona Contr "Having Chethat it confection indicated." A Sign: Print Name:	ection / Drawings: I Comments: actor's Certification ecked this submission, we certify orms to the requirements of the all respects, except as otherwise archer Western Contractors, Ltd. Andrew Schneemann	Backer Rod for the CRC	P Paving Joints	ineer's Stamp	

BACKER ROD

NAME: HBR®

TYPE: C -- Cylindrical, flexible sealant backings composed predominantly of closed cell material per ASTM C 1330, for usa with cold applied sealants

FORM: Round Foam Rod

TEMPERATURE LIMITS: 45°F to 160°F



"We Can Grow Togothar"



FEATURES

- Meats at of the requirements of the 1990 Clean Air Act
- · Is a "Domestic End Product" as defined in the Buy American Act.
 - Tile 41 USC 10
- Easy to apply Chemically inert
- Waterproof

DESCRIPTION

Round, sexible, continuous lengths of extruded, closed-cell polyethylene foam backer rod for use as a backing material for elastomeric and other culci applied sealants.

APPLICATIONS

n:\insales\specepachbr-

All Regins

Commonly used in new construction Expansion/Contraction Joints where cold applied scalants are used, such as curtain walls, construction partitions, procast assemblies and copings, parking decks, bridge construction, building rehabilitation, etc.

BENEFITS Limits depth of the sealant and prevents excessive sealant use. Helps sesion! assume optimum shape factor to prolong sealant service life.

Will not absorb water or wick water to the joint walls to cause adhasive laitee.

Prevents bottom-side adhesion of the seatant.

SIZE SELECTION (Table 1)

turer's recommendations.

Proper size selection is important, as it controls the depth of the seplant bead. It must be oversized to fit lightly into the joint, and function as a boudbreaker to prevent bottom-side adhesion of the sealant JOINT PREPARATION (Pavernerils)

New joints must be cleaned thoroughly, removing any concrete form release agents, curing compound residue, lallance, or any foreign materials. Freshly sawed joints should be washed with water immediately afterward to remove any loose material from the joint faces. Wre brushing, sandblasting, high-pressure water, or any com binator of techniques should be used to remove contaminants remaining on the joint face. To ensure a good sealant bond, joints must be clean and dry when the new sealant is installed. In repairing old joints, all old sealant or filler must be removed. This can be done by culting or binwing out the old material or using any other procedure found to be effective.

INSTALLATION & SEALANT PLACEMENT (Buildings) Just prior to placing the backer rod, clean all joints per the scatant manufacturer's recommendations. Air compressors used for this purpose must be equipped with traps for removal of oil and moisture. Install the backer rod at the depth recommended by the sealant manufacturer with a blunt tool or roller. Refer to seatent manufac-

Shahari Buakur Properties. Materilla di wilatan uga des no rajer digeter dem basking his ilan windpeling des no rajer genombes no rajer digeter dem basking his ilan windpeling des no rajer genombes.							
parity	Yaitik	" erot. Me i st oc.)					
Walkin subscription (p/oc)	403	C 1016-Procedure B					
Density (kg/m²)	24.49	D 1622					
Outgessing (No. of bubbles)	»1	C 1253					
Compression recovery (%)	>90	D \$249					
Compression deflection (kPa)	>20.5	0.5249					
Tensilo Shungin (kPs)	>200	D (623					

Product Tocked no Information and Reuse Described Use for 1 Wight							अंधाना	il 99	
	Nom Olam In.—	eter	Inlot InlotenentO In.—mm		Linear Ft./ Carton lft.—in		Carton Dimension	th Ch lbs	η, I
	- 1/4"	6	3/10" or less	5 or less	8400	1951	18"x18"x31 [#]	12	2
H	- 378	10	1/4"	6	3600	1097	18"x18"x31"	12	2
N	1/2"	13	3/8"	10	2600	762	18"×18"×31"	12	Ż
	5/8"	16	1/2"	13	1550	472	18"x18"x31"	12	2
	3/4"	19	5/8"	16	1100	335	18"×18"×31"	12	2
	7/8"	22	11/18	18	850	259	16'x18'x31"	12	2
۲,	1"	25	3/4"	19	550	108	18"x18"x31"	12	2
1	1 1/4"	35	7/6"	222	400	122	18"x18"x31"	12	5
1	1 1/2"	38	1 1/8"	29	552	168	12"x22"x 74"	18	8
	3.	51	1 5/8	41	360	110	12"x22"x 74"	18	8
٦.	2 1/2"	64	2"	61	740	73	121x22"x /4"	18	8
	3,	76	2 1/2	64	144	44	12"x22"x 74"	18	8
St	43	102	3^	76	90	27	12"x22"x 74"	18	8

Do not puncture, over compress or stretch HBR* during insertion. Do not use with hot applied sealants. Tests for butgassing of cold applied sealants shall be made in accordance with ASTM Test Method C 1253. Sealant compatibility should be confirmed by the sealant manufacturer. Compatibility characteristics of sealants in contact with sealant backings can be determined by ASTM Test Method C 1087.

Amend they are in the home made is as a set the discussive of the expension of the expensio win our modulate may be used. Montano hells at produces will out agreely and buye's and supers assume all unpressingly and lightly the less or demand than the handley and use at major products. Myselle, 1740 girte en in Leuthampammin unt bijle. Deraute

ARCHER WESTERN CONTRACTORS, LTD.

2121 Ave J, Ste. 103 Arlington, Texas 76006

PH: (817) 640-3898

FAX: (817) 640-8734



		SUBMI	TTAL		
Date:	June 28 , 2005		Submittal # :	82.1	
To:	HNTB / Town of Addison 16801 Westgrove			New Submittal Re-Submittal	***************************************
Attn:	Addison, Texas 75001-9010 (972) 450-2886 Guy Van-Baulen	Project:	Arapaho Road Phase II	1	AW # 20405 Engineer: HN
Submi	ttal Specification Reference:		Addison		
Descri	ption of Submitted Item:	HBR Backer Rod	[
Manuf	acturer/Sub/Supplier:	Primate / Nomaco	í		
Relate	d Section / Drawings:		Addison	¥	
Additio	onal Comments:	Backer Rod for the CRC	P Paving Joints		
	onal Comments:	Backer Rod for the CRC		er's Stamp	
Co "Having thet it o	ontractor's Certification Checked this submission, we certify conforms to the requirements of the ct in all respects, except as otherwise	Backer Rod for the CRC		er's Stamp	
Co "Having thet it o Contra	ontractor's Certification Checked this submission, we certify conforms to the requirements of the ct in all respects, except as otherwise d."	Backer Rod for the CRC		er's Stamp	
Co "Having that it o Contrac indicate Sign:	contractor's Certification Checked this submission, we certify conforms to the requirements of the cit in all respects, except as otherwise d." Archer Western Contractors Ltd.	Backer Rod for the CRC		er's Stamp	
Co "Having that it of Contract indicate Sign: Print Na Title:	contractor's Certification Checked this submission, we certify conforms to the requirements of the ct in all respects, except as otherwise d." Archer Western Contractors Ltd.	Backer Rod for the CRC		er's Stamp	

Copy: File

BACKER ROD

NAME: HBR®

TYPE: C — Cylindrical, flexible sealant backings composed predominantly of closed cell material per ASTM C 1330, for use with cold applied sealants

FORM: Round Foam Rod

TEMPERATURE LIMITS: -45°F to 160°F





FEATURES

· Meets all of the requirements of the 1990 Olcan At Act

Is a "Domestic End Product" as defined in the Buy American Act,

Title 41 USC 10

- Easy to apply
 Chemically inert
- · Waterproof

DESCRIPTION

Round, flexible, continuous lengths of extruded, closed-cell polyethylene foam backer rod for use as a backing material for elastomeric and other cold applied seatants.

APPLICATIONS

Commonly used in new construction Expansion/Contraction Joints where cold applied scalants are used, such as curtain walls, construction partitions, procest assemblies and copings, parking decks, bridge construction, building rehabilitation, etc.

BENEFITS

All Rights Reversed

Limits depth of the sealant, and prevents excessive sealant use. Helps sealant assume optimum shape factor to prolong sealant

Will not absorb water or wick water to the joint walls to cause adhesive failure.

Prevents bottom-side adhesion of the sealant.

SIZE SELECTION (Table 1)

Proper size selection is important, as it controls the depth of the sealant bead. It must be oversized to fit lightly into the joint, and function as a bondbreaker to prevent bottom-side admission of the sealant JOINT PREPARATION (Pavements)

New joints must be deeped thoroughly, removing any concrete form release agents, curing compound residue, lattance, or any foreign materials. Freshly sawed joints should be washed with water immediately afterward to remove any loose material from the joint faces. Whe brushing, sandblasting, high-pressure water, or any combination of techniques should be used to remove contaminants remaining on the joint face. To ensure a good sealant bond, joints must be clean and dry when the new sealant is installed. In repairing old joints, all old sealant or filer must be removed. This can be done by cutting or thirwing out the old material or using any other procedure found to be effective.

INSTALLATION & SEALANT PLACEMENT (Buildings)

Just prior to placing the backer rod, clean all joints per the scalant manufacturer's recommendations. Air compressors used for this purpose must be equipped with traps for removal of oil and moisture, install the backer rod at the depth recommended by the sealant manufacturer with a blunt tool or roller. Refer to sealant manufacturer's recommendations.

Shelant Bucker Properties Note: The table parties reciple this beginn hidely for the window portionally en- sentiets.							
Empery	Variab	"erst Militinal					
Water absorption (g/os)	<0.03	C 1016 Procedure B					
Density (kg/m²)	24-49	D 1622					
Outgassing (No. of bubbles)	>1	C 1253					
Compression recovery (%)	>90	D \$249					
Compression deflection (kPa)	>20.6	D 6249					
Tersio Shungin (M7)	>200	0 1823					

HUR* - TABLE 1 Preshult Fackaging Information and Reuse Dometer Use for Tain t Winth							757 (4753) -	d 92f	
	Nominal Dismeter in,—mm		Joint Dimension in.—mm		Linear FL/ Carton ift,—in		Carton Dimension	#: Cti lbs	٦,
I	- 1/4"	6	3/10" or less	5 or less	6400	1951	16"×18"×31"	12	2
H	3/8	10	1/4*	8	3600	1097	18"x10"x31"	12	2
II	1/2	13	3/8"	10	2600	762	16"#18"X31"	12	Ż
٠,	5/8*	16	1/2"	13	1550	472	18"x18"x31"	12	2
	3/4"	18	່≒⁄8"	16	1100	335	18"±18"x31"	12	2
	7/8"	22	11/16"	18	850	259	16"x18"x31"	12	\$
L	1"	25	3/4"	19	550	108	18"x18"±31"	12	2
	1 1/4"	32	7/6"	222	400	122	18"x18"x31"	12	2
İ	1 1/2	38	1 1/8"	29	552	168	12"x22"x 74"	18	8
	2"	51	1 5/8	41	360	110	12"x22"x 74"	16	8
١.	2 1/2"	64	2"	61	740	73	12"x22"x 74"	18	19
	3'	76	2 1/2	04	144	44	12"x22"x 74"	18	8
32	4*	102	3"	76	90	27	12"x22"x 74"	16	8

PRECAUTIONS

Do not puncture, over compress or strotch HBR* during insertion. Do not use with hot applied sealants. Tests for outgessing of cold applied sealants shall be made in accordance with ASTM Test Method C 1253. Sealant compatibility should be confirmed by the sealant manufacturer. Compatibility characteristics of sealants in contact with sealant backings can be determined by ASTM Test Method C 1087.

Amongs cray atom has been made to accompany of the information and its safety and application. On products. Named the adverts no corporationly by course of a product of the application of the adverts on the advert of the adverts of the information of the adverts of the adverts of the information of the adverts of the information of the adverts of the adverts of the information of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts of the adverts o

ARCHER WESTERN CONTRACTORS, LTD.

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

FAX: (817) 640-8734



	SUBMI	TTAL	
Date: June 28, 2005		Submittal # :	81.1
To: HNTB / Town of Addison 16801 Westgrove Addison, Texas 75001-9010	Project:		w Submittal : X e-Submittal : A/W # 204059
(972) 450-2886 Attn: Guy Van-Baulen			Engineer: HNTB
Submittal Specification Reference:		Addisoл	000000000000000000000000000000000000000
Description of Submitted Item:	Roadsaver Silicone SL		
Manufacturer/Sub/Supplier:	Primate / Crafco		
Related Section / Drawings:		Addison	
Additional Comments:	Silicon Joint Compound Roadsaver Silicone SL is	for Concrete Paving. s on the TxDot Approved material Li	st for Concrete Paving
Contractor's Certification	7	Engineer's	Stamp
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated."			
Archer Western Contracteb. Liu. Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann Date: June 28, 2005			

Гору:	File



PRODUCT DATA SHEET ROADSAVER SILICONE SL

420 N. Roosevelt Ave. • Chandler AZ 85226 1-800-528-8242 • (602) 276-0406 • FAX (480) 961-0513 www.crafcg.com

JANUARY 2004


p.2


READ BEFORE USING THIS PRODUCT

PRIMATE CONSTRUCTION INC

GENERAL Craseo RoadSaver Silicone SL is a low modulus silicone which offers the performance and durability characteristics of conventional silicone with the ease of installation of self-leveling materials. Crafco Roadsaver Silicone SL is supplied as a ready to use one component moisture cuting system which provides a lasting and flexible seal. Crafco Roadsaver Silicone SL offers outstanding weathering resistance, remains flexible down to temperatures as low as -50°F (-46°C), is jet-blast resistant and will maintain field serviceability when exposed to intermittent fuel and oil spills. It bonds strongly to concrete joints without the use of a primer. Crafco Roadsaver Silicone SL can be used in all typical concrete joint applications on highway and airfield pavements in all climates. RoadSaver Silicone sealant is compatible with asphalt pavement. RoadSaver Silicone SL is easily applied to concrete joints using bulk dispensing system units such as those available from manufacturers including Pyles/Graco and Johnstone. The leveling characteristics insure that the required joint wetting for development of appropriate adhesion occurs during application, no tooling is required.

USAGE GUIDELINES RoadSaver Silicone SL pavement temperature performance limits are 82-46 for joint sealing. Usage recommendations are shown in Crafco pavement temperature grade charts shown at the right. Refer to Crafco Product Selection Procedures to determine scalant or filler and pavement temperature grades.





Pavement Term for Sealant Usage

SPECIFICATION CONFORMANCE Crafto RoadSaver Silicone SL conforms to specifications for low modulus silicone for many highway departments and federal agencies. The product also meets and exceeds all requirements of ASTM D5893. "Standard Specification for Cold-Applied Single Component, Chemically Curing Silicone Scalant for Portland Cement Concrete Pavernents" for type SL scalants. In the following specifications several of the D5893 parameters are more restrictive to better reflect properties of RoadSaver Silicone SL

Several of the Dioad haratterers are more ter	ational in Deligi Leiler	r brobernes or groun	PAYACI, DITTEGIRE DITY
ASTM D5893 Physical Requirements	ASTM DS893 SL	Requirements	RoadSaver Silicone SL Requirements
Curc Evaluation	Pass at 21 days		Pass at 21 day max.
Rheological Properties (ASTM C639)	Type I, smooth le	vel surface	Type 1, smooth level surface
Extrusion Rate (ASTM C1183)	Type S, 50 ml/ mi	n. minimum	Type S, 200 ml/min. minimum
Tack Free Time (ASTM C 679)	S lu. max.		3 hr. max.
Effects of Heat Aging (ASTM C 792)	10% max. Loss		10% max. Loss
Bond, -29°C (-20°F), 100% Extension			
Non-Immersed	Pass 5 Cycles	<u> </u>	Pass 5 Cycles
Water Immersed	Pitss 5 Cycles		Pass 5 Cycles
Oven-Aged	Pass 5 Cycles	1	Pass 5 Cycles
Hardness (ASTM C 661)			
-29°C (-20°C), Type A2	25 max.		10 max.
23°C (73°F), Type 00	30 min.		40-80 min.
Flow	No flow		No flow
Rubber Properties in Tension			
Ultimate Elongation	600% min.		800% min.
Stress at 150% Elongation	310 K pa (45 psi)	max.	207 K pa (30 psi) max.
Effects of Accelerated Weathering	Pass 500 hours		Pass at 5000 hours
Resilience	75% min.		75% min.
Additional properties of RoadSaver Silic	one.SL Scalant are:		
Specific Gravity (ASTM D792-A) (1)		1.10-1.40	
Adhesion to Concrete (MIL 8802) (2)		20 pli (3.5 kg/cr	ក) រកប់រៈ
Bond and Movement Capability +/- 50% (A	ASTM C719) (2)	Pass 10 cycles	7.
Bond to Mortar (AASHTO T132) (2)		50 psi (34.4 N/c	m") min.

600% min. Tensile Adhesion, %(ASTM D5329) (3)

Notes: (1) Specimens shall be obtained from 1/8 inch (3nun) thickness sheets of material which has been cured for 7 days at 77+/- 3°F (25+/-2°C) and 50 +/- 5% relative humidity.

(2) Specimens cured for 28 days at 77 +/- 3°F (25+/-2°C) and 50+/- 5% humidity prior to testing.

(3) Specimens shall be 1/2" x 1/2" x 2" (1.2cm x 1.2cm x 5.0cm), cured 7 days at 77 +/- 3°F (25+/-2°C) and 50% +/- 5% relative humidity.

APPLICATION The unit weight is 10.7 pounds per gallon (1.28 kg/L). One gallon will seal 150 feet (45.7m) of 1/2 inch (1.2cm) wide by 1/4 inch (0.6cm) deep joint. Exact yield will vary depending on thickness of sealant, waste, application techniques, etc. Prior to use, the user must read and follow Application Instructions for RoadSaver Silicone Sealants (January 2002) to verify proper product selections, applicator pumps, pavement preparation procedures, application geometry, usage precautions and safety procedures. These instructions are provided with each drum of sealant.

PACKAGING Roadsaver Silicone SL Sealant is packaged in plastic lined open head 55 gallon (208 L) drums which contain 50 gallons (189 L) of material. Additionally, for small applications the scalant is available in plastic 5 gallon (19 L) pails and quart (.95 L) caulking tubes.

WARRANTY CRAFCO, Inc. warrants that CRAFCO sealants meet applicable ASTM, AASHTO, Federal or State specifications at time of shipmont. Techniques used for the preparation of the cracks and joints prior to sealing are beyond our control as are the use and application of the sealants; therefore, Crafco shall not be responsible for improperly applied or misused sealants. Remedies against Crafco, Inc., as agreed to by Crafco, are limited to replacing months of the date of use or twelve (12) months from the date of delivery by Crafco, Inc. All claims for breach of this warranty must be made within three (3) months of the date of use or twelve (12) months from the date of delivery by Crafco, Inc. whichever is earlier. There shall be no other warranties expressed or implied. For optimum performance, follow Crafco recommendations for sealant installation.



420 N. Roosevelt Ave. • Chandler AZ 85226 1-800-528-8242 • (602) 276-0406 • FAX (480) 961-0513 www.crafco.com

APPLICATION INSTRUCTIONS ROADSAVER SILICONE SEALANTS

JANUARY 2004

READ BEFORE USING THIS PRODUCT

GENERAL: Crafco RoadSaver Silicone sealants are uniquely formulated low modulus sealants produced for use in scaling joints in portland coment concrete pavements. The sealant are supplied as single component moisture curing materials which provide lasting weather resistant flexible seals. The sealants are supplied in both non-sag and self-feveling (SL) application consistencies.

<u>SEALANT PREPARATION</u>: Crafco RoadSaver Silicone sealants are supplied in a ready to use form, with no mixing or any other preparation required to prepare the sealant for use.

IOINT DESIGN AND PREPARATION FOR SEALING: After appropriate curing of the concrete (a minimum of 7 days is recommended) joint reservoirs for the sealant can be cut into the concrete using appropriate concrete sawing procedures and equipment. In "fast track" or high early strength concrete unixes, it may be possible to saw and seal the joints sooner than the recommended 7 day minimum for standard concrete mixes. Contact Crafco or your representative for further details.

Reservoir depth for various joint widths is shown in Table 1. Joint width should be selected to limit movement due to expansion and contraction to no more than 25% of the joint width. After sawing, immediately flush the joints with water to remove a majority of the saw shary. After the joints have dried, just prior to applying scalant the remaining residue must be removed by sandblasting. Both joint faces must be adequately sandblasted to remove remaining traces of sawing residue. For effective saudblasting, the nozzle should be positioned within 2 inches (5cm)of the surface being cleaned. After sandblasting the joint should be thoroughly cleaned using clean compressed air with a minimum pressure of 90 psi. Moisture and oil traps are required on the compressor unit. The object of the above cleaning operations is to provide vertical, intact, and clean bonding surfaces which are free from all contaminants and are dry. Joints should be carefully inspected to assure that an appropriate level of cleanliness has been achieved. This can be accomplished by nikbing your finger along each joint face. If any evidence of dust and contaminants occur, additional sandblasting should be performed until all dust and contaminants are removed. Alternate cleaning methods that accomplish the same level of cleaning as sandblasting may be considered. Contact Crafco for approval of alternate cleaning methods. Non-water absorptive backer rod of the size specified in Table 1 shall be placed in the joint to the depth listed in Table 1. Do not puncture backer rod during installation because damage can create bubbling in scalant.

SEALANT APPLICATION: RoadSaver Silicone sealant is applied to pavement joints using air powered bulk dispensing systems or standard caulking guns. The applicator unit must be free of all residue left from other brands or types of materials to eliminate contamination and assure proper sealant performance. During application, the sealant is dispensed directly from its container through the applicator hose, wand and nozzle and into the prepared joint. The joint should be filled from the bottom up. RoadSaver Silicone SL sealants are self-leveling and do not require tooling.

RoadSaver Silicone NS sealants are not self-leveling, and must be tooled to the proper geometry. Tooling must be accomplished before the sealant forms a surface skin of cured material (preferably within 5 minutes after application). Tooling may be accomplished using a variety of tools including sections of backer rod, or other appropriately shaped objects. Tooling should be performed so that the sealant is forced against the joint sidewalls and backer rod and so that the sealant forms a recessed concave surface. Minimum recess depths are listed in Table 1. If insufficient recess is achieved, the sealant surface may be exposed to vehicle tire contact and abrasion which can cause loss of adhesion. For optimum performance, the width of the sealant bead should be approximately two times the depth. Sealant bead should be a minimum 1/4 inch (16cm) thick but no greater than 1/2 inch (1.2cm) thick.

APPLICATION TEMPERATURES AND WEATHER CONDITIONS: During application, pavement and ambient temperature should be a minimum of 40°F (4°C) and the joints must be completely clean and dry for adhesion to fully develop. Sealing should not occur at temperatures below the dew point due to an increased chance of having moist or damp joints.

SEALANT CURING: After application, RoadSaver Silicone sealant will begin to cure and form a surface skin, generally within 30 minutes. Traffic should be kept off the sealed areas until the sealant is "tack free" as indicated by touching. RoadSaver Silicone will cure throughout within 14 days after application to form a strongly bonded long lasting seal.

Note: Air voids may develop with self-leveling sealant if the moisture content of the pavement and ambient temperature are high. This phenomenon generally occurs when the sealant has been applied to joints in green concrete during hot and humid conditions. Warm ambient temperatures accelerate pavement hydration and the release of moisture vapors. These moisture vapors will migrate through partially cured sealant creating air pockets. When the sealant has obtained a full cure no bubbles will develop. A test section should be performed to determine if conditions are adequate so air voids do not develop. Using a non-sag silicone sealant will greatly reduce the risk of air pocket formation. Contact Crafco for further information.

RESEALING JOINT DESIGN AND PREPARATION FOR SEALING: Old sealant should be removed by any appropriate method. After removal of old sealant, the joint is to be saw cut to an appropriate width to provide clean vertical bonding surfaces which are free from contamination by old sealant. As a general rule, the joint should be sawn to a width which is between 1/8 inch and 1/4 inch (3-6mm) wider than the original joint. The recess, sealant bead thickness, backer size, and sawed joint depth shall meet requirements shown in Table 1 for the joint width used. The sandblasting, cleaning and sealing operations above shall then be followed.

CLEAN UP: Uncured scalant can be removed from equipment and tools with solvents such as naphtha or mineral spirits. All

hoses and lines in the application equipment should be flushed immediately after use. Extra RoadSaver Sificone in drums should be covered with the plastic liner to prevent exposure to air and the drums should be closed before storing until the next use.

STORAGE LIFE: Store Crafco RoadSaver Silicone Sealant out of direct sunlight, in a cool, dry location. Sealant should not exceed 90°F (32°C), or be exposed to excessive humidity. Storage life is approximately six months from date of shipment.

SAFETY PRECAUTIONS: Prior to use, please read the RoadSaver Silicone scalant Material Safety Data Sheet for establishing appropriate practices during use and application.


ADDITIONAL INFORMATION: Additional information regarding these products is available by contacting your distributor or Crafco, Inc. This information includes 1) Product Data Sheets, 2) Material Safety Data Sheets, 3) Safety Manual, 4) Sealant Selection Guide.

Joint Design Recommendations for Crafee RoadSaver Silicone Sealants in Joints in PCC Pavements

			10 14	mus mrc.	CLBACING	HIS					_
*Joint Width	1/4"	3/8"	1/2"	5/8"	3/4"	7/8"	1,,,	1 1/8"	1 1/4"	I 3/8"	1 1/2"
Minimum Sealant Recess	1/4"	1/4"	5/16"	5/16"	3/8"	3/8"	3/8**	1/2"	1/2"	1/2"	1/2"
Backer Rod Diameter	3/8"	1/2"	5/8"	3/4"	7/8**	[**	1 1/4"	1 1/2"	1 1/2"	1 3/4"	2"
Sealant Bead Thickness 2.3	1/4"	1/4"	1/4"	5/16"	3/8**	7/16"	1/2"	1/2**	1/2"	1/2"	1/2"
Minimum Joint Saw/Reservoir Depth	1 1/8"	1 1/4"	1 1/2"	1 3/4"	1 7/8"	2"	2 3/8"	2	2 7/8"	3 1/8"	3 3/8"
Minimum Backer Rod Depth	1/2"	1/2"	5/8"	11/16"	3/4"	13/16"	7/8"	1"]"	1**	173
Estimated Usage Non-Sag	245	149	112	70	51	35	26	23	18	16	15
Estimated Usage Self-leveling(ft/gal)	273	172	130	82	58	41	31	27	22	20	19

- 1 Backer rod diameter should not be varied from specified dimensions. If larger sizes are used, increased saw depth is needed.
- 2 Sealant bead thickness can vary by ± 25% of design value.
- 3 Never install Roadsaver Silicone to a depth greater than the joint width (1 to 1).
- *Please contact Crafco for additional joint size design recommendations.

TYPICAL JOINT DESIGNS:



ARCHER WESTERN CONTRACTORS, LTD.

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

FAX: (817) 640-8734



(, , , , , , , , , , , , , , , , , , ,			
	SUBMI	TTAL ·	
Date: June 28, 2005		Submittal # : 8	91.1
To: HNTB / Town of Addison 16801 Westgrove			Submittal : X Submittal :
Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project:	Arapaho Road Phase III	A/W # 204059 Engineer: HNTB
Submittal Specification Reference:		Addison	
Description of Submitted Item:	Roadsaver Silicone SL		
Manufacturer/Sub/Supplier:	Primate / Crafco		
Related Section / Drawings:		Addison	
Additional Comments:	Silicon Joint Compound Roadsaver Silicone SL is	for Concrete Paving. s on the TxDot Approved material List	for Concrete Paving
Contractor's Certification	7	Engineer's Si	tamp
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated."			
Archer Western Contracted. Ltd. Sign: Print Name: Andrew Schnegmann Title: Asst. Project Manager Reviewed by: Andrew Schneemann			
Date: June 28, 2005	J		

Copy:	File



PRODUCT DATA SHEET ROADSAVER SILICONE SL

420 N. Roosevelt Ave. • Chandler AZ 85226 1-800-528-8242 • (602) 276-0406 • FAX (480) 961-0513 www.crafco.com


JANUARY 2004


p.2

READ BEFORE USING THIS PRODUCT

GENERAL Crasco RoadSaver Silicone SL is a low modulus silicone which offers the performance and durability characteristics of conventional silicone with the ease of installation of self-leveling materials. Crafco Roadsaver Silicone SL is supplied as a ready to use one component moisture curing system which provides a lasting and flexible seal. Crafeo Roadsaver Silicone SL offers outstanding weathering resistance, remains flexible down to temperatures as low as -50°P (-46°C), is jet-blast resistant and will maintain field serviceability when exposed to intermittent fuel and oil spills. It bonds strongly to concrete joints without the use of a printer. Crafto Roadsaver Silicone SL can be used in all typical concrete joint applications on highway and airfield pavements in all climates. RoadSaver Silicone sealant is compatible with asphalt pavement. RoadSaver Silicone SL is easily applied to concrete joints using bulk dispensing system units such as those available from manufacturers including Pyles/Graco and Johnstone. The leveling characteristics insure that the required joint wetting for development of appropriate adhesion occurs during application, no tooling is required.

USAGE GUIDELINES RoadSaver Silicone SL pavement temperature performance limits are 82-46 for joint sealing. Usage recommendations are shown in Crafco pavement temperature grade charts shown at the right. Refer to Crafco Product Selection Procedures to determine scalant or filler and pavement temperature grades.





SPECIFICATION CONFORMANCE Crafto RoadSaver Silicone SL conforms to specifications for low modulus silicone for many highway departments and federal agencies. The product also meets and exceeds all requirements of ASTM D5893. "Standard Specification for Cold-Applied Single Component, Chemically Curing Silicone Sealant for Portland Cement Concrete Pavements" for type SL sealants. In the following specifications several of the D5893 parameters are more restrictive to better reflect properties of RoadSaver Silicone SL.

ASTM D5893 Physical Requirements	ASTM D5893 SL Requirements	RoadSaver Silicone SL, Requirement
Cure Evaluation	Pass at 21 days	Pass at 21 day max.
Rheological Properties (ASTM C639)	Type 1, smooth level surface	Type 1, smooth level surface
Extrusion-Rate (ASTM C1183)	Type S, 50 ml/ min. minimum	Type S, 200 ml/min. minimum
Tack Free Time (ASTM C 679)	5 lir. max.	3 hr. max.
Effects of Heat Aging (ASTM C 792)	10% max. Loss	10% max. Loss
Bond, -29°C (-20°F), 100% Extension		
Non-Immersed	Pass 5 Cycles	Pass 5 Cycles
Water Immersed	Pass 5 Cycles	Pass 5 Cycles
Oven-Aged	Pass 5 Cycles	Pass 5 Cycles
Hardness (ASTM C 661)		
-29°C (-20°C), Type A2	25 max.	10 max.
23°C (73°F), Type 00	30 min.	40-80 min.
Flow	No flow	No flow
Rubber Properties in Tension		
Ultimate Élongation	600% min.	800% min.
Stress at 150% Blongation	310 K pa (45 psi) max.	207 K pa (30 psi) max.
Effects of Accelerated Weathering	Pass 500 hours	Pass at 5000 hours
Resilience	75% min.	75% min.
Additional properties of RoadSaver Sil	icone.SL Sealant arc:	
Specific Gravity (ASTM D792-A) (1)	1.10-1.40	

Adhesion to Concrete (MIL 8802) (2)

Bond and Movement Capability +/- 50% (ASTM C719) (2)

Bond to Mortar (AASHTO T132) (2)

Tensile Adhesion, %(ASTM D5329) (3)

20 pli (3.5 kg/cm) min.

Pass 10 cycles

50 psi (34.4 N/cm²) min.

600% min. Notes: (1) Specimens shall be obtained from 1/8 inch (3nun) thickness sheets of material which has been cured for 7 days at 77+/- 3°F (25+/-2°C) and 50 +/- 5% relative humidity.

(2) Specimens cured for 28 days at 77 +/- 3°F (25+/-2°C) and 50 +/- 5% humidity prior to testing.

(3) Specimens shall be 1/2" x 1/2" x 2" (1.2cm x 1.2cm x 5.0cm), cured 7 days at 77 +/- 3°F (25+/-2°C) and 50% +/- 5% relative humidity.

APPLICATION The unit weight is 10.7 pounds per gallon (1.28 kg/L). One gallon will seal 150 feet (45.7m) of 1/2 inch (1.2cm) wide by 1/4 inch (0.6cm) deep joint. Exact yield will vary depending on thickness of sealant, waste, application techniques, etc. Prior to use, the user must read and follow Application Instructions for RoadSaver Silicone Sealants (January 2002) to verify proper product selections, applicator pumps, pavement preparation procedures, application geometry, usage precautions and safety procedures. These instructions are provided with each drum of scalant.

PACKAGING Roadsaver Silicone SL Scalant is packaged in plastic fined open head 55 gallon (208 L) drums which contain 50 gallons (189 L) of material. Additionally, for small applications the scalant is available in plastic 5 gallon (19 L) pails and quart (.95 L) caulking tubes.

WARRANTY CRAFCO, inc. warrants that CRAFCO scalants meet applieable ASTM, AASHTO, Federal or State specifications at time of shipmont. Techniques used for the preparation of the cracks and joints prior to scaling are beyond our control as are the use and application of the scalants; therefore, Cratico shall not be responsible for improperly applied or misused scalants. Remedies against Crafco, Inc., an agreed to by Crafco, are limited to replacing nonconforming product or refund (full or partial) of purchase price from Crafco, Inc. All claims for breach of this warranty must be made within three (3) months of the date of use or twelve (12) months from the date of delivery by Crafco, Inc. whichever is earlier. There shall be no other warranties capressed or implied. For optimum performance, follow Crafco recommendations for scalant installation.



APPLICATION INSTRUCTIONS ROADSAVER SILICONE SEALANTS

JANUARY 2004

420 N. Roosevelt Ave. • Chandler AZ 85226 1-800-528-8242 • (602) 276-0406 • FAX (480) 961-0513 www.crafco.com

READ BEFORE USING THIS PRODUCT

PRIMATE CONSTRUCTION INC

GENERAL: Crafco RoadSaver Silicone seatants are uniquely formulated low modulus sealants produced for use in sealing joints in portland coment concrete pavements. The sealant are supplied as single component moisture curing materials which provide lasting weather resistant flexible seals. The sealants are supplied in both non-sag and self-leveling (SL) application consistencies.

<u>SEALANT PREPARATION</u>: Crafco RoadSaver Silicone sealants are supplied in a ready to use form, with no mixing or any other preparation required to prepare the sealant for use.

IOINT DESIGN AND PREPARATION FOR SEALING: After appropriate curing of the concrete (a minimum of 7 days is recommended) joint reservoirs for the sealant can be cut into the concrete using appropriate concrete sawing procedures and equipment. In "fast track" or high early strength concrete mixes, it may be possible to saw and seal the joints sooner than the recommended 7 day minimum for standard concrete mixes. Contact Crasco or your representative for further details.

Reservoir depth for various joint widths is shown in Table 1. Joint width should be selected to limit movement due to expansion and contraction to no more than 25% of the joint width. After sawing, immediately flush the joints with water to remove a majority of the saw slurry. After the joints have dried, just prior to applying scalant the remaining residue must be removed by sandblasting. Both joint faces must be adequately sandblasted to remove remaining traces of sawing residue. For effective sandblasting, the nozzie should be positioned within 2 inches (5cm)of the surface being cleaned. After sandblasting the joint should be thoroughly cleaned using clean compressed air with a minimum pressure of 90 psi. Moisture and oil traps are required on the compressor unit. The object of the above cleaning operations is to provide vertical, intact, and clean bonding surfaces which are free from all contaminants and are dry. Joints should be carefully inspected to assure that an appropriate level of cleanliness has been achieved. This can be accomplished by nubbing your finger along each joint face. If any evidence of dust and contaminants occur, additional sandblasting should be performed until all dust and contaminants are removed. Alternate cleaning methods that accomplish the same level of cleaning as sandblasting may be considered. Contact Crafco for approval of alternate cleaning methods. Non-water absorptive backer rod of the size specified in Table 1 shall be placed in the joint to the depth listed in Table 1. Do not puncture backer rod during installation because damage can create bubbling in scalant.

SEALANT APPLICATION: RoadSaver Silicone scalant is applied to pavement joints using air powered bulk dispensing systems or standard caulking guns. The applicator unit must be free of all residue left from other brands or types of materials to eliminate contamination and assure proper scalant performance. During application, the scalant is dispensed directly from its comainer through the applicator hose, wand and nozzle and into the prepared joint. The joint should be filled from the bottom up. RoadSaver Silicone SL scalants are self-leveling and do not require tooling.

RoadSaver Silicone NS scalants are not self-leveling, and must be tooled to the proper geometry. Tooling must be accomplished before the scalant forms a surface skin of cured material (preferably within 5 minutes after application). Tooling may be accomplished using a variety of tools including sections of backer rod, or other appropriately shaped objects. Tooling should be performed so that the scalant is forced against the joint sidewalls and backer rod and so that the scalant forms a recessed concave surface. Minimum recess depths are listed in Table 1. If insufficient recess is adversed, the scalant surface may be exposed to vehicle tire contact and abrasion which can cause loss of adhesion. For optimum performance, the width of the scalant bead should be approximately two times the depth. Scalant bead should be a minimum 1/4 inch (.6cm) thick but no greater than 1/2 inch (1.2cm) thick

APPLICATION TEMPERATURES AND WEATHER CONDITIONS: During application, pavement and ambient temperature should be a minimum of 40°F (4°C) and the joints must be completely clean and dry for adhesion to fully develop. Sealing should not occur at temperatures below the dew point due to an increased chance of having moist or damp joints.

SEALANT CURING: After application, RoadSaver Silicone sealant will begin to cure and form a surface skin, generally within 30 minutes. Traffic should be kept off the sealed areas until the sealant is "tack free" as indicated by touching. RoadSaver Silicone will cure throughout within 14 days after application to form a strongly bonded long lasting seal.

Note: Air voids may develop with self-leveling sealant if the moisture content of the pavernent and ambient temperature are high. This phenomenon generally occurs when the sealant has been applied to joints in green concrete during hot and humid conditions. Warm ambient temperatures accelerate pavernent hydration and the release of moisture vapors. These moisture vapors will migrate through partially cured sealant creating air pockets. When the sealant has obtained a full cure no bubbles will develop. A test section should be performed to determine if conditions are adequate so air voids do not develop. Using a non-sag siticone sealant will greatly reduce the risk of air pocket formation. Contact Crafco for further information.

RESEALING JOINT DESIGN AND PREPARATION FOR SEALING: Old sealant should be removed by any appropriate method. After removal of old sealant, the joint is to be saw out to an appropriate width to provide clean vertical bonding surfaces which are free from contamination by old sealant. As a general rule, the joint should be sawn to a width which is between 1/8 inch and 1/4 inch (3-6mm) wider than the original joint. The recess, sealant bead thickness, backer size, and sawed joint depth shall meet requirements shown in Table 1 for the joint width used. The sandblusting, cleaning and sealing operations above shall then be followed.

CLEAN UP: Uncured scalant can be removed from equipment and tools with solvents such as naphtha or mineral spirits. All

p. 5

hoses and lines in the application equipment should be flushed immediately after use. Extra RoadSaver Silicone in drums should be covered with the plastic liner to prevent exposure to air and the drums should be closed before storing until the next use.

STORAGE LIFE: Store Crafco RoadSaver Silicone Sealant out of direct sunlight, in a cool, dry location. Sealant should not exceed 90°F (32°C), or be exposed to excessive humidity. Storage life is approximately six months from date of shipment.

SAFETY PRECAUTIONS: Prior to use, please read the RoadSaver Silicone sealant Material Safety Data Sheet for establishing appropriate practices during use and application.


ADDITIONAL INFORMATION: Additional information regarding these products is available by contacting your distributor or Crafco, Inc. This information includes 1) Product Data Sheets, 2) Material Safety Data Sheets, 3) Safety Manual, 4) Sealant Selection Guide.

Joint Design Recommendations for Crafco RoadSayer Silicone Sealants

in Joints in PCC Pavements 3/4" 3/8" 7/8" 1 1/4" 1 3/8" 1 1/2" *Joint Width 1/4" 1/2" 5/8" 1 1/8" 1/4" 3/8" 1/2" 1/2" Minimum Sealant Recess 1/4" 5/16" 5/16" 3/8" 3/8" 1/2" 1/2" 3/4" 1" 1 1/2" 2" 3/8" 1/2" 5/8" 7/8" 1 1/4" 1 1/2" 1 3/4" Backer Rod Diameter Sealant Bead Thickness 2.3 1/2" 1/2" 1/4" 1/4" 1/4" 5/16" 3/8" 7/16" 1/2" 1/2" 1/2" Minimum Joint 1 1/4" 1 3/4" 1.7/8" 2" 2 3/8" 2 7/8" 3 1/8" 3 3/8" 1 1/8" 1 1/2" 2 Saw/Reservoir Depth 5/8** 3/4" 1" 113 1/2" 1/2" 11/16" 13/16" 7/8" Minimum Backer Rod Depth 70 23 18 15 Estimated Usage Non-Sag 149 112 51 35 26 16 245 Estimated Usage 82 58 41 31 27 22 20 19 273 172 130 Self-leveling(ft/gal)

- Backer rod diameter should not be varied from specified dimensions. If larger sizes are used, increased saw depth is needed.
- 2 Sealant bead thickness can vary by ± 25% of design value.
- 3 Never install Roadsaver Silicone to a depth greater than the joint width (1 to 1).

TYPICAL JOINT DESIGNS:



^{*}Please contact Crafco for additional joint size design recommendations.

Prequalified Joint Sealers

The following producers are prequalified to supply joint sealants by class. Materials with lab numbers represented by dates of manufacture shown below need no job site sampling unless material quality is questioned.

Class	Products	Producer	Address/Phone No.	Contact	Lab No.	Tested	Expires
2	Sof-Seal Low	W.R. Meadows of	P.O. Box 7752	Andrew W. Tam	C03370028	01/01/03	06/30/03
	Modulus Horizontal	Texas, Inc.	2555 NE 33 rd		C02372057	07/01/02	12/31/02
	Scalant	99867	Fort Worth, TX 76111		C02370025	01/01/02	06/30/02
	804		(817) 834-1969		C01372028	07/01/01	12/31/01
					C01370015	01/01/01	06/30/01
					C00372091	07/01/00	12/31/00
					C00370015	01/01/00	06/30/00
3	Road Saver 221	Crafco, Inc.	6975 W Crafeo Way	Vern Thompson	C05370040	01/01/05	06/30/05
	Sealant Part No.	99579	Chandler, AZ 85266		C04372227	07/01/04	12/31/04
	34221		(602) 276-0406		C04370072	01/01/04	06/30/04
	809				C03371953	07/01/03	12/31/03
					C03370007	01/01/03	06/30/03
					C02372036	07/01/02	12/31/02
					C02370007	01/01/02	06/30/02
					C01372010	07/01/01	12/31/01
					C01370007	01/01/01	06/30/01
					C00372083	07/01/00	12/31/00
					C00370007	01/01/00	06/30/00
3	Road Saver 222	Crafco, Inc.	6975 W Crafco Way	Vern Thompson	C05370039	01/01/05	06/30/05
	Sealant	99579	Chandler, AZ 85266		C04370073	01/01/04	06/30/04
	Part No. 34222		(602) 276-0406		C03371951	07/01/03	12/31/03
	809				C03370005	01/01/03	06/30/03
					C02372034	07/01/02	12/31/02
					C02370005	01/01/02	06/30/02
					C01372008	07/01/01	12/31/01
					C01370005	01/01/01	06/30/01
					C00372081	07/01/00	12/31/00
					C00370005	01/01/00	06/30/00
3	Hi-Spec Hot Pour	W.R. Meadows of	P.O. Box 7752	Andrew W. Tam	C04374868	01/01/05	06/30/05

Class	Products	Producer	Address/Phone No.	Contact	Lab No.	Tested	Expires
	Joint Sealing	Texas, Inc.	2555 NE 33 rd		C04372114	07/01/04	12/31/04
	Compound	99867	Fort Worth, TX 76111		C03371973	07/01/03	12/31/03
	809		(817) 834-1969		C03370027	01/01/03	06/30/03
			, , ,		C02372056	07/01/02	12/31/02
					C02370024	01/01/02	06/30/02
					C01372027	07/01/01	12/31/01
					C01370014	01/01/01	06/30/01
					C00372090	07/01/00	12/31/00
					C00370014	01/01/00	06/30/00
3	CMC 102	Crackfiller	P.O. Box 6738	Mark Langer	C03370011	01/01/03	06/30/03
	809	Manufacturing	Cheyenne, WY 82003		C02372040	07/01/02	12/31/02
	•	Corporation	(307) 778-8610		C02370011	01/01/02	06/30/02
		99064			C01372014	07/01/01	12/31/01
					C01370019	01/01/01	06/30/01
					C00372095	07/01/00	12/31/00
					C00370019	01/01/00	06/30/00
3	SealMaster Ind., Inc.	SealMaster Ind., Inc.	1801 Lancaster/	Lee Malone	C03370024	01/01/03	06/30/03
	3405	99219	Hutchins Rd.		C02372053	07/01/02	12/31/02
	809		P. O. Box 1008		C02370021	01/01/02	06/30/02
			Lancaster, TX 75146		C01372024	07/01/01	12/31/01
			(972) 227-9093		C01370024	01/01/01	06/30/01
					C00372099	07/01/00	12/31/00
4	Dow Corning 888	Dow Corning	3901 S Saginaw Rd	Rich Palmer	C05370140	01/01/05	06/30/05
	810	Corporation	Midland, MI 48686		C04373972	09/16/04	12/31/04
		99875	(517) 496-5799		C03375509	01/01/04	06/30/04
					C03371958	07/01/03	12/31/03
	•	4			C03370012	01/01/03	06/30/03
	**************************************	***			C02372041	07/01/02	12/31/02
					C02370012	01/01/02	06/30/02
					C01372015	07/01/01	12/31/01
					C01370011	01/01/01	06/30/01
			***		C00372087	07/01/00	12/31/00
					C00370011	01/01/00	06/30/00

Class	Products	Producer	Address/Phone No.	Contact	Lab No.	Tested	Expires
4	Non-Sag	Crafco, Inc.	6975 W Crafco Way	Vern Thompson	C05370034	01/01/05	06/30/05
	810	99579	Chandler, AZ 85266		C04373023	07/01/04	12/31/04
			(602) 276-0406		C03371954	07/01/03	12/31/03
					C03370008	01/01/03	06/30/03
					C02372037	07/01/02	12/31/02
					C02370008	01/01/02	06/30/02
					C01372011	07/01/01	12/31/01
					C01370008	01/01/01	06/30/01
					C00372084	07/01/00	12/31/00
					C00370008	01/01/00	06/30/00
3	<u>DEBISOO</u> BIO	DISTRICTURE (0) 995111	800 E Cherry Sh North Baltimore, OH 45872 (651)-748-8114	Ben Vacobus	(20537)(338	04 /01/05	06/40/03
4	301 Non-Sag	Pecora	165 Wambold Rd.	Roy Cannon	C05370309	01/01/05	06/30/05
	810	99981	Harleysville, PA 19438		C04370184	01/01/04	06/30/04
			(215) 723-6051		C03371966	07/01/03	12/31/03
					C03370020	01/01/03	06/30/03
					C02372049	07/01/02	12/31/02
					C02370030	01/01/02	06/30/02
4	Tremco	Tremco, Inc.	3777 Green Rd.	Ta-Min Feng	C04374746	01/01/05	06/30/05
	810	99083	Beachwood, OH 44122		C04371979	07/01/04	12/31/04
	Spectrem 800		(216) 766-5680		C03375499	01/01/04	06/30/04
			Fax (216) 765-6737		C03371971	07/01/03	12/31/03
		· '			C03370025	01/01/03	06/30/03
					C02372054	07/01/02	12/31/02
					C02370022	01/01/02	06/30/02
					C01372025	07/01/01	12/31/01
5	Dow Corning 890SL	Dow Corning	3901 S Saginaw Rd	Rich Palmer	C05370139	01/01/05	06/30/05
	810	Corporation	Midland, MI 48686		C04373971	09/16/04	12/31/04
		99875	(517) 496-5799		C03375510	01/01/04	06/30/04
					C03371960	07/01/03	12/31/03
					C03370014	01/01/03	06/30/03

Class	Products	Producer	Address/Phone No.	Contact	Lab No.	Tested	Expires
		A			C02372043	07/02/02	12/31/02
					C02370014	01/01/02	06/30/02
					C01372017	07/01/01	12/31/01
					C01370013	01/01/01	06/30/01
					C00372089	07/01/00	12/31/00
					C00370013	01/01/00	06/30/00
5	Pecora	Pecora Corp.	165 Wambold Rd.	Roy Cannon	C03371964	07/01/03	12/31/03
	300 SL	99981	Harleysville, PA 19438	-	C03370018	01/01/03	06/30/03
	810		(215) 723-6051		C02372047	07/01/02	12/31/02
					C02370028	01/01/02	06/30/02
					C01372031	06/21/01	12/31/01
5	Sika 810	Sika Corp.	6122 Rachel's Court	Greg Reisz	C03370021	01/01/03	06/30/03
		99572	Katy, TX 77494		C02372050	07/01/02	12/31/02
			(281) 693-2121		C02370018	01/01/02	06/30/02
					C01372021	07/01/01	12/31/01
					C01370020	01/01/01	06/30/01
					C00372096	07/01/00	12/31/00
Madinal Made and an an an an an an an an an an an an an					C00370021	01/01/00	06/30/00
5	Sika 15LM SL	Sika Corp.	6122 Rachel's Court	Greg Reisz	C04374648	01/01/05	06/30/05
	810	99572	Katy, TX 77494		C03370022	01/01/03	06/30/03
			(281) 693-2121		C02372051	07/01/02	12/31/02
				MATERIAL PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY AND ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDRESS OF THE PROPERTY ADDR	C02370019	01/01/02	06/30/02
			**	4 1 1 1 1 1 1 1 1	C01372022	07/01/01	12/21/01
					C01370021	01/01/01	06/30/01
5	Tremco	Tremco, Inc.	3777 Green Rd.	Ta-Min Feng	C04374745	01/01/05	06/30/05
	810	99083	Beachwood, OH 44122		C04371980	07/01/04	12/31/04
	Spectrem 900 SL		(216) 766-5680		C03375498	01/01/04	06/30/04
		www.	Fax (216) 765-6737	SAME DESCRIPTION	C03371972	07/01/03	12/31/03
					C03370026	01/01/03	06/30/03
					C02372055	07/01/02	12/31/02
					C02370023	01/01/02	06/30/02
					C01372026	07/01/01	12/31/01
7	Dow Corning 902RCS	Dow Corning	3901 S Saginaw Rd	Rich Palmer	C05370141	01/01/05	06/30/05

Class	Products	Producer	Address/Phone No.	Contact	Lab No.	Tested	Expires
	810	Corporation	Midland, MI 48686		C04373973	09/16/04	12/31/04
		99875	(517) 496-5799		C03375511	01/01/04	06/30/04
					C03371959	07/01/03	12/31/03
					C03370013	01/01/03	06/30/03
		**************************************			C02372042	07/01/02	12/31/02
					C02370013	01/01/02	06/30/02
					C01372016	07/01/01	12/31/01
		***		****	C01370012	01/01/01	06/30/01
					C00372088	07/01/00	12/31/00
					C00370012	01/01/00	06/30/00
7	Watson/Bowman	Watson Bowman	3414 Blue Candle	Jay Waddock	C04371668	07/01/04	12/31/04
	810	99968	Drive		C03375541	01/01/04	06/30/04
			Spring, TX 77388	***	C03370030	01/01/03	06/30/03
			(281) 651-8394		C02372059	07/01/02	12/31/02
					C02370027	01/01/02	06/30/02
					C01372030	07/01/01	12/31/01
					C01370023	01/01/01	06/30/01
					C00372098	07/01/00	12/31/00
					C00370023	01/01/00	06/30/00
	Grafco Road SaverSL	Crafco Inc.	6975 W Crafco Way	Vern Thompson	C05370035	01/01/05	06/30/05
·	(Part No. 34903)	Crafco Inc.	Chandler, AZ 85266		C04373022	07/01/04	12/31/04
	810 (Portland cement	-	(602) 276-0406		C04370452	01/01/04	06/30/04
	concrete its. Only)				C03371952	07/01/03	12/31/03
					C03370006	01/01/03	06/30/03
					C02372035	07/01/02	12/31/02
					C02370006	01/01/02	06/30/02
					C01372009	07/01/01	12/31/01
					C01370006	01/01/01	06/30/01
	S TO THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF	***************************************		*	C00372082	07/01/00	12/31/00
					C00370006	01/01/00	06/30/00
3	DS: SUSI	DASH BIOWINGO	BOO EACHERVASH	Ben Jacobus	G0537/1957	04/01/05	Operior
	810	99511	North Baltimore, OH				

Class	Products	Producer	Address/Phone No.	Contact	Lab No.	Tested	Expires
			(651)-748-8114				
8	Pecora SL Low	Pecora Corp.	165 Wambold Rd.	Roy Cannon	C05370308	01/01/05	06/30/05
	Modulus	99981	Harleysville, PA 19438		C04370185	01/01/04	06/30/04
	810		(215) 723-6051		C03370019	01/01/03	06/30/03
					C02372048	07/01/02	12/31/02
					C02370029	01/01/02	06/30/02
					C01372032	08/01/01	12/31/01
8	Sika 15LM SL	Sika Corp.	6122 Rachel's Court	Greg Reisz	C04374649	01/01/05	06/30/05
	810	99572	Katy, TX 77494		C04372182	07/01/04	12/31/04
			(281) 693-2121		C04370458	01/01/04	06/30/04
					C03371968	07/01/03	12/31/03
					C03370022	01/01/03	06/30/03
		***			C02372051	07/01/02	12/31/02
				-	C02370019	01/01/02	06/30/02
					C01372022	07/01/01	12/21/01
					C01370021	01/01/01	06/30/01

Archer Western Contractors, Ltd. 2121 Avenue "I" Suite 103 Arlington, TX 76006



Request for Information Response

July 5, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW0101

Subject:

Light Pole Template conflict with pennant

Request:

Please Reference Plan Sheets 306 & 303 and attached sketch

Archer Western has discovered that the bottom template for the light pole anchor bolts is in conflict with the pennant. The Template extends approximately 1/2" past the face of the pennant.

Please provide a solution for this conflict as soon as possible as not to delay the project.

Response/Action Taken:

As discussed on July 1st, Archer Western is directed to install the anchor bolt pattern for the South traffic rail with the offset towards the traffic face - 1/2" off center of the T-4 rail. (Opposite of sketch provide by Archer Western) It's requested that the area of the embedded anchor bolt template near the pennant be cold spray galvanized to prevent rusting due to minimum concrete coverage.

The Light pole for the North traffic rail should be centered on the T-4 rail concrete.

By:

Guy Van Baulen, EIT

HNTB Corporation

Date: July 5, 2005

Cc

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

July 5, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW073

Subject:

Power Source for load distribution centers A & B

Request:

Please Reference the Revised Plan Sheets 335

Please provide details on the locations and routing of the power sources for load distributing centers (LDC) A at Bent 11 and LDC B at Bent 8.

Please provide information at your earliest convenience.

Response/Action Taken:

In response to the location of the power sources for the Bridge lighting, please reference contract plan sheets BL-6 &7, pages 327 & 328. The electrical service drop will be located near Station 58+50. The power sources for LDC A at Bent 11 will be provided by the conduit run from GB3 at Bent 8 underground and under Midway Rd. to GB 7 at Bent 11 as shown on sheetBL-22 & 23, page 343 &344.

By:

Guy Van Baulen, EIT

HNTB Corporation

Date: July 5, 2005

Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006

Re: Addison Road Traffic Control Plan

July 1, 2005

Dear Ben:

The submitted traffic control plan for Addison Road was review and accepted by the Town of Addison.

Although this plan is acceptable, the Town has requested that Archer Western Contractors not close any lanes along Addison Road or Arapaho Road until after July 3rd due to the Special Event which will occur on Sunday evening, "20th Annual Addison Kaboom Town". The Town thanks you for all your cooperation.

A reminder to Archer Western Contractors to continue to meet the requirement in the General Traffic Control Notes found on the Contract Drawing, sheet TC-1, page 27.

Thank you,

Guy Van Baulen **HNTB** Corporation

Cc. Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

File

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

June 27, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW0107

Subject:

Surveyor Tie in Conflict

Request:

Please Reference the Revised Plan Sheets 41 & 54

The Revised Plan Sheets 41 and 54, transmitted June 29, 2005, modifying the grades at the Arapaho/Surveyor Intersection still have a drainage problem. Based on field as-builts of Surveyor Blvd, and the modified plan grades will produce a "Pond" at STA 34+84.49; 107.24' O/S Lt just west of the Driveway into the Addison Pump Station.

Please review and provide a resolution as soon as possible as not to delay the project.

Response/Action Taken:

In response Archer Western Contractors, Ltd. has found that the revise contract plans are causing a ponding issue, after review of the reissued contract plans with the provide T/C elevation and gutter elevation, there is no provide contour grade that would create a ponding issue.

If Archer Western has found a conflict with the original elevation provide as existing elevation in the drainage and roadway plans, HNTB would request Archer Western to provide these found elevation/(conflicts), so a solution can be provided to Archer Western.

Date: June 30, 2005

By:

Guy Van Baulen, EIT

HNTB Corporation


Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation


Archer Western Contractors, Ltd. Arapaho Road Phase III Job No. 204059

REQUEST FOR INFORMATION	V			PRO	DJECT No.	Arapaho Phase III	
RFI #				Dat	te :	July 5, 2005	
Submitted To HNTB 5910 W. Plano Parkway, Ste 200					omitted By ner Western Con		
Plano, Texas 75093 Guy Van Baulen			i	And	rew Schneeman	n	
			1	C. III.		10000000000000000000000000000000000000	
Subject		Discipline		Co-Author		Copiesiio	
Surveyor Tie In Conflict - As- Built Elevatio	ńs	Civil		Tim Sparks S&J Electric	•		
Cost impact	Amour		Schedi	ile impacial	aaa aa days	Drawing Impact	
Unknown	Unknown	AT-06/4050vAAi.	Unknown		Unknown	Unknown	
Information Requested Please Reference the attached Sketches In review of the attached Sketch '1', you wi and Bracket. Sketch '2' shows modification maintance issues. Please direct Archer Western and S&J on the second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second	Il notice t ns as disc now to pr	hat the reflector as cussed in the owner oceed with lighting	specified s meeting	in the contract p			ights
Response							



Proposed Type C1 Lights Configuration $S_{KE}r_{c}\#Z$

RF1 109



Type C/Lights As PerContract Drawings Sxercit 1

Archer Western Contractors, Ltd. Arapaho Road Phase III Job No. 204059

JOD NO. 20405	9							
REQUEST FOR INFOR	MATION				PROJEC	T No.	Arapaho Phase III	
RFI #					Date :	J	uly 5, 2005	
Submitted To Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Substitution Subst			Submitted By Archer Western Contractors, Ltd. Andrew Schneemann				actors, Ltd.	
Subject		Discipline		Go-Auth	ortales.		Copies To Late Land	
Bridge lighting Conduit Location		Civil		S&J Electri	ical			
Costilmpact	Amoun		Schedu	ıle impac		Days	Drawingumpacus	
Unknown	Unknown		Unknown			Unknown	Unknown	
Information: Requested: Please Reference the attached should be a stacked should be a stacked should be a stacked should be a stacked by a stacked should be a stacked by a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should be a stacked should	eets showing as bio have compiled the	attached sheets, s	howing th	ie revised b				
Please confirm these revised con	duit location.							mote vive state man vive vive vive man vive vive vive vive vive vive vive viv
Response				i i in in in a gootan	\$1645 5			
								leAss Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assilian Assili

Conduit Layout per Plans

	Ş	all		South I	Edge of	Decking			N	orth T-4 (₹all		North	Edge of [)ecking	
Cond	. Circuit	Pg.#	Description	Cond.	Circuit	Pg.#	Description	C	ond.	Circuit	Pg.#	Description	Cond.	Circuit	Pg.#	Description
3/45	PVC E&F	335	Recoptactes	3/4 FIME		335	Ą-2 Fixtures	3/	чтус	, (6), (1)	335	E-1&A-1 Forture	3/A-TRMC	CAD	339	C-1 Divers
3/4°	PVC E	. 842 F	2 (hou = 20 Even	3/4 RMC	EAF	339	C-2 Fixtures	3/	4"PVC	H&J	335	Receptacles	3/4*RMC	Quiput	338	C-1 Output
				3/4"RMC	B. C	341	B Fixtures	3/2 3/2	4"PVC	D.	343	F-5 - F-19.G-7.8,8	3/4"RMC	(I A	341	B Fixtures
				3/4"RMC	B Contro	341	B Fixture Cotrt.	3/	4"PVC	(c .)	943	F-1 T-3 G 1-6	3/4 RMC	antiker B Contr	ol 341	B Fixture Cotal
				1 .	Output		C-2 Fixt. Output	, ,,								
delsk State	TΩ	al Condults			S Tota i	Condu	to: 5 / / //			Tot	el Condui	is: 4 E. J.	entur Steret Stere Stere	Tota	d Condul	Ists 4

Proposed Conduit Layout

	South T-4 Rall			South Edge of Decking					North T-	4 Rail	North Edge of Decking				
Cond.	Circuit	Pg.#	Description	Cond.	Circuit	Pg.#	Description	Cond.	Circuit	Pg.#	Description	Cond.	Circuit	Pg.#	Description
3/4" PV	C E&F	335	Receptacles					3/4" PVC	G	335	E-1&A-1 Fixture	3/4" RMC	C&D	339	C-1 Drivers
3/4" PV	C E	343 Ту	pe F (F2-F20 Even)					3/4" PVC	H&J	335	Receptaciës	3/4" RMC	Oulput	339	C-1 Output
3/4" P.V	С В	341	Type B Flxtures					3/4" PVC	D.	343	F-5 - F-19,G-7,8.9				i
3/41 PV	C B Contro	ii 341	Type B Fixture Cntrl					3/4" PVC	c	343	F-1-F-3, G-1-6				
3/41 PV	C E&F	339.	2.2 Fixtures					3/4" PVC	A	341	B Fixtures				
3/4" PV	C Output	339 (-2 Flxt Oulput					3/4" PVC	B Contro	ol 341	B Fixture Cntrl				
3/4" PV	c D	335 /	v2 Fodures												
	Ţ	otal Cond	ultes 7		Total	Conduits:	0		1	otal Cond	lults: 6	Parpe Eligio	Total	Conduit	2
Note								Note							

Specific section of the T-4 Reil, where more than five conduits will be present at one time the two condults for the type B fixtures will be run in the bridge deck (spen 9)

Specific section of the T-4 Rall, where more then five conduits will be present at one time the two condults for the type B fixtures will be run in the bridge deck (spen 9)

\c	turn off special meaning of character c
٨	beginning of line
\$	end of line
,	any single character
:a	any alphabetical character [a-z A-Z]
:d	any digit [0-9]
:n	any alphanumeric character [a-z A-Z 0-9]
: <space></space>	A colon followed by a space also matches any punctuation character
[]	any one of the characters in; ranges such as a-z are legal
[^]	any single character not in; ranges are legal
s*	zero or more occurrences of string s
S+	one or more occurrences of string s
st	string s followed by string t

In Cells

If on, specifies a search for text in cells.

Fractions

If on, specifies a search for fractions.

Find

Clicking the Find button locates the specified text.

Change

Clicking Change replaces the text element in the Find field with the text element from the With field.

Change All

Clicking Change All replaces all the specified text elements in the design file.

Change Fence

Clicking Change Fence replaces the text elements that match the current Fence search criteria.

Change Single

Clicking Single replaces a single text element in the design file, as identified by the user.




The same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the sa

Archer Western Contractors, Ltd. Arapaho Road Phase III Job No. 204059

REQUEST FOR INFORMATION					PROJEC	CT No.	Arapaho Phase III
RFI #					Date :	J	uly 5, 2005
Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submitted To Submi					Archer V	ried By. Vestern Contr	actors, Ltd.
Subject	D D)isciplines 🚉		Co-Auth	orani e		Copies To
Type C Light Fixtures / Reflector Conflict	Ci	ävil		Tim Sparks S&J Electr			
Gostlimpact Ar	nount		Schödi	ie imbac		Mays	Drawing limpacia a designation
	nown		Unknown			Unknown	Unknown
Information Requested in Please Reference the attached Sketches of	the Typ	pe C-1 Light Fix	ture in th	e T-4 Rail	HENGARINA		
In review of the attached Sketch '1', you will nead Bracket. Sketch '2' shows modifications a maintenance issues.							
Please direct Archer Western and S&J on how	to proce	eed with lighting	issue.				
Please respond as soon as possible as not to	further d	delay the project.					
Responsemental			andi likene				

Proposed Type C1 Lights Configuration Skerc# 2

RF1 109




Type C/Lights As PerContract Drawings Sketcit 1

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898



		SUBMITTAL	
Date:	June 8, 2005	Submittal # : 65.1	
To:	HNTB / Town of Addison 16801 Westgrove	Re-Submittal:	
Attn:	Addison, Texas 75001-9010 (972) 450-2886 Guy Van-Baulen	Project: Arapaho Road Phase III A/W # 20- Engineer:	
Subm	ittal Specification Reference:	Town of Addison / Plan Sheet DT-03	
Descr	iption of Submitted Item:	Decomposed Granite - Product Summary Report & Samples	
Manu	facturer/Sub/Supplier:	Martin Marietta	
Relate	ed Section / Drawings:	Town of Addison / Plan Sheet DT-03	
Additi	onal Comments:	The Decomposed Granite will mixed with Type I/II Cement Include 2 Bags of Material	
C	ontractor's Certification	Engineer's Stamp	
that it	g Checked this submission, we certify conforms to the requirements of the act in all respects, except as otherwise ed."		
Sign:	Archer Western Contractors, Ltd.		
Print N Title:	ame: Andrew Schneemann Asst, Project Manager		
	ed by: Andrew Schneemann June 8, 2005	•	
Date:	Julie 0, Zuud		

Сору:	File



Product Quality Summary Report

Arapaho Road Phase III Submittal for Decomposed Granite

Plant:	32	Mill Creek	
		Decomposed Granite	
		DG01	•
5/8"(16)		100.0	
3/8"(9.5)		89.9	
#4(4.75)		58.4	
#8(2.36)		46.7	
#40(0.425)		30.7	
#200(0.075)		9.70	
PAN(0)		0,00	
Plasticity Index		7	

Product Quality Summary Report

Arapaho Road Phase III Submittal for Decomposed Granite

Plant:

32

Mill Creek

Comments:

This gradation is for information only. This material is sold exclusively for landscaping purposes. Samples are available prior to shipment.

Query:

Query Selections; Report Created: 09/02/2004 10:07 Date Range: 09/01/2001 - 09/02/2004

2121 Ave J, Ste. 103

Arlington, Texas 76006 PH: (817) 640-3898



		SUBMI	TTAL		
Date: June 28, 2005			Submittal # :	83.1	
[0: HNTB / Town of Add	tison			New Submittal : Re-Submittal :	
16801 Westgrove Addison, Texas 750	01_9010	Project	Arapaho Road Phase		A/W # 204059
(972) 450-2886 Attn: Guy Van-Baulen	or our	, rojecti	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	• • • •	Engineer: HNTB
ubmittal Specificatio	n Reference:		02810 - Irrigation Syst	em	
escription of Submit	ted Item:	Double Check Valve	A APPENDENTE CONTROL		
fanufacturer/Sub/Sup	plier:	American Lendscape S	ystems		The state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the s
Related Section / Draw	vings:		02810 - 7		
Additional Comments:	\$	Watts - Series 007 QT			
Contractor's Certif	fication		Engli	neer's Stamp	
Contractor's Germ Having Checked this sub-			<u>Engu</u>	neer's Stamp	•
that it conforms to the req	uirements of the	- مسب			
Contract in all respects, e ndicated."	xcept as otherwise	Douring		AWING REV	VIEW the design concept of
Archer Western C	Conjugators, Ltd.	the contr	act documents. M	Markings or co	omments shall not be n compliance with the
Sign:		project pl	ans and specificati remains solely res	ions, nor depa ponsible for d	rtures therefrom. The etails and accuracy, for
rint Name: Andrew Sch	neemann	selecting f	abrication processes	s, for technique	and dimensions, for sofassembly, for safety
Itle: Asst. Project I eviewed by: Andrew Sch	-	and for sa	tisfactory performa	ence of his wor	k.
ate: June 28, 2					INTB Corporation
			eption Taken orrections Noted		17/4th Forhardm
			and Resubmit		سياسالسان
			d - See Remarks	Ву	JEK Date 7/7/85

02810-7.


Sub 83,1
Click Here to Print Page



007 QT Series Double Check Valve

Primary Application

Series 007 QT Double Check valve is installed to prevent the backflow of polluted water into the potable water supply. The valve meets the requirements of ASSE Std. 1015 and AWWA Std. C510.



Features:

- One piece bronze body - unibody.
- · Lightweight.
- · Shorter end to end dimensions.
- · Male by male connections no adapters.
- · Working temperature rating up to 180°F.
- · Replaceable seats and seat discs.
- Captured stainless steel springs.
- · Top access all parts.

2121 Ave J, Ste. 103 Arlington, Texas 76006

PH: (817) 640-3898



<u> </u>	SUBMITTAL
Date: June 28, 2005	Submittal # : 79.1
To: HNTB / Town of Addison	New Submittal : X Re-Submittal :
16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III AW # 204059 Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	Roto Sprinkler Heads
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810 - 13 B
Additional Comments:	Model I-20 . Will be used in areas denoted in plans for roto heads
Contractor's Certification	Engineer's Stamp
"Having Checked this submission, we certify	
that it conforms to the requirements of the	CHOP DRAWING DELIEN
Contract in all respects, except as otherwise indicated,"	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the content of the conte
Archer Western Contractors, Lui.	the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contr
Print Name: Andrew Schneemann Title: Asst. Project Manager	contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safet and for satisfactory performance of his work.
Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safe and for satisfactory performance of his work.
Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safet and for satisfactory performance of his work. No Exception Taken INTE Corporation
Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safet and for satisfactory performance of his work. Description Taken Make Corrections Noted
Title: Asst. Project Manager Reviewed by: Andrew Schneemann	contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety and for satisfactory performance of his work. No Exception Taken Make Corrections Noted
Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safet and for satisfactory performance of his work. Description Taken Make Corrections Noted

Click Here to Print Page

02810-13 B


To be used in avers as Decerted on Plans for Roto Heads

Hunter^{*}

I-10 & I-20 Ultra Rotors

Upgrade to heavy duty, commercial grade features in a sprinkler that's ideal for residential and commercial projects.

- Models: Shrub and 4" (10 cm) and 12" (30cm) Pop-ups (optional stainless steel riser on 4" popup model)
- Radius: 25' to
 51' (7,6 to 15,5 m)
- Discharge rate: .9 to 8.2 GPM (0,20 to 1,86 m3/hr; 3,4 to 31,0 l/min)
- · Arc: Adjustable or Full-Circle versions
- Inlet: 3/4"
- Nozzles: 12 interchangeable nozzles (8 standard and 4 low angle)
- FloStop(TM) Control allows stoppage of flow at an individual head





The Industrial-Strength Rotor for Residential and Commercial Use

If you're looking to upgrade over a typical residential grade rotor, this is where the search ends. No other rotor in its class gives you more. Like easy arc adjustment right at the top of the sprinkler, a heavy duty spring with reliable retraction, and a standard watersaving drain check valve that handles up to 10 feet of elevation change. Plus, we now include a rack of nozzles that includes both standard and low angle nozzles (the ideal solution for virtually any landscape situation), as well as the new FloStop(TM) feature that provides the added convenience of easily stopping water flow through a single head without turning off the entire system. With its ultra-sturdy construction, rest assured you've got a product that's sure to endure - it's even protected by a full five-year warranty! But, for those who still want more, be sure to consider our stainless steel option.

FEATURES AND BENEFITS



Integral rubber cover

Stays put to keep play areas safe

Full rack of 8 standard and 4 low angle nozzles

Continuously improved, honest performance, superior close-in coverage (now with key-lock installation)

NEW! FloStop(TM) Control

Allows stoppage of flow through an individual head while remainder of system is running

Easy arc adjustment (40 - 360)

Right at the top of the sprinkler

Continuously improved gear drive

Backed by over a decade of proven reliability

Commercial grade spring

Reliable retraction every time

Drain check valve for up to 10' elevation change

Saves water, reduces liability

		Rative.			i ilikk	Regions 1	
Nezzla	PSI	t t	SPM	Nozzle.	esi	(in)	1 1 2 1 5 2 8 0 8 1 5 8 4 9 4 7 8 1 8 1 8 1 8 1 8 1 8 1 8 1 8 1 8 1 8
	30	30.	8		30	# 25 27 28 30 27 35 29 35 37 34 37 38	1,6
1.0	40	31	10	2.0	40	27	1.9
1.0	50	31'	1.2	Á	50	28'	2.1
_	60	32	13	** **	60	30	2.3
	30	324	1:2%	AAAA.	40 56 50 30 40 50 60 30 40 50 50 50 50 50 50 50 50 50 50 50 50 50	27	2.1
1.5	40	337	1.4	2.5	40	30	20
•	5U	34	1,0	IA.	- 24 - 24	100	<i>2.0</i>
•	00	3 4	18	, A = 3	bu∷-	30	្រាស់
	70 70	ე ი -	10	9 5	au An	33. 52	2.0
2.0	₩Ų.	3U 30*	9.8	3.5	5B	25°	4 %
	ደው ደብ	37. 310	22	Á	80	-37'	9.8
	žň	36	ว็ก	•	30	ăt.	3 4
3.0	40	38	24	4.5	40	34	3.9
9.V	50	40'	2.7	LA ·	50	37	4.4
	60	40	2.9		60	38	4.7
	30	361	2.5				
3.5	40	401	30				
4.4	50	42'	3.4				
	60	42	3 7				
	30	37	3.2				
4.0	40	40'	3.7				
	50	43	4.2				
	bu-	44°.	4.0				
	30	38	42				
6.0	ω) Eð	40 121	4.9 E E				
	20 20	47'	3.0 3.0				
	AΩ	* 3311222344 4 6 8 8 6 8 8 40 6 6 6 7 1 1 2 2 2 3 3 4 4 4 5 6 8 8 6 8 8 4 4 5 6 6 7 1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	នក				
8.0	rΛ	48	68.				
0.0	60	40'	7.B				
٠.	304563456345634456345634563456345634563456	51	902324 111111112222222333334444556678				
	. 4						

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898



•	SUBMITTAL
Date: June 28, 2005	Submittal #: 77.1
To: HNTB / Town of Addison	New Submittal : X Re-Submittal :
16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III A/W # 204059 Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	Round Box
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810 - <u>12</u> D
Additional Comments:	
Contractor's Certification	Engineer's Stamp
"Having Checked this submission, we certify	Engineer's Stamp
"Having Checked this submission, we certify that it conforms to the requirements of the	
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise	SHOP DRAWING REVIEW Review is only for general conformance with the design concept
'Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise	SHOP DRAWING REVIEW Review is only for general conformance with the design concept the contract documents. Markings or comments shall not I construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors 13td,	SHOP DRAWING REVIEW Review is only for general conformance with the design concept the contract documents. Markings or comments shall not lead to construe as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for the contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions.
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors: Titd, Sign: Andrew Schneemann	SHOP DRAWING REVIEW Review is only for general conformance with the design concept the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors: Titd.	SHOP DRAWING REVIEW Review is only for general conformance with the design concept the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safe
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors: Titd, Sign: Andrew Schneemann Titte: Asst. Project Manager	SHOP DRAWING REVIEW Review is only for general conformance with the design concept the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safe and for satisfactory performance of his work. No Exception Taken INTE Corporation
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors: Titd. Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	SHOP DRAWING REVIEW Review is only for general conformance with the design concept the contract documents. Markings or comments shall not lead to construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safe and for satisfactory performance of his work. No Exception Taken INTB Corporation
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors: Titd. Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	SHOP DRAWING REVIEW Review is only for general conformance with the design concept the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safe and for satisfactory performance of his work. No Exception Taken INTE Corporation

Сору:	File
	урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин урруучин уруучин уруучун уруу уруу

Sub 77.1

Click Here to Print Page

02810-12D


METEK ACCESS BOXES

10" Round Box

Today, AMETEK, Inc. Access Boxes are considered to be the best - within significant irrigation industries. An independent crush test at the University of Wisconsin Engineering Test Lab showed the AMETEK, Inc. Product to be much stronger than all of its competitors.

Meter Boxes are manufactured in five major sizes. They have extensions, a variety of names and colors, and various applications in the turf imigation, waterworks and electrical industries. Boxes are available in green, black, gray, tan, red brick and mulch brown. Lids come labeled with "Control Valve," "Water Meter," "CATV," "Sewer" and "Telephone."

UN	T	SKID		
NAME WT.		QTY.	WT.	
Assembly	4.6 lbs.	135	660 lbs.	
Box Only	3.4 lbs.	135	500 lbs.	
Lid Only	1.2 lbs.	650	820 lbs.	
Extension	1.2 lbs.	200	280 lbs.	
Handle	1.2 oz.	_		




2121 Ave J, Ste. 103

Arlington, Texas 76006 PH: (817) 640-3898



	SUBMITTAL
Date: June 28, 2005	Submittal # : 78.1
To: HNTB / Town of Addison 16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	New Submittal : X Re-Submittal : Project: Arapaho Road Phase III A/W # 204059 Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	Quick Connect Valve
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810 - 12 D
Additional Comments:	Model QB3SBL07 Model now made with Stainless Steel lid Not Brass
Contractor's Certification	Engineer's Stamp
	Engineer's Stamp
"Having Checked this submission, we certify that it conforms to the requirements of the	,
Contract in all respects, except as otherwise indicated."	SHOP DRAWING REVIEW
Archer Western Contractors, Ltd Sign: Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety and for satisfactory performance of his work.
Date: June 28, 2005	☐ No Exception Taken INTB Corporation
	Make Corrections Noted
	El Amend and Resubmit
	* Must be Model Octors By
Copy: File	# Must be Model Octots Per Specifications.

S'JS 78.1 Click Here to Print Page







Quick Coupling Valve One Piece Models

Model QB3SBL07

Description

Quick Coupling Valves are available in ¾", 1" and 1½" inlet sizes. They are used where a water outlet is required for possible irrigation or wash-down.

Application

Quick Coupler Valves offer economical irrigation of large turf areas and provide for future conversion to pop-up rotors. They are also used where supplemental watering or washdown is required.

Features

- Available in ¾", 1" and 1½" Female NPT inlet.
- Lid stays closed by strong positive-action spring.
- High visibility TuffTop™ or brass lids available.
- Constructed of solid red brass for durability, economy and recyclability.
- Corrosion resistant stainless steel spring and selfflushing brass plunger.
- · Wrench flats at base for easy installation.
- Drain hole in body to minimize debris collection.
- Chevron-shaped wiper seal to reduce leakage around key while inserted.
- Self cleaning seal design.
- Brass plunger and stainless steel spring to eliminate corrosion.
- Available locking lid for vandal resistance and nonpotable application.
- · Flow ranges from 5 to 100 gpm.
- Handles pressures up to 150 psi.
- · Locking rubber lid (use with TLK lock top key).
- Lavender TuffTop™ locking lid for non-potable water (NP).
- Optional British Standard Threaded version available (BS).
- Five-year warranty.



QB5NP10 1" One-piece Quick Coupling Valve with Non-potable Lavender TuffTop™ Locking Lid

Specifications

The quick coupling valve shall be a one piece type using a [single, double] slot keyway. The valve body and coupler key shall be made of cast red brass. The lid shall be made of brass or polypropylene. The seat disc plunger shall be spring-loaded to maintain the valve in a closed position at zero inlet pressure. Coupler seal shall be removable from the top while valve is under pressure. The lid shall be spring loaded for positive closing and made of 302 stainless steel spring temper cres wire.

The TuffTop™ shall be capable of locking (and unlocking with the use of a (TLK) key, which prevents unwanted use of the Quick Coupling valve.

The valve shall have a	inch inlet and
be capable of	gpm flow at
psi maximu:	m pressure loss. The
valve shall be opened an double] lug coupler key h	
inch Male NPT outlet thre	
	NPT outlet thread.

Note: All irrigation systems should be properly filtered to eliminate contaminants. Chemical pollutants may also be hazardous to valve life and operation. Be sure to determine the fitness of any product for its application.

To Specify:

QB5	NP	10	B\$	
Model	Lid	Size	Option	Option

Quick Coupling Valves - One Piece

Model Descriptions

Model No.	Two-Plece, Anti-rotation	Dimensions
QB3RC07	3/4*, double slot, yellow TuffTop™	
QB3BL07	3/4*, double slot, brass ild - spring loaded	
QB3SBL07	3/4", single slot, brass ild - spring loaded - 55 4,70	Height 4 3/8" Width 2 3/8"
QB3LRC07	3/4", double slot, locking yellow TuffTop™	
QB3NP07	3/4" double slot, locking lavender TuffTop™	
QB5RC10	1*, double slot, yellow TuffTop™	
Q85BL10	1*, double slot, brass lid - spring loaded	Height 5 3/8" Width 3 3/6"
QB5LRC10	1", double slot, locking yellow TuffTop™	neight 5 3/6 Valum 5 3/6
QB5NP10	1", double slot, locking layender TuffTop™	
QB7RC15	11/2", double slot, yellow TuffTop™	
QB78L15	11/2", double slot, brass lid - spring loaded	Height 5 7/8" Width 3 7/8"
QB7LRC15	11/2*, double slot, locking yellow TuffTop™	Haight o year Asign a year
Q87NP15	11/2", double slot, locking favender TuffTop™	

	Coupler Key for One-Piece Quick Coupler				
QB33K07	3/4" Male & 1/2" Female, single lug for QB3RC07, QB3BL07, QB3LRC07, QB3NP07, QB3RCAR07, QB3BLAR07, QB3LRCAR07, QB3NPAR07				
QB33SK07	3/4" Male & 1/2" Female, single lug for QB3SBLO7				
QB55K10	1" Male & 3/4" Fernale, double lug for QB5RC10, QB5LRC10, QB5BL10, QB5NP10, QB5RCAR10, QB5BLCAR10, QB5BLAR10, QB5NPAR10				
Q87DK15	1 1/2" Male & 1" Female, double lug for Q87RC15, QBBL15, QB7NP15, QB7LRC15, QB7RCAR15, QB7BLAR15, QB7NPAR15				
TLK	Lock top key for quick coupling valves				


QB - One-Piece Body Design


GPM	All QB3 Series	All QB5 Series	All QB7 Series
5.0	0.8	-	_
10.0	1.8		*
15.0	4.1		
20.0	7.2	1.0	*
30.0	*	3.0	-
40.0		6.3	-
50.0	•	9.2	2.
60,0	*	13.0	3.
70.0	*	-	4,
80.0	-	-	6.
100.0	-	-	11.

Pressure L	Metric			
815-	All QBS	All QBS	All QB7	
m ^{3/hr}	Serie#	Series	Series	
1.13	0.05	-		
2.25	0.12	*	-	
3,38	0.28		-	
4.50	0.49	0.07	-	
6.75	-	0.20	*	
9.00	4	0.43	**	
11.25		0.63	0.18	
13.50	-	0.88	0,24	
15.75	•	•	0.33	
18.00	-	*	Q,45	
22.50	ų.	**	0.75	

Pressure Lo	Metric		
Vm	All QB3 Series	All Q86 Series	All QB7 Series
19	5.5	-	ж
38	12,4	-	*
57	28.2	-	
76	49.5	6.9 20.6 46.3	+
114	-		•
152			•
190	*	63.6	19.3
228	~	59.4	24.8
266		-	33.7
304	-		45.4
380	-		75.6

Install all QVC's on swing joint assemblies and hand tighten. Use only Teflon tape as sealant, Position and level as required to grade.





ĊΝ	iink	Coupler	Valva	(One.	Jiere?	Insta	llation	Detail
ωt	HCK	COUDIES	A SIA6	CONE"	":ECE1	msta	HARION	Deraii

- Buckner series quick coupler valve Model # _____
- 2. Finish grade
- 3. _____ PVC schedule 80 nipple (_____ min. length)
- 4. PVCTxT90° ell
- 5. PVC street ell
- 6. _____ PVC schedule 80 nipple (_____ min. length)
- 7. Lateral line piping
- 8. Lateral line pipe fitting

NOTE: Teflon tape all threaded joints.

Quick Coupler Valve (One-Piece) Installation Detail

- Buckner series quick coupler valve Model #_____
- 2. Finish grade
- 3. _____ PVC schedule 80 nipple (_____ min. length
- 4. PVCTxT90° ell
- 5. PVC street ell
- 6. _____ PVC schedule 80 nipple (_____ min. length)
- 7. Lateral line piping
- 8. Lateral line pipe fitting
- Rebar, length as required for support
- 10. SS Pipe clamps, size as required

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898



	SUBMITTAL
Date: June 28, 2005	Submittal #: 76.1
To: HNTB / Town of Addison 16801 Westgrove Addison, Texas 75001-9010	New Submittal : X Re-Submittal : Project: Arapaho Road Phase III A/W # 204059
(972) 450-2866 Attn: Guy Van-Baufen	Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	Jumbo Box
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	2810
Additional Comments:	
Contractor's Certification	Engineer's Stamp
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated."	SHOP DRAWING REVIEW
Archer Western Contractors, Ltd: Sign: Print Name: Andrew Schneemann	Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantitles and dimensions, for
Title: Asst. Project Manager Reviewed by: Andrew Schneemann	selecting fabrication processes, for techniques of assembly, for safety and for satisfactory performance of his work.
Date: June 28, 2005	☐ No Exception Taken HNTB Corporation ☐ Make Corrections Noted
	☐ Amend and Resubmit ☐ Rejected - See Remarks By JEK Date 1/1/05
Copy: File	•

Sub 76.1

02810


Click Here to Print Page

AMETEK ACCESS BOXES

Jumbo Box

Today, AMETEK, Inc. Access Boxes are considered to be the best - within significant irrigation industries. An independent crush test at the University of Wisconsin Engineering Test Lab showed the AMETEK, Inc. Product to be much stronger than all of its competitors.

Meter Boxes are manufactured in five major sizes. They have extensions, a variety of names and colors, and various applications in the turf irrigation, waterworks and electrical industries. Boxes are available in green, black, gray, tan, red brick and mulch brown. Lids come labeled with "Control Valve," "Water Meter," "CATV," "Sewer" and "Telephone."



2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898



	SUBMITTAL
Date: June 28, 2005	Submittal # : 75.1
To: HNTB / Town of Addison 16801 Westgrove Addison, Texas 75001-8010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III A/W # 204059 Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item: Manufacturer/Sub/Supplier:	Master / Station Valves American Landscape Systems
Related Section / Drawings:	02810-12 A & B
-	
~	Engineer's Stamp
Additional Comments: Contractor's Certification Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise	SHOP DRAWING REVIEW
Additional Comments:	
Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors, Ltd. Sign: Archer Schneemann Title: Andrew Schneemann Asst. Project Manager	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety

Sub 75.1


02810-12-A, B Master Istation Values



11000CR SERIES CONTAMINATION RESISTANT VALVE

The 11000CR Series is a normally closed type valve; in the event of power failure, valve closes.

The 1IOOOCR has excellent low flow characteristics which make it an ideal choice for micro-irrigation.



Features:

- 5 Year Limited Warranty on valve, 7- Year Limited Warranty on the S24B solenoid.
- Unique Dual Ported Diaphragm to greatly minimize clogging and malfunctions. In operation, the diaphragm ports constantly flex, inhibiting sand, silt and debris from blocking the valve action.
- The unique porting design also permits equal pressure on both sides of the diaphragm wall, regardless of line pressure, when valve is not operating. This feature prevents diaphragm "stretching", a common cause of valve failure in valves which are ported through the seat.
- The 11 OOOCR Series diaphragm is made of nylon fabric reinforced Buna-N rubber; a grooved rib interlocks with cover and body to prevent leakage.
- Exhaust Orifice is non-corrosive and has an opening sized larger than the diaphragm ports so that any pieces of sand or silt passing through the diaphragm will not be trapped beneath the solenoid actuator.
- S24B Solenoid manufactured by Weather-matic. Construction is molded resin having no carbon steel
 components exposed thereby eliminating possible external corrosion and deterioration. Solenoid is
 completely waterproof, with an O-Ring Seal, and complies with NEC Class II circuit requirements for 24V
 a.c. operation (also operates on 12 volts d.c. up to 75 psi).
- The S248 Pro-CapTM actuator is stain-less steel enclosed in a watertight protection capsule with a molded-in-place rubber exhaust port seal; a stainless steel spring assures positive seating.
- High Strength Glass-Filled Plastic Body and Cover designed to operate in heavy duty commercial
 applications. Stainless steel I/4 inch cover bolts and mating brass body inserts make reassembly easy.
- Shock Cone on diaphragm seat to eliminate water hammer in all except extreme cases.
- Flow Control. A brass, non-rising type flow control stem for throttling the valve from full open to full close positions.

 Manual Bleed Lever. An easy-to-use, hand operated control bleeds valve to downstream; has stops for open and closed positions.

Options: (Factory Installed)

- XPR Pressure Regulator. The Weather-matic XPR pressure regulating module senses inlet pressure and maintains constant outlet pressure. See PRK-24 in valve accessory section for specifications.
- Non-potable Alert Solenoid. May be substituted for standard model. Specify XS24NP.

Operating Data:

· Cold water working pressure: 150 psi

Electrical:


Wiring requires a single lead from the controller to each solenoid, plus a common neutral to all solenoids.
 Type UF wire, U.L. listed, is recommended for all hookups.

24VACI60 Hz. Inrush: 9.86 VA Holding: 5.69 VA 24VACI50 Hz. Inrush: 10.7 VA Holding: 7.5 VA

• Do not use nominal voltage ratings listed above for sizing of valve wire. See wire sizing tables.

Installation:

- · Teflon tape is recommended.
- 1 inch FIP can be bushed to 3/4 inch.
- 1 -I/2 inch FIP can be bushed to I-1/4 inch.
- International Threads. (Specify ISO)



GP M	HARACAGAA	11CONFCR-1S	73/00/07
	1 MCH	132 MCH	2 1145
04	3.2 me		
ø	1,4		
8	1.6		
10	*1.7		
12	1.6		7
14	1.9		
16	20		5 i
18	2.1		,
20	2.3	*1.3	·
22	6.5	14	,
24	2.8	1.3	
26	3.2	1.5	
28	3.7	1.7	
30	4.5	1.9	
23		2.t	
34	5.6	2.3	
36	6.3	2.5	
39	7.0	2.3	
40	7.7	31,0	*2.3
42	8.4	3.3	2.5
44	9,1	3.6	2.4
48	9.9	3.5	2.4
4#	10,7	4.2	2.5
50	11.5	4.5	2.6
52		4.0	2.8
34		5.4	7.7
58		2.8	2,7
51	7111111111	5.2	2.6
60		8.7	2.9
70		9.5	3.3
60		120	3,4
90			4.2
100			5.2
110			6.7
120			7,7
130			8.5

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898



	SUBMITTAL
Date: June 28, 2005	Submittal #: 74.1
To: HNTB / Town of Addison 18801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III A/W # 204059 Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	Ball Valves
Manufacturer/Sub/Supplier:	American Landscape Systems
•	02810-12C
·	02810-12C Engineer's Stamp
Related Section / Drawings: Additional Comments: Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors, Ind Sign: Archer Western Contractors, Ind Sign: Archer Western Contractors, Ind Sign: Archer Western Contractors, Ind Archer Western Contractors, Ind Sign: Archer Western Contractors, Ind Sign: Archer Western Contractors, Ind Sign: Archer Western Contractors, Ind Archer Western Contractors, Ind Archer Western Contractors, Ind Sign: Archer Western Contractors, Ind Archer Western Contrac	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety and for satisfactory performance of his work.
Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors, Log Sign: Andrew Schneemann Title: Andrew Schneemann Asst. Project Manager	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety and for satisfactory performance of his work.

02810-12-C

Click Here to Print Page




2" Utility SS Ball Valve

A high quality, economical, quarterturn shut off valve designed for home, irrigation, and pool and spa applications. Available in IPS sizes 1/2" through 2" with choice of either socket or threaded end connectors.

Features:

- One piece sealed unit never requires adjustment.
- Heavy bodied PVC construction.
- · Standard EPDM o-rings.
- High Impact Polypropylene handle with double stop engagement.
- Equipped with Spears high strength Safe-T-Shear stem.
- · All Utility Ball Valves are NSF Listed for potable water use.
- Full Schedule 80 bore in full open position, full bore virtually eliminates pressure drop, providing optimum flow.
- 150 psi Pressure rating maximum internal pressure at 73°F for a variety of applications.



Temperature P	resure Ri	ting										
Missen i hecrating		71	[jbs	1111	i2)	1 10 1	le i	25%	1121	;,	11%	. 161
Friedrickering "> 1"E	1	(23)	(32)	(4%	P 1 ,	. 14,	1645	14.1	£11		(N.2)	,∧ #.
Valor Pressur		150	124	Şini.	1		1)	Ŧ +	14	17	Ĭ,	- 1
Ratney	PVI	(1.01)	1.851	· 60) ·	4, 5, 27	. 1#	1.4%	**	, j.	- 11	1 25 1	1111
m2/80% (P	1.434.4	1502	141	[4,	1,3 (1111		· h .	421	٦,	121	f s
\$102 (1081.45	Way CPVC	(1,0%)	(.97)	AI,	12.5	1	7,*17 _,	6.4		4 8 .	1 33	

8/17/2004

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

FAX: (817) 640-8734



	SUBMITTAL
Date: June 28, 2005	Submittal # : 73.1
To: HNTB / Town of Addison	New Submittal : X
16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III A/W # 204059 Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	Solvent Weld PVC
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810-10
Additional Comments:	
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated."	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of
Archer Western Contractors, Ltfl.	construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy for
Print Name: Andrew Schneemann Title: Asst. Project Manager	confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety and for satisfactory performance of his work.
Reviewed by: Andrew Schneemann	
Date: June 28, 2005	☐ No Exception Taken INTB Corporation ☐ Make Corrections Noted
	☐ Amend and Resubmit ☐ Rejected - See Remarks By JRK Date 7/7/of
Copy: File	

Schmitta/ Sb 73.1

02810-10

Solvent Weld PVC

				,								
Norrira Pipe Siza	Category	SDR	Avurage Outside Diameter (inches)	Approx. Inside Diameter (inches)	Minimum Wall Thickness (inches)	Approx. Weight (ths/100)	Yom <i>ra</i> Pice Sile	Gategory \$	ЮA	Avurage Outside Diameter (inches)	Approx. Inside Diameter (inches)	Minimum Wali Thickness (inches)
	315 IPS	13.5	0.840	0.70	0.062	10		63 IPS	54	5,563	6.37	0.087
* *	SCH 40/PR 600	NA	0.640	0.60	6.109	16		190 IPS	41	5.563	5.27	0.136
	SCH 80/PR 850	NA	ე.840	0.52	0.147	21		125 IP\$ 3	12,5	5,5 <u>6</u> 3	5.19	0.171
	200 IPS	21	1.050	0.92	0.060	12	5	160 IPS	26	5.562	5.10	0.214
V. 2	SCH 40/PR 480	NA	1.050	08.0	0,113	22		200 IPS	21	5,563	4,99	0,265
	5GH 50/PR 680	NA	1,050	0.72	0.154	29		SCH 40/FR 180	NA	5.563	÷.01	9.258
	200 IPS	21	1.315	1.18	0.062	16	···	SCH 60/PR 290	NA	5,563	4.76	0.375
计计	SCH 40/PFI 450	NA	1,315	1,03	0.133	37		63 IPS	64	6,525	16.40	(),0\$7
	SCH 50/PR 630	NA	1.315	0.93	0.179	42		100 IPS	41	6.525	5.27	0.162
	125 IPS	32.5	1.660	1.53	0.060	20	;	125 125 3	2.5	6.625	£.18	0.204
	160 IPS	26	1.660	1.52	0.064	21	8	160 IPS	26	6-625	6.07	0.255
1%	200 IPS	21	1.660	1.49	0.079	26		200 IPS .	21	6.625	5,94	0.316
*	SCH #0/PR 370	NA	1,680	1.38	0.140	44		SCH 40/PA 180	NA	6.625	6.02	0.280
	SCH #0/PR 520	NA	1,660	1.26	0.191	50		SCH 60/PA 260	NΔ	6.525	5.70	0.432
	125 IPS	32.5	1,900	1.77	0.060	23		B3 IPS	64	8.625	9.33	0.135
ļ	160 IPS	26	1,900	1.74	0,073	27		100 IPS	41	8.62 5	8.17	0.210
1%	200 (PS	21	1.900	1.70	0.090	34	ļ	126 IPS 3	2,5	8.525	8,05	0.265
+	SCH 40/PR 330	NA	1.900	1,59	0.145	52	8	200 IPS	21	3,625	7,74	0,410
	SCH 80/PR 470	NA	1,900	1,47	0.200	70		SCH40/PR 160 N	N28	8.625	7.91	0.332
	1 25 IPS	32.5	2.375	2.21	0.073	36		SCH80/PR 250	NA	8.625	7.53	0.500
	160 IPS	28	2.375	2.64	0.091	43		100 FT HD 201 9	3.5	8.160	7.97	0.087
2	200 IPS	21	2,375	2,13	0,113	53		100 IPS	41	10.750	10.18	0.262
*)	STI STC	13.5	2.375	1.99	0.178	80	,	125 IPS 3	2.5	10.750	10.04	0,331
*	SCH 40/PR 280	NA	2.375	2.04	0.154	70		160 IPS	26	10.750	9.86	0.413
	SCH 80/PR 400	NA	2.375	1,90	0.218	97	10	200 IPS	21	10.750	9,85	0,511
	125 175	32.5	2.875	2.66	0.088	51	•	SCH 40/PR 140	NA	‡0. 750	9.96	0.365
į	160 IPS	28	2.875	2.63	0.110	83	:	SCH 80/PR 230	ŅĀ	10.750	9.48	0.593.
*	200 IPS	21	2.875	2,58	0.137	77		100 F下HD 20°) 9	3.5	TO SERVICE STATE OF THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED IN COLUMN TWO IS NAMED		0.109
214"	315 IP S	13.5	2.875	2,41	0,213	120		63 IPS	64	12.750	12.32	0.199
•	SCH 40/PR 300	NA	2.875	2.44	0.203	510	,	100 IPS	41	12.750	12.08	Z _{C.311}
	SCH 90/PR 420	NA	2,875	2.28	0.276	150		125 IPS 0	2.5	12.750	11,91	0.392
, , , , , , , , , , , , , , , , , , ,	100 IPS	41	3,500	3,31	0.085	80		160 IPS	26	-12700	P11.78	(),49H
1	125 IPS	32.5	3.500	3.28	0.108	75	12	200 IPS	21	12.750	11.45	0.606
•	160 IPS	26	3.500	3.21	0.135	34		SCH 46/PR 130 - I	NA	12.750	11.98	0.408
3-}	200 IPS	21	3.500	3.14	0,167	110		SCH 80/PR 230	NΑ	12.750	11.28	0,887
•	315 IPS	13.5	3.500	294	0.259	170		100 FT HD 201 .9	3.5	72. 24 0	11.96	0.131
	SCH 40:PR 260	NA	3.500	3.03	Ø.216	150		100 FT HD 40" . 9	3.5	12.240	11.96	0.131
,	SCH BOJPR 370	NA	3.500	2.83	0.300	X00	······································	100 FT ND 20. +9	3.5	15.300	14.94	्राह्म
***************************************	G3 IPS	54	4.500	4,35	0.970	<u>1</u> 4	15	100 FT HD 40" 9	3.5	15,200	14,94	0.164
	1001P5	41	4.500	4,25	0.115	99	-	100 FIP		15.300	14.50	0.373
	:25 IPS	32.5	4.500	4.20	0.138	120	· 10	100 FT HD 20 9		18,360	17.93	0.197
	150 IPS	28	4.500		6.172	150	20	}	3.5	20.400	15.95	0.219

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

FAX: (817) 640-8734



	SUBMITTAL.
Date: June 28, 2005	Submittal # : 72.1
To: HNTB / Town of Addison	New Submittal : X Re-Submittal :
16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III AW # 204059 Engineer: HNTB
submittal Specification Reference:	02810 - Irrigation System
description of Submitted Item:	Control Wires
lanufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810-15
Additional Comments:	Wire Colors as Denoted in Specification
that it conforms to the requirements of the Contract in all respects, except as otherwise	SHOP DRAWING REVIEW
'Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors, 14d. Sign:	
Print Name: Andrew Schneemann litle: Asst. Project Manager	selecting fabrication processes, for techniques of assembly, for safety and for satisfactory performance of his work.
leviewed by: Andrew Schneemann late: June 28, 2005	No Exception Taken HNTB Corporation
	☐ Make Corrections Noted ☐ Amend and Resubmit
	□ Rejected - See Remarks By JFK Date 1/7/05
Copy: File	

Click Here to Print Page

62810-15



Wire Colors as Demotalingfoes

Type UF SINGLE **CONDUCTOR 60°** C/600V

Description & Features:

UL listed Single Conductor Type UF is suitable for use as Sprinkler Irrigation Control Wire for general purpose lighting and power. Construction provides solid or stranded soft annealed copper conductor insulated with polyvinyl chloride (PVC) compound that provides excellent abrasion. acid, chemical, oil and moisture resistance.

- UL listed Type UF 600 Volt (#14 thru 4/0 AWG)
- Listed for Direct Burial use
- · Resistant to acids, alkali, grease and chemicals
- · Abrasion, crush and moisture resistant

Applications:

- Suitable for use as power and control conductors for irrigation systems
- For use in accordance per NEC Article 339

Construction:


Conductors: Soft annealed copper Solid (18 AWG to 8 AWG) Stranded (6AWG to 4/0 AWG)

Temperature: 60°C Voltage: 600 Volts

Specifications & Standards:

UL 493 - Underground Feeder Cable

Federal Spec JC - 30B





2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

FAX: (817) 640-8734



	SUBMITTAL
Date: June 28, 2005	Submittal #: 71.1
To: HNTB / Town of Addison 16801 Westgrove	New Submittal : X Re-Submittal ;
Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III AW # 204059 Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	PVC Risers (SCH 80)
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810-14
Additional Comments:	·
Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated."	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be
Archer Western Contractors, Ltd	construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety
Print Name: Andrew Schneemann Title: Asst. Project Manager	and for satisfactory performance of his work.
Reviewed by: Andrew Schneemann Date: June 28, 2005	☐ No Exception Taken ☐ Make Corrections Noted
	☐ Amend and Resubmit ☐ Rejected - See Remarks ☐ By JRIC Date 7/7/05
	* PER Specifications provide
Copy: File	* PER Specifications provide Wenthermatic LXS Series Shows HEAD
	ABARTORS WHERE AppliCABLE.

Submittel 71.1


02810-14

Click Here to Print Page



PVC Sch 80 Nipples

Risens



2121 Ave J, Ste. 103 Arlington, Texas 76006

PH: (817) 640-3898

FAX: (817) 640-8734



	SUBMITTAL
Date: June 28, 2005	Submittal #: 70.1
To: HNTB / Town of Addison	New Submittal : X Re-Submittal :
16801 Westgrove Addison, Texas 75001-9010 (972) 450-2686 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III AW # 204059 Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	Rain Bird 1800 Series Sprinkler Head
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810-13 A & C
Additional Comments:	4" Tall Heads in the Grass Areas 12" Tall Heads in Landscape Beds Head Patterns will be selected to best fit the situation
Contractor's Certification "Having Checked this submission, we certify	Engineer's Stamp
that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors, Ltd.	Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The
Sign:	contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety
Print Name: Andrew Schneemann Title: Asst. Project Manager Reviewed by: Andrew Schneemann	and for satisfactory performance of his work.
Date: June 28, 2005	No Exception Taken Make Corrections Noted
	M Amend and Resubmit ☐ Rejected - See Remarks By JEK Date 7/7/05
	* MUST USE HUNTER PON 10 Bubbler
Copy: File	NOZZICE FOR TOWN OF MODISON
	Specifications.

RAIN & BIRD

1800 Series, 1800-SAM 1800-PRS, 1800-SAM-PRS

Primary Application

Industries leading series of spray sprinklers for turf and shrub applications.

Features:

- Precipitation rates matched across sets and across patterns.
- · Ratcheting on all models.
- Exclusive pressure-activated wiper seal.
- · Plastic and stainless steel materials,
- · Seamless, molded construction.
- Strong, stainless steel retract spring.
- Side or bottom inlet on 1806 and 1812 only.

Industries leading series of spray sprinklers for turf and shrub applications.


Operating Range

- Precipitation Rate .42 to 11.7 inches per hour.
- Spacing: 3 to 20 feet.
- Pressure: 15 to 70 psi.
- Specifications
- Flow-by 0 at 8 psi or greater: 0.05 GPM otherwise.

Dimensions

• 1/2" female threaded inlet.

1800-SAM Series



4° +12°

Ideal for use in areas with changing elevations.

Features:

- Built-in Seal-A-Matic (SAM) check valve.
- Reduces low head drainage, puddling and erosion.
- Eliminates the need for under-the-head check valves.

1800-PRS Series

Designed for areas with high and/or widely fluctuating water pressures.

Features:

- Unique built-in stem pressure regulator.
- Delivers uniform water distribution at an average 30 psi.
- Ends misting and fogging caused by high pressure.



1800-SAM-PRS Series

Meets the needs of all spray areas, regardless of changing elevation or water pressures.

Features:

- Built-in Seal-A-Matic (SAM) check valve.
- Reduces low head drainage, puddling and erosion.
- · Ends misting and fogging caused by high pressure.



Performance Charts

5 Series MPR 5 Trajectory Nozzle Pressure Radius Flow Precip Precip Frecip Fre

	20	3	0.19	2.01	2.32
0	25	4	0.27	1.62	1.87
	30	5	0.41	1.58	1.83
5H	15	2	0.04	2.07	2.39
	20	3	0.09	2.01	2.32
A	25	4	0.13	1.62	1.87
	30	5	0.20	1.58	1.83
5T	15	2	0.03	2.07	2.39
	20	3	0.06	2.01	2.32
3	25	4	0.09	1.62	1.87
	30	5	0.13	1.58	1.83
5Q	15	2	0.02	2.07	2.39
	20	3	0.05	2.01	2.32
	25	4	0.07	1.62	1.87
	30	5	0.10	1.58	1.83

8 Series MPR

			i		A
Nozzie	Pressure psi	Radius ft.	Flow GPM	Precip In/h	Precip In/h
8F	15	5	0.54	2,07	2.39
	20	6	0.75	2.01	2,32
0	25	7	0.82	1.62	1.87
	30	8	1.05	1.58	1.83
A CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR			-		
8H	15	5	0.27	2.07	2.39
	20	6	0.38	2.01	2.32
A	25	7	0.41	1.62	1.87
	30	8	0.52	1.58	1.83

8T	15	5	0.18	2.07	2.39
	20	6	0.25	2.01	2.32
•	25	7	0.27	1.62	1.87
	30	8	0.35	1.58	1.83
8Q	15	5	0.13	2.07	2.39
	20	6	0.19	2.01	2.32
•	25	7	0.21	1.62	1.87
	30	8	0.26	1.58	1.83

10 Series MPR

15 Trajectory

					À
Nozzie	Pressure psi	Radius ft.	Flow GPM	Precip In/h	Precip In/h
10F	15	7	1.16	2.28	2.63
	20	8	1.30	1.96	2.26
0	25	9	1.44	1.71	1.98
	30	10	1.58	1.52	1.75
10H	15	7	0.58	2.28	2.63
	20	8	0.65	1.96	2.26
_	25	9	0.72	1.71	1.98
	30	10	0.79	1.52	1.75
107	15	7	0.39	2.28	2.63
	20	8	0.43	1.96	2.26
1	25	9	0.48	1.71	1.98
	30	10	0.53	1.52	1.75
10Q	15		0.29	2.28	2.63
	20	8		1.96	2.26
-	25	9	0.36	1.71	1.98
	30	10	0.39	1.52	1.75

12 Series MPR

30 Trajectory

					A
4.00					
Nozzle	Pressure	Radius	Flow	Precip	Precip
A CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR	psi	ft.	GPM	In/h	In/h
12F	15	9	1.80	2.14	2.47
	20	10	2.10	2.02	2.34
•	25	11	2.40	1.91	2.21
	30	12	2.60	1.74	2.01
12TQ	15	9	1,35	2,14	2.47
	20	10	1.58	2.02	2.34
7	25	11	1.80	1.91	2.21
	30	12	1.95	1.74	2.01
· ·			Ī		-
12TT	15	9	1.20	2.14	2.47
	20	10	1.40	2.02	2.34
•	25	11	1.60	1.91	2.21
	30	12	1.74	1.74	2.01
12H	15	9	0.90	2.14	2.47
	20	10	1.05	2.02	2.34
•	25	11	1.20	1.91	2.21
	30	12	1.30	1,74	2.01
V V					
12T	15	9	0.60	2.14	2.47
	20	10	0.07	2.02	2.34
7	25	11	0.80	1.91	2.21
	30	12	0.87	1.74	2.01
12Q	15	9	0.45	2.14	2.47
	20	10	0.53	2.02	2,34
•	25	11	0.60	1.91	2.21
	30	12	0.65	1.74	2.01

15 Series MPR

· · · · · · · · · · · · · · · · · · ·			<u></u>		
Nozzle	Pressure psi	Radius ft.	Flow GPM	Precip In/h	Precip In/h
15F	15	11	2.60	2,07	2.39
_	20	12	3.00	2.01	2.32
0	25	14	3.30	1.62	1.87
	30	15	3.70	1.58	1,83
15TQ	15	11	1.95	2.07	2,39
-	20	12	2.25	2.01	2.32
7	25	14	2.48	1.62	1.87
	30	15	2.78	1.58	1.83
15TT	15	11	1.74	2.07	2.39
	20	12	2.01	2.01	2,32
7	25	14	2,21	1.62	1.87
	30	15	2.48	1.58	1,83
15H	15	11	1.30	2.07	2.39
	20	12	1.50	2.01	2.32
A	25	14	1.65	1.62	1.87
	30	15	1.85	1.58	1.83
15T	15	11	0.87	2.07	2.39
	20	12	1.00	2.01	2.32
3	25	14	1.10	1.62	1.87
V	30			1.58	
15Q	15	11	0.65	2.07	2,39
	20	12	0.75	2.01	2.32
•	25	14	0.82	1.62	1.87
	30	15	0.92	1.58	1.83

15 Strip Series

sure W	XL	Flow
	sure W	sure W x L

Vovoring management of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control o	psi	ft.	GPM	
15SQ	15	18 × 18	2.68	
The state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the s	20	19 x 19	3.06	
· · · · · · · · · · · · · · · · · · ·	25	21 x 21	3.42	
	30	23 x 23	3,73	
15EST	15	4 x 13	0.45	
	20	4 x 14	0.50	
	25	4 x 14	0.56	
	30	4 x 15	0.61	
		>		
15CST	15	4 × 26	0.89	
	20	4 x28	1.00	
	25	4x 28	1.11	
	30	4 x 30	1.21	
A CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR				
15 <i>S</i> ST	15	4 x 26	0.89	
	20	4 x 28	1.00	
	25	4 x 28	1.11	
	30	4 x 30	1.21	
9SST	15	9 x 15	1.34	
	20	9 x 16	1.47	
	25	9 x 18	1.60	
	30	9 x 18	1.73	

16 Series MPR

			.
Nozzle	Pressure psi	Radius ft.	Flow GPM

16 F-SLA	15	13	2.37
	20	14	2.66
*	25	15	2.96
	30	16	3.22
16H-SLA	15	13	1.18
	20	14	1,33
*	25	15	1.48
	30	16	1.61
16Q-SLA	15	: 13	0.59
	20	14	0.67
Æ	25	15	0.74
	30	: 16	0.81

22 Series MPR

			A
		`	
Nozzle	Pressure psi	Radius ft.	Flow GPM
WANNANANA			
22F-SS	15	17	2.37
	20	18	2.66
*	25	19	2.96
	30	20	3,22
22H-SS	15	17	1.18
	20	18	1.33
¥	25	19	1.48
T V V V V V V V V V V V V V V V V V V V	30	20	1.61
22Q-5S	15	17	0.59

	20	18	0.67
٤.	25	19	0.74
	30	20	0.81

5 Series Stream Bubbler Nozzles

O Trajectory

Nozzle	Pressure psi	Radius ft.	Flow GPM
5F-B	15	. 5	1.50
	20	· 5	1.50
米	25	5	1.50
	30	5	1.50
5H-B	15	5	1.00
	20	5	1.00
¥	25	5	1.00
	30	5	1.00
5Q-B	15	5	0.50
	20	5	0.50
4	25	5	0.50
	30	5	0.50
5CST-B	15	5	0.50
	20	5	0.50
**************************************	25	5	0.50
	30	5	0.50

Note: Indicates adjusted radius @ psi shown.
Note: Flow @ adjusted radius of 5 feet.

Click Here to Print Page



Toro Compensating Flood Bubbler Nozzles

Features:

- Built-in pressure regulation
- · 2 GPM adjustable flow
- 0.25, 0.50 and 1.0 GPM fixed flow
- All pressure compensating, maintaining constant 30 PSI performance at pressures exceeding 30 PSI
- Use on shrub adapter, 570Z Series sprinkler, 570 risers and riser extenders

Specifications:

Recommended operating range: 20-50 PSI

· Maximum operating pressure: 75 PSI

NOT CITY APPROVED

Click Here to Print Page

RAIN & BIRD

Plastic MPR Nozzles

Primary Application

Matched Precipitation Rate (MPR) nozzles simplify the design process by allowing sprinklers with various arcs and ready to be mixed on the same circuit. Models available for spacing from 3 to 20 feet. Fit all Rain Bird spray heads and shrub adapters.

Features

 Matched precipitation rates across sets and across patterns in new 5 Series, 8 Series, 10 Series, 12 Series, and 15 Series for even water distribution and design flexibility.



Not City Approved

- •New 5 Series nozzles meet small-area shrub or turf requirements.
- New and improved 8 Series nozzles now have a lower water flow which allows more spray heads per zone.
- •1800 Series white filter (.035" x .045") screens (shipped with nozzles) maintain precise radius adjustment and prevent clogging. (New and improved 5 and 8 Series nozzles are shipped with blue fine-mesh (.02" x .02") filter screens.)
- Stainless steel adjustment screw to adjust flow and radius.

Operating Range:

Spacing: 5 to 15 feet (1,5 to 4,5 m)
Pressure: 15 to 30 psi (1 to 2,1 bar)
Optimum pressure: 30 psi (2,1 bar)

Models

- 5 Series
- •5 Series: bubbler nozzles
- 8 Series
- •10 Series
- •12 Series
- •15 Series
- •15 Strip Series
- •16 Series: stream spray
- 22 Series: standard stream spray

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

PH: (817) 640-3898 FAX: (817) 640-8734



the contract documents. Markings or comments shall no construed as relieving the contractor from compliance with project plans and specifications, nor departures therefrom. contractor remains solely responsible for details and accuracy confirming and correlating all quantities and dimensions.	111. (617) 640-666	7777 (811) 848 8184
To: HNTB / Town of Addison 16801 Westgrove Addison, Texas 75001-9010 (972 450-2886 Attn: Guy Van-Baulen Submittal Specification Reference: Description of Submitted Item: Manufacturer/Sub/Supplier: American Landscape Systems Manufacturer/Sub/Supplier: Additional Comments: Contractor's Certification Having Checked this submission, we certify that all conforms to the requirements of the Contract in all respects, except as otherwise andicated. Archer Western Contractor, Ltd. Sign: Archer Western Contractor, Ltd. Archer Western Contractor, Ltd. Sign: Archer Western Contractor, Ltd. Archer Western Contractor as and dimensions, contractor remains solely responsible for details and accuracy confirming and correlating all quantities and dimensions, selecting-fabrication processes, for techniques of assembly, for sign of the contractor remains solely responsible for details and accuracy confirming and correlating all quantities and dimensions, selecting-fabrication processes, for techniques of assembly, for sign of the contractor remains solely responsible for details and accuracy confirming and correlating all quantities and dimensions, and for satisfactory performance of his work.		SUBMITTAL
To: HNTB / Town of Addison 16801 Westgrove Addison, Texas 7501-9010 (972) 450-2886 Attn: Guy Van-Baulen Submittal Specification Reference: Description of Submitted Item: Manufacturer/Sub/Supplier: American Landscape Systems Related Section / Drawings: Contractor's Certification Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise ndicated." Archer Western Contractor's Ltd. Sign: Archer Western Contractor's Ltd. Print Name: Andrew Schneemenn Title: Asst. Project Manager Reviewed by: Andrew Schneemenn Date: June 28, 2005 Project plans and specifications, or departures therefrom, contractor remains solely responsible for details and accuracy confirming and correlating all quantities and dimensions, selecting fabrication processes, for textingues of assembly, for sand for satisfactory performance of his work. Pin Make Corrections Noted Amend and Resubmit	Date: June 28, 2005	
Manufacturer/Sub/Supplier: American Landscape Systems Additional Comments: Contractor's Certification Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise addicated." Archer Western Contractor, Ltd. Archer Weste	16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886	Re-Submittal : Project: Arapaho Road Phase III
Additional Comments: Contractor's Certification Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contract. Ltd. Archer Western Contract. Ltd. Archer Western Contract of the Contract of the Contract of the Contract of comments. Markings or comments shall no construed as relieving the contractor from compliance with project plans and specifications, nor departures therefrom contractor remains solely responsible for details and accuracy confirming and correlating all quantities and dimensions, selecting fabrication processes, for techniques of assembly, for signal and for satisfactory performance of his work. Dispute the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contrac	Submittal Specification Reference:	02810 - Irrigation System
Contractor's Certification Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise idicated." Archer Western Contractor, Ltd. Archer Western Contractor	Description of Submitted Item:	Mini Clik II Rain Sensor
Contractor's Certification Having Checked this submission, we certify hat it conforms to the requirements of the Contract in all respects, except as otherwise dicated." Archer Western Contract, Ltd. Archer Western Contract, Ltd. Ign: Archer Western Contract, Ltd. Archer We	flanufacturer/Sub/Supplier:	ļ American Landscape Sy _i stems
Contractor's Certification Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise ndicated." Archer Western Contract, Ltd. Archer Western Contract, Ltd. Sign: Archer Western Contract, Ltd. Print Name: Andrew Schneerharm Title: Asst. Project Manager Reviewed by: Andrew Schneerharm Reviewed by: Andrew Schneerharm Title: June 28, 2005 Die Exception Taken Make Corrections Noted Make Corrections Noted Manager Andrew Schneerharm Make Corrections Noted	Related Section / Drawings:	02810-20C
Review is only for general conformance with the design concerns the contract documents. Markings or comments shall not construed as relieving the contractor from compliance with project plans and specifications, nor departures therefrom. contractor remains solely responsible for details and accuracy confirming and correlating all quantities and dimensions selecting fabrication processes, for techniques of assembly, for seal for satisfactory performance of his work. Ditie: Asst. Project Manager Reviewed by: Andrew Schneemann Date: June 28, 2005 Diving the contractor from compliance with project plans and specifications, nor departures therefrom. contractor remains solely responsible for details and accuracy confirming and correlating all quantities and dimensions selecting fabrication processes, for techniques of assembly, for seal for satisfactory performance of his work. Diving the contractor from compliance with project plans and specifications, nor departures therefrom. contractor remains solely responsible for details and accuracy confirming and correlating all quantities and dimensions selecting fabrication processes, for techniques of assembly, for seal for satisfactory performance of his work. Diving the contractor from compliance with project plans and specifications, nor departures therefrom. contractor remains solely responsible for details and accuracy confirming and correlating all quantities and dimensions selecting fabrication processes, for techniques of assembly, for seal fabrication processes, for techniques of assembly, for seal fabrication processes, for techniques of assembly for seal fabrication processes, for techniques of assembly for seal fabrication processes, for techniques of assembly for seal fabrication processes, for techniques of assembly for seal fabrication processes, for techniques of assembly for seal fabrication processes, for techniques of assembly for seal fabrication processes, for techniques of assembly for seal fabrication processes, for techniques of assembly fabri	that it conforms to the requirements of the	SHOD DD AWING DEVIEW
Selecting fabrication processes, for techniques of assembly, for satisfactory performance of his work. Selecting fabrication processes, for techniques of assembly, for satisfactory performance of his work. Date: June 28, 2005 Divide the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the processes of the proc	that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors, Ltd.	Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for
Make Corrections Noted Manual Amend and Resubmit	itle: Asst. Project Manager	selecting fabrication processes, for techniques of assembly, for safet
<u> </u>	Date: June 28, 2005	Make Corrections Noted Amend and Resubmit
* Sugnittals Must Include PAIN+		* Submitted Must Necuse RAIN + FR SENSORS PLUS HUNTER BYPASS JUITE
Copy: ByPASS JW	Sopy: File	JENSORS PLUS HUNTER BYPASS JUITE L Dow Town HE AppliSON TOECHECATION

Submittel 69.1

028/0 20C

Click Here to Print Page

Mini-Clik II Rain Sensor

Mini Clik shuts off your irrigation controller during rainfall and keeps it off until your turf and shrubs are thirsty again! Mini-Clik measures rainfall through moisture-absorbing (hydroscopic) discs that absorb water and dry out at the same rate as turf. When exposed to rainfall, the discs swell causing a break in the circuit between valves and controller. When the discs dry out, the system circuit is reactivated.



Switch rating: UL listed 10.1 amps, 1/4 H.P at 125/250 VAC.

Rainfall settings at 1.8", 1/4", 1/2", 3/4", or 1". Accurate to within 1/16". Includes aluminum mounting bracket and 25ft. #20 two-conductor wire and short lead wire for "normally open" wiring.

2121 Ave J, Ste. 103

Arlington, Texas 76006 PH: (817) 640-3898

FAX: (817) 640-8734



	SUBMITTAL
Date: June 28, 2005	Submittal # : 68.1
To: HNTB / Town of Addison 16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Attn: Guy Van-Baulen	Project: Arapaho Road Phase III AW # 204059 Engineer: HNTB
Submittal Specification Reference:	02810 - Irrigation System
Description of Submitted Item:	Imigation Controller
Manufacturer/Sub/Supplier:	American Landscape Systems
Related Section / Drawings:	02810-20C
Contractor's Certification "Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise	SHOP DRAWING REVIEW
"Having Checked this submission, we certify that it conforms to the requirements of the Contract in all respects, except as otherwise indicated." Archer Western Contractors, Ltd.	SHOP DRAWING REVIEW Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The contractor remains solely responsible for details and accuracy, for
Print Name: Andrew Schneemann	confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety and for satisfactory performance of his work.
Title: Asst. Project Manager Reviewed by: Andrew Schneemann Date: June 28, 2005	☐ No Exception Taken Make Corrections Noted Amend and Resubmit
Copy: File	# Unit Must Have DX-03 Jewson BOARD + DX-PH PHENE Communication Option. * JEE ADDITIONAL NOTES IN Judnited.



Rain Master is a technology-based, innovative, environmentally sensitive company dedicated to providing water management solutions to the irrigation industry,



1825-103 Surveyor Avenue, Simi Valley, CA 93063 Ph: 805 527-4498 Fax: 805 527-2813



The Evolution DX2™ irrigation controller shall be manufactured by Rain Master Irrigation Systems, Inc. The controller shall have the following features and functions:

Part 1.0 - Hardware Features

1.1

- PER TOWN OF ADDISON Available in painted or stainless steel wall mount cabinet or pedestal enclosure.
- Station configuration options 6, 12, 18, 24, 30, 36, 42 or 48 stations. Dedicated outputs for 2 1.2 normally closed master valves, 1 normally open master valve, and 1 pump.
- 1.3 Connectivity for 4 input sensing devices. Four pulse input type devices e.g. flow sensors, flow meters, ET device, rain gauge, anemometer, etc.
- 80 character LCD display with 24-key membrane keypad. 1.4
- 1.5 Built-in remote control jack. Permanent internal remote mount available.
- 1.6 Built-in transient protection.
- 1.7 Optional lightning protection available.
- 1.8 Audible tone(s) for valid or invalid operator entry.
- 1.9 Lifetime retention of the user's program and date/time, without the use of batteries.
- 1.10 All outputs are protected from field wiring short circuits.
- 1.11 Built in amperage meter to accurately measure and diagnose valve solenoid electrical problems.
- 1.12 Modular architecture. Modular output boards (6 or 12 station) facilitate maintenance and eliminates total controller down time.



2.0 - Scheduling Capabilities

- 2.1 Operation of 12 conventional programs with 8 start times, 48 ISC (individual station control) or a combination of each.
- 2.2 Watering based upon 14-day schedules, skip day schedules, or 31-day schedules.
- 2.3 Continuous cycling of programs based upon user established start and end times, with a programmable delay/soak time.
- 2.4 Water budget per program from 0 to 999% in 1% increments for adjustment of program run times
- 2.5 Program by time.
- 2.6 Programmable monthly water total terminates over budget irrigation.
- 2.7 Quick station programming allows groups of stations to be programmed with the same runtime.
- 2.8 Programmable water window.

3.0 Program Setup Options

- 3.1 Programs overlap protection or concurrent operation.
- 3.2 Irrigation programs, lighting programs, security, etc. (Non-irrigation programs are independent of rain shutdown mode.)
- 3.3 Inter station delay from 0 to 255 seconds.
- 3.4 Runtimes from 1 second to 24 hours programmable in hours/minutes or minutes/seconds.
- 3.5 Master valve selections: 2 Normally Closed Valves or Normally Open Valves with programmable delay from 0 to 600 seconds.



4. 0 Maintenance and Alarm Diagnostic Capabilities

- 4.1 Flow monitoring. Automatic alarm processing (which provides station and/or master valve shut down and program advance as required) diagnosing and reporting station underflow and overflow, mainline breaks, and unscheduled flows. Maximum upper flow limit is 2000 GPM.
- 4.2 Electrical field wire monitoring. Automatic alarm processing (which provides station shutdown and program advance) for station over current, short circuits, broken field wiring or faulty solenoids.
- 4.3 Power monitoring. Automatic alarm processing/reporting for power outages and power restoration. Intelligent program resumption for all outages or power glitches, no lost cycles or water window violations.
- 4.4 Communication monitoring. Automatic alarm generation/reporting for lost communications or restoration when using hard wire communications. Automatic fault isolation of communication wiring problems to wire path between controllers.
- 4.5 Diagnostic lights (LEDs) for all station outputs as well as the dedicated outputs: MV1, MV2, N.O. MV, and PUMP. Lights indicate when 24 VAC is at output terminal.
- 4.6 Built-in test (BIT) functions allow selected controller circuitry to be field-tested.
- 4.7 Manual test mode. Allows user to automatically advance from station to station using manual run time while displaying valve solenoid electrical current for each station as well as station flow in GPM.
- 4.8 Manual station and manual multi-station modes. Turns on any station for user entered runtime and automatically selects usage of the proper master valve and/or pump for this station. Multi-station mode allows any single station or output to be turned on individually or in combination with any other station(s). Valve solenoid electrical current is displayed.
- 4.9 Manually entered program. Allows user to enter a one-time program to be run immediately or scheduled for later in the day. The manual program is independent of automatic programs and shall start only one time.
- 4.10 Manual start of automatic programs (1-12). Start any program independent of the scheduled start time and water day.




5.0 Miscellaneous Features


- 5.1 English/Spanish language selection.
- 5.2 Automatic limit setup (learn mode) for flow and current. Global percentage adjust for limit establishment.
- 5.3 Omit by date allows the user to enter up to 15 dates to exclude irrigation.
- 5.4 Operates as a standalone or central.
- 5.5 Fertilizer injector station with programmable delay from 0 to 255 seconds.
- 5.6 Flow Max This exclusive feature allows controllers with a single point of connection to share a pump, master valves, and flow meters without the need for peripheral wiring/relays. All flow limits are dynamically managed as stations across controllers transition off and on. Features include:
 - A. Automatic protection and report for main line breaks, unscheduled flow, station high and low flow.
 - B. Read flow at any controller
 - C. Dynamic monitor shows system status at all times
 - D. Pump protection during exception conditions

6.0 Electrical Specifications

- . 6.1 Input Power Required: 117 VAC +/- 15%, 60 HZ, 20 VA, plus load current.
- 6.2 Maximum load current per station or master valve output: 1 AMP
- 6.3 Maximum combined load current: 2 AMPS
- 6.4 No batteries required.

Evolution DX2 Stainless Steel Pedestal Cabinet Installation





Bolt Holes— stainless steel hardware standard with enclosure

Item	Description
A, B	2" conduit - station wiring
С	1" conduit - communication
D	AC power conduit
Е	1" conduit - sensor wiring
F	External antenna
G	Grounding rod

RMIS Part No. 500501 Rev. B


Bolt and Conduit Template

Rain Master is a technology-based, innovative, environmentally sensitive company dedicated to providing water management solutions to the irrigation industry.



3910-B Royal Avenue, Simi Valley, CA 93063 Ph: 805 527-4498 Fax: 805 527-2813

Evolution DX2 Stainless Steel Pedestal Cabinet



Rain Master is a technology-based, innovative, environmentally sensitive company dedicated to providing water management solutions to the irrigation industry.



The Rain Mast Difference

The Evolution 2000 is a mature, stable software application providing unique functionality and benefits. Rain Master has

aken great paths to ensure that usability is as simple and straightforward as possible to make your job easier! We provide the

isive range of tools and capabilities, packaged in a simple, intuitive software product. Our EV2000 central

itelligent, it almost thinks for itself, notifying and even correcting user errors.

n=s24sRainMaster control is our only business Quictocus and commitment to

established to the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the co

lent. Vaste sperems to the as new technologies energe appoyding each at the meaning of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the contr

Strate water for an EVZ000 for a sixtual

Evolution DX2 Field Controllers Universal Standards Paramente

Versatile Programming

- · Operation of 12 Conventional Programs andlor individual station control
- . Up to 8 start-times each or continuous cycle with programmable toak time
- 14 day schedule, skip by day, or 31 day watering schedules
- Multiple Master Valve select one of two master valves, and a pump, on a per program
 basis, either normally opened or normally closed.
- Multi-Lingual Interface designed to operate in several languages
- · Programmable station runtimes from I second to 24 hours
- · Inter-station delay from 0 to 255 seconds

Water rationing tools

- Water budget from 0 to 999% in 1% increments
- Programmable water window
- Programmable monthly water total terminates over-budget irrigation
- · Omit by date exclusion feature
- · Programmable rain feature

Reliable Modular Design

- * Modular short circuit proof outputs available from 6-48 stations in 6 station increments
- Upgrade for central communications at any time
- · Indefinite retention of programs as well as time and date during all power failures
- Optional heavy duty lightning and surge for lightning prone areas

. Integrated Flow Monitoring

- Precise high/low station, mainline, and unscheduled limits
- Dynamic limit adjustment for multi-station operation

- · Auto learn function with direct GPM readout in display
- · Intelligent alarm notification, station condemnation, and program advancement

Integrated Electrical Current Monitoring

- . Built-in electrical current meter with amperage viewed in display
- · Continuous electrical measurement of station solenoids, master valves, pumps
- · Auto learn function with adjustable high and low limits
- . Dynamic limit adjustment for multi-station operation
- . Intelligent alarm notification, station condemnation, and program advancement

Intelligent Single Point of Connection Operation

- · Share a single flow meter and master valvelpump across multiple controllers.
- Flow limits are intelligently and dynamically updated as stations transition
 providing full protection for main line, station, and unscheduled flow
- · Read flow at any controller

Manual Diagnostic Features

- · Multi-station operation with instantaneous flowleurrent viewed in display
- · System station check
- * Controller built-in self test
- Diagnostic LEDs for all outputs
- · Rain Master Remote ready


Multi-mode reliable communications

- · bi-directional (two-way) communications ensure integrity
- Hardwire, UHF point to point radio, trunk radio, cellular, UHF store and forward radio, phone, repeater operation

Field or Central Programming

- Full support for controller pragramming in the field or at central utilizing comparison management tools on the PC.
- Two-level password access activated by the user protects against unauthorized modifications to controller programs





FOR 3" FLOW SENSOR, DIMENSION 'A' MINIMUM 30"
DIMENSION 'B' MINIMUM 15"

Upon completion of the physical installation of the flow sensor, complete the wiring connection from the flow sensor to the DX2 controller by following the procedure below.

1. TURN THE POWER OFF AT THE CONTROLLER

- 2. At the Flow Sensor:
 - Connect the BLACK wire of the Flow Sensor to the BLACK wire of the "EV-CAB-SEN", sensor cable.
 - Connect the WHITE wire of the Flow Sensor to the WHITE wire of the "EV-CAB-SEN", sensor cable.
 - *Use the weatherproof connectors provided with the Flow Sensor to make the connection.
- At the controller:
 - Connect BLACK wire of "EV-CAB-SEN" to "INPUT 1-" of the SENSOR TERMINAL BOARD (PC-DX2ST). Connect WHITE wire of "EV-CAB-SEN" to "INPUT 1+" of the SENSOR TERMINAL BOARD (PC-DX2ST).
- 4. Turn POWER ON at the Controller.
- 5. Set the Rain Master "K" and "OFFSET" values for the Flow Sensor at the controller based on the type and size of the Flow Sensor installed.

REFER TO THE TABLE PROVIDED WITH THE FLOW SENSOR FOR CORRECT "K" AND "OFFSET" FOR YOUR APPLICATION.

RMIS Port No. 500528 Rev. B

RAIN MASTER FLOW SENSORS

SELECTION CHART

FLOW SENSOR	PJPE	SUGGUSTED	MAXIMUM	K VALUE	OFSET	BODY	CONNECTION
MODEL NO.	CONNECTION SIZE	OPERATING RANGE	WATER PRESSURE		VALUE	MATERIAL	TYPE
FS-B100	l inch	2 40 GPM	400 PSI	109	27	Bronze	NPT female
FS-B125	1 ¼ inch	3 – 60 GPM	400 PS1	209	32	Bronze	NPT female
FS-B150	1 ½ inch	4 – 80 GPM	400 PSI	291	24	Bronze	NPT female
FS-B200	2 inch	10 – 100 GPM	200 PSI	750 :	0	Bronze	NPT female with copper male adapters
FS-B250	2 ½ inch	16 – 160 GPM	200 PSI	1021	370	Bronze	NPT female
FS-150	I ½ inch	5 – 100 GPM	100 PSI @ 68° F	457	0	PVC	Slip
FS-200	2 inch	10 – 200 GPM	100 PSI @ 68° F	776	104	PVC	Slip
FS-300	3 inch	20 – 300 GPM	100 PSI @ 68° F	2268	483	PVC	Slip
FS-400	4 inch	40 – 500 GPM	100 PSI @ 68° F	3752	834	PVC	Slip
FS-INSERT-B	3 to 40 inches	Varies, Call Factory	400 PSI	See attached tab No. 500712	le RMIS Part	Requires pipe inch female N	saddle with 2 IPT

RMIS PART No. 500711 Rev. A

RAIN MASTER EV-CABLE SPECIFICATIONS

USAGE	PART #	CONDUCTORS	MAX. LENGTH
Hard Wire Comm Cable	EV-CAB-COM	25	5000 ft
Short Haul Modem	EV-CAB-SH-COM	4\$	5000 ft
Weather Center II	EV-CAB-WS12	12\$	1000 ft
Flow Sensor	EV-CAB-SEN	28	2000 ft

S = Indicates shielded

CABLE DESCRIPTION

Part#	Description
EV-CAB-COM	2 #20, full braid shield, 100 Ohm impedance one copper, one tinned, black jacket, direct burial. 2 conductor direct burial shielded communication cable used for hardwire satellite serial link up to 5000' in length.
EV-CAB-SH-COM	4 #18, foil shield w/drain, blue jacket, direct burial BLK, WHT, RED, GRN. 4 conductor direct burial shielded communication cable used to interconnect a pair of short haul modems (EV-SH-MOD) between the central computer and first satellite in a hardwire serial connection. More than 100' in length but not more than 5000' in length.
EV-CAB-WS12	12 #18, foil shield w/drain, black jacket, direct burial RED, BLUE, RED w/BLACK STRIPE, BROWN, BLUE w/BLACK STRIPE, ORANGE, YELLOW, BLACK STRIPE, ORANGE, YELLOW, BLACK w/RED STRIPE, BLACK, YELLOW w/BLACK STRIPE, BROWN w/BLACK. 8 strand direct burial #18 shielded wires used to connect a Weather Center II to a Evolution DX2 controller. Not longer than 1000' in length.
EV-CAB-SEN	2 #20 foil shield w/drain, black jacket, direct burial BLK, WHT. 2 conductor direct burial shielded cable used with all field sensor connections to satellites such as flow sensors and moisture sensors up to 2000' in length.

ALL EV CABLE MUST BE CERTIFIED BY RAIN MASTER IRRIGATION SYSTEMS

15150 Surveyor Blvd. Addison TX, 75001

Telephone (972) 361-0064 Facsimile (972) 361-0065 www.hntb.com

HNTB Job #

25768-Arapaho Road - Phase III

VIA

Hand Delivered - 1:30pm

Date:

July 7, 2005

Letter of **Transmittal**

as shown on this sheet.

Tox

Ben Withered

Archer Western Contractors, Ltd.

2121 Avenue "J"

Suite 103

Arlington, TX 76006

Regardings

Contract Plan Sheet

	Estimates Reports Change Order Book			X Plans Shop Drawings Disk Other			***************************************	Prints Samples Copy of Letter	
‡ of Copies	Drawing	#	Last Dated	Cod	ie	Description			
1 Sheet LA-08. 6/26/05 pg 195		6/26/05	STA		STA 65+00 to 7	STA 65+00 to 70+00 Sitework Layout & Dimensioning Plan			
hese æe tr	ansmitted	i:					······································		
	For approval		As requested			Copies for distribution			
	X For your use		Resubmit				For Review & comment		
		Return		Copies for review			No exception taken Amend and resubmit		
	Corrected prints		d prints	Submit					
			•					- Make corrections noted	

along with the relocation of the sidewalk and the attachment of the SGT(B)HB-O3A guardrait terminal to the T-4 rail. There will be an addition work of a modular retaining wall with no security fences installed under the contract hid item

By:


Guy Van Baulen, Eff

Copy to: File

Jerry D. Holder, HNTB Corporation

Mike Preston, HNTB Corporation

Please note: The PDF file for this contract sheet will be e-mail for your use. On new Sheet the new contour are shown



2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

FAX: (817) 640-8734



	<u> </u>	SUBMITTAL
Date:	April 26, 2005	Submittal # : 61.1
To:	HNTB / Town of Addison	New Submittal : X Re-Submittal :
Aṭtn:	16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Guy Van-Baulen	Project: Arapaho Road Phase III A/W # 204059 Engineer: HNTB
Subm	ittal Specification Reference:	2x2 Plaque
Descr	iption of Submitted Item:	2 x 2 Plaque Jemy:
Manuf	acturer/Sub/Supplier:	Southwell Company Are GALC
Relate	ed Section / Drawings:	RON to
Additi	onal Comments:	THE THIS PLAQUE,
Co	ontractor's Certification	A 15.
"Having	g Checked this submission, we certify conforms to the requirements of the lot in all respects, except as otherwise	Southwell Company FON W. GALE RON W. HO THE O.K. TO THES PLAGUE, VSE THIS PLAGUE, WE WILL AS 15. WE WILL AS 15. WE WILL AS 15. WE WILL AS 15. WE WILL AS 15. WE WILL AS 15. SETTLE REED TO SETTLE SEEC.
Sign:	Archer Wastern Contractors, Atd.	NOORates By Taylol of
Print Na	ame: Andrew Schneemann	Apprentia By Town of Apprison May 25,2005
Title: Review	Asst. Project Manager ed by: Andrew Schneemann	Apprison May Usices
Date:	April 26, 2005	Janua .
Сору:	File	

the southwell co. p. o. box 299 san antonio, tx 78291								
p. o. bo ph. (210)	x 299 san antonio, tx 78291 223-1831 - fax (210) 223-8517	ARCHER WESTERN	ARCHER WESTERN CONTRACTORS, LTD.					
	roved (no corrections)	2121 AVENUE J, SUITE 103						
	roved (no corrections) roved as noted	ARLINGTON, TX 76006						
	se and resubmit	ATTN: ANDREW SCHNEEMANN						
signed	by: date:	SHIP TO:						
		ARCHER WESTERN CONTRACTORS, LTD.						
PLEASE S	SIGN AND RETURN ONE (1) COPY.	1510 SURVEYOR						
FAILURE T	O SIGN THIS PROOF WILL RESULT BMITTAL FOR YOUR SIGNATURE,		ADDISON, TX 75001					
	Thank You	ATTN: ANDREW SCH	NEEMANN					
1	PROOFS!	T NAME						
	PLEASE SIGN & RETURN		CAST BRONZ	ZE PLAQUE				
	ONE COPY	0.48	24" W X 24" H	SCALE: 1/4" = 1"				
/		24"	Similar S. C. C. November 2. C.					
				1				
	ARAPAHC	DOAD	DHACEIII					
	AKAFANC	KOAD	FITASE III					
	()	October 2003	5					
,		City Council		BACKGROUND				
\$		•		OXIDIZED				
4 4		ott Wheeler, A	•	TEXTURE				
	Tom Braun	Glynd	da Turner					
	limmy Niem	iann Joe C	Chow					
	1 3	Silver Greg						
	HEUHC M.	mivel Oleg	ory or thisil					
	Ran Whi	tehead City	Manager					
24"	Ron Whitehead, City Manager							
_, `	Director of Public Works / City Engineer							
	Mike Murphy, P.E.							

	Cons	ager						
		HNTB Corp.						
	, , , , , , , , , , , , , , , , , , ,	-						
		Designer						
	Roadway-HNTB Corp.							
. '	Br	idge-URS Cor	p.					
	_							
		neral Contrac						
	Archer We	estern Contrac	tors, LTD.					
+				PAICEN AAPNED OUN				
	YOUR ORDER WILL BE PRODUCED FROM THE			RAIGED BORDER AND LETTERG - SATIN FINISH				
	YOU APPROVE THIS ARTWORK AND IT CONTA FINANCIALLY RESPONSIBLE FOR THE WOR		LD CO LETTER					
1	CHECK THAT ALL IS CORRECT REGARDING							
			S T S					
	OD SIVER SEPEN HISERA MARKET A SPAN	AAN BRIDES A		CONCEALED				
51	OP YOU ARE THE FINAL PR	oof-reader Sc	ECTION 3/4 SCALE	FASTENER				
OUATE	#40547 FILE BIALL	E. 04-4690 002						
1	# 16547 FILE NAM 04-4689 DATE	IE: <u>U4-4008,UVK</u>		EASE TING ATTACHMENTS				
P.O. #	SUBMITTI	FD: 12.27.04	CONCEALE					
RE: ARA	PAHO ROAD PHASE	- - :		EWS W/ROSETTES				
· <u>111</u>	DRAWN B	Y: MARIHERNANDEZ	EXPANSION	BOLTS W/ROSETTES				
<u> </u>			TOGGLE BO	LTS W/ROSETTES				
QUANTI		P		QUE HAS BEEN MADE USING				
MATERI			COMPUTERIZED GRAPHICS. T	HE ACTUAL PATTERN USED IN D ON FINAL APPROVAL OF THIS				
FINISH:	OXIDIZED BACKGROUND		SUBMITTAL DRAWING. THE FO	ORMAT, LETTER STYLE, LETTER				
SIZE:	24" WIDE X 24" HIGH	7- 7- 5- 3-11-12-12-12-12-12-12-12-12-12-12-12-12-	STANDARDS AND OUR CAPA	NG ARE BASED ON INDUSTRY ACITIES TO PRODUCE A HIGH				
	BORDER: DOUBLE LINE QUALITY CASTING.							
LCIIEM	(O. THERT (ORPE & IDAO! DESC)		OUTINIERI @ 2004 1	HE SOUTHWELL COMPANY				
<i>,</i>								
	NAME OF THE PROPERTY OF THE PARTY OF THE PAR	,	* • • • • • • • • • • • • • • • • • • •	= 15+ X+				

ARAPAHO ROAD PHASE III

October 2005

City Council

R. Scott Wheeler, Mayor
Tom Braun Glynda Turner
Jimmy Niemann Joe Chow

Fredric M. Silver Gregory S. Hirsh

Ron Whitehead, City Manager

Director of Public Works / City Engineer Mike Murphy, P.E.

Construction Manager HNTB Corp.

Designer Roadway-HNTB Corp. Bridge-URS Corp.

General Contractor Archer Western Contractors, LTD.

HHTTB Corporation The HNTB Companies Engineers Architects Planners 15150 Surveyor Blvd. Addison, TX 75001

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006

HNTB

Request for Information Response

July 6, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW092

Subject:

Watson/Taylor Driveway Grades

Request:

According to Sheet 53 of the Plans, the elevation at South end of the Watson/Taylor Drive to "Match Existing Pavement". The elevation of the Driveway at STA 0+96 is 600.849' (See attached Sheet for calculations), but the existing driveway/pavement varies in elevation from 599.72' to 600.34' (See attached Drawing). Please advise.

Response/Action Taken:

In response to the elevation and alignment issue at the Watson/Taylor Drive, Archer Western in directed to move the Drive centerline forward/up station along the Arapaho Rd PGL to align the 24ft wide driveway entrance with the existing pavement.

Archer Western Contractors, Ltd. is then directed to change the driveway slope to .8% from .9%; this new slope is to be utilized up to 10ft before the proposed end of the Drive. The remaining 10ft to end of Drive shall be install almost flat holding the grade to the gate location, were Archer Western is directed to remove an additional 25ft back along the existing pavement and replace the existing pavement with new 6" thick pavement matching the new elevation at the gate and transitioning the payement to match the existing payement 25ft from the gate.

Note additional information will follow, if there are any question and conflicts please forward all information under this existing RFI number as an addendum. (Example 92.1, 92.2, etc...)

By:

Guy Van Baulen, EIT

HNTB Corporation

Date: July 6, 2005

Cc:

File

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hnlb.com

Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Re: Arch Splice Connection

July 7, 2005

Dear Ben:

On July 2nd, I discussed with Archer Western Superintendent that the backer ring for the Structural steel arch was not fabricated correctly and doesn't meet the AWS standard for a full penetration field weld with a backer plate/ring. Every day I have question the status of what Archer Western is doing to correct this condition.

At this time, I'm requesting Archer Westerns to provide their correction procedure to rectify this issue of the splice connection to conform to the AWS standard as required by the TXDOT Standard prior to the erection of the arch. Note this correct must also meet the standard to allow for the test by Ultrasonic Testing of the full penetration field weld.

Thank you,

Guy Van Baulen

HNTB Corporation

Cc: File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Michael Ebeling, HNTB Corporation Cliff Hall, URS Corporation

Facsimile (972) 361-0065 www.hntb.com

HNTB Job #

25768-Arapaho Road - Phase III

VIA

Hand Delivered - 10:00 am

Date:

fuly 5, 2005

Letter of Transmittal

To:

Ben Withered

Archer Western Contractors, Ltd.

2121 Avenue T Suite 103

Arlington, TX 76006

Regarding:

Shop Drawing Submittal

M	7	
		D

	Estimates Reports Change Order Book		X Plans Shop Drawings Disk Other		Prints Samples Copy of Letter	
# of Copies	Drawing #	Last Dated	Code	Description		
2	Submittal # 61.1	4/26/05		2ft X 2ft Bronze	e Plaque	
		***************************************	www.www.	V vocality is a second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the		
hese are tr	onsmitted:					
	For appr	ova!	As re	quested		Copies for distribution
	X For your	use _	Resul	bmît		For Review & comment
	Return		Copie	s for review		No exception taken
	Correcte	ed prints _	Subm	ît		Amend and resubmit

ARCHER WESTERN CONTRACTORS, LTD. 2121 Ave J, Ste Roe C E V E D

Arlington, Texas 76006 PH: (817) 640-3898 APR 2 7 2005

FAX: (817) 640-8734



		HNIB CORPORATION	SUBMIT	TAL		
Date:	April 26, 20			Submittal # :	61.1	
To:	_	rove as 75001-9010	Project:	Arapaho Road Phase I		X A/W# 204059
Attn:	(972) 450-288 Guy Van-Bau				l	Engineer: HNTB
Subm	ittal Specifi	cation Reference:		2x2 Plaque		
Descr	iption of Su	bmitted Item:	2 x 2 Plaque			
Manut	acturer/Sul	o/Supplier:	Southwell Company			
Relate	d Section /	Drawings:		Plans		
Additi	onal Comm	ents:				
Co	ontractor's	Certification		Engine	er's Stamp	
that it	conforms to the ct in all respected."	s submission, we certify the requirements of the acts, except as otherwise stem Contractors, 2td.	AP	proved By Addison	Towns	f 25,2005
Sign: Print Na Title:	arne: Andre	ew Schneemann)	y l
		oject Manager ew Schneemann			Lew	
Date:	Apr	il 26, 2005				
Сору:		File				

JUOTE # 16547 FILE NAME: 04-4689.CDR DIFACE

p. o. box 299 san antonio, tx 78291 ph. (210) 223-1831 fax (210) 223-8517 approved (no corrections) approved as noted revise and resubmit signed by: PLEASE SIGN AND RETURN ONE (1) COPY. FAILURE TO SIGN THIS PROOF WILL RESULT IN RESUBMITTAL FOR YOUR SIGNATURE. Thank You PROOFS: PLEASE SIGN & RETURN ONE COPY	ARCHER WESTERN C 2121 AVENUE J, SUITI ARLINGTON, TX 760C ATTN: ANDREW SCHN SHIP TO: ARCHER WESTERN C 1510 SURVEYOR ADDISON, TX 75001 ATTN: ANDREW SCHN	E 103 D6 NEEMANN ONTRACTORS, LTD	NZE PLAQUE SCALE: 1/4" = 1"
R. Sco Tom Braun Jimmy Niem	City Council of Wheeler, Mann Joe Clares	ayor a Turner how	BACKGROUND OXIDIZED TEXTURE
Director of Pu Mi Cons Road Br	tehead, City Molic Works / Color Works / Color Works / Color Wana HNTB Corp. Designer Sidge-URS Corports Contract Stern Contract	City Engineer E. orp.	
YOUR ORDER WILL BE PRODUCED FROM THE YOU APPROVE THIS ARTWORK AND IT CONTAFINANCIALLY RESPONSIBLE FOR THE WORLD CHECK THAT ALL IS CORRECT REGARDING TOP I YOU ARE THE FINAL PR	INS ERRORS, YOU WILL BE HELD K WE DO. PLEASE CAREFULLY SPELLING, DESIGN, COLOR AND OOF-READER STOP	COSS SECTION 3/4 SCALE	RAISED BORDER AND LETTERS - SATIN FINISH TER TO CONCEALED FASTENER
QUOTE # 16547 FILE NAM JOB # _04-4689 DATE P.O. # SUBMITTE RE: ARAPAHO ROAD PHASE DRAWN B		SPECIFY MO CONCEA WOOD S EXPANS TOGGLE THE DESIGN OF THIS COMPUTERIZED GRAPHIC CASTING WILL BE MADE SUBMITTAL DRAWING. TH SIZE, SPACING AND MO	PLEASE UNTING ATTACHMENTS LED CREWS W/ROSETTES ION BOLTS W/ROSETTES BOLTS W/ROSETTES PLAQUE HAS BEEN MADE USING IS. THE ACTUAL PATTERN USED IN BASED ON FINAL APPROVAL OF THIS BE FORMAT, LETTER STYLE, LETTER UNTING ARE BASED ON INDUSTRY CAPACITIES TO PRODUCE A HIGH THE SOUTHWELL COMPANY

A CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR OF THE CONTRACTOR

ARAPAHO ROAD PHASE III

October 2005

City Council

R. Scott Wheeler, Mayor
Tom Braun Glynda Turner
Jimmy Niemann Joe Chow
Fredric M. Silver Gregory S. Hirsh

Ron Whitehead, City Manager

Director of Public Works / City Engineer Mike Murphy, P.E.

Construction Manager HNTB Corp.

Designer Roadway-HNTB Corp. Bridge-URS Corp.

General Contractor Archer Western Contractors, LTD. Arapaho Road Bridge, Town of Addison, Dallas County, Texas Page 1/2

Altek Engineering & construction Co. Structural, Foundation and Civil Engineer P. O. Box 172004 Arlington, TX 76003-2004 Phone: (817) 572-1989 Fax: (817) 563-1465

June 06, 2005

Archer Western Contractor, LTD.
2121 Avenue J, Suite 103, Arlington, TX 76006 Tel: (817) 640-3898
Attention: Don Good/ Ben J, Withered, Project Manger
Tel: (817) 401-5456, (817) 401-7202

Subject: Construction sequence for Arch & Beam Erection Plan, Temporary support system (Shoring Towers); Crane capacity analysis for the Span # 9, Cable installation; Load influence on permanent structure for the Main arch and beam span of the <u>Arapaho Road Bridge</u>, Town of Addison, and Dallas County, Texas

Attached please find the following documentations for the above mentioned subject:

Section #1 shows the construction sequence for all work required at span # 9 including "Arapaho Construction Sequence".

Section #2 details the erection of arch sections and concrete beams with the required false-work which includes "Arapaho Span # 9 Erection Plan, Arch & concrete U-Beam Erection Drawings, Arch Erection Lift Table & Loading, Arch shore tower & Support Beam Analysis, Concrete U-Beam Shore Tower & Support Beam Analysis, Plan Sheet # 273 - 276 Arch/Main Span Erection Sequence, King Fabrication Dwg # 01-072-E1 Arch, Pafco 50 Kip/Leg Shore Tower, Pafco 100 Kip/leg Shore tower, 100-Ton Crane Chart, 120-Ton Crane Chart, 360-Ton Crane Chart".

Section # 3 details the hanger cable installation and stressing procedures "CBSI Structural Strand Installation Procedures".

Page 2/2

Jun-14-05

Arapaho Road Bridge, Town of Addison, Dallas County, Texas

Section # 4 details the influence of loads on the permanent and temporary structures throughout the erection sequence which includes "Sequence Loading and Calculations".

These recommendations are for the above referenced project only. All the other locations must be reviewed, sealed and signed individually. These recommendations are based upon the information and details provided to this engineer by the Archer Western Contractors, LTD. Supporting engineering calculations and Accessories charts for these recommendations are attached.

If you have any questions, or if I may be of further service in this matter, please call me at (817) 572-1989 or write to me at the above address.

Sincerely,

MG Movassaghi, P.E., Ph. D.

MX1 Movassafli, P.E. Ph.J 06/06/2005

Attachments:


Plans

Engineering calculations

Drawings

Charts and Specifications

HNITE	Made by	Date	Job Number	
The UNTB Companies	Checked by	Date	Sheet Number	
For	Backchecked by	Date	Oncot Homos	



Martinez, David (DGNO)

From: Duffy, Bob E (GE Trans) [Bob.Duffy@Trans.ge.com]

Sent: Thursday, June 23, 2005 9:32 AM

Martinez, David (DGNO) To: FW: DGNO addisionWye Subject:




David, Here is information I sent David Eyermann on Tuesday June 21, 2005 so you

```
Addison.pdf
have a copy. I corrected Dave's E-mail address in later transmission.
                                               Bob Duffy GE Transportation
> ----Original Message----
> From:
            Duffy, Bob E (GE Trans)
            Tuesday, June 21, 2005 4:58 PM
> Sent:
> To: 'david.evermann@railamerica.com'
> Cc: Kleinhenz, Paul (GE Trans); Venneman, Pat J (GE Trans);
'jleimbacher@qualitysignal.com'; 'bbunney@qualitysignal.com';
'walter.fithian@railamerica.com'
> Subject: DGNO addisionWye
>> <<Addison.pdf>> David,
> Here are the measurements I made last Wednesday June 15, 2005 on the Addison Wye. If the
maximum train speed is 10 MPH and there is no addition warning time for traffic light
preemption time required the only wye switch which will be overlapped is the northeast
switch of the wye. There will be need for cables between the East Arapaho crossing house
and a new Addison crossing house and a switch circuit controller on the northeast wye
switch to convey switch position information and crossing approach via HXP circuits at
Addison to East Arapaho. The signal locations on the RCL PRELIMINARY plans are reasonable
(per MUTCD quidelines) but I have not compared with the city plans for any conflicts.
> I have not received a fax with pre-emption time information.
> If more warning time for traffic pre-emption is required, cables maybe required to the
Northwest and South wye switches. If the West Arapaho crossing needs addition warning time
for traffic pre-emption cables may be needed from West Arapaho crossing house to both the
Northwest (if more than 43 seconds WT at 10 MPH versus 39 seconds in PRELIMINARY PLAN )
and South wye (if more than 44 seconds WT at 10 MPH versus 39 seconds in PRELIMINARY PLAN
   switches. If the only East Arapaho crossing needs additional time warning time ( if
more than 41 seconds WT at 10 MPH versus 33 seconds in PRELIMINARY PLAN ) for traffic
light pre-emption and all the northbound moves from south wye use the east wye track,
cables from the East Arapaho house to switch on south wye may be unnecessary. If both wyes
are used from south, switch positions information will be needed for Arapaho East
requiring additional cable from south wye switch to prevent activation at East Arapaho
when northbound move is made to West wye track. A separate house at south switch would be
an option to reduce track cable runs on other equipment, if traffic pre-emption time
causes both East and West Arapaho crossing approaches to extent through south switch.
should not be dug up again, would be useful in installing direct buriable signal cable
with armor tape to signals, track connection, switches, adjacent crossing houses, power,
                                                          Bob Duffy GE TRANSPORTATION
Global Signaling
                                                                      502-266-8545
```

traffic controllers, and remote housings as required.

extension 2358



Kuntz, Jim (DGNO)

From: Eyermann, David (DGNO)

Sent: Thursday, June 23, 2005 10:17 AM

To: Kuntz, Jim (DGNO)
Subject: Fw: DGNOaddisonwye

----Original Message----

From: Duffy, Bob E (GE Trans) <Bob.Duffy@Trans.ge.com>

To: Eyermann, David (DGNO) <David.Eyermann@RailAmerica.com>; Martinez, David (DGNO)

<David.Martinez@RailAmerica.com>

CC: Venneman, Pat J (GE Trans) <Pat.Venneman@Trans.ge.com>; Kleinhenz, Paul (GE Trans)

<Paul.Kleinhenz@Trans.ge.com>; jleimbacher@qualitysignal.com

<jleimbacher@qualitysignal.com>; bbunney@qualitysignal.com <bbunney@qualitysignal.com>;

Fithian, Walter (Home-Office User) <walter.fithian@railamerica.com>

Sent: Thu Jun 23 10:26:17 2005

Subject: DGNOaddisonwye

David,

I received the pre-emption timing requirements for the Arapaho Road and Addison Road intersection from HNTB via facsimile. Since Arapaho Road is named as the parallel to track and the clearance green is being applied to Addison Road which has 200 between its warning signal holding traffic back from the Arapaho Road intersection and Arapaho Road, and since Addison Road's southbound lane gate is much closer to the intersection than the Arapaho Road East eastbound gate, 200 feet versus about 365 feet, I like to assume their will be no preempt required for Arapaho Road East. If green clearance time was provided for both Addison Road and Arapaho Road at same time they would be in conflict, unless two preemptions treated sequentially based on direction of train approach. I am not a aware of any traffic controllers using multiple railroad crossing preemptions in sequence.

Please verify with city or HNTB, there is no plans for green clearance time on Arapaho East. If only 33 seconds warning time is required for Arapaho East, its northbound approach start will remain north of the south wye switch frog for 10 MPH trains.

Since Arapaho West's eastbound signal is about 985 feet from the Addison Road intersection it is outside the bounds for consideration a traffic preemption. The Arapaho West approaches will remain within the Northwest and South wye frogs for 39 seconds warning time.

Bob Duffy GE Transportation Systems Global

Signaling 502-266-8545 extension 2358





June 21, 2005

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093 Attn: Mr. Guy Van-Baulen

RE:

Town of Addison

Arapaho Road Phase III

Project No. 04-22

Carboline Paint System Pricing

Dear Guy:

Please find the revised paint pricing for the T-4 and Pedestrian railing utilizing the Caboline paint system.

Letter: HNTB -47

T-4 Rail -

5103 LF - \$ 18,351.45

Pedestrian Rail - 2294 LF - \$ 11,113.89

Total Carboline Paint Pricing: \$ 29, 465.34

Please process this change order so that the rail manufactures can proceed with the production of the railing and not delay the project.

If you require additional information, please contact Andrew at our field office.

Sincerely

Ben Withered

Project Manager

Andrew Schnamann

XC: Andrew Schneemann

Don Good

File

Steven Chutcham Town Addism

Jerry Holdre / HNTZ

15150 Surveyor Blvd. Addison TX, 75001

Telephone (972) 361-0064 Facsimile (972) 361-0065 www.hnlb.com

HNTB

HNTB Job # 25768 - Arapaho Road Phase III

VIA

Hand Delivered -

Date:

June 15, 2005

Letter of **Transmittal** Τœ

Ben Withered


Archer Western Contractors, Ltd.

15150 Surveyor Blvd.

			1.2	120 201 selot prad:	
			Ąd	ldison, TX 75001	
		Regardir	ng≃ Par	vement Joints as per the	Town of Addison
e are forwa	arding to your				
	Estimates		Pians	<u> </u>	Prints
	Reports	******	Shop	Drawings	Samples
	Change Order	_	Disk	**************************************	Copy of Letter
	Book		Othe	r	
of Copies	Drawing # Las	t Dated	Code	Description	
	Surveyor Blvd. Joint	6/14/05	1	Expansion Joints at	Surveyor Blvd.
1	Layout				
			<u> </u>		
ese are tr	ansmitted:				
	For approval		Аз ге	quested	Copies for distribution
	X For your use		Resu	bmit	For Review & comment
	Return		Copie	es for review	No exception taken
	Corrected prin	its	Subm	rīt	Amend and resubmit
					Make corrections noted
ease note:					r the specific type of joint construction. The Town existing pavement expansion joints.
	tedneses may exhaustom lo	ini also be pi	()	w pavement aujacent to	existing pasement expansion joints.
		(/	4 /	R	
		X	Jul V		
		Ву:	Guy/Van Ba		
			HNTB Con	poration	
	Cop	y to:	Jenny Nicewa	inder, Town of Addison	
			V 75 V . 1.	1.	•

Jerry D. Holder

File



Guy Van-Baulen

From:

Jenny Nicewander [jnicewander@ci.addison.tx.us]

Sent:

Tuesday, June 14, 2005 1:23 PM

To:

Guy Van-Baulen

Cc:

Andrew Schneemann (E-mail); Steve Chutchian; David Wilde

Subject:

Expansion Joint



Pls reference the attached expansion joint locations. The towns preference is for the redwood expansion joint shown in the plans.

Jenny

<<redwood joint.pdf>>

This e-mail and any files or attachments transmitted with it contains Information that is confidential and privileged. This document may contain Protected Health Information (PHI) or other information that is intended only for the use of the individual(s) and entity (ies) to whom it is addressed. If you are the intended recipient, further disclosures are prohibited without proper authorization. If you are not the intended recipient, any disclosure, copying, printing, or use of this information is strictly prohibited and possibly a violation of federal or state law and regulations. If you have received this information in error, please delete it and notify Hamid Khaleghipour at 972-450-2868 immediately. Thank you.

15150 Surveyor Blvd. Addison TX, 75001 Telephone (972) 361-0064 Facsimile (972) 361-0065 www.hntb.com

doL BTMH

25768-Arapaho Road - Phase III

VIA

Hand Delivered - 12:50am

Date:

June 14, 2005

Letter of Transmittal

Too

Ben Withered

Archer Western Contractors, Ltd.

2121 Avenue ")"

Suite 103

Arlington, TX 76006

Regardings

Shop Drawings

We are forw	ording to you					
	Estimal Reports Change	s _	X Plan Shop Disk Othe	Drawings	PVIIIAA.	Prints Samples Copy of Letter
# of Copies	Drawing #	Last Dated	Code	Description		
3	PK - 2, Page 57			Parking Layout	MBNA	- Change due to earth mound over TXU conduit

					·····	

These are tr	ansmitted:					
		roval	As re	equested	X	Copies for distribution
	X For your use		Resubmit			For Review & comment
	Return	_	Copies for review Submit		No exception taken	
	Correct	ted prints _			Amend and resubmit	
						Make corrections noted

Please note: Due to TXU cover requirements, please move the three parking spaces to the shown location on the attached sheet and make adjustments to the parking lot shape.


By:

Guy Van Baulen, EIT

Copy to: File

JerryD. Holder, HNTB Corporation

Steve Chutchian, Town of Addrson





June 28, 2005

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093

Attn: Mr. Guy Van-Baulen

RE: Town of Addison

Arapaho Road Phase III

Project No. 04-22

Traffic Control Plan for Addison Road

Dear Guy:

Archer Western will utilize the Traffic Control Plan on Sheet TC-4 (30) for the Addison / Arapaho Road Tie in. We will begin this work Wednesday, June 29, 2005


Letter: HNTB -53a

If you require additional information, please contact Andrew at our field office.

Sincerely.

Andrew Schneemann

XC: Don Good File







June 24, 2005

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093 Attn: Mr. Guy Van-Baulen

RE:

Town of Addison

Arapaho Road Phase III

Project No. 04-22

Traffic Control Plan for Surveyor Blvd

Dear Guy:

Archer Western is providing the attached Traffic Control Plan for the Arapaho Road Concrete paving tie in to Surveyor Blvd. We will start implementing this traffic control plan on Tuesday, June 28th.


Letter: HNTB -52


If you require additional information, please contact Andrew at our field office.

Sincerely,

Andrew Schneemann

XC: Don Good File





Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Re: Addison Road Traffic Control Plan

June 27, 2005

Dear Ben:

The submitted traffic control plan for Addison Road was review and is rejected.

Please revise and resubmit a traffic control plan equal or of greater protection for the moving traffic and Archer Western Contractors personal working adjacent to the active traffic as shown on contract plan sheet TC-4, page 30 and as requirement in the General Traffic Control Notes found on the Contract Drawing, sheet TC-1, page 27.

Thank you,

Guy Van Baulen HNTB Corporation

Cc: Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation File



June 24, 2005

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093

Attn: Mr. Guy Van-Baulen

Town of Addison

Arapaho Road Phase III

Project No. 04-22

Traffic Control Plan for Addison Road

Dear Guy:

RE:

Archer Western is providing the attached Traffic Control Plan for the Arapaho Road Concrete paving tie in to Addison Road. We will start implementing this traffic control plan on Tuesday, June 28th.

If you require additional information, please contact Andrew at our field office.

JUN 2 4 2005


HNTB CORPORATION

Letter: HNTB -53

Sincerely

Andrew Schnedmann

XC: Don Good File



Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

June 27, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW097

Subject:

MBGF Post Detail over Curb Inlet

Request:

Please reference Sheet PP-3 and revised MSE wall #2 drainage plans.

Please provide a detail for attaching guardrail posts to the top of inlet A-5.

Please respond to this RFI as early as possible as not to delay the project.

Response/Action Taken:

In response to the required detail for the MBGF steel post, please supply the steel post connection to the inlet top as per the detail MBGF-03A of TxDot standards. See attached sheet.

By:

Guy Van Baulen, EIT


HNTB Corporation

Date: June 27, 2005

Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation



Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

June 27, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW098

Subject

Ground Rod at T-4 Mounted Light Poles

Request:

Please Reference sheet BR-68, attached Ground rod Detail, Ground Rod and Ground Clamp Specifications

S & J Proposes to attach the ground rods for the T-4 Mounted Light Poles as shown in attached detail.

Is this acceptable?

Please respond to this RFI as early as possible as not to delay the project.

Response/Action Taken:

In response to S & J submittal of details and material for the above subject, it was found that the submitted information would be acceptable as long as the electrical contractor uses the compression connector that he has submitted, make sure the insulation is remove from the #6 ground wire at point of connection and that the connector is properly torque to the manufacturer requirements.

Date: June 27, 2005

By:

Cc:

Guy Van Baulen, EIT

HNTB Corporation

File

Steve Chutchian, Town of Addison

Jerry D. Holder, HNTB Corporation

HNTE Corporation
The HNTB Companies
Engineers Architects Planners

15150 Surveyor Bivd. Addison, TX 75001 Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006 HNTB

Re: Span 9 - Beam Splice

June 27, 2005

Dear Ben:

Please be advised that the cost proposal for the Splice connection of the U54 pre-cast concrete beams for Span 9 (Unit 4) has been rejected by the Town.

In review of the reference subject, Archer Western was provide with a manufacture mechanical coupler that the bridge design engineer believed would work and by request only did he provide an alternate splice connection utilizing a welded connection.

It was Archer Western Contractors, Ltd., decision to choose the means and methods for the splice connection and at no time was Archer Western Contractors, Ltd. directed to utilize a welded connection. Therefore, any additional cost encounter by the choice of the means and methods of construction shouldn't be passed onto the client.

Please contact me, if you have any questions in regarding to this matter.

Thank you,

Guy Van Baulen

HNTB Corporation

Cc: File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Michael Ebeling, HNTB Corporation Cliff R. Hall, URS Corporation Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

June 27, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW087

Subject:

T4 Traffic Rail Mounted Sign

Request:

Please reference Sheet 68 and Unistrut sign post detail given at owners meeting June 1, 2005

Sheet 68 of the Plans shows a "No Parking" sign (R8-3A) located approximately at STA 57+85 on the South side of the Bridge/Road. Does this sign mount to the T4 Traffic Rail? If so, please provide the details on how this sign is mounted to the Rail and the size and shape of the post required.

Response/Action Taken:

At this time, the Town of Addison has decided to delete the "No Parking" sign (R8-3A) which is shown to be located approximately at station 57+85.

Date: June 27, 2005

By:

Guy Yan Baulen, EIT

HNTB Corporation

Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

June 24, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW095

Subject:

Conduit access in Stinger

Request:

Archer Western has discovered that due to rebar conflict, S & J electric was unable to center the conduit for the stringer lighting in the stinger anchor template. Archer Western proposes to as built the conduit and drill a new 2"hole in the stringer base plate to accept the conduit.

Is this acceptable?

Please respond to this RFI as early as possible as not to delay the project.

Response/Action Taken:

As confirmed with the Bridge Engineer, the drilling of a new hole in the base plate would be acceptable as long as the new hole is not near the structural connection of the stinger.

By:

Guy Van Baulen, EIT

HNTB Corporation

Cc: File

> Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

Date: June 24, 2005

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

June 24, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW096

Subject:

Signal Pole location Addison Rd.

Request:

Archer Western and S & J Electric were informed Tuesday afternoon that the proposed traffic signal pole at Addison Road and Arapaho Road will need to be relocated, due the cancellation of the proposed Addison Road Widening.

Where is the Traffic Signals at Addison Road and Arapaho Road intersection need to located?

Please respond to this RFI as early as possible as not to delay the project.

Response/Action Taken:

Archer Western is directed to install the relocated traffic signal pole and new foundation as per the original designed location as shown on Sheet TS-3, page 165 and the charts on Sheet T-4, page 166.

By:

Guy Van Baulen, EIT

HNTB Corporation

Date: June 24, 2005

Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

June 23, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW094

Subject:

Addison Road Parking Lot Grades

Request:

Sheet 64 of the Plans shows the Addison Parking lot Grading Plan to have two "Low Points" which are located in the Northwest Corner and in the middle of the South Edge to drain this parking lot. (See attached Sheet) According to Sheet 106 of the Plans, there is an inlet in the southwest Corner just north of the Landscape Mound. (See attached Sheet) The grades shown on Sheet 64 appear to create two "ponds" that will not drain toward this Inlet C-7 shown on Sheet 106.

Please provide a revised grading plan as soon as possible as not to delay the project.

Response/Action Taken:

To eliminate the low points along the South edge of the parking lot, Please find the attach sketch with new grades and contours for the east half of the Parking Lot off of Addison Road which is found on the Sheet G-4, page 64.


By:

Giry Van Baulen, EIT

HNTB Corporation

File Cc:

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Date: June 24, 2005



15150 Surveyor Blvd. Addison TX, 75001 Telephone (972) 361-0064 Facsimile (972) 361-0065 www.bntb.com

		HNTB J	lob#	25768 - Arapaho R	toad - Phase III		
		VIA		Hand Delivered			
		Date:		June 24, 2005			
Letter o	1	To:		Steve Chutchian			LINTO
Transmi				Town of Addison			HNTB
				P.O. Box 9010			
				16801 Westgrove I	Drive		
				Addison, TX 7500	1		
		Regardi	ng:	Midway Traffic Co	ontroi		
We are forwe	arding to you:						
	Estimate:	5		ens	Prints		
	Reports	_		op Drawings	Sample		
	Change C)rder _	Di		Copy o	of Letter	
	Book		Ot	her			
# of Copies	Drawing #	Last Dated	Code	Description			
1	TC-6, Page 30B	6/24/05					Proposed Extension of the the South Arch on Site.
These are to	ensmitted:						
	For appro		As	requested	Copies	for distribution	ı
	X For your	use	Re	submit	X For Re	view & commer	nt

•

Return

Corrected prints

Please note: Archer Western was only able to get delivery of the Bridge arches as long as the fabricator would be able to ship all sections of the bridge arch. Archer Western is proposing to extend the low profile concrete barrier to the south, so they can store the south arch section in the middle of the roadway behind the concrete barrier for protection. Please review and provide any comments.

No exception taken

Amend and resubmit Make corrections noted

Copies for review


Submit

This work to store the south archer will be starting around 3:00 p.m. today.

By:

Guy Yan Baulen, EIT

Copy to: File



ROAD WORK AHEAD

CW20-10

LEFT LANE CLOSED

C#20-5L



LEGEND


ARROW BOARD

- O CHANNELIZING DEVICE EVERY 25'
- TYPE III BARRICADE
- CONSTRUCTION SIGN

-- DIRECTIONAL ARROW

Archer Western is proposing to Extend the Low Profile Concrete Barrier, Through the Left Lane to sta 48+00 Along Midway Rd. This is to Store the 2-Section of the South Steel truh.

Archer Western will Mountain Two 10 ft-wide Traffic Lone thro the Construction Site



ARAPAHO ROAD - PHASE III

SURVEYOR BOULEVARD TO ADDISON ROAD

TRAFFIC CONTROL PLAN SINGLE LANE CLOSURE

TOWN OF ADDISON, TEXAS

0ATE SCALE PROJECT NO. SHEET HO. 05-07-04 29168 TC-6

15150 Surveyor Blvd. Addison, TX 75001 Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



January 10, 2005

Dear Ben:

We are in receipt of your letter date May 2, 2004, in which you are requesting changes to be made to the Change Order #2.

After review of your submitted PCO-26, dated December 13, 2004 on the unit prices of items 1210, 1211, 1212 & 1213; it was observed that the spreadsheet was missing the compensation for bonds and insurance. The requested in increase of the unit prices respectively will be address in the next Change Order.

In reference to your letter for the extension of time, HNTB concurs that the dates indicated due match the CPM and the revised issued date for the conduit profiles.

Upon review of your request based on your CPM, HNTB can not recognize the statement that the critical path was affected by the re-issue of the conduit profiles caused by the change in criteria required by TXU and DWU.

The CPM show that the conduit services would start on Aug. 18, 2004 and finish by Sept. 9, 2004 with a float of 12 days. The next item on the critical path is the storm water box culvert showing a start date of Sept 10th. Base on our records, Archer Western began the installation of the box culvert on September 10th, which is shown to be the early start for this critical path item. In review, there is no delay to the critical path.

The Town of Addison has indicated that if Archer Western Contractors, Ltd. does not agree, that this issue would be subject to discussion at a later date, but at this time, no addendum will be considered for Change Order #2 and will be process as is.

Signed from Chis Swelto Randy

Please advise us of any actions you will take.

Guy Van Baulen


Thank you,

HNTB Corporation

Cc: Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Michael Ebeling, HNTB Corporation

File





Letter: HNTB -46

June 2, 2005

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093 Attn: Mr. Guy Van-Baulen

RE:

Town of Addison

Arapaho Road Phase III Project No. 04-22 Change Orders 2 & 3

Dear Guy:

Attached are the signed change orders #2 & #3, from the Town of Addison Arapaho Road Project.

The unit prices for items 1210, 1211, 1212, & 1213 are in error. The items should have the following unit prices: \$96.33, \$77.56, \$71.74, and \$2579.43 respectively. The revised unit prices include compensation for bonds and insurance that was not included in the current prices.

Item #1205 "Concrete Stabilized Sand for TXU Conduit" did not include a time extension of 23 days as reflected in our letter dated 9/9/04.

Please make these adjustments to change order #2.

If you require additional information, please contact Andrew at our field office.

Sincerely,

Ben Withered

Project Manager

XC: Andrew Schneemann

Don Good

Steve chutchiam

ARAPAHO ROAD - PHASE III

Project No. 04-22

CHANGE ORDER NUMBER: 02

1. CONTRACTOR: Archer Western Contractors, Ltd.	
2. Change Order Work Limits: Sta1+25 to	Sta. 84+15
3. Describe the work being revised: Several item of work were requests by the Town of Addison for p Other items are related to underground utility conflict and unforest. 4. Work to be performed in accordance with Items: 5. New or revised plan sheet(s) are attached and numbered.	seen site condition: See attached reason sheet. See attached Tables
	Yes ☑ No
7. New Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A No. N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special Provisions to Item N/A, Special	
The contractor must sign the Change Order end, by doing so, agrees to waive any and all claims for additional compensation due to eny and all other expenses; additional changes for time, overhead and profit or loss of compensation as a result of this change. THE CONTRACTOR Date Date Typed/Printed Name BEN J W THOMPO Typed/Printed Title PAUFET MANAGEN RECONNENDED FOR EXECUTION: Construction Inspector Date	The following Information must be provided Time Ext. #: N/A Days added on this CO: 0 # Amount added by this change order: \$17,548.18 LEVED Town of Addissar Date APPROVED Director of Public Works
	Town of Addison Date APPROVED Asst. Public Works Director State Chulchum 4/1/05 Town of Addison Date Z APPROVED Asst. City Engineer

ARAPAHO ROAD - PHASE III Project No. 04-22

CHANGE ORDER NO. 02

TABLE A: Force Account Work and Materials Placed into Stock

	LABOR	HOURLY	HOURLY RATE
!			

TABLE B: Contract Items

					ORIGINAL CONTRACT + PREVIOUSLY REVISED		REVISED CONTRACT		CHANGE ORDE
ITEM	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	CUANTITY	ITEM COST	OVERRUN UNDERRUN
1202	Pump Station Connection and Future Irrigation system	EA	\$1,912.45	0,00	\$0.00	1,00	1.00	\$1,912.45	\$1,912.4
	Irrigation Controller 'A' complete,								
1203	Relocate of Comfort Suits Irrigation System	LS	\$3,468,71	0.00		1.00	1.00	\$3,488.71	\$3,488.7
1204	Job Sign "Pardon Us" 2ft x 3ft size	EA	\$139.29	0.00		2.00	2.00	\$278.58	\$278.5
1205	Concrete Stabilized Send For TXU Conduit	L.S	\$7,841.51	0.00		1.00		\$7,841.51	
1208	8" Resilante Gate Valve wibox and stack	Ls	\$ 937.94	0.00		1,00	1.00	\$937.94	
1207	Encasement of Steel Casing on Sanitary Sewer	LS	\$3,750.96	0.00		1.90	1.00	\$3,760.95	
1208	Triemenc Paint of Steel Arches	LS	\$18,788.37	0,00		1.00	1.00	\$18,788.37	
1209	Handhole Access in Stringer	EA	\$668.61	0.00		4,00	4.00	\$2,674.44	
1210	30" Gasket Reinforced Concrete Pipe	LF	\$94,44	0.00		218.00	218,00	\$20,587.92	
1211	24" Gasket Reinforced Concrete Pips	LF	\$76,04	0.00		524.00	524.00	\$39,844.96	
1212	21" Gasket Reinforced Concrete Pipe	LF	\$70.33	0.00		231.00	231.00	\$16,246.23	
1213	Restocking & Shipping	LS	\$2,528,85	0.00		1.00		\$2,528.85	
1214	12" Resilante Oste Valve wibox and stack	EA	\$1,600.00	0.00		2,00	2.00	\$3,200,00	\$3,200.0
1215	Relocate Pump Station 2" Water Service	LS	\$1,485.02	0,00		1,00		\$1,485.92	
1216	Lowering of Existing 12" Water Main complete	LF	\$182.07	0.00		70.00		\$11,344.90	\$11,344,9
1217	Portable Changeable Message Board	Dalty	\$135.00	0.00		230.00	230,00	\$31,050.00	\$31,050.0
1218	12" 16 Gage CMP Slot Drain w/Curb & Gutter	LF	\$184.00	00,0		200.00	200.00	\$36,800,00	\$36,800,0
1219	12" 16 Gage CMP	L.F.	\$85.21	0.00		104,00	104,00	\$8,861.84	\$8,861.8
1220	Dirt Mounds over TXU Conduit Backfill & Grading	LS	\$1,376,57	9,00		1.00	1.00	\$1,376.57	\$1,376.5
1221	Lateral Tie-In to Reinforced Box Culvert	EA	\$1,246.98	00.0		2.00	2.00	\$2,493.96	
1222	Furnish and place 6"thick reinforced Conc. Pavement	SY	\$28.15	00.00	80.08	5,500.90	6,500.00	\$154,825.00	\$154,825.0
109	Furnish and place 10"thick reinforced Conc. Payement	SY	\$31,94	29,400.00	\$939,036.00	-5,470,00	23,930,00	\$764,324.20	(\$174,711.2
145	Structural Excevation	CY	\$4.00	463.00		844,00		\$5,228.00	
155	Furinsh and Install Concrete Railroad Crossing	T IF	\$371,00	380.00		-380.00	0.00	\$0.00	
238	21" Relitforced Concrete Storm Sewer Pipe	T TEF	\$51.16	914.00		-218.00		\$35,607.36	
239	24" Reinforced Concrete Storm Sewer Pipe	<u> </u>	\$57.05	925.00		-524.00		\$22,877.05	
240	30" Reinforced Concrete Storm Sewer Pipe	LF	\$89,19	583,00	\$40,337.77	-231.00		\$24,354.88	
260	8"Reinforced Concrets Parking Lot sawcutiremoval/	SY	\$73.67	45.00		225.00	270.00	\$19,890.90	
	replacement at pump station				7-7-27-27				1
			†		······································		0.00	<u> </u>	
							0.00		
···	TOTAL	3	<u> </u>	<u>. </u>	\$ 1,225,052,41			\$1,242,600.59	\$17,548.

ARAPAHO ROAD - PHASE III

Project No. 04-22

CHANGE ORDER NO. 02

TABLE B: Contract Items (Continued)

				ORIGINAL	CONTRACT + ISLY REVISED	CHANGE ORDER	REVISED	CONTRACT	CHANGE ORDER	
ITEM	DESCRIPTION	דואט	UNIT PRICE	QUANTITY	ITEM COST	YTITHAUD	QUANTITY	ITEM COST	OVERRUN UNDERRUN	
							00.00			
							0.00			
					<u></u>		0.00			
							0.00			
							0.00			
							0.00	_		
	——————————————————————————————————————			<u> </u>			0.00			
			ļ				0.00			
							0.00			
							0.00			
					ļ		0,00			
				<u> </u>			0.00			
				<u> </u>			0.00			
		_			ļ		0.00			
							0.00			
							0.00			
							0.00			
					ļ		0.00			
			<u> </u>		<u> </u>		0.00			
							0.00			
			 				0.00			
				<u> </u>			9.00			
				<u> </u>			0.00			
				<u> </u>		:	9.00			
				 			0.00			
				 	}		0.00			
				 	 		0.00			
		···-			<u> </u>	· · · · · · · · · · · · · · · · · · ·	0.00			
					 		0.00			
							0.00			
			 				0.00			
		 					0.00			
		_		 	_		0.00			
				 			0.00			
				 		<u> </u>	0.00			
					 		0.00			
	The "Totale" from Table & of	he province w	ork sheet:	<u> </u>	\$ 1,225,052.41		V.000	\$1,242,600.59	\$17,548.1	
	The "Totals" from Table B of t TOTAL	a provido w	ALI DESPE		\$1,225,052.41			\$1,242,600.59	\$17,548.1	

Arapaho Road – Phase III Project No.

Change Order No. 2

Reason for Change

This change order will increase work by twenty-one new contract work items, the reduction in quantity of 5 original bid items and the increase in quantity of two original bid items. The change order will result in zero (0) days time extension to the contract.

Item 1202 – Pump Station Connection and Future Irrigation system: Re-routing of existing irrigation at the pump station and tying existing irrigation system to the new controller relocated at the pump station. Install 13 extra 14ga wires and communication cable from the new controller location to the south side of Arapaho Rd for future expansion as requested by the Town of Addison.

Item 1203 – Relocate of Comfort Suite Irrigation System: Relocating the existing irrigation system along the south side of Arapaho Rd between stations 70+50 to 73+00. System was found to be under the future sidewalk and within the contract ROW.

Item 1204 - Job Signs: At the Town's request, furnish and install "Pardon Us" signs to be installed facing the hotels/motels for the customers.

Item 1205 & 1220 — Concrete Stabilized Sand Backfill of TXU Conduit: Furnishing material, backfilling and grading of the new TXU conduit for the electrical services along Arapaho Rd. Material and work to be performed to satisfy required clearance requirement placed after original design.

Item 1206 -8" Resilante Bate Valve w/box and stack: The furnishing and installation of an additional 8"gate valve to eliminate the inconvience to the adjacent stores and restaurants, during the relocation and lowering of the 8" water main and fire hydrant.

Item 1207 – Encasement of Steel Casing on Sanitary Sewer: Furnish and place flowable backfill around the sanitary sewer steel casing to provide 100% backfill and protection of the steel casing form corrosion caused by electrolysis.

Item1208 – Themenc Paint for Steel Arches: The Town of Addison agreement to have the contractor furnish and apply the a Themenc paint for the steel arches to prevent fading of the color "Frank Blue" and correct the spec. finish requirement for the structural steel.

Item 1209 - Handhole Access in Stringer: Upon request of the Town of Addison, to provide a hand hole access to the inside of the structural stinger for future use.

Item 1210 to 1213 – 21 in., 24 in. & 30 in. Gasket Reinforced Concrete Pipe: Furnishing and installing of gasket reinforced concrete pipe in place of standard reinforced concrete pipe between the station 0+68 to 6+00 to prevent the infiltration of ground water into Line 'C' storm sewer. Reduction to existing bid items of related size will be required.

Item 1214 to 1216 Lowering of 12" Water Main and Valves: These three items are required to perform the lowering of the existing 12" water main, so both Line A and B storm sewer can cross over at Surveyor Blvd. The conflict between the storm sewer and water main was an unforeseen conflict which was not detectible from provide information during the design.

Item 1217- Portable Changeable Message Board Signs: At the Town of Addison's request, the contractor is to furnish and install "Advance Warning Message Board" signs to warn approaching traffic of the upcoming changes of the traffic pattern for Midway Rd. for the installation of the bridge and utility crossings.

Item 1218, 1219 & 1221 – 12" Corrugate Metal Piping and Drainage System: These three items are required to provide drainage to the existing properties along the MSE wall that is along the ROW. Because the existing ground had a flat grade with little slope, this addition drainage was added to prevent water form ponding on the adjacent properties.

Item 1222 - Furnish & Place 6"thick reinforced Concrete Pavement: This item is created to have all parking lot change the concrete pavement to a standard thickness of 6". This will reduce the existing bid item 109 quantity of the 10" concrete pavement.

Item 109 – Furnish & Place 10"thick reinforced Concrete Pavement: Reducing the existing bid item quantity and reinstating the quantity amount under a new work item 1222 with a reduced price.

Item 145 – Structural Excavation: This item is to be increase in quantity by the amount of the Structural wall #3 under the change dimension for MSE #3 during shop drawing review.

Item 155 – Furnish & Install Concrete Railroad Crossing: This item is to be deleted, at time of bid Addendum requiring all railroad items to be zero dollars/\$0.00 at bid time. This bid item was missed under this addendum is to be deleted.

Item 238, 239 & 240 — Reinforced Concrete Storm Sewer Pipe: These three bid items original to be installed between stations 0+68 to 6+00 on the Line 'C' Storm Sewer system at the brickyard are to be reduced in quantity.

Item 260 – 8" Reinforced Concrete Parking Lot: At the Town of Addison's Request. To remove the entire parking lot and replace with new under this original bid item. This is to eliminate the look of patchwork of the existing parking lot.

HNTB Corporation

Guy Van Baulen, EIT

TOWN OF ADDISON, TEXAS ARAPAHO ROAD - PHASE III

Project No.

CHANGE ORDER NUMBER: 02

1. CONTRACTOR: Archer Western Contractors, Ltd.	
2. Change Order Work Limits: Sta1+25 to Sta84+15	
3. Describe the work being revised: Several item of work were requests by the Town of Addison for public noticification and modification for future development. Other items are related to underground utility conflict and unforeseen site condition: See attached reason sheet.	
4. Work to be performed in accordance with Items: See attached Tables	
5. New or revised plan sheet(s) are attached and numbered: SW-3 to 8, SW14 to 16 & 29; IR-01 & 09; RT-3	
6. New general notes to the contract are attached: Yes No	
7. New Special Provisions to Item N/A No. N/A, Special Specification Item N/A are attached. Each signatory hereby warrants that each has the authority to execute this Change Order (CO).	
The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compansation due to any and all claims for additional changes for time, overhead and profit or loss of compensation as a result of this change. The following information must be provided Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext. #: N/A Days added on this CO: 0 And Time Ext	eis rAeda robr
Typed/Printed Name Bev J W 1 Titouro	
RECOMMENDED FOR EXECUTION: Start	
Project Manager Date Town of Addison Date APPROVED Asst. Public Works Director Let Linthum' 9/1/05 Town of Addison Date APPROVED Asst. City Engineer	

CHANGE ORDER NO. 02

TABLE A: Force Account Work and Materials Placed into Stock

LABOR	HOURLY	 HOURLY RATE

TABLE B: Contract Items

					ORIGINAL CONTRACT + PREVIOUSLY REVISED		REVISED CONTRACT		CHANGE ORDER
ITEM	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST	OVERRUN/ UNDERRUN
1202	Pump Station Connection and Future Irrigation system	EA	\$1,912.45	90,0	\$0.00	1.00	1.00	\$1,912.45	\$1,912.4
	Irrigation Controller 'A' complete,								1
1203	Relocate of Comfort Suite irrigation System	LS	\$3,488.71	0.00	\$0.00	1.00		\$3,488.71	\$3,468.7
1204	Job Sign "Parden Us" 2ft x 3ft size	EA	\$139.29	0.00		2,00		\$278.58	\$278,5
1205	Concrete Stabilized Sand For TXU Conduit	LS	\$7,841.61	0.00	\$0,00	1.00	1.00	\$7,841.51	\$7,841.6
1206	8" Resilante Gate Valve wibox and stack	LS	\$937.94	00.0	\$0.00	1,00	1,00	\$937.94	\$937.9
1207	Encasement of Steel Casing on Sanitary Sewer	LS	\$3,760.95	0.00	\$0.00	1,60	1.00	\$3,750.95	\$3,750,9
1208	Trismanc Paint of Steel Arches	LS	\$18,798.37	0.00	\$0.00	1,00	1,00	\$18,788,37	\$18,788.3
1209	Handhole Access in Stringer	EA	\$668,61	0.00	\$0.00	4,00	4.00	\$2,674.44	\$2,674.A
1210	30" Gasket Reinforced Concrete Pipe	UF	\$94,44	0.00	\$0,00	218.00	218.00	\$20,587.92	\$20,587.9
1211	24" Gasket Reinforced Concrete Pipe	LF	\$76.04	0.00	\$0.00	524.0D	524.00	\$39,844,96	\$39,844.9
1212	21" Gasket Reinforceti Concrete Pipe	LF	\$70.33	0.00	\$0.00	231.00	231.00	\$16,246.23	\$16,246.2
1213	Restocking & Shipping	LS.	\$2,528,85	0.00	\$0.00	1.00	1.00	\$2,528,85	\$2,528,8
1214	12" Resilante Gate Valve w/box and stack	EA	\$1,600.00	0.00	\$0.00	2,00	2,00	\$3,200.00	\$3,200.0
1216	Relocate Pump Station 2" Water Service	LS	\$1,485.02	0,00	\$0.00	1.00	1.60	\$1,485.02	\$1,485.0
1216	Lowering of Existing 12" Water Main complete	l LF	\$162.07	0.00	\$0.00	70.00	70.00	\$11,344,90	\$11,344,9
1217	Portable Changeable Message Board	Dally	\$135.00	0.00	\$0,00	230.00	230,00	\$31,050.00	\$31,050.0
1218	12" 16 Gage CMP Slot Drain w/Curb & Gutter	LF	\$184.00	0.00	\$0.00	200,00	200.00	\$36,800.00	\$36,800.0
1219	12* 16 Gage CMP	i if	\$85.21	00,0	\$0.00	104.00	104,00	\$8,861,84	\$8,861.8
1220	Dirt Mounds over TXU Conduit Backfill & Greding	LS	\$1,376.57	0.00	\$0.00	1.00	1.00	\$1,376.57	\$1,379.5
1221	Lateral Tie-In to Reinforced Box Culvert	EA	\$1,246.98	0.00	\$0.00	2.00	2.00	\$2,493.95	\$2,493.5
1222	Furnish and place 6"thick reinforced Conc. Pavement	5Y	\$28.15	0.00	\$0.00	5,800.00	5,500,00	\$154,825.00	\$154,825.0
									_
109	Furnish and place 10"thick reinforced Conc, Pavement	5Y	\$31,94	29,400.00		-5,470.00		\$764,324.20	
145	Structural Excavation	CY	\$4.00	463.00		844.00		\$5,228.00	\$3,376.0
155	Furinsh and Install Concrete Rallroad Crossing	L F	\$371.00	360.00		-380.00			
238	21" Reinforced Concrete Storm Sewer Pipe	LF	\$51.16	914,00		-218.00		\$35,607.36	(\$11,152.)
239	24" Reinforced Concrete Storm Sewer Pipe	LF	\$57.05	925.00		-524.00		\$22,877.05	
240	30" Reinforced Concrete Storm Sewer Pipe	LF	\$69,19	683.90		-231.00		\$24,354.88	
260	8"Reinforced Concrete Parking Lot sawcut/removal/	SY	\$73.67	45.00	\$3,315,15	225,00	270.00	\$19,890.90	\$16,575.
	replacement at pump station						<u> </u>		
							0.00		
							00.00		
	TOTALS				\$ 1,225,052.41			\$1,242,600.59	\$17,548.

ARAPAHO ROAD - PHASE III

Project No.

04-22

CHANGE ORDER NO. 02

TABLE B: Contract Items (Continued)

				į originai	CONTRACT + SLY REVISED	CHANGE ORDER	REVISED CONTRACT		CHANGE ORDER
ITEM	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	YTITKAUD	ITEM COST	OVERRUN UNDERRUN
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0,00		
							0.00		
							0.00		
							0.00		
							0.00		
			1			<u> </u>	0.00		
							0.00		
			<u> </u>				0.00		
			<u> </u>				0.00		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
							0.00		
			<u> </u>				0.00		
			<u> </u>				0.00		
							0.00		
			<u></u>				0.00		
			<u></u>	<u></u>	<u> </u>		0.00		
			<u> </u>				0.00		
				<u> </u>]	0.00		
							00.00		
			<u> </u>				9.06		
				<u> </u>	<u> </u>		0.00		
							0.00		
						ļ <u>.</u>	0.00		
			<u> </u>				0.00		
							0.00		
							0.00		
			1	<u> </u>		<u> </u>	0,00		
						ļ	0.00		
				1			0.00		
	The "Totals" from Table B of th TOTAL	e previous w	ork sheet:		\$ 1,225,052.41			\$1,242,600.59	\$17,548
	TOTAL	S			\$1,225,052.41		1	\$1,242,600.59	\$17,548

Arapaho Road – Phase III Project No.

Change Order No. 2

Reason for Change

This change order will increase work by twenty-one new contract work items, the reduction in quantity of 5 original bid items and the increase in quantity of two original bid items. The change order will result in zero (0) days time extension to the contract.

Item 1202 – Pump Station Connection and Future Irrigation system: Re-routing of existing irrigation at the pump station and tying existing irrigation system to the new controller relocated at the pump station. Install 13 extra 14ga.wires and communication cable from the new controller location to the south side of Arapaho Rd for future expansion as requested by the Town of Addison.

Item 1203 – Relocate of Comfort Suite Irrigation System: Relocating the existing irrigation system along the south side of Arapaho Rd between stations 70+50 to 73+00. System was found to be under the future sidewalk and within the contract ROW.

Item 1204 – Job Signs: At the Town's request, furnish and install "Pardon Us" signs to be installed facing the hotels/motels for the customers.

Item 1205 & 1220 — Concrete Stabilized Sand Backfill of TXU Conduit: Furnishing material, backfilling and grading of the new TXU conduit for the electrical services along Arapaho Rd. Material and work to be performed to satisfy required clearance requirement placed after original design.

Item 1206 -8" Resilante Bate Valve w/box and stack: The furnishing and installation of an additional 8"gate valve to eliminate the inconvience to the adjacent stores and restaurants, during the relocation and lowering of the 8" water main and fire hydrant.

Item 1207 – Encasement of Steel Casing on Sanitary Sewer: Furnish and place flowable backfill around the sanitary sewer steel casing to provide 100% backfill and protection of the steel casing form corrosion caused by electrolysis.

Item1208 — Themenc Paint for Steel Arches: The Town of Addison agreement to have the contractor furnish and apply the a Themenc paint for the steel arches to prevent fading of the color "Frank Blue" and correct the spec. finish requirement for the structural steel.

Item 1209 – Handhole Access in Stringer: Upon request of the Town of Addison, to provide a hand hole access to the inside of the structural stinger for future use.

Item 1210 to 1213 – 21 in., 24 in. & 30 in. Gasket Reinforced Concrete Pipe: Furnishing and installing of gasket reinforced concrete pipe in place of standard reinforced concrete pipe between the station 0+68 to 6+00 to prevent the infiltration of ground water into Line 'C' storm sewer. Reduction to existing bid items of related size will be required.

Item 1214 to 1216 Lowering of 12" Water Main and Valves: These three items are required to perform the lowering of the existing 12" water main, so both Line A and B storm sewer can cross over at Surveyor Blvd. The conflict between the storm sewer and water main was an unforeseen conflict which was not detectible from provide information during the design.

Item 1217- Portable Changeable Message Board Signs: At the Town of Addison's request, the contractor is to furnish and install "Advance Warning Message Board" signs to warn approaching traffic of the upcoming changes of the traffic pattern for Midway Rd. for the installation of the bridge and utility crossings.

Item 1218, 1219 & 1221 – 12" Corrugate Metal Piping and Drainage System: These three items are required to provide drainage to the existing properties along the MSE wall that is along the ROW. Because the existing ground had a flat grade with little slope, this addition drainage was added to prevent water form ponding on the adjacent properties.

Item 1222 - Furnish & Place 6"thick reinforced Concrete Pavement: This item is created to have all parking lot change the concrete pavement to a standard thickness of 6". This will reduce the existing bid item 109 quantity of the 10" concrete pavement.

Item 109 – Furnish & Place 10"thick reinforced Concrete Pavement: Reducing the existing bid item quantity and reinstating the quantity amount under a new work item 1222 with a reduced price.

Item 145 – Structural Excavation: This item is to be increase in quantity by the amount of the Structural wall #3 under the change dimension for MSE #3 during shop drawing review.

Item 155 – Furnish & Install Concrete Railroad Crossing: This item is to be deleted, at time of bid Addendum requiring all railroad items to be zero dollars/\$0.00 at bid time. This bid item was missed under this addendum is to be deleted.

Item 238, 239 & 240 – Reinforced Concrete Storm Sewer Pipe: These three bid items original to be installed between stations 0+68 to 6+00 on the Line 'C' Storm Sewer system at the brickyard are to be reduced in quantity.

Item 260 – 8" Reinforced Concrete Parking Lot: At the Town of Addison's Request. To remove the entire parking lot and replace with new under this original bid item. This is to eliminate the look of patchwork of the existing parking lot.

HNTB Corporation

Guy Van Baulen, EIT

ARAPAHO ROAD - PHASE III

Project No.

04-22

CHANGE ORDER NUMBER: 1. CONTRACTOR: Archer Western Contractors, Ltd. 2. Change Order Work Limits: 68+65 -1+25 to Sta. 3. Describe the work being revised: This Change Order work is for the additional concrete for the Cast-In-Place Concrete Retaining Wall and concrete curb and gutter work along the project site. See attached reason sheet. 4. Work to be performed in accordance with Items: See attached Tables 5. New or revised plan sheet(s) are attached and numbered: RT-3 6. New general notes to the contract are attached: ☑ No 7. New Special Provisions to Item N/A No. N/A , Special Specification Item N/A are attached. Each signatory hereby warrants that each has the authority to execute this Change Order (CO). The following information must be provided The contractor must sign the Change Order and, by doing so, agrees to waive any and all claims for additional compansation due to any and all other expenses; additional changes for time, overhead and profit, or loss of compensation as a result of this change. N/A Days added on this CO: Amount added by this change order: \$124,766.25 THE CONTRA Typed/Printed Name Typed/Printed Title RECOMMENDED FOR EXECUTION: own of Addiso APPROVED Director of Public Works Construction Inspector Project Manager Date Town of Addison Date APPROVED Asst. Public Works Director Town of Addison

APPROVED

Asst. City Engineer

TOWN OF ADDISON, TEXAS ARAPAHO ROAD - PHASE III 04-22

Project No.

CH	ΑN	GE	ORD	DER	NO.	02

TABLE A: Force Account Work and Malerials Placed Inlo Stock

	LABOR	HOURLY	HOURLY RATE
L			
_			
L			

TABLE 8: Contract items

			ORIGINAL CONTRACT + PREVIOUSLY REVISED		Change Order	REVISED CONTRACT		CHANGE ORDER	
ITEM	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY	ITEM COST	YTITHAUD	QUANTITY	ITEM COST	OVERRUN/ UNDERRUN
1223	Furnish & Place 8" thick Curb and Gutter, 4000ps @ 28 days	LF	\$51.13	0.00	\$0.00	450,00	450.00	\$23,008.50	\$23,008.50
144	Furnish & Place Conceste Rataining Wall, Class 'F' Concrete	СҮ	\$294,95	850,00	\$280,202.50	345.00	1,295.00	\$381,960.25	\$101,757.75
							0.00 0.00		
	TOTALS		1		\$ 280,202.60		4,00	\$404,968.76	\$124,766.23

CHANGE ORDER NO. ___3

TABLE B: Contract Items (Continued)

-10-10-10	B: Contract Items (Continued)			CRIGINAL	CONTRACT + SLY REVISED	Change Order	REVISED	CONTRACT	CHANGE ORDER
ITEM	DESCRIPTION	UNIT	UNIT PRICE	YTTTHAND	ITEM COST	QUANTITY	YTITMAUD	ITEM COST	OVERRUN/ UNDERRUN
							0,00		
							0.00		
			ł				0.00		
			1				0.09		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							9,00		
					}		0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0,00		
							0.00		
							0.00		
			1				0.00	***********	
							0.00		
			1				0.00		
			1	****			0.00		· · · · · · · · · · · · · · · · · · ·
							0.00		***************************************
			1				0.00	***************************************	
				***************************************			0,00		
							0.00		
							0.00		
			1				0.00		
			 				0.00		
			 		 		0.06		
		1					0.00		
	The "Totals" from Table B of	the previous w	ork sheet:	J	\$ 280,202.50		0.00	\$404,968.75	\$124,766.
	TOTA	AL O	WIIEWN		\$280,202.50			\$404,968.75	\$124,766.3

Arapaho Road - Phase III Project No.

Change Order No. 3

Reason for Change

Item 144 -Furnish & Place Concrete Retaining Wall, Class 'F' Concrete: This work is for the adjustment to the quantity of the Structural wall for the design and reconfiguration of the Mechanical Stabilized Earth Wall #3 that is supported by the Structural Wall.

Item 1223 - Furnish & Place 6" thick Curb and Gutter, 4000psi @ 28 days: This work has been added to the contract for the installation of curb and gutter to control storm water runoff and traffic control. The change order will result in zero (0) days time extension to the contract.

HNTB Corporation

Guy Van Baulen, EIT

CHANGE ORDER NUMBER: 3

1. CONTRACTOR: Archer Western Contractors, Ltd.	
2. Change Order Work Limits: Sta1+25 to	Sta. <u>68+65</u>
ork along the project site. See attached reason sheet.	ast-In-Place Concrete Retaining Wall and concrete curb and gutter
. Work to be performed in accordance with Items:	See attached Tables
New or revised plan sheet(s) are attached and numbere New general notes to the contract are attached:	Yes 🖸 No
. New Special Provisions to Item N/A No. N/A, Speciach signatory hereby warrants that each has the authority	
ne contractor must sign the Change Order and, by doing so, agrees to waive	The following information must be provided
by and all claims for additional compensation due to any and all other spenses; additional changes for time, overhead and profit; or loss of Impensation as a result of this change.	Time Ext. #: N/A Days added on this CO; 0
THE CONTRACTOR Contractor 6/2/65	Amount added by this change order: \$124,766.25
Typed/Printed Name Ben J. W. THENEO	
Typed/Printed Name Typed/Printed Title INTET WANAGE Typed/Printed Title	000
Construction inspector RECOMMENDED FOR EXECUTION: 3/30/05 Construction inspector Date	Difection of Public Works
Project Manager Date	Town of Addison Date D APPROVED Asst. Public Works Director
	Stere Christiani 4/1/
	Town of Addison Date DAPPROVED Asst. City Engineer

CHANGE ORDER NO. 02

TABLE A: Force Account Work and Materials Placed Into Stock

LABOR	HOURLY	HOURLY RATE
 27.777 y ny		

TABLE B: Contract Ilems

				ORIGINAL CONTRACT + PREVIOUSLY REVISED		CHANGE REVISED O		CONTRACT	CHANGE ORDER
ITEM	DESCRIPTION	UNIT	UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	YTTHAUP	ITEM COST	OVERRUN UNDERRUN
1223	Furnish & Place 8" thick Curb and Gutter, 4000psi @ 28 days	LF	\$51.13	0.00	\$0.00	450,00	450.00	\$23,008.50	\$23,008.50
144	Fusnish & Place Concrete Retaining Wall, Class 'F' Concrete	CY	\$294.85	050,00	\$280,202.50	345.00	1,295.80	\$381,960.25	1101,757,75
							0.00		
							0.00		
	TOTALS				\$ 280,202.50			\$404,968.75	\$124,768.25

CHANGE ORDER NO. ___3__

TABLE B: Contract Items (Continued)

		ORIGINA PREVIO		ORIGINAL PREVIOU	CONTRACT +	CHANGE ORDER	REVISED	CONTRACT	CHANGE ORDER
ITEM	DESCRIPTION	דואט	UNIT PRICE	QUANTITY	ITEM COST	QUANTITY	QUANTITY	ITEM COST	OVERRUN UNDERRUN
							0.00		
					•		0.00		
							0.00		
							0.00		
				,			0.00		
							0.00		
							0.00		
							0,00		
							0.00		
							0.00		
							0,00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0.00		
							0,00		
j							0.00		
							0.00		
							0.00		
ì			1				0.00		
			1				0,00		
							0.00		
							0.00		
							0.00		
							0,00		
							0.00		
							0.00		
							0,00		
							0,00		
							0,00		
							0,00		
		1	1				0.00		
	The "Totals" from Table B of the	previous w	ork sheet:		\$ 280,202.50			\$404,968.75	\$124,766.
· · · · · · · · · · · · · · · · · · ·	TOTAL	3			\$280,202.50		I	\$404,968.75	\$12 <u>4,</u> 766.

Arapaho Road – Phase III Project No.

Change Order No. 3

Reason for Change

Item 144 -Furnish & Place Concrete Retaining Wall, Class 'F' Concrete: This work is for the adjustment to the quantity of the Structural wall for the design and reconfiguration of the Mechanical Stabilized Earth Wall #3 that is supported by the Structural Wall.

Item 1223 - Furnish & Place 6" thick Curb and Gutter, 4000psi @ 28 days: This work has been added to the contract for the installation of curb and gutter to control storm water run-off and traffic control. The change order will result in zero (0) days time extension to the contract.

HNTB Corporation

Guy Van Baulen, EIT

Date:	26-May-05	
OR#	1	

Change Order Request Form Town of Addison Arapaho Phase 3

Submitted to:	i bes
Town of Addison	
16801 Westgrove	
Adison Texas 75001	

Submitted by:	J
Guy Van Baulin c/o HNTB	
•	

Subject	Relocation of 8" waterline and gate valve
	See attached "Notice of Proposed Change" for a description of
	the proposed change order

Costimpact	addition to the original contract
Amount	\$11,821.92

Sercenie Imezec	no days	
Deys	n/a	

Approval

Chris Terry Assistant City Manager

Town of Addison P.O. Box 9010 16801 Westgrove Drive Addison, TX 75001



Notice of Propose Change

May 24, 2005

NPC Number: HNTB-20

Contractor No: AW-PCO 37

Subject:

Relocation of the Existing 8" water line and gate valve.

Description:

During the layout of the future MSE retaining wall, it was discovered that a portion of the existing 8" water main and a gate valve were directly under the future MSE retaining wall. Based on the original record drawings the water main should have been outside of the MSE retaining wall. Therefore, it is recommended to relocate the existing waterline from under the MSE retaining wall to allow for future access or maintenance to the existing waterline.

Please find below the estimated cost for the subject mention above utilizing the contract bid items.

Projected Costs:

***************************************		<u> </u>		
Item 103	Full Depth Saw Cut Existing Concrete	25 LF	\$ 2.40 /LF	\$ 60.00
Item 106	Remove and Dispose of Existing Driveway	34 SY	\$3.40 /SY	\$ 115.60
Item 112	Furnish & Place 8" thick Reinforced concrete Driveway	34 SY	\$34.18/SY	\$ 1,162.12
Item 262	8" PVC, Type C909, Class 150 waterline	190LF	\$55.18/LF	\$ 10,484.20

Please Note: The Work compensated under the bid item unit prices will increase the contract value by \$11,821.92.

By:

Guy Van Baulen, EIT

HNTB Corporation

Cc: File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Date: May 24, 2005

SHOWER THE THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE
("Client"), and <u>URS Corporation</u> ("URS"), a <u>Nevada 002</u>) this Change Order describes the agreed upor
nistration Services URS Project No.25334402 Date:
N/A Other <u>N/A</u>
ervices.
es during construction as well as review and approve the arch span.
5
\$ <u>25,000.00</u>
\$ <u>25,000.00</u>
reased by: \$ 12,400.00
e: \$ <u>37,400.00</u>
A) bber 31, 2005
CONDITIONS OF THE CONTRACT REMAIN UNCHANGED
conditions of the contract remain unchanged the following signatures of the Authorized Representatives.
the following signatures of the Authorized Representatives.
the following signatures of the Authorized Representatives.

CHANGE ORDER NO. 01

cc: Accounting

ARAPAHO ROAD BRIDGE AT MIDWAY ROAD CHANGE ORDER NO. 01 TO WORK ORDER NO. 002

ATTACHMENT E

ADDITIONAL	TIME 8	MATI	ERIALS	FEE	ESTIM/	ATE
URS CORPOR	ATION					

Total Cost

Respond to RFIs and Design Changes (3 mos.)

\$ 5,400.00

(\$1800 /mo. @ 3 mos.)

\$ 7,000.00

Review and Approval of Erection & Stressing Reports (Arch Span)
Review of narrative, calculations and drawings for the erection of the arch and stressing of the hangers.

50 hrs @ \$140/hr (first review)

TOTAL \$12,400.00

ARCHER WESTERN CONTRACTORS, LTD.

2121 Ave J, Ste. 103 Arlington, Texas 76006

PH: (817) 640-3898

RECEIVED

MAY 1 1 2005

FAX: (817) 640-873-ALLAS, TEXAS



		SUBMITTAL
Date:	May 11, 2005	Submittal #: 62.1
To:	HNTB / Town of Addison 16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Guy Van-Baulen	Project: Arapaho Road Phase III A/W # 204059 Engineer: HNTB
Subm	ittal Specification Reference:	Structural Steel Hangers
Descr	iption of Submitted Item:	Installation and Stressing Procedure for Street Structural Hangers
Manut	facturer/Sub/Supplier:	CBSI
Relate	ed Section / Drawings:	SSH - Plans
Additi	onal Comments:	
C	ontractor's Certification	Engineer's Stamp
"Having	g Checked this submission, we certify conforms to the requirements of the act in all respects, except as otherwise	
Sign: Print Na Title: Review Date:	Archer Western Contractors, Ltd. ame: Andrew Schneemann Asst. Project Manager and by: Andrew Schneemann May 11, 2005	APPROVED, NO EXCEPTIONS TAKEN APPROVED AND MAKE CORRECTIONS AS NOTED AMEND AND RESUBMIT () REJECTED SEE REMARKS (X) Review is only for general conformance with the design concept of the contract documents. Markings or comments shall not be construed as relieving the contractor from compliance with the project plans and specifications, nor departures therefrom. The Contractor remains solely responsible for details and accuracy, for confirming and correlating all quantities and dimensions, for selecting fabrication processes, for techniques of assembly, for safety and for satisfactory performance of his work.
Сору:	File Su!	DATE 5/18/05 BY CR/D DES not conform with exection procedure om: Hel by Contractor. Requires on PE Sant. OST be part of overall exection analysis ord Sequence.

Town of Addison

Arapaho Road Phase III

Surveyor Boulevard to Addison Road

Installation and Tensioning Procedure

Structural Strand Assemblies

Prepared by:

CBSI
245 McCarty Drive
Houston, Texas 77029
(713) 675-1180 Fax: (713) 675-1140
<u>ivclodfelter@cbsii.com</u>

1.0 - Scope

This procedure will enable the appointed contractor (Archer Western) and the cable installation consultant (CBSI) to successfully install the following structural strand assemblies.

18 – 2-1/2" ASTM A586 Class A Prestressed Structural Strand Assemblies 395 Ton MBS. CBSI Open strand socket one end – CBSI Type 7 anchor socket other end. (All per approved drawing AW0904-Rev B)

Hanger	L/FT
North 1	13.788
South 1	12.604
North 2	21.038
South 2	19.854
North 3	26.215
South 3	25.031
North 4	29.313
South 4	28.129
North 5	30.328
South 5	29.144
North 6	29.259
South 6	28.075
North 7	26.107
South 7	24.923
North 8	20.886
South 8	19.692
North 9	13.572
South 9	12.388

- 1.1 Final cable lengths to be verified based upon contractor supplied as built survey of elevations and confirmation of arch steel geometry by steel fabricator. (Fabrication time after receipt of confirmed data 3-4 week aro)
- 1.2 All as-built lengths measured center pin of open socket to calculated bearing point on spanner nut of Type 7 socket.
 - E.O.R. (Engineer of record) shall verify and approve final length submittals
- 1.3 All assemblies will either be shipped on protected coils or reels with the open strand socket positioned for first removal at site.
- 1.4 All open sockets will be shipped with 5-1/4" socket pin with end caps. *Installation will require that the socket pins be installed with the pin head facing to the inside of the arch structure.

- 1.5 Two each 4-3/4" X 3' Jacking rods with two nuts will be shipped for needed final jacking use.
- 1.6 Contractor shall supply needed center hole hollow plunger cylinder jacks (two each matched) with calibrated gauge and hand pump, plus jack stands.

Suggested Enerpac RRH-Series with center hole diameter of 4-7/8" id minimum.

- *Final configuration and jack model numbers to be supplied prior to start of work. (Site visit required for verification)
- 1.7 Care must be taken in handling the strand assemblies. Use only nylon OSHA approved lifting slings along with wooden timbers or carpet squares if dragging of the assemblies is planned.
- 1.8 Do not remove the spanner nut(s) on the Type 7 sockets until ready for insertion into the bottom floor beam tube.

2.0 - Installation Preparation

Insure the following has been completed:

- A All floor beam sections assembled with complete unit supported on false work approximately two (2) inches above the as designed desired elevation. (W.P. at arch rib)
- B Full installation of both arch rib sections, temporarily supported at the correct elevations. (W.P. at diapbragm)

*Any changes in elevation(s) on span distance should be duly noted.

(Continued on the next page)

Working Point Elevations for the Arch Ribs And the Diaphragms

TT	Elev. (FT)	Elev. (FT)
Hanger	W.P. at Arch	W.P. at Diaphragm
North 1	653.087	643.329
South 1	653.087	642.663
North 2	660.412	643.404
South 2	660.412	642.738
North 3	665.650	643.465
South 3	665.650	642.799
North 4	668.795	643.512
South 4	668.795	642.846
North 5	669.844	643.546
South 5	669.844	642.880
North 6	668.795	643.566
South 6	668.795 .	642.900
North 7	665.650	643.573
South 7	665.650	642.907
North 8	660.412	643.566
South 8	660.412	642.900
North 9	653.087	643.545
South 9	653.087	642.879

2.1 - Order of Installation

Locate cables North 5 / South 5 which will be installed first.

The following sequence shall be used:

North 5 / South 5

North 4 / South 4

North 6 / South 6

North 3 / South 3

North 7 / South 7

North 2 / South 2

North 8 / South 8

North 1 / South 1

North 9 / South 9

^{*}Each reel or coil was shipped with the CBSI open socket on top for first removal.

- 2.2 Prepare for lifting by small crane, assemblies North 5 / South 5. Affix nylon strap to base of socket, lifting carefully upwards toward the matching connection lug. (Remove carefully and slowly to avoid damage to the galvanized coating)
- 2.3 Using a man basket with two men, lift by second crane or lift the basket to a work point near the first connection point.
 - Insure that a pin for each assembly is included in the basket for each lift.
- 2.4 While lifting the strand assembly with the original crane, slide the open socket jaws onto the connection lug, insuring a good fit and hole line up.
 - (Socket jaw width -5-1/2" Lug thickness -5")
- 2.5 Insert the 5-1/4" diameter pin into the 5-3/8" i.d. pinhole, placing the pinhead to the inside of the structure. Install locking cap.
- 2.6 Allow the bottom Type 7 socket connection to hang in a temporary position vertically.
- 2.7 Repeat the above process for cables North 4 / South 4 and North 6 / South 6.
- 2.8 After hanging 5, 4, 6 cable pairs, prepare for installation of the bottom Type 7 socket.
- 2.9 Starting at pair 5, carefully measure and mark the bearing point on the spanner nut. This can be taken from CBSI's shop drawings.
 - This mark point measured back to the open socket center pin, is the theoretical final dead load cable length.
- 2.10 After marking, carefully remove the spanner nut, protecting all internal / external threads / taps.
- 2.11 Using nylon straps, affix to strand body about fifteen (15) or twenty (20) feet from the Type 7 socket. Suggest wrapping external threads with duck tape for protection.
- 2.12 Using small crane, carefully lift (using the same original installation order) the bottom portion of the strand assembly.
- 2.13 Two installers can carefully insert the socket body into the floor beam guide pipe. The socket should be fed thru the guide pipe, exposing the outer threads past the bearing plate.

- 2.14 Remove any duck tape and locate previous marking for theoretical set points.
 - *The floor beams on the false work should have the guide pipe and bearing plate at or above the correct elevation.
 - **Contractor shall perform a station survey at time of false work installation, providing elevation locations.
- 2.15 Install the spanner nut onto the socket body and hand turn the nut to or as near as possible to the marked point on the socket.
- 2.16 Perform North / South locations together
 - *Some cases may require raising the floor beam connection points by false work screw, etc.
 - **Only hand tighten spanner nuts at this time
- 2.17 Repeat all procedures with installation of the remaining cable pairs.
- 2.18 Upon completion, visually check all connections to insure correct assembly
 - *Survey of elevation points should be checked
- 2.19 CBSI trained installer should check and approve all work prior to moving forward.


3.0 - Dead Load Application


- 3.1 Starting in the center of the bridge deck, carefully lower the temporary false work, allowing the transfer of the dead load to the 2-1/2" strand assemblies.
- 3.2 If the false work can be lowered, lower to a position above six inches below the dead loaded position.
- 3.3 Insure that all cables are loaded and the bridge deck is fully supported by the cables.
- 3.4 Contractor shall provide a survey of each cable connection point, at arch rib and floor beam. Record all data!
 - *Remove all equipment / hardware from bridge deck.
- 3.5 CBSI (sub-contractor) shall provide tension readings using a Dynatension meter. Tension readings at this point should not exceed 5% of each suspender. Record all data!

- 3.6 Based upon the results of the tension readings and surveys, a decision must be made for adjustments.
 - *Record all data for future use.

4.0 - Required Elevation / Tension Parameter Adjustments

- 4.1 Locate all jacks, gauges, pumps, jack stands and tension rods mentioned earlier.
- 4.2 Suspenders (Panel points) needing adjustments shall be identified.
 - *Important: Always adjust cable pairs, North / South, checking elevations / tensions.
 - **Do not exert loads on spanner nuts without assistance from jacks. This nut can be damaged internally from forced stresses.
 - ***Using man basket or false work access
- 4.3 Install tension rod(s) into center of Type 7 socket. Install jack stand and center hole jack over rod, securing with supplied bearing nut. Install pump / gauge lines to jack(s).
- 4.4 Using hand pump(s), jack floor beam to correct elevations. (Jack in pairs survey each location)
- 4.5 Take tension readings of each suspender (panel point) insuring that all cables are within 5% of each other. (Move jacking equipment / hardware as required)
- 4.6 Repeat this procedure on all needed suspender (panel point) locations to induce correct elevation, tensions and camber readings into the bridge deck.
- 4.7 Upon completion, provide as-built drawings with all elevation and tension readings for future reference.
- *Field changes / modifications to this plan is authorized based upon needed changes by Contractor and Supervising Field Installer.





Jenny Nicewander

From:

Steve Chutchian

Sent:

Monday, August 23, 2004 3:53 PM

To: Subject: Jenny Nicewander FW: Irrigation taps

-----Original Message-----

From:

David Wilde

Sent:

Tuesday, August 17, 2004 4:41 PM

To:

Steve Chutchian

Cc:

Mike Murphy; Jim Pierce; Ron Lee; Slade Strickland; Guy VanBaulen (E-mail); Joe Angelone (E-mail); Jerry Davis

Subject:

Irrigation tank

Steve.

Joe Angelone with American Landscape Systems would like some clarification on the cost issues associated with the irrigation taps for the Arapaho III project. You will recall that we talked about changing the sizes and locations of these three taps from the plan as follows:

1. At Surveyor - Tap the 12" instead of the 24", move the tap to the south east corner of the intersection, make it a 12"x4" instead of the 24"x21/2" shown. Then make two 2" taps on the 4" stub-out.

2. At Midway - When the 16" water line is lowered for the installation of the box culverts, make a 16"x4" tap rather

than the 16'x2½" that the plan <u>implies.</u> Then make a 2" tap on the 4" stub-out.

3. At Addison Rd. - the plan shows a 2½" service, but shows no tap or where the water is coming from. We discussed making a 24"x8" tap south of the new intersection and bringing the 8" line across Addison Rd. to stub out at the Addison Rd ROW line at the lot on the SW corner of the intersection, then making a 4"x2" tap, set the meter and DCVA, then crossing to the north side of new Arapaho in a new sleeve to the grassy area north of the new parking lot. (my question at this point is, "Wouldn't a 4" meter and DCVA be better either here at Addison Rd, or at Midway, since the plans call for 3" irrigation mains? This would eliminate the "pinch point" and pressure loss through the 2" meter and DCVA as possible issues. A 4" Metron meter would be a good fit here and probably would not need a massive vault, but possibly only a large Brooks or OldCastle box. Anyway, we could look into that one way or the other.)

If this is an accurate representation of what you and I, and Ron Lee and I have talked about, we would need HNTB to investigate the cost differentials from plan quantities, and we would also need to determine who pays what to get it done. This would have become an issue at some point anyway due to the vagueness of the plans. Thanks.

Dave Wilde

Public Works Inspector

Town of Addison

PH: 972-450-2847

pap slow i valor on the 10 grassare

Change to 2 to king.

Study out le" who I' top to put meter redoubly

Checkin open space

24x8 to Add nod Rowel 8" Top 8 WZ Take and ing

Sheer under Anapaho Sit metar double dect on S side of Add Anapl

Parking @ Rink w/ 2 Spots by thrust block land scapaping

Combo pole just has one orde conduct so no schedule C need nedes im infranto Storage facility Sta 73+00 74+50

76.400

#154-

James Davis / Kalma about - Aw wanted to Start THers.

Katma- mand of diet @ Star 11+50 14125 on line A add apple a to get conduit axi by Star 47400 + 50+50

on RW

Struct Scar Planting inigation Lighting



Title 30. ENVIRONMENTAL QUALITY

Part I. TEXAS NATURAL RESOURCE CONSERVATION COMMISSION

Chapter 317. DESIGN CRITERIA FOR SEWERAGE SYSTEMS

§ 317.13 Appendix E-Separation Distances

The following rules apply to separation distances between potable water and wastewater treatment plants, and waterlines and sanitary severs

- (1) Waterline/new sewer line separation. When new sanitary sewers are installed, they shall be installed no closer to waterlines than nine feet in all directions. Sewers that parallel waterlines must be installed in separate trenches. Where the nine-foot separation distance cannot be achieved, the following guidelines will apply.
- (A) Where a santary sewer parallels a waterline, the sewer shall be constructed of cast iron, ductile iron, or PVC meeting ASTM specifications with a pressure rating for both the pipe and joints of 150 psi. The vertical separation shall be a minimum of two feet between outside diameters and the horizontal separation shall be a minimum of four feet between outside diameters. The sewer shall be located below the waterline.
- (B) Where a sanitary sewer crosses a waterline and the sewer is constructed of cast iron, ductile iron, or PVC with a minimum pressure rating of 150 psi, an absolute minimum distance of six inches between outside diameters shall be maintained. In addition, the sewer shall be located below the waterline where possible and one length of the sewer pipe must be centered on the waterline.
- (C) Where a sewer crosses under a waterline and the sewer is constructed of ABS truss pipe, similar semi-rigid plastic composite pipe, clay pipe, or concrete pipe with gasketed joints, a minimum two-foot separation distance shall be maintained. The initial backfill shall be cement stabilized sand (two or more bags of cement per cubic yard of sand) for all sections of sewer within nine feet of the waterline. This initial backfill shall be from one quarter diameter below the centerline of the pipe to one pipe diameter (but not less than 12 inches) above the top of the pipe.
- (D) Where a sewer crosses over a waterline, all portions of the sewer within nine feet of the waterline shall be constructed of cast iron, ductile iron, or PVC pipe with a pressure rating of at least 150 psi using appropriate adapters. In lieu of this procedure the new conveyance may be encased in a joint of 150 psi pressure class pipe at least 18 feet long and two nominal sizes larger than the new conveyance. The space around the carrier pipe shall be supported at five feet intervals with spacers or be filled to the spring line with washed sand. The encasement pipe should be centered on the crossing and both ends sealed with cement grout or manufactured seal.
- (2) Waterline manhole separation. Unless sanitary sewer manholes and the connecting sewer can be made watertight and tested for no leakage, they must be installed so as to provide a minimum of nine feet of horizontal clearance from an existing or proposed waterline. Where the nine-foot separation distance cannot be achieved, a carrier pipe as described in paragraph (1)(D) of this section may be used where appropriate.

Source: The provisions of this § 317.13 adopted to be effective April 16, 1990, 15 TexReg 1801.

Cross Reference: This Section cited in 30 TAC § 317.2, (relating to Sewage Collection System).

Return to Section Index

30 TAC 317.2 Page 4 of 9

minimum clearance of four inches below and on each side of all pipes to the trench walls and floor shall be provided. Bedding Classes A, B, or C, as described in ASTM C 12 (ANSI A 106.2), Water Environment Federation (WEF) Manual of Practice (MOP) Number 9 or American Society of Civil Engineers (ASCE) MOP 37 shall be used for all rigid pipes, provided that the proper strength pipe is used with the specified bedding to support the anticipated load(s). Embedment Classes IA, IB, II, or III, as described in ASTM D-2321 (ANSI K65.171) shall be used for all flexible pipes, provided the proper strength pipe is used with the specified bedding to support the anticipated load, except that ASTM D-2680 may be used if the pipe stiffness is 200 psi or greater. Secondary backfill shall be of suitable material removed from excavation except where other material is specified. Debris, large clods or stones greater than six inches in diameter, organic matter, or other unstable materials shall not be used for backfill. Backfill shall be placed in such a manner as not to disturb the alignment of the pipe. Where trenching encounters extensive fracture or fault zones, caves, or solutional modification to the rock strata, construction shall be halted and an engineer shall provide direction to accommodate site conditions. Water line crossings shall be governed by special backfill requirements specified in § 317.13 of this title (relating to Appendix E--Separation Distances).

(6) Site inspections. The executive director shall, on a random basis, perform site inspections

- (7) Protecting public water supply. Water lines and sanitary sewers shall be installed no closer to each other than nine feet between outside diameters. Where this cannot be achieved, the sanitary sewer shall be constructed in accordance with § 317.13 of this title (relating to Appendix E-Separation Distances) and § 290.44(e)(1) of this title (relating to Water Distribution). Separation distances between sanitary sewer systems and water wells, springs, surface water sources, and water storage facilities shall be installed in accordance with the requirements of § § 290.41(c)(1), (d)(1), (e)(1)(C), (e)(3)(A), and § 290.43(b)(3) of this title (relating to Water Sources and Water Storage), as appropriate. Where rules governing separation distance are in conflict, the most strict rule shall apply. No physical connection shall be made between a drinking water supply, public or private, and a sewer or any appurtenance. An air gap of a minimum of 18 inches or two pipe diameters, whichever is greater, shall be maintained between all potable water outlets and the maximum water surface elevation of sewer appurtenances. All appurtenances shall be designed and constructed so as to prevent any possibility of sewage entering the potable water system.
- (a) Excluding surface water. Proposals for the construction of combined sewers will not be approved. Roof, street, or other types of drains which will permit entrance of surface water into the sanitary sewer system shall not be acceptable.
- (9) Active geologic faults. For systems to be located in areas of known active geologic faults, the design engineer shall locate any faults within the area of the collection system and the system shall be laid out to minimize the number of sewers crossing faults. Where crossings are unavoidable, the engineering report shall specify design features to protect the integrity of the sewer. Consideration should be given to joints providing maximum deflection and to providing manholes on each side of the fault so that a portable pump may be used in the event of sewer failures. Service connections within 50 feet of an active fault should be avoided.
- (10) Erosion control. Erosion or sedimentation control that minimizes the effects of runoff shall be provided during the construction phase of a project. This requirement will be reviewed on a case-by-case basis.
- (b) Capacities.
- (1) Sources. The peak flow of domestic sewage, peak flow of waste from industrial plants, and maximum infiltration rates shall be considered in determining the hydraulic capacity of sanitary sewers.
- (2) Existing systems. The design of extensions to sanitary sewers should be based on the data from the existing system. If this is not possible, the design shall be based on data from similar systems or

HNTB

Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006

Re: MSE Wall #2

May 11, 2005

Dear Ben:

During your installation of the MSE wall #4, it was discover that the leveling pad was not installed to 1 ft below grade at the beginning of the wall station 46+00 to approximately station 46+42. This was discussed at the weekly progress meeting on March 29th. Then on April 12th weekly progress meeting, it was discussed to correct a grade elevation issue with the adjacent property, Archer Western was directed to extend the MSE wall to the limits of the future T-4 railing along the south side of Arapaho Rd.

Therefore, Archer Western Contractors, Ltd. is directed to correct the end of the MSE # 2 retaining wall to met the contract requirements and extend the MSE #2 retaining wall to the limit of the Station 45+00. All work and material is required to conform to the contract specification and will be compensated under the contract bid item 143 - Furnish and place MSE retaining wall TxDOT Item 143.

Thank you

Guy Van Bauler

HNTB Corporation

Cc. Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Michael Ebeling, HNTB Corporation File

amail to Stead negate lew suit

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com



Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006

Re: Relocation existing 8"valve and main

May 10, 2005

Dear Ben:

We are in receipt of your letter of May 4, 2005, in regards to "Field Charge for Locating Existing 8" Gate Valve at Comfort Suites – PCO 37". We concur with Archer Western that they were directed to remove the existing driveway pavement to locate an existing 8" valve, but are in disagreement with the claim for reimbursement.

This letter is to inform Archer Western will be compensated for the work under the following bid items:

Bid Item #103 - Full Depth Saw Cut Existing Concrete; the removal of the existing driveway pavement will

Bid item #106 - Remove and Dispose of Existing Driveway

Bid item #112 - Furnish and place 8" thick Reinforced concrete Driveway, 4000psi @ 28 days.

Please contact me, if you have any questions in regarding to this matter.

Thank you,

Guy Van Baulen

HNTB Corporation

Cc: Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Michael Ebeling, HNTB Corporation



RECEIVED

MAY 0 5 2005

HNTB CORPORATION

DALLAS, TEXAS

May 4, 2005

HNTB

5910 W Plano Parkwa

Suite 200

Plano, Texas 75093

Attn: Mr. Guy Van-Baulen

RE:

Town of Addison

Arapaho Road Phase III Project No. 04-22

Field Charge for Locating Existing 8" Gate Valve at Comfort Suites - PCO 37

Letter: HNTB -38

Dear Guy:

Please find the attached field charge for locating the existing 8" gate valve at the Comfort suites. Archer Western was requested to locate an existing 8" Gate Valve at comfort suites in order to shutdown the 8" waterline that is in conflict with retaining wall #4, without shutting the water off to the Comfort Suite Hotel. Archer Western was directed by the Town of Addison to remove the driveway concrete (12' x 25') at comfort suites, in order to see if the valve was under the driveway. In addition to the attached field charge, Bid Item 112 - Furnish and Place 8" thick Reinforced Concrete Driveway will be utilized to pour back approximately 33.33 SY of Driveway.

If you require additional information, please contact Andrew at our field office.

Sincerely,

Ben Withered
Project Manager

Enclosure

XC: Andrew Schneemann

Don Good

File

Stave Chutchian Jerry Holder

Archer Western Contractors, LTD. CHANGE PROPOSAL SUMMARY

Town of Addison

TO:	HNTB 5910 W Plano Parkway Plano, TX 75093		DATE: PROJECT: PROJECT NO.:		May 4, 2005 Town of Addison 204059	
ATTENTION: Description:	Guy Van Baulen Locate 8" Gate Valve at Comfort Suites		PCO No.		37	ууруучуншшшшы

A	TOTAL MATERIAL COST	\$		29.33	_	
В	TOTAL LABOR COST (Labor & Burden)	_\$		445,54	-	
c	TOTAL EQUIPMENT COST	\$		386.18	-	
	SUBTOTAL				·····	\$861.14
E	SUBCONTRACTOR COST	<u> </u>		51.75	_	
	SUBTOTAL					\$51.75
G	TOTAL DIRECT JOB COST		000000000000000000000000000000000000000			\$912.89
н	BOND & INSURANCE AT 2 %					\$18.26
TOTAL CH	ANGE PROPOSAL COST					\$931.15
UNIT COST			***************************************	<u> </u>	iii	\$931.15
TIME EXTE	NSION IN DAYS (FOR THIS CHANGE)					***************************************
Archer Wester	TN .			-		Date
Approvai			STEP 15 - 5 - 5 - 5 - 5 - 5 - 5 - 5 - 5 - 5	•		

EQUIPMENT

Town of Addison

May 4, 2005 204059 ITEM OF WORK:

Locate 8" Gate Valve at Comfort Suites

EQUIPMENT DESCRIPTION	HOURLY RATE*		APPX HRS.	TOTAL	
				\$	-
FORD F-250 PICKUP	\$	9.16	2	\$	18.32
CAT 430 Backhoe Loader	\$	26.04	4	\$	104.16
CAT 330 Excavator	\$	93.12	2	\$	186.24
Concrete Saw	\$	9.03	3		27.09
				-	

			·····		
			····	***************************************	

SUBTOTAL EQUIPMENT COST	\$ 335.81
COMPENSATION (SUBTOTAL EQUIPMENT COST AT 15%)	\$ 50.37
TOTAL EQUIPMENT COST	\$ 386.18

HOURLY RATE=(Contractor's Equipment Cost Guide - Combined Owner & Repair Expenses Monthly Rate / 176)

Work Description:

Pothole for Existing 8" Gate Valve at Comfort Suites

LABOR

Town of Addison

May 4, 7005
ITEM OF WORK: Locate & Gate Valve at Comfort Suites. 204059

4-May-05

LABOR	HOU	RLY RATE	APPX HRS.	TOTAL	
	\$	-		\$	-
Andrew Schneemann	5	41,85	2	\$	83.70
Fernando Gutierrez	\$	29.06	2	\$	58.12
Juan Dominquez	\$	20.93	3	\$	62,79
Adolpho Chavez	ş	15.50	7	\$	108,50
Gustavo Peralia	. \$	18.60	4	\$	74.40
	S	*		\$	-
	\$	-		\$	
	Š			S	*
	\$			\$	*
	\$	•		\$	-

18 TOTAL BURDENED LABOR COSTS TOTAL LABOR COSTS EXCLUDING LABOR BURDER AT 15% TOTAL LABOR COSTS 387,51 58,13 445,64

Work Description:

MATERIAL

Town of Addison

204059

May 4, 2005

ITEM OF WORK: Locate 8" Sare Valve at Comfort Suffes

4-May-05

NIT PRICE TOTAL	EST. OTY,	UNIT	MATERIAL	
\$1,00 \$ 17.00	17	Mhrs	Small Tools	
\$0.50 \$ 8.50		Mirs	Selety Supplies	
		- -		
	/OCES		MINUS ANY DISCOUNTS (SUSTOTAL MATERIAL CO	

COMPENSATION (SUBTOTAL MTL. COST AT 15%)
TOTAL MATERIAL COST

25,50 3.63 29,33

Work Description:

Town of Addison

May 4, 2005
ITEM OF WORK: Locate 8" Gate Velve at Comfort Sulten

204059

SUBCONTRACT	UNIT	EST. QTY.	UNIT PRICE	7	OTAL
				S	*
Trucking Concrete to Big City	LD	1	\$45.00	\$	45.00
				S	**
SUBTOTAL SUBCONTRACTOR	COST		·	5	45.00
COMPENSATION (SUBTOTAL		15%)		5	6.75
TOTAL SUBCONTRACTOR COS				5	51.75
TOTAL COST OF ADDED ITEM					
INIT PRICE (TOTAL COST DIVI	DED BY EST.	CYTC		5	

Work Description: Relocate Imigation Line Outside purposed construction at Counyard Suites

4-May-05



MAY 0 5 2005

HNTB CORPORATION DALLAS, TEXAS

May 4, 2005

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093

Attn: Mr. Guy Van-Baulen

RE:

Town of Addison

Arapaho Road Phase III Project No. 04-22

Traffic Control Plan for Erection of Span 9 Beams and Arches

Dear Guy:

Archer Western will utilize the traffic control plan on sheets 30A and 30B for the erection of the Span 9 beams and arches.

Letter: HNTB -39

If you require additional information, please contact Andrew at our field office.

Sincerely

Ben Withered Project Manager

Enclosure &

XC: Andrew Schneemann

Don Good File

Jerest Helder

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

May 10, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW082

Subject:

Retaining Wall RW4 Wall Mounted Luminaries

Request:

Plan Sheet 157 shows 4 Wall Mounted Luminaries along Retaining Wall RW4. The note on this sheet states that "Cable and conduit shall run in Retaining wall" to provide power to these lights. Since retaining wall RW4 is built with pre-cast panels, the cable and conduit cannot be placed "in" the Wall. Please provide details for the location of this cable and conduit from the pedestrian light pole to these wall mounted luminaries. In addition, the plans do not indicated an elevation for the placement of these lights on the side of RW4. Please provide an elevation or height above sidewalk/finish grade to centerline of light fixture. See attached drawing.

Please expedite the answer and details needed to construct the wall mounted luminaries, as we currently construction this wall.

Response/Action Taken:

Place conduit and junction boxes in T-4 concrete railing similar to the bridge light pole conduit circuits. J-boxes to be placed at the same station point and located 12" below top of concrete rail.

Request wall light type YAMO series by Lumec-Schreder be substituted by Kim Lighting "Wall Director Series" Model # 70HPS240 in platinum silver finish. Substitute 4 each fixtures at retaining wall RW4 and substitute 2 each YAM4 at retaining wall RW3. Install conduit and J-boxes at same points and 12" below bottom of the coping, through the wall panels from behind the retaining wall at RW3.

Date: May 10, 2005

Please provide the credit differences between the costs of the wall mounted light fixtures for Item 311.

By:

HNTB Corporation

Cc

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Mike Preston, HNTB Corporation

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hatb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

May 6, 2005

Originator.

Andrew Scheermann

RFI Number: R-AW080

Subject:

Bridge Control Joint

Request:

Archer Western is proposing to utilize the ZIP CAP control joint former to create the control joints over bents that do not have expansion joints.

Please review the attached product data and installed sketch

Please approve at you earliest convenience.

Response/Action Taken:

As indicated on the contract plans, control joints or construction joint are to be over the inv. tee bent cap as seen on sheet BR-47 to BR-52. In reference to the provided Sketch, this is in conflict with the detail provide on contract sheet BS-7, page 315, which show a 1-1/2" zip strip.

Please provide backup to utilize a 2" strip and any certification that this product meets TXDOT requirements.

By:

Guy Van Baulen, ETI

Date: May 6, 2005

HNTB Corporation

Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Rene Tullier, HNTB Corporation

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

May 3, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW059

Subject:

Drainage of Mapsco Parking lot

Request:

Please review the final grading contours from station 54+50 to 55+50

Archer Western has discovered that the drainage contours between the Mapsco Parking lot and Inlet B-8 leave less than I' of cover over Storm Sewer lines A & B and in some areas less than 4" of cover.

Please review the proposed drainage contours and direct Archer Western whether or not to proceed with the proposed grading.

Response/Action Taken:

Please see attached Sheet with revised grading and change in throat elevation of the Y-inlet for lateral B-8.

If needed an electronic copy of the sheets can be e-mail to Archer Western upon request.

By:

Guy Yan Baulen, EIT


HNTB Corporation


Date: May 3, 2005

Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Katura Curry, Grantham Assoc.





HNTB Corporation The HNTB Companies Engineers Architects Planners

15150 Surveyor Blvd. Addison, TX 75001

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006

HNTB

Re: The First and Second Prime Coats of Railings

April 29, 2005

Dear Ben:

Since it's the Towns' position that the railings should be painted to the specifications outlined in the original bid, requiring the railings to be painted with a Primer coat paint that is to be applied in a minimum of two coats to achieve dry film thickness of 3.5 to 10mil.

Town has requested that Archer Western provide two part primer coat system to be applied to the railings. A first primer coat, utilizing a Sherman Williams Zinc Clad II HSB69Series a rate of 3.0mil DFT and a second primer coat using a Epolon II Epoxy Primer, tinted slightly lighter then "Frank Blue" at a rate of 3.0 mil DFT. This primer coat sys tem will work with the request of the Town to provide a Sherman Williams paint appearance coat.

It is the Towns' position that the total rate of applied primer coats falls within the specifications outlined in the original bid and will only recognized any difference in the cost of the primer paint.

Thank you,

Guy Van Baulen **HNTB** Corporation

Cc: File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Michael Ebeling, HNTB Corporation Sambuca 2900 - tipo gal 972 458 0800 - 719F. Yolanda

972 459 0800 Build geo database

HNTB Corporation The HNTB Companies Engineers Architects Planners 15150 Surveyor Blvd. Addison, TX 75001

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065

www.hnlb.com

Pedico HNTB

Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006

Re: "Frank Blue" Appearance Coat

April 29, 2005

Dear Ben:

Please be advised that in reference to the cost proposal for the painting of the T-4 Railing and Pedestrian Railing, I have been advised by the Town that it is unacceptable in its present form.

It is the Towns' position that the railings should be painted to the specifications outlined in the original bid, which required the railings to be painted with an appearance coat that has a minimum of 2.0 mil dry film thickness. In addition, the Town has requested that Archer Western provide a revised proposal utilizing a Sherman Williams Poly-Lon 1900 Polyester Polyurethane paint which is able to be tinted "Frank Blue". The new proposal is to include only the difference in the cost of the paint. They have advised me that they will not pay for any additional costs associated with the labor for this project, since they believe that it should have already been included in the original bid.

Thank you,

Guy Van Baulen **HNTB** Corporation

Cc: File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Michael Ebeling, HNTB Corporation

- Value directly mode

MSE wall

Conjim (100-200)

feet &" relocated

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

May 17, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW085

Subject:

Bridge Approach Slab - Standards

Request:

Archer Western can not find a detail sheet, in the contract plans for the Bridge Approach Slab.

Please provide the bridge approach slab detail as soon as possible.

Response/Action Taken:

Attached is the TxDOT BAS-94 standards sheet for the bridge approach slab, which applied at the time these plans were put together.

By:


Guy Van Baulen, EIT

HNTB Corporation

Date: May 17, 2005


Cc: File

> Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Cliff R. Hall, URS Corporation



CONTROLLED LONGITUDINAL JOINT DETAIL THE TOP JOINT MAY BE SAMED PROVIDED A LIGHT MEIGHT SAME IS USED WITHIN 8 HOURS OF PLACEMENT, A DRY SAME HE OPERATION SHALL BE USED, THE SAME OUT SHALL BE LESS THAN \$6" WIDE.


THE CHARFER SHALL BE PLACED TO BE APPROXIMATELY MIDNAY BETWEEN THE CONDITIONAL BOTTOM-STEEL. A REFERENCE LINE SHALL BE ESTABLISHED TO INCURE THAT THE DISERT OR SAW OUT IS DIRECTLY ABOVE THE CHAMPER, MINOR ADJUSTMENT IN THE A AND B BARS SPACINGS MAY BE REQUIRED TO INSURE THAT THE JOINT WILL BE APPROXIMATELY 2" FROM THE LANG LINE AND NOT ABOVE A REINFORCING BAR.




LONGITUDINAL CONSTRUCTION JOINT DETAIL

GENERAL MOTES


- 1. TIEBARS AT CONSTRUCTION JOINTS . SHALL MEET THE REGULERMENTS OF ITEM 360, "CONCRETE PAYMENT."
- . 2.1F A CURS IS USED ON THE STRUCTURE, A CURS WITH HEIGHT AND INSIDE FACE A CORD WITH PERSON AND INSIDE FALL MATCHING THE STRUCTURE CORD SHALL BE USED ON THE APPROACH SLAB. THE CURB SHOULD TAPER TO A TWO INCH HEIGHT AND BE TERMINATED AT THE END OF THE SLAD OR AT THE DRAINAGE CUTTER, IF A DRAINAGE GUTTER IS USED.
- 3. DETAILS AND CHANTITIES FOR CURB ARE TO BE AS SHOWN ELSEWHERE IN THE PLANS.
- 4. TYPE I GUTTER SHOULD BE USED IN LIEU OF TYPE II GUTTER WHEN SPACE PERMITS.
- 5. WEN STACE CONSTRUCTION IS USED TO BUILD A PORTION OF A BRIDGE, THE LONG-TUDINAL CONSTRUCTION JOINTS OF THE APPROACH SLAB SMILL ALIGN WITH THE LONDITUDINAL CONSTRUCTION JOINTS OF OF THE BRIDGE STRUCTURE.
- 6.ALL REINFORCEMENT STEEL ON THIS STANDARD SHEET SHALL BE HUMBER 5 (#5) BARS.




REINFORCING LAYOUT FOR GUTTER



EXPANSION JOINT DETREEN SLAB AND WINSWALL PLACE IN ACCORDANCE WITH ITEM 438
"IN FAMING AND/OR SEALING JOINTS AND CRACKS".




SECTION AT (1) -(1) TYPES I & II GUTTER



TYPE I

SECTION AT (2)-(2)




EDCE OF APPROACH ELAB AMO PERMISSIBLE CONSTR. JT.

Texas Department of Transportation Dialgo Diolates (Farement) BRIDGE APPROACH SLAB FOR USE WITH ASPHALT AND CONCRETE PAVEMENTS NORMAL OR SKEW

BAS-94

SHEET 2 OF 2

CINOSI SEPIDADA INNI -	LB PL	#- KD	-4 €	W. W.	PEC30
			344	*]	MEZ
	\$				150
		=			***************************************
			1		



Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

May 16, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW084

Subject:

Trough Drainage Grades

Request:

Please Reference RFI 44 and Plan Sheet 201 & 219

Archer Western requires additional information to construct the trench drains. Please answer the following:

- 1. What is the minimum slope allowed for the 4" trough drains and sub-drain?
- 2. The detail on sheet 219, shows the depth of the trough to be 12in. Is this depth to increase to maintain positive drainage?

Date: May 16, 2005

3. Please provide flowline elevations for the trough and sub-drains.

Please provide the answers to these questions at your earliest convenience.

Response/Action Taken:

Please find the answers to your question below:

- 1. The 4" trough drains and 4" sub-drain shall be installed with a Minimum of 14% slope.
- 2. Yes, the depth shall increase to maintain positive drainage.
- 3. See Attached Sketch.

By:

Guy Van Baulen, EIT

HNTB Corporation

Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Mike Preston, HNTB Corporation



May 11, 2005

Mr. Steven Z. Chutchian, P.E. Assistant City Engineer 16801 Westgrove Drive Addison, TX 75001

Re: Arapaho Road Bridge at Midway Road Arch Span Erection Sequence

Dear Mr. Chutchian:

We have recently received the "Arch and Beam Erection Plan Span # 9" and have performed a cursory review. It should be noted that the erection plan only covers the erection of the falsework, beams and arch and neglects the stressing of the hanger strands and the impact that the Contractor's means and methods will have on the final structure. In addition, this erection plan proposes a different method for the construction sequence of the arch span from what was assumed during design. Without a complete erection analysis of the structure, the impact of this change cannot be assessed.

Please be advised that the Contractor is to provide a detailed erection sequence plan for the arch span and hanger stressing as a requirement of the construction plans and specifications. As stated above, we do not believe what was submitted by the Contractor is adequate for this deliverable. It is critical to the successful construction of the arch that the Contractor prepare this detailed erection sequence for approval before erection of the arch commences.

To assist the Town of Addison, we have provided below the requirements as stated in the construction plans and specifications.

Per drawing BR-37, "Main Span Erection Sequence", Erection Note 1:

The information shown on the erection sequence drawings conveys the assumptions made by the Designer in designing the structure. All information shown is for the Contractor's information only, and the Contractor is responsible for selecting the means and methods used to construct the structure. The Contractor shall submit for review and approval to the Engineer, calculations of the influence of his erection sequence, loads and details on the structure, in accordance with the project specifications. These documents shall be signed and sealed by a professional engineer of the State of Texas.

Project specification Section SSH, "Steel Structural Hangers", Item SSH.2 (3) (b) states in part:

Drawings and narrative shall be submitted which describe the erection sequence, the maximum allowable stress on each hanger, and the means by which the Contractor will assure that the maximum allowable stress is not exceeded.

URS Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Tel: 972.406.6950 Fax: 972.406.6951

URS

Project Specification Section BC, "Bridge Construction" references TxDOT Standard Specification, 1993. TxDOT Specification Item 441, "Steel Structures", 441.3(2) "Erection Drawings" also outlines requirements of the Contractor for erection drawings.

Sincerely,

URS Corporation

Cliff R. Hall, P.E.

Vice President Project Manager

URS

June 2, 2005

Mr. Steven Z. Chutchian, P.E. Assistant City Engineer 16801 Westgrove Drive Addison, TX 75001

Re: Arapaho Road Bridge at Midway Road Revised Detail for U-Beam Splice, Span 9

Dear Mr. Chutchian:

As requested we are writing this letter to provide an explanation of the events that created a redesign of the detail used to splice the U-Beams in Span 9 of the Arapaho Road Bridge. We have attached copies of the email correspondence received and sent by URS from the period of Nov 24, 2004 through Dec 21, 2004 when revised drawings were issued. It is and always has been our contention that the original detail is constructable and that the redesign was at the request of the contractor to accommodate his desire for a detail that he could construct easier.

During discussions with the contractor and your consultant regarding the construction of this detail, the contractor requested a welded rebar splice in lieu of the coupler detail. We then provided a welded splice detail for review and received comments from the contractor. We were then instructed to revise the construction drawings for this detail incorporating the contractor's comments.

Sincerely,

URS Corporation

Cliff R. Hall, P.E. Vice President Project Manager

Enclosures

URS Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Tel: 972.406.6950

Tel: 972.406.6950 Fax: 972.406.6951



To: <Cliff_Hall@urscorp.com>

cc: "Jerry Holder" <JHolder@hntb.com>, "Guy Van-Baulen"

<GVANBAULEN@hntb.com>

Subject: FW: RFI 38

Cliff, this issue has come about because the couplers are too long to fit between the beams. I originally tried to have Texas Concrete sign off on this, but they would not. So, we need you to verify that these adjustments at the ends of the beams are allowed. This is a pressing issue, so if you can answer this quickly, it would be helpful. Call me if you have any questions about it.

Daniel

----Original Message----

From: Schneemann, Andrew [mailto:aschneemann@walshgroup.com]

Sent: Tuesday, November 23, 2004 4:39 PM

To: Daniel Filer; Guy Van-Baulen

Subject: RFI 38

I need an answer ASAP


Thanks

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are addressed. If you are NOT the intended recipient or the person responsible for delivering the e-mail to the intended recipient, be advised that you have received this e-mail in error and that any use, dissemination, forwarding, printing, or copying of this e-mail is strictly prohibited.

Arapaho Road P3 - RFI 38.pdf

REQUEST FOR INFORMATION			PROJEC	T No.	Arapaho Phase	<u>III</u>
RFI #			Date:	Nove	ember 23, 2004	_
Submitterific HNTB 5910 W. Plano Parkway, Ste 200 Plano, Texas 75093 Guy Van Baulen			Archer W	edFBV estern Contr chneemann	ractors, Ltd.	
SUBCAL	e Decidine	(66	<u> </u>		Godes'ro	
U-Beam modifications to allow for Rebar Couplers	Civil					
Gos(Impagtation Inches) Unknown Unknown	©∮∮(own	Schedulei Unknown		Days. Unknown	Drawing Impaci	
Internation Requested						
Please reference the attached Unit 4 U-Beam Shop Drew Archer Western and Texas Concrete, the U-Beam Precas modified to allow room for the rebar splica couplers. The Bars V, W and DS were at 1 3/4" and were set back to 6". Bars Y were et 3 1/2" and were set back to 11 1/2".	ster, need to modify the re following bars where mod		splice end of beams	1b,2b,3b,& 4b i	for unit 4. The reinforceme	ent needs to be
Bars R wera at 3" and wera set back to 11". These adjustments were needed in order to avoid conflict coupler connection as required by the contract plans.	with the couplers required	d at the				
We are utilizing are Dayton Superior Bar locks rebar coup						
Please approve the attached changes at your earliest con	yerilence.					
Response						



To: <Cliff_Hall@urscorp.com>

CC.

Subject: RE: FW: RFI 38

worst case scenario i will bring or have couriered a copy of the shop dwg's

----Original Message----

From: Cliff_Hall@URSCorp.com [mailto:Cliff_Hall@URSCorp.com]

Sent: Mon 11/29/2004 10:34 AM

To: Daniel Filer

Cc: Guy Van-Baulen; Jerry Holder

Subject: Re: FW: RFI 38

Can you send (scan, fax, etc.) me a copy of the shop drawing?

Is the only change the distance from the end of beam to these bars?

Cliff R. Hall, PE
Engineering Unit Manager
URS Corporation
Graystone Centre
3010 LBJ Freeway, Suite 1300

Dallas, TX 75234 Office Tel: 972.406.6950

Direct: 972.406.6976 Fax: 972.406.6951

"Daniel Filer"

<DFiler@hntb.com> To: <Cliff_Hall@urscorp.com>

cc: "Jerry Holder" <JHolder@hntb.com>, "Guy Van-Baulen"

11/24/2004 01:58 <GVANBAULEN@hntb.com>

PM Subject: FW: RFI 38

Cliff, this issue has come about because the couplers are too long to fit between the beams. I originally tried to have Texas Concrete sign off on this, but they would not. So, we need you to verify that these adjustments at the ends of the beams are allowed. This is a pressing issue, so if you can answer this quickly, it would be helpful. Call me if you have any questions about it.

Daniel

----Original Message----

From: Schneemann, Andrew [mailto:aschneemann@walshgroup.com]

Sent: Tuesday, November 23, 2004 4:39 PM

To: Daniel Filer; Guy Van-Baulen

Subject: RFI 38

I need an answer ASAP

Thanks

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are addressed. If you are NOT the intended recipient or the person responsible for delivering the e-mail to the intended recipient, be advised that you have received this e-mail in error and that any use, dissemination, forwarding, printing, or eopying of this e-mail is strictly prohibited. (See attached file: Arapaho Road P3 - RFI 38.pdf)



To: "Daniel Filer" < DFiler@hntb.com>

cc: "Guy Van-Baulen" <GVANBAULEN@hntb.com>, "Jerry Holder"

<JHolder@hntb.com>

Subject: Re: FW: RFI 38

If we understand this RFI correctly, the contractor is proposing to move the end block reinforcement away from the end of the beam and provide block-outs for couplers. We cannot accept this change.

Cliff R. Hall, PE
Engineering Unit Manager
URS Corporation
Graystone Centre
3010 LBJ Freeway, Suite 1300
Dallas, TX 75234

Office Tel: 972.406.6950 Direct: 972.406.6976 Fax: 972.406.6951

"Daniel Filer" < DFiler@hntb.com>



"Daniel Filer" <DFiler@hntb.com> 11/24/2004 01:58 PM

To: <Cliff_Hall@urscorp.com>

cc: "Jerry Holder" <JHolder@hntb.com>, "Guy Van-Baulen"

<GVANBAULEN@hntb.com>

Subject: FW: RFI 38

Cliff, this issue has come about because the couplers are too long to fit between the beams. I originally tried to have Texas Concrete sign off on this, but they would not. So, we need you to verify that these adjustments at the ends of the beams are allowed. This is a pressing issue, so if you can answer this quickly, it would be helpful. Call me if you have any questions about it.

Daniel

----Original Message----

From: Schneemann, Andrew [mailto:aschneemann@walshgroup.com]

Sent: Tuesday, November 23, 2004 4:39 PM

To: Daniel Filer; Guy Van-Baulen

Subject: RFI 38

I need an answer ASAP

Thanks

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are

addressed. If you are NOT the intended recipient or the person responsible for delivering the e-mail to the intended recipient, be advised that you have received this e-mail in error and that any use, dissemination, forwarding, printing, or copying of this e-mail is strictly prohibited.



Arapaho Road P3 - RFI 38.p



To: <Cliff_Hall@urscorp.com>

cc: "Guy Van-Baulen" <GVANBAULEN@hntb.com>, "Jerry Holder"

<pr

Subject: RE: FW: RFI 38

Cliff, I believe you are understanding the change correctly. With that being the case, we must now ask that you provide a coupler that meets allowable spec's that can fit between the ends of the beams. The contractor tried to avoid this entire situation by finding a coupler that would fit, but was unable to do so. If a coupler cannot be found to fit, you will have to advise on the constructability of the beams to accomodate any alternatives since you do not accept their proposed alternative. You can reach me on my cell at 214-868-6412 if you wish to discuss this. Also, if you feel a conference call or meeting is necessary, let me know and I will arrange.

thanks, Daniel

----Original Message----

From: Cliff_Hall@URSCorp.com [mailto:Cliff_Hall@URSCorp.com]

Sent: Mon 11/29/2004 5:48 PM

To: Daniel Filer

Cc: Guy Van-Baulen; Jerry Holder

Subject: Re: FW: RFI 38

If we understand this RFI correctly, the contractor is proposing to move the end block reinforcement away from the end of the beam and provide block-outs for couplers. We cannot accept this change.

Cliff R. Hall, PE Engineering Unit Manager URS Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Office Tel: 972.406.6950

Direct: 972.406.6976 Fax: 972.406.6951

"Daniel Filer"

<DFiler@hntb.com> To: <Cliff_Hall@urscorp.com>

cc: "Jerry Holder" <JHolder@hntb.com>, "Guy Van-Baulen"

11/24/2004 01:58 <GVANBAULEN@hntb.com>

PM Subject: FW: RFI 38

Cliff, this issue has come about because the couplers are too long to fit between the beams. I originally tried to have Texas Concrete sign off on this, but they would not. So, we need you to verify that these adjustments at the ends of the beams are allowed. This is a pressing issue, so if you can answer this quickly, it would be helpful. Call me if you have any questions about it.

Daniel

----Original Message----

From: Schneemann, Andrew [mailto:aschneemann@walshgroup.com]

Sent: Tuesday, November 23, 2004 4:39 PM

To: Daniel Filer; Guy Van-Baulen

Subject: RFI 38

I need an answer ASAP

Thanks

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are addressed. If you are NOT the intended recipient or the person responsible for delivering the e-mail to the intended recipient, be advised that you have received this e-mail in error and that any use, dissemination, forwarding, printing, or copying of this e-mail is strictly prohibited. (See attached file: Arapaho Road P3 - RFI 38.pdf)



To: "Daniel Filer" < DFiler@hntb.com>

cc: aschneemann@walshgroup.com, "Guy Van-Baulen"

<GVANBAULEN@hntb.com>, "Jerry Holder" <JHolder@hntb.com>

Subject: RE: FW: RFI 38国

Please see the following website:

http://www.erico.com/products/LentonPosition.asp#p9

Cliff R. Hall, PE
Engineering Unit Manager
URS Corporation
Graystone Centre
3010 LBJ Freeway, Suite 1300
Dallas, TX 75234
Office Tel: 972.406.6950
Direct: 972 406 6976

Direct: 972.406.6976 Fax: 972.406.6951

"Daniel Filer" < DFiler@hntb.com>



"Daniel Filer" <DFiler@hntb.com> 11/29/2004 06:33 PM

To: <Cliff_Hall@urscorp.com>

cc: "Guy Van-Baulen" <GVANBAULEN@hntb.com>, "Jerry Holder"

<JHolder@hntb.com>, <aschneemann@walshgroup.com>

Subject: RE: FW: RFI 38

Cliff, I believe you are understanding the change correctly. With that being the case, we must now ask that you provide a coupler that meets allowable spec's that can fit between the ends of the beams. The contractor tried to avoid this entire situation by finding a coupler that would fit, but was unable to do so. If a coupler cannot be found to fit, you will have to advise on the constructability of the beams to accomodate any alternatives since you do not accept their proposed alternative. You can reach me on my cell at 214-868-6412 if you wish to discuss this. Also, if you feel a conference call or meeting is necessary, let me know and I will arrange.

thanks, Daniel

----Original Message-----

From: Cliff Hall@URSCorp.com [mailto:Cliff Hall@URSCorp.com]

Sent: Mon 11/29/2004 5:48 PM

To: Daniel Filer

Ce: Guy Van-Baulen; Jerry Holder

Subject: Re: FW: RFI 38

If we understand this RFI correctly, the contractor is proposing to move the end block reinforcement away from the end of the beam and provide block-outs for couplers. We cannot accept this change.

Cliff R. Hall, PE Engineering Unit Manager URS Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234

Office Tel: 972.406.6950 Direct: 972.406.6976

Fax: 972.406.6951

"Daniel Filer"

<DFiler@hntb.com> To: <Cliff_Hall@urscorp.com>

cc: "Jerry Holder" <JHolder@hntb.com>, "Guy Van-Baulen"

11/24/2004 01:58 <GVANBAULEN@hntb.com>

PM Subject: FW: RFI 38

Cliff, this issue has come about because the couplers are too long to fit between the beams. I originally tried to have Texas Concrete sign off on this, but they would not. So, we need you to verify that these adjustments at the ends of the beams are allowed. This is a pressing issue, so if you can answer this quickly, it would be helpful. Call me if you have any questions about it.

Daniel

----Original Message----

From: Schneemann, Andrew [mailto:aschneemann@walshgroup.com]

Sent: Tuesday, November 23, 2004 4:39 PM

To: Daniel Filer; Guy Van-Baulen

Subject: RFI 38

I need an answer ASAP

Thanks

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207 This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are addressed. If you are NOT the intended recipient or the person responsible for delivering the e-mail to the intended recipient, be advised that you have received this e-mail in error and that any use, dissemination, forwarding, printing, or copying of this e-mail is strictly prohibited. (See attached file: Arapaho Road P3 - RFI 38.pdf)



"Schneemann, Andrew" <aschneemann@walsh group.com>

12/01/2004 05:57 PM

To: <Cliff_Hall@urscorp.com>, "Daniel Filer" <DFiler@hntb.com> cc: "Guy Van-Baulen" <GVANBAULEN@hntb.com>, "Jerry Holder" <JHolder@hntb.com>

Subject: RE: FW: RFI 38

Cliff

Here is the Lenton P9 & P8 coupler Installation guide

Andrew Schneemann

Archer Western Contractors, Ltd.

W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

----Original Message----

From: Cliff Hall@URSCorp.com [mailto:Cliff Hall@URSCorp.com]

Sent: Tuesday, November 30, 2004 10:47 AM

To: Daniel Filer

Cc: Schneemann, Andrew; Guy Van-Baulen; Jerry Holder

Subject: RE: FW: RFI 38

Please see the following website:

http://www.erico.com/products/LentonPosition.asp#p9

Cliff R. Hall, PE Engineering Unit Manager URS Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Office Tel: 972.406.6950

Direct: 972.406.6976 Fax: 972.406.6951

"Daniel Filer"

<DFiler@hntb.com>

To:

<Cliff Hall@urscorp.com>

cc:

Van-Baulen" <GVANBAULEN@hntb.com>, "Jerry Holder"

11/29/2004 06:33 <JHolder@hntb.com>,

<aschneemann@walshgroup.com>

PM

Subject: RE: FW: RFI 38

"Guy

Cliff, I believe you are understanding the change correctly. With that being the case, we must now ask that you provide a coupler that meets allowable spec's that can fit between the ends of the beams. The contractor tried to avoid this entire situation by finding a coupler that

would fit, but was unable to do so. If a coupler cannot be found to fit,

you will have to advise on the constructability of the beams to accomodate

any alternatives since you do not accept their proposed alternative.

can reach me on my cell at 214-868-6412 if you wish to discuss this. Also,

if you feel a conference call or meeting is necessary, let me know and I will arrange.

thanks, Daniel

----Original Message----

From: Cliff Hall@URSCorp.com [mailto:Cliff Hall@URSCorp.com]

Sent: Mon $1\overline{1}/29/2004$ 5:48 PM

To: Daniel Filer

Cc: Guy Van-Baulen; Jerry Holder

Subject: Re: FW: RFI 38

If we understand this RFI correctly, the contractor is proposing to

move

the end block reinforcement away from the end of the beam and provide $% \left(1\right) =\left(1\right) \left(1\right) +\left(1\right) \left(1\right) \left(1\right) +\left(1\right) \left(

block-outs for couplers. We cannot accept this change.

Cliff R. Hall, PE
Engineering Unit Manager
URS Corporation
Graystone Centre
3010 LBJ Freeway, Suite 1300
Dallas, TX 75234
Office Tel: 972.406.6950
Direct: 972.406.6976

"Daniel Filer"

<DFiler@hntb.com> To:

<Cliff Hall@urscorp.com>

Fax: 972.406.6951

cc: "Jerry

Holder" <JHolder@hntb.com>, "Guy Van-Baulen" 11/24/2004 01:58

<GVANBAULEN@hntb.com>

PM Subject: FW: RFI

Cliff, this issue has come about because the couplers are too long to

fit

between the beams. I originally tried to have Texas Concrete sign off on

this, but they would not. So, we need you to verify that these adjustments

at the ends of the beams are allowed. This is a pressing issue,

SO

if you

can answer this quickly, it would be helpful. Call me if you have any questions about it.

Daniel

----Original Message----

From: Schneemann, Andrew [mailto:aschneemann@walshgroup.com]

Sent: Tuesday, November 23, 2004 4:39 PM

To: Daniel Filer; Guy Van-Baulen

Subject: RFI 38

I need an answer ASAP

Thanks

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom

they

are


addressed. If you are NOT the intended recipient or the person responsible

for delivering the e-mail to the intended recipient, be advised that

you
have received this e-mail in error and that any use,
dissemination,
forwarding, printing, or copying of this e-mail is strictly
prohibited.
(See attached file: Arapaho Road P3 - RFI 38.pdf)




INSTALLATION INSTRUCTIONS FOR LENTON*P8-P9 POSITION COUPLERS




Safety Instructiona: All safety regulations required by the jobsite must be observed. Special attention should be given to the following instructions:

- Observe all Federal and Local safety regulations.
- 2. Wear a hard hat.
- 3. Wear gloves to avoid splinters and cuts.
- 4. Wear safety glasses at all times.
- Be aware of personnel working above, below, and around.



NOTE: When inspecting the Transition Position Coupler, use the appropriate wrench setting for the bar sizes being used.



* The LENTON
Inspection Wrench may be used by an inspector to periodically check tightness (see chart).

PDF051D

INSTALLATION

STEP 1 - Remove bar and protector (if present). Visually inspect threaded and making sure threads are undamaged and free of concrete, rost, or other contaminants. The use of a wire brush may be required.

STEP 2 - Inspect part number on coupler to make sure it's the correct size for bars being spliced (see chart below). Insert the coupler onto the bar and rotate clockwise until hand tight (approx. 4 - 4 1/2 turns).


STEP 3 - Using a standard pipe wrench, securely tighten the coupler to the matching taper threaded reber. *

STEP 4 - Refer to STEP I for but cleanliness. Insert second bar into the coupler.

STEP 5 - While holding the "upper ber", using a standard pipe wrench rotate the connector end of the coupler in a counter-clockwise direction to securely tighten the assembly.

STEP 6 - Using a standard pipe wrench, securely tighten the jam nut against the body. *

STEP 7 - Verify that limiting groovs is not visible (see below).







To: "Schneemann, Andrew" <aschneemann@walshgroup.com>

cc: "Daniel Filer" <DFiler@hntb.com>, "Guy Van-Baulen"

<GVANBAULEN@hntb.com>, "Jerry Holder" <JHolder@hntb.com>

Subject: RE: FW: RFI 38国

Andrew.

From the web site, the P8 is the coupler that would be used when axial movement is restricted (i.e. can't put the bar into the coupler). This coupler extends to engage the second bar. We are still looking at welding and will advise later; however, we still believe that you can acheive this connection with the P8 coupler.

Applications

Designed to splice two curved, bent, or straight bars, when neither bar can be rotated

 P8 & P13 - designed to splice bars where the ongoing bar is restricted in its axial movement or can not be rotated and length adjustability of the coupler is required.

Cliff R. Hall, PE Engineering Unit Manager URS Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234

Office Tel: 972.406.6950 Direct: 972.406.6976 Fax: 972.406.6951

"Schneemann, Andrew" <aschneemann@walshgroup.com>



"Schneemann, Andrew" <aschneemann@walsh group.com>

12/01/2004 05:57 PM

To: <Cliff_Hall@urscorp.com>, "Daniel Filer" <DFiler@hntb.com>

cc: "Guy Van-Baulen" <GVANBAULEN@hntb.com>, "Jerry Holder"

<JHolder@hntb.com>

Subject: RE: FW: RFI 38

Cliff

Here is the Lenton P9 & P8 coupler Installation guide

Andrew Schneemann

Archer Western Contractors, Ltd.

W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

----Original Message----

From: Cliff Hall@URSCorp.com [mailto:Cliff Hall@URSCorp.com]

Sent: Tuesday, November 30, 2004 10:47 AM

To: Daniel Filer

Cc: Schneemann, Andrew; Guy Van-Baulen; Jerry Holder

Subject: RE: FW: RFI 38

Please see the following website:

http://www.erico.com/products/LentonPosition.asp#p9

Cliff R. Hall, PE
Engineering Unit Manager
URS Corporation
Graystone Centre
3010 LBJ Freeway, Suite 1300
Dallas, TX 75234
Office Tel: 972.406.6950
Direct: 972.406.6976
Fax: 972.406.6951

"Daniel Filer"

<DFiler@hntb.com> To:

<Cliff Hall@urscorp.com>

cc: "Guy

•

Van-Baulen" <GVANBAULEN@hntb.com>, "Jerry Holder"

11/29/2004 06:33 <JHolder@hntb.com>,

<aschneemann@walshgroup.com>

PM Subject: RE: FW: RFI 38

Cliff, I believe you are understanding the change correctly. With that being the case, we must now ask that you provide a coupler that meets allowable spec's that can fit between the ends of the beams. The contractor tried to avoid this entire situation by finding a coupler that would fit, but was unable to do so. If a coupler cannot be found to fit, you will have to advise on the constructability of the beams to accomodate any alternatives since you do not accept their proposed alternative. You can reach me on my cell at 214-868-6412 if you wish to discuss this. Also, if you feel a conference call or meeting is necessary, let me know and I will arrange.

thanks, Daniel

----Original Message----

From: Cliff Hall@URSCorp.com [mailto:Cliff Hall@URSCorp.com]

Sent: Mon 11/29/2004 5:48 PM

To: Daniel Filer

Cc: Guy Van-Baulen; Jerry Holder

Subject: Re: FW: RFI 38

If we understand this RFI correctly, the contractor is proposing to

move

the end block reinforcement away from the end of the beam and provide

block-outs for couplers. We cannot accept this change.

Cliff R. Hall, PE Engineering Unit Manager URS Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Office Tel: 972.406.6950 Direct: 972.406.6976

"Daniel Filer"

<DFiler@hntb.com> To:

<Cliff Hall@urscorp.com>

Fax: 972.406.6951

cc: "Jerry

Holder" <JHolder@hntb.com>, "Guy Van-Baulen" 11/24/2004 01:58

<GVANBAULEN@hntb.com>

PM Subject: FW: RFI

38

Cliff, this issue has come about because the couplers are too long to

∹

between the beams. I originally tried to have Texas Concrete sign off on

this, but they would not. So, we need you to verify that these adjustments

at the ends of the beams are allowed. This is a pressing issue,

if vo

50

can answer this quickly, it would be helpful. Call me if you have

any questions about it.

Daniel

----Original Message----

From: Schneemann, Andrew [mailto:aschneemann@walshgroup.com]

Sent: Tuesday, November 23, 2004 4:39 PM

To: Daniel Filer; Guy Van-Baulen

Subject: RFI 38

I need an answer ASAP

Thanks

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom

they

are

addressed. If you are NOT the intended recipient or the person responsible $% \left(1\right) =\left(1\right) \left(1\right) +\left(1\right) \left(1\right) \left(1\right) +\left(1\right) \left(1$

for delivering the e-mail to the intended recipient, be advised

that

you

have received this e-mail in error and that any use, dissemination,

forwarding, printing, or copying of this e-mail is strictly prohibited.

(See attached file: Arapaho Road P3 - RFI 38.pdf)



To: "Schneemann, Andrew" <aschneemann@walshgroup.com>

cc: "Daniel Filer" <DFiler@hntb.com>, "Guy Van-Baulen"

<GVANBAULEN@hntb.com>, "Jerry Holder" <JHolder@hntb.com>

Subject: RE; FW: RFI 38

Andrew,

We have reviewed the possibility of using a welded splice detail as you requested to replace the mechanical couplers. We have attached sketches of a preliminary detail that could work. We are still finalizing this and would appreciate any comments you may have. Note that the number, size and location of rebar for this detail has changed and all rebar to be spliced will need to be ASTM A706 Grade 60 weldable.











Arap1.pdf Arap2.pdf Arap3.pdf Arap4.pdf


Cliff R. Hall, PE Engineering Unit Manager URS Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234

Office Tel: 972.406.6950 Direct: 972.406.6976 Fax: 972.406.6951





U- Beem Section @ End





"Schneemann, Andrew" <aschneemann@walsh group.com>

Subject: RE: FW: RFI 38

CC:

To: <Cliff_Hall@urscorp.com>

12/07/2004 03:31 PM

Cliff

Here the bolt up plate I talked to you about

Andrew Schneemann

Archer Western Contractors, Ltd.

W-(972) 361-0062

F-(972) 361-0063

M-(817) 822-7207

----Original Message----

From: Cliff Hall@URSCorp.com [mailto:Cliff Hall@URSCorp.com]

Sent: Friday, December 03, 2004 1:26 PM

To: Schneemann, Andrew

Cc: Daniel Filer; Guy Van-Baulen; Jerry Holder

Subject: RE: FW: RFI 38

Andrew,

We have reviewed the possibility of using a welded splice detail as you requested to replace the mechanical couplers. We have attached sketches

a preliminary detail that could work. We are still finalizing this and would appreciate any comments you may have. Note that the number, size and

location of rebar for this detail has changed and all rebar to be spliced

will need to be ASTM A706 Grade 60 weldable.

(See attached file: Arapl.pdf) (See attached file: Arap2.pdf) (See attached

file: Arap3.pdf) (See attached file: Arap4.pdf)


Cliff R. Hall, PE Engineering Unit Manager URS Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234


Office Tel: 972.406.6950


Direct: 972.406.6976

Fax: 972.406.6951

Span 9 Beam Connection.pdf









To: <Cliff_Hall@urscorp.com>

cc: "Schneemann, Andrew" <aschneemann@walshgroup.com>, "Jerry

Holder" < JHolder@hntb.com>, "Guy Van-Baulen"

<GVANBAULEN@hntb.com>

Subject: Reissued Sheets

Cliff, as we discussed, we would like for you to reissue the sheets that will correct the beam-en coupling situation. As I said, we do not wish for you to "cloud" the revisions, but a revision triangle with a number is required, along with the revision being listed in revision box on lower right of sheet. Call or email me if you have any questions.

Daniel J. Filer

HNTB

ARCHITECTS ENGINEERS PLANNERS 5910 W. Plano Pkwy, Suite 200 Plano, TX 75093 Office: (972)661-5626

Mobile: (214)868-6412
Fax: (972)661-5614
dfiler@hntb.com

This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are addressed. If you are NOT the intended recipient or the person responsible for delivering the e-mail to the intended recipient, be advised that you have received this e-mail in error and that any use, dissemination, forwarding, printing, or copying of this e-mail is strictly prohibited.



To: "Schneemann, Andrew" <aschneemann@walshgroup.com>, "Daniel Filer" <DFiler@HNTB.com>

CC:

Subject: Arapaho Revised U-Beam Details Unit 4 PDF

Andrew & Daniel,

Attached is the PDF of the revised U-beam splice detail. The original mylar will be sent tonight to Daniel at the HNTB office.


The U-beam manufacturer should consider using continuous #11 bars through the ends of U-beam "a" into the end of U-beam "b" and cutting these bars after the concrete is cured. This should help ensure that the bars will align properly to make the welded connection in the field.



u-beam details unit 4.pd

Cliff R. Hall, PE Engineering Unit Manager URS Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Office Tel: 972.406.6950

Direct: 972.406.6976 Fax: 972.406.6951



The second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second secon

02:57pm



June 2, 2005

Mr. Steven Z. Chutchian, P.E. Assistant City Engineer 16801 Westgrove Drive Addison, TX 75001

Re:

Arapaho Road Bridge at Midway Road Revised Detail for U-Beam Splice, Span 9

Dear Mr. Chutchian:

As requested we are writing this letter to provide an explanation of the events that created a redesign of the detail used to splice the U-Beams in Span 9 of the Arapaho Road Bridge. We have attached copies of the email correspondence received and sent by URS from the period of Nov 24, 2004 through Dec 21, 2004 when revised drawings were issued. It is and always has been our contention that the original detail is constructable and that the redesign was at the request of the contractor to accommodate his desire for a detail that he could construct casier.

During design, we understood that the contractor would have to ensure that the splice reinforcement between beam-ends aligned correctly. To accomplish this, we had envisioned that the U-beam fabricator would fabricate the beams end-to-end in the same casting bed with the splice bars protruding from one beam end and running continuously into the other beam end. During fabrication, the protruding splice bars would either be connected with couplers, or the bars would be cast as one piece and then cut and threaded after form removal. During erection, we envisioned that the contractor would need to set one beam on the bent and shore tower and place the couplers (we recommended Lenton P8 couplers) on the protruding reinforcement. Then he would lift the other beam and set it so the splice bars aligned with the couplers. We would expect that the contractor would need to use guides and either rolling or sliding bearings to get the beam into the proper alignment. Once in the proper alignment the contractor would then engage the coupler onto the reinforcement.

During discussions with the contractor and your consultant regarding the construction of this detail, the contractor requested a welded rebar splice in lieu of the coupler detail. We then provided a welded splice detail for review and received comments from the contractor. We were then instructed to revise the construction drawings for this detail incorporating the contractor's comments.

Sincerely,

URS Corporation

Cliff R. Hall. P.E. Vice President Project Manager

Enclosures

URS Corporation Gravstone Centre 3010 LBJ Freeway, Suito 1300 Dallas, TX 75234 Tel: 972,406,6950 Fax: 972.406.6951

F-0 2



To: <Cliff_Hall@urscorp.com>

cc: "Jerry Holder" < JHolder@hntb.com>, "Guy Van-Baulen"

<GVANBAULEN@hntb.com>

Subject: FW: RFI 38

Cliff, this issue has come about because the couplers are too long to fit between the beams. I originally tried to have Texas Concrete sign off on this, but they would not. So, we need you to verify that these adjustments at the ends of the beams are allowed. This is a pressing issue, so if you can answer this quickly, it would be helpful. Call me if you have any questions about it.

Daniel

----Original Message-

From: Schneemann, Andrew [mailto:aschneemann@walshgroup.com]

Sent: Tuesday, November 23, 2004 4:39 PM

From-URS Corporation

To: Daniel Filer; Guy Van-Baulen

Subject: RFI 38

I need an answer ASAP

Thanks

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are addressed. If you are NOT the intended recipient or the person responsible for delivering the e-mail to the intended recipient, be advised that you have received this e-mail in error and that any use, dissemination, forwarding, printing, or copying of this e-mail is strictly prohibited.

Arapaho Road P3 - RFI 38.pdi

From-URS Corporation

REQUEST FOR INFORMATIO	N		PROJECT No.	Arapaho Phase III	
RFI # 38			Date : Nove	ember 23, 2004	
HNT8 5910 W. Plano Perkwey, Ste 200 Plano, Texas 75093 Guy Van Beuten			Archer Western Conti	•	
519 <u>762</u>	en en en en en en en en en en en en en e				A State of mark 2
U-Beam modifications to allow for Rabar Couplers	Civil	-			
Unknown	Unknown	Unionowa	Unknown	Diknown	
učasem <u>ceretice</u>	a de la companya de l	2.2		Lotus (IV) Company	
Please reference the attached Unit 4 U-8cam Shall Archer Western and Texas Concrete, the U-8cam modified to sllow room for the rebar splice couplers	Procester, need to modify the rel		44 å.d6,d5,d1 emeed to br	for unit 4. The reinfercoment r	needs to be
Bars V, W and DS were at 1 3/4" and were sot bat Bars V were at 3 1/2" and were set back to 11 1/2" Bars R ware at 3 1/2" and were set back to 11 1/2" These adjustments were needed in order to avoid coupler connection as required by the contract plan. We are utilizing are Dayron Supporar Bar tooks rebs	conflict with the couplers required ns.	at the			
Please approve the attached changes at your earlie	•				

P.005

T-495



To: <Cliff_Hall@urscorp.com> CC.

Subject: RE: FW: RFI 38

worst case scenario i will bring or have couriered a copy of the shop dwg's

---Original Message---

From: Cliff_Hall@URSCorp.com [mailto:Cliff_Hall@URSCorp.com]

Sent: Mon 11/29/2004 10:34 AM

To: Daniel Filer

Cc: Guy Van-Baulen; Jerry Holder

Subject: Re: FW: RFI 38

Can you send (scan, fax, etc.) me a copy of the shop drawing?

Is the only change the distance from the end of beam to these bars?

Cliff R. Hall, PE Engineering Unit Manager **URS** Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234

Office Tel: 972.406.6950 Direct: 972.406,6976 Fax: 972.406.6951

"Daniel Filer"

<Cliff Hall@urscorp.com> <DFiler@hntb.com> To:

"Jerry Holder" <JHolder@hmb.com>, "Guy Van-Baulen"

11/24/2004 01:58 <GVANBAULEN@hntb.com>

PM Subject: FW: RFI 38

Cliff, this issue has come about because the couplers are too long to fit between the beams. I originally tried to have Texas Concrete sign off on this, but they would not. So, we need you to verify that these adjustments at the ends of the beams are allowed. This is a pressing issue, so if you can answer this quickly, it would be helpful. Call me if you have any questions about it.

T-485 P.006

Daniel.

----Original Message----

From: Schneemann, Andrew [mailto:aschneemann@walshgroup.com]

Sent: Tuesday, November 23, 2004 4:39 PM

To: Daniel Filer; Guy Van-Baulen

Subject: RFI 38

I need an answer ASAP

Thanks

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are addressed. If you are NOT the intended recipient or the person responsible for delivering the e-mail to the intended recipient, be advised that you have received this e-mail in error and that any use, dissemination, forwarding, printing, or copying of this e-mail is strictly prohibited. (See attached file: Arapaho Road P3 - RFI 38.pdf)

F-012

To: "Daniel Filer" < OFiler@hntb.com>

cc: "Guy Van-Baulen" <GVANBAULEN@hntb.com>, "Jerry Holder"

<JHolder@hntb.com>

Subject: Re: FW: RFI 38

If we understand this RFI correctly, the contractor is proposing to move the end block reinforcement away from the end of the beam and provide block-outs for couplers. We cannot accept this change.

Cliff R. Hall, PE Engineering Unit Manager **URS** Corporation **Graystone Centre** 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Office Tel: 972.406.6950

Direct: 972.406.6976 Fax: 972,406,6951

"Daniel Filer" <DFiler@hntb.com>



"Daniel Filer" <DFiler@hntb.com> 11/24/2004 01:58 PM

To: <Cliff_Hall@urscorp.com>

cc: "Jeny Holder" < JHolder@hntp.com>, "Guy Van-Baulen"

<GVANBAULEN@hntb.com>

Subject: FW: RFI 38

Cliff, this issue has come about because the couplers are too long to fit between the beams. I originally tried to have Texas Concrete sign off on this, but they would not. So, we need you to verify that these adjustments at the ends of the beams are allowed. This is a pressing issue, so if you can answer this quickly, it would be helpful. Call me if you have any questions about it.

Daniel

----Original Message----

From: Schneemann, Andrew [mailto:aschneemann@walshgroup.com]

Sent: Tuesday, November 23, 2004 4:39 PM

To: Daniel Filer; Guy Van-Baulen

Subject: RFI 38

I need an answer ASAP

Thanks

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are 02:58pm

addressed. If you are NOT the intended recipient or the person responsible for delivering the e-mail to the intended recipient, be advised that you have received this e-mail in error and that any use, dissemination, forwarding, printing, or copying of this e-mail is strictly prohibited.

Arapaho Road P3 - RFI 38.p



From-URS Corporation

To: <Cliff_Hall@urscorp.com>

cc: "Guy Van-Baulen" <GVANBAULEN@tintb.com>, "Jerry Holder" <JHolder@hntb.com>, <aschneemenn@walshgroup.com>

Subject: RE: FW: RFI 38

Cliff, I believe you are understanding the change correctly. With that being the case, we must now ask that you provide a coupler that meets allowable spec's that can fit between the ends of the beams. The contractor tried to avoid this entire situation by finding a coupler that would fit, but was unable to do so. If a coupler cannot be found to fit, you will have to advise on the constructability of the beams to accommodate any alternatives since you do not accept their proposed alternative. You can reach me on my cell at 214-868-6412 if you wish to discuss this. Also, if you feel a conference call or meeting is necessary, let me know and I will arrange.

thanks, Daniel

—Original Message——

From: Cliff_Hall@URSCorp.com [mailto:Cliff_Hall@URSCorp.com]

Sent: Mon 11/29/2004 5:48 PM

To: Daniel Filer

Cc: Guy Van-Bauten: Jerry Holder

Subject: Re: FW: RFI 38

If we understand this RFI correctly, the contractor is proposing to move the end block reinforcement away from the end of the beam and provide block-outs for couplers. We cannot accept this change.

Cliff R. Hall, PE
Engineering Unit Manager
URS Corporation
Graystone Centre
3010 LBJ Freeway, Suite 1300
Dallas, TX 75234
Office Tel: 972.406.6950

Direct: 972.406.6976 Fax: 972.406.6951

"Daniel Filer"

<DFiler@hntb.com> To: <Cliff_Hall@urscorp.com>

cc: "Jerry Holder" <JHolder@hntb.com>, "Guy Van-Baulen"

11/24/2004 01:58 <GVANBAULEN@hntb.com>

PM Subject: FW: RFI 38

02:59pm

Cliff, this issue has come about because the couplers are too long to fit between the beams. I originally tried to have Texas Concrete sign off on this, but they would not. So, we need you to verify that these adjustments at the ends of the beams are allowed. This is a pressing issue, so if you can answer this quickly, it would be helpful. Call me if you have any questions about it.

Daniel

---Original Message---

From: Schneemann, Andrew [mailto:aschneemann@walshgroup.com]

Sent: Tuesday, November 23, 2004 4:39 PM

To: Daniel Filer, Guy Van-Baulen

Subject: RFI 38

I need an answer ASAP

Thanks

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are addressed. If you are NOT the intended recipient or the person responsible for delivering the e-mail to the intended recipient, be advised that you have received this e-mail in error and that any use, dissemination, forwarding, printing, or copying of this e-mail is strictly prohibited. (See attached file: Arapaho Road P3 - RFI 38.pdf)



To: "Daniel Filer" < DFiler@hntb.com>

cc: aschneemann@walshgroup.com, "Guy Van-Baulen"

<GVANBAULEN@hntb.com>, "Jerry Holder" <JHolder@hntb.com>

Subject: RE: FW: RFI 38

Please see the following website:

http://www.erico.com/products/LentonPosition.asp#p9

Cliff R. Hall, PE Engineering Unit Manager **URS** Corporation **Graystone Centre** 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Office Tel: 972,406,6950 Direct: 972.406.6976

Fax: 972.406.6951

"Daniel Filer" < DFiler@hntb.com>



"Daniel Filer" <DFIler@hntb.com> 11/29/2004 06:33 PM

To: <Cliff_Halt@urscorp.com>

cc: "Guy Van-Baulen" <GVANBAULEN@hntb.com>, "Jerry Holder" <JiHolder@hntb.com>, <aschneemann@waishgroup.com>

Subject: RE: FW: RFI 38

Cliff, I believe you are understanding the change correctly. With that being the case, we must now ask that you provide a coupler that meets allowable spec's that can fit between the ends of the beams. The contractor tried to avoid this entire situation by finding a coupler that would fit, but was unable to do so. If a coupler cannot be found to fit, you will have to advise on the constructability of the beams to accomodate any alternatives since you do not accept their proposed alternative. You can reach me on my cell at 214-868-6412 if you wish to discuss this. Also, if you feel a conference call or meeting is necessary, let me know and I will arrange.

thanks. Daniel

---Original Message-

From: Cliff_Hall@URSCorp.com [mailto:Cliff_Hall@URSCorp.com]

Sent: Mon 11/29/2004 5:48 PM

To: Daniel Filer

Cc: Guy Van-Baulen; Jerry Holder

Subject: Re: FW: RFI 38

If we understand this RFI correctly, the contractor is proposing to move the end block reinforcement away from the end of the beam and provide block-outs for couplers. We cannot accept this change.

Cliff R. Hall, PE Engineering Unit Manager 02:59pm

URS Corporation
Graystone Centre
3010 LBJ Freeway, Suite 1300
Dallas, TX 75234

Office Tel: 972,406.6950 Direct: 972,406.6976

Fax: 972.406.6951

"Daniel Filer"

<DFiler@hntb.com>

To: <Cliff_Hall@urscorp.com>

CC:

"Jerry Holder" <JHolder@hntb.com>, "Guy Van-Baulen"

11/24/2004 01:58

<GVANBAULEN@hntb.com>

PM

Subject: FW: RFI 38

Cliff, this issue has come about because the couplers are too long to fit between the beams. I originally tried to have Texas Concrete sign off on this, but they would not. So, we need you to verify that these adjustments at the ends of the beams are allowed. This is a pressing issue, so if you can answer this quickly, it would be helpful. Call me if you have any questions about it.

Daniel

---Original Message---

From: Schneemann, Andrew [mailto:aschneemann@wa[shgroup.com]

Sent: Tuesday, November 23, 2004 4:39 PM

To: Daniel Filer; Guy Van-Baulen

Subject: RFI 38

I need an answer ASAP

Thanks

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207 This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are addressed. If you are NOT the intended recipient or the person responsible for delivering the e-mail to the intended recipient, be advised that you have received this e-mail in error and that any use, dissemination, forwarding, printing, or copying of this e-mail is strictly prohibited. (See attached file: Arapaho Road P3 - RFI 38.pdf)



"Schneemann, Andrew" <aschneemann@walsh group.com>

To: <Cliff_Hall@urscorp.com>, "Daniel Filer" <DFiler@hntb.com> cc: "Guy Van-Baulen" <GVANBAULEN@hntb.com>, "Jerry Holder" <JHolder@hntb.com> Subject: RE: FW: RFI 38

12/01/2004 05:57 PM

Cliff

Here is the Lenton P9 & P8 coupler Installation guide

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063

M-(817) 822-7207

----Original Message----

From: Cliff Hall@URSCorp.com [mailto:Cliff Hall@URSCorp.com]

Sent: Tuesday, November 30, 2004 10:47 AM

To: Daniel Filer

Cc: Schneemann, Andrew; Guy Van-Baulen; Jerry Holder

Subject: RE: FW: RFI 38

Please see the following website:

http://www.erico.com/products/LentonPosition.asp#p9

Cliff R. Hall, PE Engineering Unit Manager URS Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Office Tel: 972,406.6950 Direct: 972.406.6976

Fax: 972.406.6951

"Daniel Filer"

<DFiler@hntb.com>

To:

<Cliff_Hall@urscorp.com>

"Guy CC:

Van-Baulen" <GVANBAULEN@hntb.com>, "Jerry Holder"

11/29/2004 06:33

<JHolder@hntb.com>,

<aschneemann@walshgroup.com>

Subject: RE: FW: RFI 38

Cliff, I believe you are understanding the change correctly. With that being the case, we must now ask that you provide a coupler that meets allowable spec's that can fit between the ends of the beams. The contractor tried to avoid this entire situation by finding a coupler would fit, but was unable to do so. If a coupler cannot be found to you will have to advise on the constructability of the beams to accomodate any alternatives since you do not accept their proposed alternative. You can reach me on my cell at 214-868-6412 if you wish to discuss this. Also, if you feel a conference call or meeting is necessary, let me know and I will arrange.

thanks, Daniel

----Original Message-----

From: Cliff Hall@URSCorp.com [mailto:Cliff_Hall@URSCorp.com]

Sent: Mon 11/29/2004 5:48 PM

To: Daniel Filer

Cc: Guy Van-Baulen; Jerry Holder

Subject: Re: FW: RFI 38

If we understand this RFI correctly, the contractor is proposing to

the end block reinforcement away from the end of the beam and provide

block-outs for couplers. We cannot accept this change.

cliff R. Hall, PE Engineering Unit Manager URS Corporation Grayscone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Office Tel: 972.406.6950 Direct: 972.406.6976

Fax: 972.406.6951

"Daniel Filer"

<DFiler@hntb.com> To:

<Cliff Hall@urscorp.com>

"Jerry CC:

Holder" <JHolder@hntb.com>, "Guy Van-Baulen"

11/24/2004 01:58

<GVANBAULEN@hntb.com>

PM Subject: FW: RFI 38

Cliff, this issue has come about because the couplers are too long

to

between the beams. I originally tried to have Texas Concrete sign off on

this, but they would not. So, we need you to verify that these adjustments

at the ends of the beams are allowed. This is a pressing issue,

50

can answer this quickly, it would be helpful. Call me if you have any questions about it.

Daniel

----Original Message----

From: Schneemann, Andrew [mailto:aschneemann@walshgroup.com]

Sent: Tuesday, November 23, 2004 4:39 PM

To: Daniel Filer; Guy Van-Baulen

Subject: RFI 38

I need an answer ASAP

Thanks

Andrew Schneemann Archer Western Contractors, Ltd.

W-(972) 361-0062 F-(972) 361-0063

M-(817) 822-7207

This e-mail and any files transmitted with it are confidential and intended solely for the use of the individual or entity to whom

they

addressed. If you are NOT the intended recipient or the person

for delivering the e-mail to the intended recipient, be advised

that

you have received this e-mail in error and that any use, dissemination,


forwarding, printing, or copying of this e-mail is strictly prohibited.

(See attached file: Arapaho Road P3 - RFI 38.pdf)




lenton p8kp9 couplers.tif

INSTALLATION INSTRUCTIONS FOR LENTON'P8-P9 POSITION COUPLERS




Safety Instructioner All safety regulations required by the jobsite must be observed. Special extention should be given to the following instructions:

- Observe all Federal and Local safety regulations.
- 2. Wear a band but.
- 3. Wear gloves to avoid splinters and cuts.
- 4. Wear safety glesses at all times.
- Be aware of personnel working above, below, and around.



NOTE: When inspecting the Transition Position Coupler, use the appropriate wreach setting for the bar sizes being used.



The LENTON
Inspection Wrench may be
used by an inspector to
periodically check rightness
(see chart).

PDF051D

INSTALLATION

STEP 1 - Remove but and protector (if present). Visually inspect threaded end making sure threads are undamaged and free of concrete, rust, or other comminants. The use of a wire brush may be required.

STEP 2 - inspect part number on coupler to make sure it's the correct size for bars being spliced (see chart below). Insert the coupler cuto the bar and rotate clockwise until hand tight (approx. 4 - 4 1/2 mms).


STRP 3 - Using a standard pipe wrench, securely tighten the complex to the unstaking taper threaded reber. *

STEP 4 - Refer to STEP 1 for bar cleanliness. Insert second bar into the coupler.

STEP 5 - While holding the "upper ber", using a standard pipe wrench rotate the connector end of the coupler in a counter-clockwise direction to securely algited the assembly.

STEP 6 - Using a sunderd pipe wrench, accurrely tighten the jam not against the body. •

STEP 7 - Verify that limiting groovs is not visible (see below).





THE MEMBERS AND ADDRESS OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE



To: "Schneemann, Andrew" <aschneemann@walshgroup.com>
cc: "Daniel Filer" <DFiler@hntb.com>, "Guy Van-Baulen"

<GVANBAULEN@hntb.com>, "Jerry Holder" <JHolder@hntb.com>

Subject: RE: FW: RFI 38

Andrew.

From the web site, the P8 is the coupler that would be used when axial movement is restricted (i.e. can't put the bar into the coupler). This coupler extends to engage the second bar. We are still looking at welding and will advise later; however, we still believe that you can acheive this connection with the P8 coupler.

Applications

Designed to splice two curved, bent, or straight bars, when neither bar can be rotated

 P8 & P13 - designed to splice bars where the ongoing bar is restricted in its axial movement or can not be rotated and length adjustability of the coupler is required.

Cliff R. Hall, PE
Engineering Unit Manager
URS Corporation
Graystone Centre
3010 LBJ Freeway, Suite 1300
Dallas, TX 75234

Office Tel: 972,406.6950 Direct: 972,406.6976 Fax: 972,406.6951

"Schneemann, Andrew" <aschneemann@walshgroup.com>



"Schneemann, Andrew" <aschneemann@walsh group.com>

12/01/2004 05:57 PM

To: <Cliff_Hall@urscorp.com>, "Daniel Filer" <DFiler@hntb.com>

cc: "Guy Van-Baulen" < GVANBAULEN@hntb.com>, "Jerry Holder"

UHolder@hnlb.com>

Subject: RE: FW: RFI38

Cliff

Here is the Lenton P9 & P8 coupler Installation guide

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062

F-(972) 361-0063 M-(817) 822-7207

----Original Message----

From: Cliff Hall@URSCorp.com [mailto:Cliff Hall@URSCorp.com]

Sent: Tuesday, November 30, 2004 10:47 AM

To: Daniel Filer

Cc: Schneemann, Andrew; Guy Van-Baulen; Jerry Holder

Subject: RE: FW: RFI 38

Please see the following website:

http://www.erico.com/products/LentonPosition.asp#p9

Cliff R. Hall, PE Engineering Unit Manager URS Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Office Tel: 972.406.6950 Direct: 972.406.6976 Fax: 972.406.6951

"Daniel Filer"

<DFiler@hntb.com> To:

<Cliff_Hall@urscorp.com>

cc: "Guy

Van-Baulen" <GVANBAULEN@hntb.com>, "Jerry Holder"

11/29/2004 06:33 <JNolder@hntb.com>,

<aschneemann@walshgroup.com>

PM

Subject: RE: FW: RFI 38

Cliff, I believe you are understanding the change correctly. With that being the case, we must now ask that you provide a coupler that meets allowable spec's that can fit between the ends of the beams. The contractor tried to avoid this entire situation by finding a coupler that would fit, but was unable to do so. If a coupler cannot be found to fit, you will have to advise on the constructability of the beams to accomodate any alternatives since you do not accept their proposed alternative. You can reach me on my cell at 214-868-6412 if you wish to discuss this. Also, if you feel a conference call or meeting is necessary, let me know and I will arrange.

thanks, Daniel

----Original Message----

From: Cliff_Hall@URSCorp.com [mailto:Cliff_Hall@URSCorp.com]

Sent: Mon 11/29/2004 5:48 PM

Jun-02-05

To: Daniel Filer

Cc: Guy Van-Baulen; Jerry Holder

Subject: Re: FW: RFI 38

If we understand this RFI correctly, the contractor is proposing to

move

the end block reinforcement away from the end of the beam and provide

block-outs for couplers. We cannot accept this change.

Cliff R. Hall, PE Engineering Unit Manager URS Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Office Tel: 972.406.6950 Direct: 972.406.6976 Fax: 972,406.6951

"Daniel Filer"

<DFiler@hntb.com> To:

<Cliff Hall@urscorp.com>

cc: "Jerry

Holder" <JHolder@hntb.com>, "Guy Van-Baulen" 11/24/2004 01:58

<GVANBAULEN@hntb.com>

PΜ Subject: FW: RFI

38

Cliff, this issue has come about because the couplers are too long to fit between the beams. I originally tried to have Texas Concrete sign

off on this, but they would not. So, we need you to verify that these

adjustments at the ends of the beams are allowed. This is a pressing issue,

50 can answer this quickly, it would be helpful. Call me if you have any questions about it.

Daniel

----Original Message-----

From: Schneemann, Andrew [mailto:aschneemann@walshgroup.com]

Sent: Tuesday, November 23, 2004 4:39 PM

To: Daniel Filer; Guy Van-Baulen

Subject: RFI 38

I need an answer ASAP

Thanks

Andrew Schneemann Archer Western Contractors, Ltd. W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or antity to whom

they

are

addressed. If you are NOT the intended recipient or the person responsible

for delivering the e-mail to the intended recipient, be advised that

ia L

you have received this e-mail in error and that any use,

dissemination, forwarding, printing, or copying of this e-mail is strictly prohibited.

(See attached file: Arapaho Road F3 - RFI 38.pdf)

Jun-02-05



To: "Schneemann, Andrew" <aschneemann@walshgroup.com>

cc: *Daniel Filer" <DFiler@hntb.com>, "Guy Van-Baulen" <GVANBAULEN@hntb.com>, "Jerry Holder" <JHolder@hntb.com>

Subject: RE: FW: RFI 38텔

Andrew,

We have reviewed the possibility of using a welded splice detail as you requested to replace the mechanical couplers. We have attached sketches of a preliminary detail that could work. We are still finalizing this and would appreciate any comments you may have. Note that the number, size and location of rebar for this detail has changed and all rebar to be spliced will need to be ASTM A706 Grade 60 weldable.












Arap1.pdf Arap2.pdf Arap3.pdf Arap4.pdf

Cliff R. Hall, PE **Engineering Unit Manager URS** Corporation **Graystone Centre** 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Office Tel: 972,406.6950

Direct: 972,406,6976 Fax: 972.406.6951









"Schneemann, Andrew" <aschneemann@walsh group.com>

To: <Cliff_Hall@urscorp.com>

Subject: RE: FW: RFI 38

12/07/2004 03:31 PM

Cliff

Here the bolt up plate I talked to you about

Andrew Schneemann

Archer Western Contractors, Ltd.

W-(972) 361-0062 F-(972) 361-0063 M-(817) 822-7207

----Original Message----

From: Cliff Hall@URSCorp.com [mailto:Cliff_Hall@URSCorp.com]

Sent: Friday, December 03, 2004 1:26 PM

To: Schneemann, Andrew

Cc: Daniel Filer; Guy Van-Baulen; Jerry Holder

Subject: RE: FW: RFI 38

Andrew,

We have reviewed the possibility of using a welded splice detail as you requested to replace the mechanical couplers. We have attached sketches of

a preliminary detail that could work. We are still finalizing this and would appreciate any comments you may have. Note that the number, size

location of rebar for this detail has changed and all rebar to be spliced

will need to be ASTM A706 Grade 60 weldable.

(See attached file: Arapl.pdf) (See attached file: Arap2.pdf) (See

attached


file: Arap3.pdf) (See attached file: Arap4.pdf)


Cliff R. Hall, PE Engineering Unit Manager URS Corporation Graystone Centre 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Office Tel: 972.406.6950 Direct: 972.406.6976


Fax: 972.406.6951

30

Span 9 Beam Connection, pdf









To: <Cliff_Hall@urscorp.com>

cc: "Schneemann, Andrew" <aschneemann@walshgroup.com>, "Jerry

Holder" < JHolder@hntb.com>, "Guy Van-Baulen"

<GVANBAULEN@hntb.com>

Subject: Reissued Sheets

Cliff, as we discussed, we would like for you to reissue the sheets that will correct the beam-en coupling situation. As I said, we do not wish for you to "cloud" the revisions, but a revision triangle with a number is required, along with the revision being listed in revision box on lower right of sheet. Call or email me if you have any questions.

Daniel J. Filer

HNTB

ARCHITECTS ENGINEERS PLANNERS

5910 W. Plano Pkwy, Suite 200

Plano, TX 75093

Office: (972)661-5626 Mobile: (214)868-6412 Fax: (972)661-5614 dflier@hntb.com

This e-mail and any files transmitted with it are confidential and are intended solely for the use of the individual or entity to whom they are addressed. If you are NOT the intended recipient or the person responsible for delivering the e-mail to the intended recipient, be advised that you have received this e-mail in error and that any use, dissemination, forwarding, printing, or copying of this e-mail is strictly prohibited.



To: "Schneemann, Andrew" <aschneemann@walshgroup.com>, "Daniel Filer" < DFiler@HNTB.com>

CC:

Subject: Arapaho Revised U-Beam Details Unit 4 PDF

Andrew & Daniel,

Attached is the PDF of the revised U-beam splice detail. The original mylar will be sent tonight to Daniel at the HNTB office.


The U-beam manufacturer should consider using continuous #11 bars through the ends of U-beam "a" into the end of U-beam "b" and cutting these bars after the concrete is cured. This should help ensure that the bars will align properly to make the welded connection in the field.



น-beam details unit 4.pd

Cliff R. Hall, PE **Engineering Unit Manager URS Corporation Graystone Centre** 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Office Tel: 972.406.6950 Direct: 972.406.6976

Fax: 972.406.6951



URS

Facsimile

T-495 P.001

To:	Jerry Nicewarder
Flrm:	Town of Aldison
Facsimile:	972.450.2837
From:	CI: A HU
Date:	6/2/05
Page 1 of :	32
Subject:	U-Bean Splice Detail
Message:	
	Cong of what I am
	Souding to Steve
	·
	·
œ;	

URS Corporation 3010 LBJ Freeway, Suite 1300 Dallas, TX 75234 Tel: 972,406,6950 Fax: 972,406,6951 www.urscorp.com

CONFIDENTIALITY NOTICE

The information in this facsimile transmission is intended solely for the stated recipient of this transmission. If you have received this fax in error, please notify the sender immediately by telephone. If you are not the intended recipient, please be advised that dissemination, distribution, or copying of the information contained in this fax is swicity prohibited.

Mr. Ben Withered
Project Manager
Archer Western Contractors, Ltd.
2121 Avenue "J"
Suite 103

HNTB

Re: Extending of MSE#2 Wall

Arlington, TX 76006

May 26, 2005

Dear Ben:

This letter is a follow up to the letter issued on May 11, 2005, on related work for the extending of the MSE retaining wall #2.

As you we been discussing for the passed several weeks, the 10ft standard inlet on lateral A-5 would be in the way. Archer Western is directed to remove the install 10ft std. inlet and cutback and plug the 21" RCP pipe so the leveling pad for the MSE #2 wall can be installed.

Since we still required an inlet to collect the storm water runoff from the roadway, Archer Western is directed to install a new 10ft standard inlet at station 44+85 with an F/L of 601.67. This inlet will be connected into the east wall of the 2-grate inlet located at station 44+71 with a 21" RCP pipe.

Archer Western is requested to provide the cost proposal for the removal & disposal of the 10ft std. concrete inlet, plugging of the 21"RCP and the tie-in of the new 21"RCP into the 2-grate inlet.

The new inlet and RCP pipe will be compensated under the corresponding bid items and all work shall meet all specification required under this project.

Thank you,

Guy Van Baulea

HNTB Corporation

Cc. File

Steve Chutchian, Town of Addison
 Jerry D. Holder, HNTB Corporation
 Michael Ebeling, HNTB Corporation


Conduit Layout per Plans

1

 $1/\chi$

₹

	South T-4 Rail			South Edge of Decking				North T-4 Rail				North Edge of Decking			
Cond.	Circuit	Pg.#	Description	Cond.	Circuit	Pg.#	Description	Cond.	Circuit	Pg.#	Description	Cond.	Circuit	Pg.#	Description
3/4" PV(C E&F	335	Receptacles	3/4" RMC	D	335	A-2 Fixtures	3/4"PVC	G	335	E-1&A-1 Fixture	3/4"RMC	C&D	339	C-1 Drivers
3/4" PV	CE	343	F-2 thru F-20 Even	3/4"RMC	E&F	339	C-2 Fixtures	3/4"PVC	H&J	335	Receptacles	3/4"RMC	Output	339	C-1 Output
				3/4"RMC	В	341	B Fixtures	3/4".PVC	D	343	F-5 - F-19,G-7,8,9	3/4"RMC	A	341	B Fixtures
				3/4"RMC	B Control	341	B Fixture Cntrl	3/4"PVC	С	343	F-1 -F-3, G-1-6	3/4"RMC	B Control	341	B Fixture Cntrl
				3/4"RMC	Output	339	C-2 Fixt. Output							•	
Total Conduits: 2 Total Conduits: 5		its: 5	Total Conduits: 4			Total Conduits: 4									



Mr. Don Good Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Re Railroad Grade Crossing for Roadway Pavement

May 25, 2005

Dear Don:

On May 23rd, Town of Addison held a meeting with the Dallas, Garland & Northeastern Railroad on the work schedule for the grade crossing on Arapaho Road at the old Brickyard area. During this meeting the Town and HNTB were notified that the Railroad would be changing the type of steel rail to a heavier gage, which would raise the height of the rail approximately 2 inches.

This letter is to confirm our conversation during the weekly progress meeting held on May 24th, requesting Archer Western to hold up on the placement of the flex-base material within both side of each railroad grade crossing until such time, that a Railroad work crew can makes the final grades adjustment to the existing tracks, the track are surveyed and adjustment are made to the pavement elevation for the future Arapaho Road to meet the new track grade crossing.

Thank you,

Guy Van Baulén HNTB Corporation

Cc: File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

May 25, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW086

Subject:

Securing Stinger Nuts

Request:

Please reference the Response to RFI 69

Archer Western received a response to RFI 69 - Arch and stinger bolt torque requirements, the requested a method of securing the bolts of the stringer. Archer Western proposes to tack weld the end of the bolt to the nut and spray the weld with cold galvanizing spray.

Please approve this method as soon as possible.

Response/Action Taken:

This method of securing the Stinger anchor bolt nuts is acceptable.

By:

Guy Yan Baulen, EIT

HNTB Corporation

Date: May 25, 2005

Cc

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

Cliff Hall, URS Corporation

Archer Western Contractors, Ltd. 2121 Avenue "I" Suite 103 Arlington, TX 76006



Request for Information Response

May 25, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW063

Subject:

Clarification of Retaining Wall Offsets

Request:

Please review Archer Western RFI 8

Archer Western asked a question on July 26, 2004, in RFI 8, whether the MSE offsets where calculated to the face of the wall or face of coping. Jenny Nicewander responded that the offset was measured to the face of wall no face of coping. Archer Western was preparing to trench the structural and discovered that if the wall was set per RFI-8, the pedestrian and T-4 rail would no line up with the corresponding railing on the bridge. On January 27, 2005, we discussed the offset further with Ms. Nicewander and she agreed that the offset should be to the face of coping.

Please confirm this change.

Response/Action Taken:

This is to confirm the subject mention above during the weekly progress meeting and on January 27th that the offset should be to the face of the coping of the MSE retaining wall.

By:

Guy Van Baulen, EIT

HNTB Corporation

Date: May 25, 2005

Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

Archer Western Contractors, Ltd. 2121 Avenue "I" Suite 103 Arlington, TX 76006



Request for Information Response

May 24, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW074

Subject:

Anchor Bolt Conflict with Rebar for MOD A T-4 Rail

Request:

Please review the attached of the MOD A T-4 Rail Rebar

The designer denotes a modified dimension from the outside wall to the rebar of 4 inches. The detail does not acutely reflect the orientation of the rebar cage and the embedded anchor bolts. As shown in the attached sketch the anchor bolts fall outside the rebar cage.

Please expedite your answer as we currently need to cast T-4 coping for the retaining walling walls 2 & 4.

Response/Action Taken:

This is to concur with the submitted sketch by Archer Western e-mailed on February 28, 2005, for the required dimensions of the T-4 Rail MOD A & B. (See attaché sketch)

1. The dimensions from the rebar to the face of concrete are clear dimensions (not to centerline of the rebar as on the drawings.

2. The longitudinal reinforcement "R (#5) " bars need to be placed inside the anchor bolt legs not in the corners of the "U" or "V" stirrup bars

By:

Guy Van Baulen, EIT

HNTB Corporation


Date: May 24, 2005

Cc File

Steve Chutchian, Town of Addison

Jerry D. Holder, HNTB Corporation

Cliff Hall, URS Corporation



OZZH





May 23, 2005

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093 Attn: Mr. Guy Van-Baulen

RE.

Town of Addison

Arapaho Road Phase III Project No. 04-22

Location of Stinger Access Hole

Dear Guy:

On Friday May 20, 2005, Archer Western set the stinger on north side of bent 9. We discovered that the Stinger Access Hole will be approximately 4" into the span 8 bridge deck concrete. The installation and location of the access holes was determined by HNTB, Town of Addison and King Fabrication. Archer Western was told that modification to the stinger where being discussed between HNTB and King Fabrication. A shop drawing was submitted by King Fabrication and was approved by HNTB, but Archer Western was not given any requirements for these modifications. Archer Western will be pouring the concrete on Span 7 & 8 on Friday May 27, 2005. Please provide Archer Western a solution as early as possible, as not to delay the project schedule.

Letter: HNTB -45

If you require additional information, please contact Andrew at our field office.

Derr Withered

Project Manager

XC: Andrew Schneemann

Don Good File





May 16, 2005

Letter: HNTB -40

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093 Attn: Mr. Guy Van-Baulen

RE:

Town of Addison

Arapaho Road Phase III Project No. 04-22

Additional Charges For 8" Waterline Relocation

Dear Guy:

Archer Western concurs with the use of existing contract bid items for the removal and replacement of the existing driveway and installation of the 8" waterline.

Archer Western also incurred additional costs in the excessive potholing required to find the valve, the removal of the existing 8" waterline and relocation of the 8" gate valve.

These additional costs are detailed on the attached revised PCO 37.

If you require additional information, please contact Andrew at our field office.

Sincerely

Ben Withered

Project Manager

Enclosure

XC: Andrew Schneemann

Don Good

File

Archer Western Contractors, LTD.

Town of Addison

CHANGE PROPOSAL SUMMARY

TO:	HNTB 5910 W Plano Parkway		DATE:	Man 45 2005
	Plano, TX 75093		PROJECT:	May 16, 2005 Arapho Road P-III
	FRANC, IA 13023		PROJECT NO.:	AW-204059
ATTENTION:	Guy Van Baulen		PCO No.	37
Description:	PotHole for 8" Gate Valve and Remove Aband	oned 8" Wate	rline	
A	TOTAL MATERIAL COST		59.51	
В	TOTAL LABOR COST (Labor & Burden)		907.32	_
С	TOTAL EQUIPMENT COST	\$	548.46	_
	SUBTOTAL		*	\$1,515.29
**************************************			***************************************	<u></u>
E	SUBCONTRACTOR COST	\$	57.50	_
	SUBTOTAL			\$57.50
G	TOTAL DIRECT JOB COST		VVVVV	\$1,572.79
н	BOND & INSURANCE AT 2 %			\$31.46
TATE OF	ALLOW DECEMBER 1	***************************************		
IOIAL CH	IANGE PROPOSAL COST			\$1,604.25
UNIT COS	T			\$1,604.25
TIME EXT	ENSION IN DAYS (FOR THIS CHANGE)			
> 1777fm 1m.C3. [1	- The state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the		WW	
		7		_1./
	and the			3/16/0
Archer Weste	ern			Date

EQUIPMENT

Arapho Road P-III AW-204059

PCO #: 37 ITEM OF WORK:

PotHole for 8" Gate Valve and Remove Abandoned 8" Waterline

EQUIPMENT DESCRIPTION	HOUP	RLY RATE*	APPX HRS.	•	TOTAL
Potholing				\$	_
FORD F-250 PICKUP	\$	9.16	1	\$	9.16
CAT 430 Backhoe Loader	\$	26.04	4	\$	104.16
				\$	*
Remove and Backfill Existing			1		0
FORD F-250 PICKUP	\$	9.16	3	\$	27.48
CAT 430 Backhoe Loader	\$	26.04	7	\$	182.28
Walk Behind Roller	\$	25.64	6		153.84
· · · · · · · · · · · · · · · · · · ·					
		L.			

SUBTOTAL EQUIPMENT COST	\$ 476.92
COMPENSATION (SUBTOTAL EQUIPMENT COST AT 15%)	\$ 71,54
TOTAL EQUIPMENT COST	\$ 548.46

HOURLY RATE=(Contractor's Equipment Cost Guide - Combined Owner & Repair Expenses Monthly Rate / 176)

Work Description:

Pothole for Existing 8" Gate Valve at Comfort Suites

MATERIAL

Arapho Road P-III AW-204059 PCO #: 37

ITEM OF WORK:

PotHole for 8" Gate Valve and Remove

Abandoned 8" Waterline

MATERIAL	UNIT	EST. QTY.	UNIT PRICE	TOTAL
Small Tools	Mhrs	35	\$1.00	\$ 34.50
Safety Supplies	Mhrs	35	\$0.50	
	<u> </u>			

MINUS ANY DISCOUNTS ON MATERIAL INVOICES SUBTOTAL MATERIAL COST

COMPENSATION (SUBTOTAL MTL. COST AT 15%) TOTAL MATERIAL COST 51.75 7.76

\$ 7.76 \$ 59.51

Work Description:

LABOR

Arapho Road P-III AW-204059

PCO #: 37

ITEM OF WORK:

PotHole for 8" Gate Valve and Remove Abandoned 8" Waterline

LABOR	HOU	RLY RATE	APPX HRS.	TOTAL	
Potholing	S	-		\$	-
69644	\$	41.85	1	\$	41.85
94452	\$	15.50	4	\$	62.00
94732	\$	18.60	4	S	74.40
Remove and Backfill Existing				***************************************	***************************************
69644	\$	41.85	3	\$	125.55
94732	\$	18.60	2	\$	37.20
94756	\$	20.93	5	\$	104.65
65119	\$	27.90	2	\$	55.80
94841	\$	21.70	5	\$	108.50
94837	\$	20.15	5	\$	100.75
94839	\$	19.38	4	\$	19.38
94840	\$	26.35	1.5	\$	39.53
93838	\$	19.38	1	\$	19.38

TOTAL BURDENED LABOR COSTS \$ 788.98
TOTAL LABOR COSTS EXCLUDING LABOR BURDER AT 15% \$ 118.35
TOTAL LABOR COSTS \$ 907.32

Work Description:

SUBCONTRACT

Arapho Road P-III AW-204059

PCO#: 37

ITEM OF WORK: PotHole for 8" Gate Valve and Remove Abandoned 8" Waterline

SUBCONTRACT	UNIT	EST. QTY.	UNIT	PRICE	T	OTAL
Dumpster Load (20%)	LD	1	\$	50.00	\$	50.00
				*****	\$	•
					\$	_
			ļ			
					····	

	· · · · · · · · · · · · · · · · · · ·		 	·		
			┪───			

					***************************************	***************************************
			<u> </u>			

SUBTOTAL SUBCONTRACTOR COST	\$ 50,00
COMPENSATION (SUBTOTAL SUB COST AT 15%)	\$ 7.50
TOTAL SUBCONTRACTOR COST	\$ 57.50
TOTAL COST OF ADDED ITEM	
UNIT PRICE (TOTAL COST DIVIDED BY EST. QTY.)	\$ -

The HNTB	Compenie	B.
Engineers	Architects	Planners

15150 Surveyor Blvd. Addison TX, 75001

Telephone (972) 361-0064 Facsimile (972) 361-0065 www.hntb.com

HNTB

HNTB Job # 25768 - Arapaho Road - Phase III

VIA

Hand delivered

Date:

May 26, 2005

Letter of **Transmittal** Toc

Steve Chutchian

Town of Addison P.O. Box 9010

16801 Westgrove Drive

Addison, TX 75001

Regarding:

Payment Requisition for the Month of

March

	<u>X</u> E	stimates	Plans			Prints	
	R	eports	Shop	Drawings		Samples	
	C	hange Order	Disk		***************************************	Copy of Letter	
	B	ook	Other				
# of Copies	Drawing #	Last Dated	Code	Description			
1		3/25/05		Construction	n Invoice	for the Month of March	

These are tr	snamitted:						
	F	or approval	As rec	quested	****	Copies for distribution	
	X F	or your use	Resub	mit		For Review & comment	
	R	eturn	Copie	s for review		No exception taken	
	C	orrected prints	Subm	lt	****	Amend and resubmit	
						Make corrections noted	

Please note: Please return two (2) Signed copies for distribution

Guy Van Baulen, EIT Copy to: File

Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Re: Bridge Haunch Construction

June 1, 2005

Dear Ben:

During our constructability meeting at the Town of Addison on May 27th, it was discuss that Archer Western has proposed to follow the new update TXDOT deck details for the construction of the bridge haunches.

After review of this details by the Bridge design, they have accepted the alternate procedure of construction following the TXDOT; June 2004 update of the PCP drawings and details for the bridge haunches.

Note that the 1-1/2"min. panel overhang beyond the bedding material is critical to ensure that the CIP concrete supports the panels. If adequate concrete is not cast under these panels, cracking in the deck may occur. See attached copies of the TXDOT PCP sheets.

Thank you,

Guy Van Baylen HNTB Corporation

Cc: File

Steve Chutchian, Town of Addison phoche Not included.

Jerry D. Holder, HNTB Corporation

Cliff Hall, URS Corporation



May 19, 2005

Mr. Steven Z. Chutchian, P.E. Assistant City Engineer 16801 Westgrove Drive Addison, TX 75001

Re: Arapaho Road Bridge at Midway Road

Installation and Tensioning Procedures Structural Strand Assemblies

Dear Mr. Chutchian:

We have recently received the "Installation and Tensioning Procedures Structural Strand Assemblies" and have performed a cursory review. We are returning this submittal as "Rejected". It should be noted that this stressing plan has not been coordinated with the Contractor's erection methods that have been previously discussed. In addition, the procedure has not been signed and sealed by a licensed professional engineer in the State of Texas.

As advised earlier, the Contractor is to provide a detailed erection sequence plan for the arch span and hanger stressing as a requirement of the construction plans and specifications. This erection sequence must be coordinated with and consistent with the "Installation and Tensioning Procedures" and these procedures must consider the influence of the erection sequence, loads and details. We do not believe what was submitted by the Contractor is adequate for this deliverable. It is critical to the successful construction of the arch that the Contractor prepare this detailed erection sequence for approval before erection of the arch commences.

Sincerely,

URS Corporation

Cliff R. Hall, P.E. Vice President

Project Manager

Tel: 972,406,6950 Fax: 972.406.6951



May 23, 2005

Letter: HNTB-45

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093 Attn: Mr. Guy Van-Baulen

RE:

Town of Addison

Arapaho Road Phase III

Project No. 04-22

Location of Stinger Access Hole

Dear Guy:

On Friday May 20, 2005, Archer Western set the stinger on north side of bent 9. We discovered that the Stinger Access Hole will be approximately 4" into the span 8 bridge deck concrete. The installation and location of the access holes was determined by HNTB, Town of Addison and King Fabrication. Archer Western was told that modification to the stinger where being discussed between HNTB and King Fabrication. A shop drawing was submitted by King Fabrication and was approved by HNTB, but Archer Western was not given any requirements for these modifications. Archer Western will be pouring the concrete on Span 7 & 8 on Friday May 27, 2005. Please provide Archer Western a solution as early as possible, as not to delay the project schedule.

If you require additional information, please contact Andrew at our field office,

Ben Withered Project Manager

XC: Andrew Schneemann

Don Good

File

REQUEST FOR INFORMATIO	N				PROJEC	T No.	Arapaho Phase III	
RFI #86					Date:	<u> </u>	lay 23, 2005	
				,				
Submitted To						ted By		
5910 W. Plano Parkway, Ste 200					MICHEL VV	estern Curti	iactors, Ltd.	
Plano, Texas 75093 Guy Van Baulen					Andrew S	ichneemann	•	
1 Section 1		hlidaahidaahida		,	(* 11321374 12	The state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the s	, , , , , , , , , , , , , , , , , , ,	
Subject		Discipline		Go-Autho	or This	ork'i in Ska v ecij	Copies To	
Securing Stinger Nuts		Civil						

Cost impact # 1997 # 1995	Amour	t di deserti	Sched	ule impaci	tidize.	Days I	Drawing Impact	
Unknown	Unknown		Unknown			Unknown	Unknown	
Information Requested								
Please Reference the Response to RFI 69								
,								_
Archer Western received a response to Ri stinger. Archer Western proposes to tack								s of the
Please approve this method as soon as po	ossible.							
Response								
								4

REQUEST FOR INFORMATION	N			PI	ROJECT No.	Arapaho Phase III
RFI #85				D	ate :	May 5, 2005
Submitted To The Paris States	编译器				ubmitted:By	
HNTB 5910 W. Plano Parkway, Ste 200				Ar	rcher Western Co	intractors, Ltd.
Plano, Texas 75093						
Guy Van Baulen		***************************************		Ar	ndrew Schneema	nn
Subject 1997 to 1997.		Discipline		Co-Author		Copies To Average Average
Bridge Approach Slab - Standards		Civil				
Cost Impactately 22 Section 11 14 5	Amour	Grezaenea este este este este este este este es	eee leasan	Tikotekaki ka	e e e e e e e e e e e e e e e e e e e	P Drawing impact
Unknown	Unknown		Unknown	ivilli paves	Unknown	Unknown
Information Requested	Merca valo					
Archer Western can not find a detail sheet	, in the co	entract plans for	r the Bridge A	pproach Slab.		
Manage Managed African States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and States and			_			
Please Provide the bridge approach slab d	ietali as s	oon as possible	₽.			
Response	rjari i Strika is					

Conduit Layout per Plans

	Sc	outh T-4 Ra	il		South E	dge of	Decking	North T-4 Rail North Edge of Decking							
Cond.	Circuit	Pg.#	Description	Cond.	Circuit	Pg.#	Description	Cond.	Circuit	Pg.#	Description	Cond.	Circuit	Pg.#	Description
3/4" PV(E&F	335	Receptacles	3/4" RMC	D	335	A-2 Fixtures	3/4°PVC	G	335 ,	E-1&A-1 Fixture	3/4"RMC		339	C-1 Drivers
3/4" PV(343 E	2.thrù F-20 Even	3/4"RMC	E&F	339	C-2 Fixtures	3/4"PVC	H&J	335	Receptacles	3/4"RMC	Output	339	C-1 Output
,				3/4"RMC	· B	341	B Fixtures	3/4"PVC	, P	343	F-5 - F-19,G-7,8,9	3/4"RMC	A	341	B Fixtures
				3/4"RMC	B Control	341	B Fixture Cntrl		c _		F-1 -F-3; G-1-6	3/4"RMC	B Control	341	B Fixture Cntrl
				3/4"RMC	Output	339	C-2 Fixt. Output	,							
	Tota	ıl Conduits			Total	Condu	its: 5		To	tal Condui	its: 4		Total	Conduit	s: 4

ARCHER WESTERN CONTRACTORS, LTD.

2121 Ave J, Ste. 103 Arlington, Texas 76006 PH: (817) 640-3898

FAX: (817) 640-8734



		SUBMITTAL
Date:	April 26, 2005	Submittal # : 61.1
To:	HNTB / Town of Addison	New Submittal : X Re-Submittal :
Aţtn:	16801 Westgrove Addison, Texas 75001-9010 (972) 450-2886 Guy Van-Baulen	Project: Arapaho Road Phase III AW# 204059 Engineer: HNT
Subm	ittal Specification Reference:	2x2 Plaque
Descr	iption of Submitted Item:	2×2 Plaque Jemy:
Manul	facturer/Sub/Supplier:	Southwell Company W- GAIC
Relate	ed Section / Drawings:	por to
Additi	onal Comments:	THE O.K. PLADURE,
C	ontractor's Certification	A 15. WE
"Having	g Checked this submission, we certify conforms to the requirements of the act in all respects, except as otherwise	Southwell Company FON W. GALE PON W. GALE THE O.K. THE O.K. VSE THIS PLAPHE, WE WILL ME IS. WE WILL NEED TO SETTLE NEED TO SETTLE SEE(.
Sign: Print N Title: Review Date:	Archer Western Codiractors, Etd. ame: Andrew Schneemann Asst. Project Manager red by: Andrew Schneemann April 26, 2005	Apprentip By town of Apprentip By Town of Apprentip By Town May 25,2005
Copy:	File	

	SOULTWEIL CO. x 299 san antonio, tx 78291	CUSTOMER:		
(210)	x 255 San Biltonio, tx 76251 223-1831 fax (210) 223-8517	ARCHER WESTER	CONTRACTORS, LTD.	
் app	roved (no corrections)	2121 AVENUE J, 51	JITE 103	
app.	roved as noted	ARLINGTON, TX 76		
nevi	se and resubmit	ATTN: ANDREW 50	HNEEMANN	
signed	by: date:	SHIP TO:		
	<u> </u>		CONTRACTORS, LTD.	
PLEASE S	SIGN AND RETURN ONE (1) COPY. O SIGN THIS PROOF WILL HESULT	1510 SURVEYÖR	*	
IN RESU	BMITTAL FOR YOUR SIGNATURE.	ADDISON, TX 7500		
	Thank You	ATTN: ANDREW 60	HNEEMANN	
A	PROOFS: ,			
	PLEASE SIGN &		CASTBRO	DNZE PLAQUE
	RETURN ONE COPY		0.48.04.94.048.04	COLUE ALIK
	ONE COPY	24"	24" W X 24" H	5CALE: 1/4" = 1
/ - / ■	,			1
	ARAPAHC	ROAD	PHASE	
		October 200	5	
-		City Council		BACKGROU
	D Sc	ott Wheeler,	Mayor	OXIDIZED TEXTURE
				ICATURE
	Tom Braun	•		- 11
		nann Joe		. []
	Fredric M	Silver Greg	ory S. Hirsh	
	Pan Mhi	tehead, City	Manager	
24"	KON WIII	teneau, City	Managet	
- 1	Director of Pu	iblic Works /	City Engineer	
		ke Murphy, P		
		,,,		
	Cons	struction Man	ager	
	•	HNTB Corp.	-	
	₹ ?	Designer		
	Road	dway-HNTB C	orp.	
	I Br	idge-URS Co	·p.	
		neral Contrac		
	Archer We	stern Contra	ctors, LID.	
<u> </u>				
	YOUR ORDER WILL BE PRODUCED FROM TH		.# ∦ <u>Ω</u>	RAISED BORDER AND LETTERS - SATIN FIN
	YOU APPROVE THIS ARTWORK AND IT CONTA FINANCIALLY RESPONSIBLE FOR THE WOR			TTER
•	CHECK THAT ALL IS CORRECT REGARDING		NO G	
		.,	11 22 22	
4	n i	<i>_</i>	SECTION 2/4 SCALE	CONCEALE
SIC	P YOU ARE THE FINAL PR	OOF-READER SIG		FASTENER
-		<u> </u>	m Z	5
	:	E 04.4689.009	l	PLEASE
QUOTE :	# 1 <u>2547</u> FILE NAM 24-4689 DATE	C. OTTODONOR	- }	TLEMUE

A TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTAL TOTA

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

May 23, 2005

Originator:

Andrew Scheermann

RFI Number: "K"

Subject:

Location of the North Two-Grate inlets at the ends of the Bridge

Request:

Archer Western has discovered base on the provide coordinates that the two grate inlet back of the inside wall will be approximately 2 ft from the face of the T-4 Railing. The question was asked if this location would be acceptable, since the water running off the bridge would be able to flow by the inlet and in the wheel path of traveling vehicles.

Response/Action Taken:

In the field, Archer Western was directed to move the inlet up against the T-4 Rail, to prevent the grating from being in the vehicle wheel path and to allow the storm water runoff to be collected.

Attached please find a sketch showing the location of the two-grate inlet and the adjacent T-4Rail showing to reverse the 'V' rebar to avoid conflict with the inlet.

By:

Guy Van Baulen, EIT

HNTB Corporation

Date: May 23, 2005

Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

HNTE	Made by	GVB	Date 5-20-05	Job Number
The HNTB Companies	Checked by		Date	45/6/3
FOR Z-GRATE INLET NORTHSIDE	Backchecked b	y	Date	Sheet Number
AT APPROACH SLAB/ABUTME	NT			
والمتعارض والمستحدد والمستحدد والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتعارض والمتع				
والمراجع المنافع والمستعدد والمستعدد		×××	x = 9'' +	T
· · · · · · · · · · · · · · · · · · ·			~ ,	
		¥	、 て= アカ	ICKNESS OF
	_//	¢.		E OF the
T-4 MOD B -		<i>E</i>		TE INLET
	-			
	*			
				-
7	(0)	ا		The state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the s
	13.1	J#5-10'-0"		
,9	J [/			
		900.000.000.000.000.000.000.000.000.000		•
<u> </u>				
				4 -
		1	223	
	/ _			8
- Parada de la companya del la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la companya de la compa		v		
				4
- /				
/		W 2.57 DEPTH		*
	•	Ĭ Ã Ā		
REVERSE V (#5) AT_101/2"MAX.	×			A 4 A A
TO AVOID THE TWO GRATE				
INLET,		<u> </u>		· · · -
	•		8	
	**/.	4	4	A 114 W 1
Committee which can be a set of the second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second s	· · · · · · · · · · · · · · · · · · ·			T AND THE PROPERTY OF THE PERSON FOR
		* *	 	in en in a servenia de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la companya ence de la
the second section of the second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second seco				S ON
many have been a manufactured and the second	c - P - umm = mag r p g n - van verdoer er ++ n - p		SHEET SW	28 FOR
			NLET REG	PUIREMENTS
		a constant of the section of the		,
			,	(
			• • • • •	ا مستخصص المستخدم المستخدم المستخدم المستخدم المستخدم المستخدم المستخدم المستخدم المستخدم المستخدم المستخدم الم المستخدم المستخدم الم
		WARRANCO _ P		The common disposed that a state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the stat
	····	4 TANKAMA NA TITO MENERALENAN NA	~ · · · · · · · · · · · · · · · · ·	k Billio otar
) , , ,	er en er en en en en	(_.	Add American and APRIL Control
- many - many manager and manager and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summary and a summ	ore over		,	a desta manufaspan para esta a para servicio.
	······································	N. P. S. S. S. Sansan and	•	
A 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				- TOTAL A ACCOMMENT OF THE TOTAL PROPERTY.

ME101-0793

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

May 23, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW067

Subject:

Additional Hangers in U54 Beams

Request:

Please review sheet 310 the TxDot UBA detail sheet.

Archer Western has discovered the need to add additional hangers to support the overhang brackets on beam 1 for spans I to 14, due to the large overhang. We would weld a #4 rebar longitudinally to the 'R' bars. Then weld the additional hangers to the longitudinal #4 bar or 'R' bar.

Please approve this procedure at your earliest convenience.

Response/Action Taken:

To response to your request to perform the procedure above, a question is proposed to Archer Western.

Has Archer Western changed their formwork to accommodate the large overhang and should this RFI be withdrawal?

By:

Guy Van Baulen, EIT

HNTB Corporation

Date: May 23, 2005

Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "I" Suite 103 Arlington, TX 76006



Request for Information Response

May 23, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW069

Subject:

Arch and Stringer Bolt Torque Requirements

Request:

Please provide the bolt torque requirements for the Arch and Stringer Bolts

Response/Action Taken:

The Anchor bolts do not need to be torqued. They should be installed to a snug tight condition.

The arch bolts used a double hex nut to prevent the nuts form coming loose, but the stringer doesn't have two nuts. It is requested that Archer Western provide a type of nylon insert stop nut, lock nut or an other alternate means of preventing the loosening of the archor bolt nut due to vibration.

Please provide the choice of prevention of loosening for the Stringer anchor bolt nuts prior to work.

By:

Guy Van Baulen, EIT

HNTB Corporation

Date: May 23, 2005

File Cc

> Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

Cliff Hall, URS Corporation

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

May 19, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW079

Subject:

Bridge Blister Width

Request:

The width of the slab blister on Sheet 285 is 1'-3 1/4". The pedestrian rail details on sheet 301 show the rail widening at the slab blister to be 1'-0". Per previous conversions and e-mails, the dimension of 1'-0" on Sheet 301 should be 1'-3 1/2".

Is this correct?

Response/Action Taken:

This to confirm the previous conversions and e-mails, that the post dimension as 1'-0" on sheet 301 is not correct. The rail widening elevation at slab blister should be 1'-3 1/2".

By:

Guy Van Baulen, EIT

HNTB Corporation

Date: May 19, 2005

Cc:

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

Cliff Hall, URS Corporation

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

May 19, 2005

Originator:

Andrew Scheemnann

RFI Number: R-AW057

Subject:

Relocation of Utility Sleeves

Request:

Archer Western has found many conflicts with the plan locations of the electrical and Irrigation sleeves. Archer Western proposes to relocate the irrigation and electrical sleeve to miss obstructions. We will keep the new location as close to the original as possible and will reflect the new locations on the project as-builts.

Is this acceptable?

Response/Action Taken:

In response to the statement of many conflict and obstruction, we are requesting Archer Western to indicate any conflict prior to construction that may cause the work to be outside the scope or intent of the contract drawing.

The proposal of relocating the utility sleeves for the electrical and/or Irrigation system is acceptable to avoid any minor conflict with existing conditions and future work. It's Archer Western responsibility to maintain the integrity of the designed utility systems and follow the city standards for the indication of sleeves under pavement as well as the contract requirements.

By:

Guy Van Baulen, EIT

HNTB Corporation

Date: May 19, 2005

Cc

File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation

ITB Compenies ers Architects Planners 19150 Surveyor Blvd. Addison TX, 75001

Telephone (972) 361-0064 Facsimile (972) 361-0065 www.hntb.com

HNTB Job #

25768-Arapaho Road - Phase III

VIA

Hand Delivered - 12:45pm

Date:

May 19, 2005

Letter of **Transmittal** To:

Ben Withered

Archer Western Contractors, Ltd.

2121 Avenue "J"

Suite 103

Arlington, TX 76006

Regardings

Shop Drawings

	Estimates Reports Change Order Book		X Sho Disk	p Drawings Samples Copy of Letter
of Coples	Drawing #	Last Dated	Code	Description
3	Submittal #62.1	5/11/05		Installation and Stressing Procedure for Steel Structural Hengers - CBSI

	For approval	 As requested		Copies for distribution
X	For your use	 Resubmit		For Review & comment
	Return	 Copies for review		No exception taken
	Corrected prints	 Submit	<u> </u>	Amend and resubmit
				Make corrections note:

Please note: Please resubmit 6 new copies of the Installation and procedure for review.

Ву:

Guy Van Baulen, EIT

Copy to: File

Daniel J. Filer, HNTB Corporation



MAY 19 2005
HNTB CORPORATION
DALLAS, TEXAS

May 18, 2005

HNTB

5910 W Plano Parkway

Suite 200

Plano, Texas 75093

Attn: Mr. Guy Van-Baulen

RE:

Town of Addison

Arapaho Road Phase III

Project No. 04-22

Revised Grate Inlet Detail

Dear Guy:

Archer Western received a revised grate inlet sketch for the 2 grate inlet at MSE wall #2 from HNTB on May 16, 2005, attached. Archer Western has reviewed the sketch and has the following comments/questions:

 The modifications to the precast coping reinforcing need to be reviewed and approved by a Professional Engineer.

Letter: HNTB -44

- The top row of MSE wall reinforcing straps starts approximately 1'-3" below the top of paving. Please provide a detail to route straps.
- What details are to be used for inlets adjacent to Retaining wall 1 and 3?

Please provide this information as soon as possible.

If you require additional information, please contact Andrew at our field office.

Andrew Schneeman 7

Sincerety,

Ben Withered


Project Manager


XC: Andrew Schneemann

Don Good

File

The John Miles









May 18, 2005

Letter: HNTB -43

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093 Attn: Mr. Guy Van-Baulen

RE: Town of Addison

Arapaho Road Phase III Project No. 04-22

HNTB Letter concerning MSE Wall #2

Dear Guy:

Archer Western received your letter dated May 11, 2005, concerning the MSE Wall #2. Archer Western acknowledges that the western most step of MSE #2 was detailed on the shop drawings incorrectly and will be revised.

In regards to the wall extension, Please provide a revised plan sheet which shows the wall revisions and any drainage revisions required. Archer Western has provided as-built elevations in this area as requested by your office.

The letter states that the work will be compensated under contract bid item 143 - Furnish and Place MSE Retaining Wall TxDOT Item 423. In accordance with the contract, this bid item is to compensate Archer Western for direct costs but does not compensate for remobilization and lost production.

Archer Western will await detailed direction from HNTB and Town of Addison on the work required at the West end of MSE Wall #2. Please provide this information as soon as possible as to not delay the work, as we are currently preparing the roadway for concrete paving in this area.

If you require additional information, please contact Andrew at our field office.

Andrew Schneemann

Sincerely

Ben Withered Project Manager

XC: Andrew Schneemann

Don Good

File

ries ects Planners 15150 Surveyor Blvd. Addison, TX 75001 Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

ithered
.anager
Nestern Contractors, Ltd.
venue "J"
.03
.gton, TX 76006
Bridge Haunch Construction



/lay 27, 2005

Dear Ben:

For Several weeks, I have been talking with Archer Western about the construction of the bridge deck. In particular, the construction of the Bridge deck haunch over the U54-Beams. This standard requirement can be found in the contract drawing on sheet BS-11, page 319. I had received three detail sheets and a copy of a letter from TXDOT to Archer Western on the methods of construction for haunches on other TXDOT contracts in which you plan to utilize on this contract. This information was forwarded to URS Corp. for review of intent of constructing of the bridge haunches.

On May 24th, I received an e-mail from the Bridge designer rejecting this construction method that Archer Western has proposed and is performing in the field. This e-mail was than given to Archer Western Superintendent.

There are presently conflicts in the method of construction and the details provided in the contract plans for the haunch. The dimension between the pre-stress concrete deck panels and U-beam which are greater than 1-1/2" and being supported by 2" thick extruded polystyrene. This is an alternate method which has not been submitted for approval by the engineer of bridge design. Secondly, this height between the pre-stress deck panels and the U-beam has reached up to 4 inches, requiring the installation of additional rebar at each Bar R in the U-beam and within the haunch. This additional rebar has not been submitted for review of size & quantity to the bridge engineer of approval.

Until a proper construction design change proposal for the haunch is submitted by Archer Western and reviewed and approved by the Bridge Designer, The placement of the concrete deck for spans 7, 8, 10 thru 14 can not be placed.

Any delay encounter to satisfy the Bridge Design Engineer concept of the bridge haunch due to Archer Western alternative construction method will not be recognized by the Town of Addison.

Thank you,

Guy Van Baulen

HNTB Corporation

Cc: File

Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Cliff Hall, URS Corporation

Weekly Meeting Agenda

Date: Tuesday June 7, 2005

Arapaho Road Phase III

Time 10:00 A.M. Location: Field Office

I. Safety Issues

- 1. Maintain traffic control at Midway Road.
- 2. Traffic at Surveyor.

II. Submittals

III. Old Business

1. A/W received revised blow off details from HNTB on 3/9/05. We are pricing and proceeding with this revised detail. A/W is also preceding with the pricing and installation of the 3" Air Release Valve per HNTB direction.

After discussions with DWU Field Personnel, the 3" air release will not be required and the 10" flanged opening will be blind flanged and grouted. A/W will Issue RFI to confirm. A/W needs direction from HNTB and Towns of Addison on where to locate the 10" air release equipment.

A/W still has not received a revised plan sheet to where the 10" air release valve is to be located or that reflects the changes to the valve orientation.

Guy will call Cassy at DWU 4-26-05.

Still have not received revised plan sheets. 5-03-05, 5-11, 5-18, 5-24, 6-1,6-7.

2. A/W still has concerns about the roadway grades at the rail road crossings. A/W plans on installing per the latest plan sheet.

HNTB requests asbuilt elevations.

Given to HNTB on 5-18-05.

DGNO has been working on the tracks and all elevations have changed.

HNTB has taken grade shots on the rails and are working on revised plan sheets.6-1. A/W has stopped all work in this area awaiting these plan sheets as of 5-26-05.

- 3. Dirt Grades at R.W. # 3 will need to be revised due to the shortening of the wall length Guy said he is working on it. 5-24-05.

 Nothing yet 6-7-05.
- 4. Irrigation line at Charter needs to be caped.

A/W will cap this week.6-1-05.

5. There are still several piles of RR ties, in site grading areas, at the brickyard that need to be removed.

DGNO will remove within a month. 5-24-05

HNTB stated that DGNO will start on the crossings soon and will remove at this time.

IV. Change Orders

Ben would like to schedule meeting with Addison and HNTB to discuss Paint Pricing.
Jenny will set up a meeting.

Meeting was held Wed. 4-13-05.

Archer Western is waiting on a response from URS and Jerry Holder.

Ben said this is becoming a critical matter due to the primer spec. changing.

Jenny said she will contact today. 4-26-05.

A/W received a letter from HNBTB on 4-29-05

Another meeting is being scheduled.

The painting system has been ducided on and A/W will submit pricing and proceeding. Waiting on Ben 6-1-05.6-/-05.

V. New Business

1. HNTB requests that R.W. #2 be extended to the limits of the T-4 rail.

A/W has taken field measurements and elevation shots.

Texas Welded Wire will be contacted to start the drawings.

A/W does request a letter directing us on the extending of the wall. 5-3-05

A/W has not received a letter yet. 5-11-05.

A/W received a letter from HNTB on 5-11-05.

Additional information is needed ASAP.

A/W requests additional information on the RCP and Inlet as well as removal of existing inlet. This work is scheduled for this week. 5-24-05

A/W has received revised drawings from HNTB.

The work on the wall is completed.

V. Misc.

- 1. The DWU manholes are too high; we have contacted DWU and are working on a solution.
- 2. Dave Wilde requests that weep hole be placed in the grouted riprap at the DWU flume, due to excessive ground water.

VI. Schedule

1 Review Weekly Schedule

ARAPAHO ROAD

ARAPAHO ROAD						i	6/7/2	2005												<u> </u>
·					: We			<u> </u>			We				Foll	owin	gΝ	/ee		Arches Wessern
Activity Description	Prod	M		W	Т	F	S/S	М	T	W	Т	F	S/S	M	T	W	T	F	S/S	Contractors
	riou	6	7	8	9	10	11	13	14	15	16	17	18	2.0	21	22	23	24	25	SUBS/NOTES
Dirt and Utilities		<u> </u>		<u> </u>		L			L.											
Excavate/Embank Brickyard	Waitin							<u> </u>												
Clean & Patch Lines A & B		Х	X	X	Х	Х	Х	<u> </u>												i
Flex Base East	Waitin	j on	gra	de c	han	ges														
Flex Base West		Х	X	Х	Χ	X	Х													
Blue Top Flex Base		Х	Х	Х	Х	Х	Х				_									
Site Grading Under Bridge		х	Х	Х	Х	Х	Х	X	X	х	Х	Х	Х			,				
Clean 66" RCP @ Brick Yard		X	X	X	Х		Х													
Bridge Work						-		<u> </u>	ļ	-										
Decks / Overhangs/SEJ's		Х	X	X	X	X	X	X	x	X	Ϋ́	X	Х	X	X	X	Х	х	x 1	
Deck Rebar	<u> </u>	X	Х	X	X	X	X	Ιχ	ΙX	x	X	X	X	X	X	X	x	X	ΙχΊ	
Place Decks			<u> </u>		- ``	-	- 	 ^	 ``	X				 ``		-	Ť	X		
Set North Arch							[1												
Set Beam Shore Towers								<u> </u>												
Set Beams Span 9								 		1		-		1						
Splice Beams Span 9																				
Diaphrams Span 9																				
T 4 Rail		Х	X	Х	Х	X	Х	X	Х	X	Χ	X	Х	Х	Х	Х	Х	X	X	
Paving				<u> </u>			<u> </u>	一	 			-		 	 -				-	
Surv Box Crossing Replacement							Х	X	X	X	X	Х	_	1						
Pave Surveyor to East									X	X	Х	X	Х	X	Х	X	Х	Х	Х	
Retaining Walls								ļ	<u> </u>				<u> </u>	<u></u>						
Level Pad / Coping		X	Х	X	Х	Х	X	X	X	<u> X</u>	Х	Х	X	X	X	Х	X	X	X	
Miscellaneous				<u> </u>				<u> </u>	<u> </u>											
				Г		_		T					_	1						
Inlets			Х	х																
RipRap/Pilot Channel at 10x6					Х	X	Х	X	X	Х	χ	Х								
				_		_	<u> </u>	_	-	_			<u> </u>	_	ļ	_		_		
Surveyor Crossing			-	<u> </u>	ļ	<u> </u>	ļ	-	_	 	-		 	<u> </u>	<u> </u>					
Switch Traffic as needed		┢		┢	-			 	1	1			\vdash		╌		┝─┤			
		_	- -	_	 	-	-	1	-	†			\vdash	_	 			-		
										1										

Steve Copy

Weekly Meeting Agenda

Date: Tuesday June 7, 2005

Arapaho Road Phase III

Time 10:00 A.M. Location: Field Office

I. Safety Issues

1. Maintain traffic control at Midway Road.

2. Traffic at Surveyor.

II. Submittals

III. Old Business

1. A/W received revised blow off details from HNTB on 3/9/05. We are pricing and proceeding with this revised detail. A/W is also preceding with the pricing and installation of the 3" Air Release Valve per HNTB direction.

After discussions with DWU Field Personnel, the 3" air release will not be required and the 10" flanged opening will be blind flanged and grouted. A/W will Issue RFI to confirm. A/W needs direction from HNTB and Towns of Addison on where to locate the 10" air release equipment.

A/W still has not received a revised plan sheet to where the 10" air release valve is to be located or that reflects the changes to the valve orientation.

Guy will call Cassy at DWU 4-26-05.

Still have not received revised plan sheets. 5-03-05, 5-11, 5-18, 5-24, 6-1,6-7.

2. A/W still has concerns about the roadway grades at the rail road crossings. A/W plans on installing per the latest plan sheet.

HNTB requests asbuilt elevations.

Given to HNTB on 5-18-05.

DGNO has been working on the tracks and all elevations have changed.

HNTB has taken grade shots on the rails and are working on revised plan sheets.6-1. A/W has stopped all work in this area awaiting these plan sheets as of 5-26-05.

- 3. Dirt Grades at R.W. # 3 will need to be revised due to the shortening of the wall length Guy said he is working on it. 5-24-05.

 Nothing yet 6-7-05.
- 4. Irrigation line at Charter needs to be caped. A/W will cap this week.6-1-05.
- 5. There are still several piles of RR ties, in site grading areas, at the brickyard that need to be removed.

DGNO will remove within a month 5-24-05

HNTB stated that DGNO will start on the crossings soon and will remove at this time.

IV. Change Orders

1. Ben would like to schedule meeting with Addison and HNTB to discuss Paint Pricing. Jenny will set up a meeting.

Meeting was held Wed. 4-13-05.

Archer Western is waiting on a response from URS and Jerry Holder.

Ben said this is becoming a critical matter due to the primer spec, changing.

Jenny said she will contact today. 4-26-05.

A/W received a letter from HNBTB on 4-29-05.

Another meeting is being scheduled.

The painting system has been decided on and A/W will submit pricing and proceeding. Waiting on Ben 6-1-05,6-7-05.

V. New Business

1. HNTB requests that R.W. #2 be extended to the limits of the T-4 rail.

A/W has taken field measurements and elevation shots.

Texas Welded Wire will be contacted to start the drawings.

A/W does request a letter directing us on the extending of the wall. 5-3-05

A/W has not received a letter yet. 5-11-05.

A/W received a letter from HNTB on 5-11-05.

Additional information is needed ASAP.

A/W requests additional information on the RCP and Inlet as well as removal of existing inlet. This work is scheduled for this week. 5-24-05

A/W has received revised drawings from HNTB.

The work on the wall is completed.

V. Misc.

- 1. The DWU manholes are too high; we have contacted DWU and are working on a solution.
- 2. Dave Wilde requests that weep hole be placed in the grouted riprap at the DWU flume, due to excessive ground water.

VI. Schedule

1 Review Weekly Schedule

ARAPAHŌ ROAD	6/7/2005							-114												
reactive the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state		Г	Cı	ırrer	it W	eek			٨	lext	We	ek		<u> </u>	Foll	OWI	ıg V	/eel	< \	Archer Western
Activity Description	Prod	М	Ť	W	ΙT	F	S/S	М	IT	W	T	F	S/S	M	IT	W	T	F	S/S 25	Conrectors
	1) (44)	6	7	8	9	10	11	13	14	15	16	17	18	20	21	22	23	24	25	SUBS/NOTES
Dirt and Utilities		<u> </u>		<u>L</u>	<u> </u>	1	<u> </u>	<u> </u>	_	<u> </u>				<u> </u>	<u> </u>					
Excavate/Embank Brickyard	Waitin									L	L									
Clean & Patch Lines A & B		X	Х	Х	Х	Х	X	Γ												
Flex Base East	Waitin	g on	gra	de c	han	iges														
Flex Base West		X		~~~~	-															
Blue Top Flex Base		X		X				T	1	Ì	1						,			
Site Grading Under Bridge		X		X				X	x	İχ	x	х	$\frac{1}{x}$	†	 					
Clean 66" RCP @ Brick Yard		X	X					Ť	Ť	Ť		 	╁	 	 					
21.50.1	***************************************	۲	Ĥ	Ļ	Ľ	Ħ	ť	 	\vdash		 	<u> </u>	 	1	\vdash		 		\vdash	
Bridge Work		<u> </u>	 	<u> </u>	├-	+-	 	 	\vdash	-	 	 	<u> </u>	 			 	_		
Decks / Overhangs/SEJ's		X	х	Х	X	X	l x	X	l x	X	X	Х	X	X	Х	Х	X	Х	х	
Deck Rebar		X	X		X				l x	X	X	X	X	X		Х		X	X	
Place Decks		 ^-	1	H	Ť	+	1	1	Ť	İχ	 	1	1	Ħ	 ' '			X		
Set North Arch					1			†	†	ſ	İ				1					
Set Beam Shore Towers	7770	İ				1			1		1	1			1					
Set Beams Span 9					1					Ţ	1									
Splice Beams Span 9															T					
Diaphrams Span 9																				
T 4 Rall		X	Х	Х	X	Х	X	Х	X	<u> X</u>	Х	Х	X	Х	X	Х	Х	Х	Х	
Paving		-	 	├	-	╁	┢		╂	╀	┼			 	├		-			
Surv Box Crossing Replacement		+-	\vdash	-	1	┪		X	X	ĺχ	x	X	╁	┢	 		Н	 	-	
Pave Surveyor to East	7.7.7	1			†	 	 	1				Ϊ́х	T_X	X	Ιx	X	X	X	х	
Retaining Walls		├		 		+	\vdash	<u> </u>	 		 	-	 			<u> </u>	-	-	-	
Level Pad / Coping		X	Х	X	T _x	+	X	Х	T_{x}	Ιx	x	Х	X	x	X	Х	x	X	Х	
2013		T	<u> </u>	† * *	Ť	Ť	 ;`	1	 ``	Ť	Ť	Ť	 	1	Ť	-	-	Ħ		
Miscellaneous		1								1										,
Inlets		╂	Х	X	-	╄	╂-	╁┈	-	┞	╄	╂	 		<u> </u>	ऻ—	_	<u> </u>		
RipRap/Pilot Channel at 10x6		-	┝	f		╁	+-	v	├ ~	╁	┰	V	_	 	 	-	-	├	-	
WihWahiLitot Chamistar 10x0			 -	₽4	+^	1 ^	X	+^	+	₩	∤ ^	14	-	 	-	-		 		

Surveyor Crossing Switch Traffic as needed

ARAPAHO ROAD PHASE III FUNDING UPDATE Updated March 22, 2005

Fund 41 - Street Capital Project Fund Fund 46 - 2000 Capital Project Fund Fund 44 - 2002 Capital Project Fund	\$ 1, 247,84 2	
Fund 47 - 2004 Capital Project Fund Total Project Balances	803,744 11,990,624 \$ 14,042,210	
Project Requirements as of December 3	31, 2004	
Under Contract:		
Archer Western Contractors Ltd.	\$ 12,028,332	Per 12/20/04 Invoice - Original contract was \$16,702,578.42 plus \$8,509.00 change
HNTB Design Contract	56,381	Per 10/15/04 Invoice - Not received and paid until February 2005.
HNTB Construction Inspection Contract	310,310	Per 01/28/05 Invoice - Invoice was for \$124,376.16 going back to 01/23/02!!!
HNTB Landscape Architecture Contract	4,365	Per 04/09/04 Invoice - Remaining of original \$87,291 contract.
HNTB Shop Drawing Contract	55,964	** Contract approved by Council in August 2004.
URS Bridge Shop Drawing Contract	20,668 12,476,020	** Contract for \$24,900 approved by staff.
Address and the design of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the s	12,470,025	
Additional Work Authorized: Archer Western Change Orders #2 & 3	ACO TED	
	160,750	
TXU Electric Utility Relocation	282,950	
SBC Utility Relocation Farmers Branch Water Line Relocation	39,000	th Improved by \$40,000 days in commented in comments of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the control of the contro
Painters Diaffolt Tyster Line Relocation	107,410 590,110	** Increased by \$18,690 due to unexpected increase in material cost.
Additional Work Identified:		
Archer Western Incentive Payment	200,000- 3 00 j	
Future Archer Western Change Orders	250,000	
HNTB Additional Construction Inspection	149,000	**This amount reduced from \$269k.
DGNO Railroad Crossing	1,300,000	The difference from \$200K.
Legal fees Associated with Contested ROW	30,000	
Legal Ices Associated With Contested NOV	1,929,000	
Total Project Requirement	\$ 14,995,130	
Project Balance	\$ (952,920)	
Potential Resources:		
South Quorum/Inwood Road Park	518,260	
Beilline Resurfacing Savings	200,000	Conservative estimate, may approach \$500k.
Future Interest Earnings	50,000 151	
2006 Bond Sale - Arapaho Rd. Tollway Intersection		
2006 Bond Sale - Belt Line SPUI	2,200,000	
	\$ 3,718,260	
37 AM MIDWY RA	500,000	

1000	Utility Locates	Dur 1 10	0	100	Finish	7 8 9 10 11 12 13 14 15 18 17 18 19 20 21 22 23 24 25 26 27 28 29 3 Utility Locates
1020	Delivery Bedding Material			100	and warm	Delivery Bedding Material
1020	Delivery beading Material	8	0 	100	روري سيد 1 الوادية المستوادة المستوادة المستوادة المستوادة المستوادة المستوادة المستوادة المستوادة المستوادة ا	
1060	60 Waterline Shutdown Test	8	0	100		60 Waterline Shutdown Test
1030	80 Valve Material	8	0	100	4 a reasona	: 60 Valve Material
1040	Misc Bypass and Air release materal	8	0	100	v v d al Mar - 4 - 4 - 4 - 4 - 4 - 4 - 4 - 4 - 4 -	i Misc Bypass and Air release materal
1050	Precast Manholes Delivery	8	ō	100	* *1 * **	Precast Manholes Delivery
1010	Pipe Delivery	4	0	100	MM+MH 1 + A H * S AH P	Pipe Delivery
1190	Preassemble Valve and Adj Fittings	7	7	0,03/08/05	03/09/05	Preassemble Valve and Adj Fittings
1170	Shut Down 60 Waterline	4	4	0 03/10/05*	03/11/05	Shut Down 60 Waterline
1200	Knock Hole in Pipe @ Tie in #1	2	2	0 03/10/05	03/10/05	I Knock Hole in Pipe @ Tie in #1
1210	Dewater Pipe Line	8	8	0:03/10/05	03/11/05	Dewater Pipe Line
1180	Verify waterline shut down	2.	2	0 03/10/05	03/10/05	Verify waterline shut down
1230	Excavate Existing Tle point #2	2	2	0 03/10/05	03/11/05	Excavate Existing Tie point #2
1250	Excavate new Waterline to Joint 85	4	4	0 03/11/05	03/11/05	Excavate new Waterline to Joint B5
1260	Demo Existing Pipe @ Tie In PT	4	4	0 03/11/05	03/11/05	Demo Existing Pipe @ Tie in PT #1
1270	Dig/Lay/Bed 60 81 to A4	10	10	0 03/11/05	03/12/05	Dig/Lay/Bed 60 B1 to A4
1400	Install Pad under Gate Valve	12	12;	0 03/12/05	03/14/05	Instell Pad under Gate Valve
1310	Weld B1 to A4	12	12	0 03/12/05	03/14/05	Weld B1 to A4
1290	Dig/Lay/Bed 60 B5 to B9	10	10	0 03/12/05	03/14/05	Dig/Lay/Bed 60 B5 to B9
1280	Demo Existing Pipe @ Tie in PT #2	1 4	4	0 03/12/05	03/14/05	Demo Existing Pipe @ Tie in PT #2
1300	Dig/Lay/Bed 60 B10 & CS11	10	10	0 03/14/05	03/15/05	Dig/Lay/Bed 50 B10 & CS11
genter and an analysis of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the		1	**************************************			
Start Date Finish Date	12/27/04 03/24/05	2000000	;,; * ; ;;	Eatly Sar	60WL	Sheet 1 of 2
Date Date	03/07/05			Progress Bar Critical Activit	i i	production to the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of the contract of
Tun Dete	03/08/05 11:50			CHICSI ACIVI	7	60in Waterline Lowening
						Classic Schedule Layout
© Pri	imavera Systems, Inc.					Company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the company of the compan

MAR 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 3	Early Finish 7	tariy Start		Ong i	Activity Description	ACUVITY ID
9 10 11 12 13 14 13 19 19 19 20 21 122 133 24 25 27 27 20 27 27 28 29 20 27 27 28 28 29 20 27 27 28 28 28 28 28 28 28 28 28 28 28 28 28	03/15/05	0 03/14/05		12	Weld B5 to B9	1320
Weld Test B1 to A4	03/15/05	0 03/14/05	6	6	Weld Test B1 to A4	1340
Form & Pour Thrust Blocks	03/16/05	0 03/15/05	8	8	Form & Pour Thrust Blocks	1500
Weld B10 & CS11	03/17/05	0 03/16/05	12	12	Weld B10 & CS11	1330
Weld Test B5 to B9	03/16/05	0 03/16/05	6	6	Weld Test B5 to B9	1350
Grout Internal Joints	03/18/05	0 03/17/05	12	12	Grout Internal Joints	1370
Grout External Joints	03/18/05	0 03/17/05	12:	12	Grout External Joints	1380
₩ Weld Test B10 & CS11	03/17/05	0 03/17/05	6	6	Weld Test B10 & CS11	1360
■ Install Manhole @ Gate Valve Operator	03/18/05	0 03/18/05	4	4	Install Manhole @ Gate Valve	1410
Clean Pipe	03/18/05	0 03/18/05	8	8	Clean Pipe	1440
Back Fill Pipe	03/19/05	0 03/18/05	12	12	Back Fill Pipe	1390
I Install Manhole @ Bypass	03/18/05	0 03/18/05	4	4.	install Manhole @ Bypass	1420
Install Air release Valve	03/19/05	0 03/18/05	10	10:	Install Air release Valve	1430
Fill Pipe With Water	03/21/05	0 03/19/05	4	4.	Fill Pipe With Water	1450
Clorine Slug Pipe	03/22/05	0 03/21/05	24	24	Clorine Slug Pipe	1460
Pull Bacteria Test	03/24/05	0 03/22/05	48	48	Pull Bacteria Test	1470
■ Return to Service	03/24/05	0 03/24/05	8	8	Return to Service	1480

Start Date Finish Date Data Date Run Date	12/27/04 03/24/05 03/07/05 03/08/05 11:50	Prog	ly Bar 50WL gress Bar ical Activity	Archer Western Contractors, Ltd. 60in Waterline Lowering Classic Schedule Layout		AND DESCRIPTION OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A S	Checked Approved
® Primavera S		Approximate to the second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second seco			by commented the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the		y Assessment and I subpressor

MEDNESDAY MARCH 9th.

February 18, 2005

Mr. Steve Chutchian, P.E. Asst. City Engineer - Town of Addison 16801 Westgrove Drive P.O. Box 9010 Addison, TX 75001-9010

Re: Arapaho Road Phase 3 - Construction Inspection

Dear Steve:

As you know, HNTB is providing construction inspection services for the Town of Addison on the referenced project. When the initial scope and fee were developed in late 2001, several factors were not known, such as the construction schedule, the design of the bridge and the decision to go with A+B bidding. Our original construction inspection fee was based on one year of inspection. This was based on week days, which equated to 260 days of inspection, or 2,080 hours in one year. After the bridge type was selected and the design of the project was completed, the project was bid using A+B bidding, with the low bidder coming in at 425 calendar days. Based on 10-hours per day this equates to 4,250 hours, just over twice our original scoped fee.

While we were discussing the scope of the Construction Observation with the Town's staff in late 2001, we all agreed that there were too many unknowns at that time to develop an accurate fee, but we developed a fee based on the knowledge we had at the time. It was agreed that we would make modifications once the actual construction bids were in place. In fact, the following language was put in the original contract to address this: "Construction Observation....If the duration differs from these estimates, the compensation shall be adjusted accordingly."

The attached spreadsheet shows our labor for the project. The original inspection contract amount was \$211,060. As of February 11, 2005 we have exceeded this amount by \$21,514.48. Our inspectors have been averaging 65 hours a week in an effort to keep up with the Contractor. In an effort to minimize the rest of the inspection cost, we are suggesting reducing the amount of hours each week that our inspectors perform. We are suggesting limiting Guy's effort to 48 hours per week and any assistance he needs to 8 hours per week. This will mean there will be times when the Contractor is working without our supervision. We believe the problems this may cause can be minimized through communications with the Contractor prior to critical elements of the project being constructed.

As we have already exceeded our original contract amount, I would appreciate your prompt attention to this matter. Please call me with any questions. Thank you for letting us work with you and your staff on your most important projects.

Sincerely, HNTB CORPORATION

Jerry D. Holder, Jr., P.E. Director of Municipal Services

M:\JOBS\25768Phase3\COMMMTGS\LETTERS\2005\Chutchian-2005-02-17-ltr.doc

Arapaho Road Construction Inspection

Original Contract Amount	\$ 211,060.00
Days bid by Archer-Western	425
Days used as of Feb. 11, 2005	187
Days to completion	238
Weeks to completion	34
Amount Spent as of Feb. 11, 2005	\$ 232,514.48
Over Budget Amount	\$ (21,454.48)

Assumptions:

- 1. After February 11th, Archer Western will work for 34 more weeks to complete project.
- 2. Archer Western will work 6 days a week, 12 hours per day for 30 weeks.
- 3. Archer Western will work 7 days a week, 12 hours per day for 4 weeks.
- 4. This equates to 208 days of construction remaining.

Guy Van-Baulen will work a maximum of 48 hours per week. Guys' assistant will work a maximum of 8 hours per week.

	Guy	Guy's Assistant
Weeks	34	Weeks 34
Hours/Week	48	Hours/Week 8
Total Hours	1,632	Total Hours 272
Hours	1,632	Hours 272
Rate	\$ 36.00	Rate \$ 23.00
Direct Labor	\$ 58,752.00	Direct Labor \$ 6,256.00
ER	2.92	ER 2.92
Total	\$ 171,555.84	Total \$ 18,267.52
Total Labor	\$ 189,823.36	

Total amount required to finish project

Total	\$ 238,768	
Expenses	\$ 4,390.00	
Project Management	\$ 23,100.00	(assumes 4 hours per week)
Total Labor	\$ 189,823.36	
Existing Over Budget amount	\$ 21,454.48	

February 16, 2005

Mr. Jim Pierce, P.E. Asst. Public Works Director Town of Addison 16801 Westgrove Drive P.O. Box 9010 Addison, TX 75001-9010

Re: Beltline Road Pavement Rehabilitation Marsh Lane to Dallas North Tollway

Dear Mr. Pierce:

As you know, the Beltline Road project exceeded the original schedule by 28 days. Our Inspection Services in the original professional services contract were based on a 30-day construction schedule. When the construction schedule exceeded the 25-day original schedule HNTB continued to provide construction inspection services per the request of the Town of Addison. We verbally agreed to continue our services with the knowledge that the Town of Addison would pay any additional monies owed to HNTB from the daily disincentive being applied to the contractor.

The attached spreadsheet shows our labor for the project. The original inspection contract amount was \$66,207.46. The additional inspection work we have performed has caused the original budget to be exceeded by \$23,303.22. We anticipate there will be further work once APAC comes out to finalize the remaining repair areas. We have estimated 24 hours for inspection and 30 hours for engineering and management time. This brings the total increase to \$31,295.22. We have attached a supplemental agreement for this amount for your review.

We appreciate your attention to this matter. Please call me with any questions.

Sincerely,

HNTB CORPORATION

Jerry D. Holder, Jr., P.E. Director of Municipal Services

Beltline Road - Inspection Services 40316-CN-001

2/16/2005 HNTB Corporation

Original Inspection Contract Amount	\$ Labor 62,947.46		xpenses 3,260.00	\$ Total 66,207.46
Total Expended to Date	\$ 85,996.47	\$	3,514.21	\$ 89,510.68
Amount (Over)/Under budget	\$ (23,049.01)	\$	(254.21)	\$ (23,303.22)
Supplemental Amount:				
Amount currently over budget:	\$ 23,303.22		Hours	
Estimated Additional Inspection Time:	\$ 2,592.00	***************************************	24	
Estimated Additional Engineering/Management Time:	\$ 5,400.00		30	
Total Supplemental Agreement Requested:	\$ 31,295.22			
New Inspection Contract Amount:	\$ 97,502.68			

M:\JOBS\40316-Beltiine\COSTACCT\DQ\[Supp Agrmt 01.xls]Sheet1

JHN-26-2005 15:11

C

CITY OF CARROLLTON, TEXAS ATM KAY

CONSTRUCTION PERMIT

PUBLIC RIGHT-OF-WAY / STREET CUT / EXCAVATION / 972 AUG 3 193

OFFSITE UTILITY INSTALLATION PERMIT

Date:	25 105	Permit	No	_/////27	× *
The undersigned described below	I petitions the City of Ca in accordance with City	crollton for permiss Control Procedure	ion to work, insta and provision as	ll, excavate or cut a stated herein.	t the location
Contractor:	TOWN OF A	<u> </u>			
Mailing Address	s: 16801 12651	GROVE	··,		, ,
	pervisor: JENNY NICE		Phone: Day 972	45028/00 Night	772 896 1413
	ARAPPALO PHS				
	Mesol Was		<u>-</u>	-	-
	: Pot Hat D		UNE		
Size of Work: L	.7	Width		pth	
Work To Be Per	formed By: () G	eneral Contractor (iving Contractor () Utility Co		
Type Excavation	i: () Street Box	re (🔑) Ground	l Surface (fle	6184FStreet - Conci	ete/Asphalt
City to Replace:	() <u>Subbase</u> a	ind Surface ()	Surface Only	() None	1. 15 (18) A B
	HORIZED UNDER TH LENDAR DAYS FROM JEMITTED				
Estimated Calen	iar Days of Blockage:	1 DAIS W	oek _		
Barricade Sketch	Attached: ()YE	is ⁽⁾ (×)	A/N ON	•	
for the work and existing ground o	ply barricades as require related hazards. The con over which are required to plicant's Signature	itractor is responsib	e for relocation of the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period with the period	r replacement of tre	
Buildin.		**************		**************************************	State State
Expiration Date:	ed completion date shall		d Completion Dat		However
	eptions may be consider	1 .		Y	
Inspector Assigne	a:ROBERT TUC	KER	Phone:	972-466-3200	<u> </u>
() Approve COMMENTS: C	d () Disapprove ONTACT INSPECTOR			INSPECTION.	3 1 2 A A A A A A A A A A A A A A A A A A
	orks Department for line eld – 972-446-3606. Co				rtment for
1. Original - Customer	(white)	, ,	WHEN TRAFF	IC IS RESTRICTED PL	AGMEN
2. Inspector (pink)			WILLBEUTH	IZED.	
3. Street Dapt. (cutary)				de inspected bef	ORE '
4. Weler Dept.			COVERING.	• • • •	•
5. Traffic	*				• .

JAN-56-5002 12:11

CITY UP CHRRULLIUM

CITY OF CAL

PUBLIC RIGHT-OF-WAY OFFSITE UTILITY INSTALLATION PERMIT

12" whom what prin CONSTR

IUN	h // .	F.01/01
RROLLTON, TEXAS	45TM	KAY
		1 .0 111.21
RUCTION PERMIT Y / STREET CUT / EXC	CAVATION	1992 HULLS
U INICTAT I ATYON DEI	DMIT	<i>i</i> .

Date: 1 25 100 Permit No	
The undersigned petitions the City of Carrollton for permission to work, install, excavate or cut a described below in accordance with City Control Procedures and provision as stated herein.	at the location
Contractor: Town OF ADDISON	
Mailing Address: 1680 WESTGROVE	
Responsible Supervisor: JENNY MICEWANDER Phone: Day 972 4502500 Night	972 896 1713
Project Name: APAPATO PHS 3	
Project Address: 10801 WESTGROVE	
Purpose of Work: POT HOLE DOU WATERLINE	
Size of Work: Length	· .
Work To Be Performed By: () General Contractor () Utility Contractor () Paving Contractor () City () Other	,
Type Excavation: () Street Bore () Ground Surface (Resist Street - Cond	rete/Asphalt
City to Replace: () <u>Subbase</u> and Surface() Surface Only () None	•.
WORK AS AUTHORIZED UNDER THE APPROVED PERMIT REQUEST SHALL BEGIN VISITYY (60) CALENDAR DAYS FROM THE APPROVED DATE, OR APPLICATION FOR PMUST BE RESUBMITIED.	
Estimated Calendar Days of Blockage: 1 DA'S WORK Barricade Sketch Attached: () YES (x) NO N/A	Administration of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second o
Barricade Sketch Attached: () YES (×) NO N/A	
Contractor to supply barricades as required by state and local codes. The applicant acknowledges for the work and related hazards. The contractor is responsible for relocation or replacement of the existing ground cover which are required to be moved in connection with the permit work. * * * * * * * * * * * * * * * * * * *	rees and
Expiration Date: Estimated Completion Date: Note: The estimated completion date shall normally be fifteen (15) working days from date of issues for large jobs, exceptions may be considered.	ue. However,
Inspector Assigned: Phone: 972-466-3200	
() Approved () Disapproved Date Issued:	
Contact Public Works Department for line locations in field – 972-466-3425. Contact Traffic Depline locations in field – 972-446-3606. Contact all Public Utility Companies for line locations.	partment for
1. Original Customer (white) WHEN TRAFFIC IS RESTRICTED	PLAGMEN
2. Inspector (pink) WILL BE UTILIZED, ALL WORK TO BE INSPECTED BE	YEODE .
3. Street Dept. (canary) ALL WORK TO BE INSPECTED BE 4. Water Dept. COVERING.	#UKL
5. Teaffic	

<u>C</u>

CITY OF CARROLLTON, TEXAS CONSTRUCTION PERMIT PUBLIC RIGHT-OF-WAY / STREET CUT / EXCAVATION / OFFSITE UTILITY INSTALLATION PERMIT

					Lern	HI IAO" "						······
The undersigned pe described below in	titions th accordar	ne City nce with	of Carro a City C	llton fo ontrol I	or permi Procedu	ssion to res and	work, provisi	install on as s	, excava	te or cut rein.	at the	location
Contractor:												
Mailing Address: _											- 44.	<u></u>
Responsible Superv	isor:					_ Phon	e: Day			Nigh	t	
Project Name:											······································	
Project Address:												·····
Purpose of Work: _												
Size of Work: Leng	th			Widt	h			_ Dep	th			
Work To Be Perform	ned By:	() Gene) Pavi	eral Con ng Con	ntractor tractor	() Utili) City	ity Co	ntractor () Othe	r	
Гуре Excavation:	() Stre	et Bore	() Gro	and Sur	face	() Stre	et - Cor	icrete/	Asphalt
City to Replace:	() <u>Sub</u>	base and	Surfac	e() Surf	ace Onl	y	() None	3	
SIXTY (60) CALEN MUST BE RESUBI Estimated Calendar	MITTEL).					D, OK	, , , , , ,	1021110	111010	DIQ,1	• •
samacu Calendar Barricade Sketch At									****			
or the work and relexisting ground cow											trees a	nd *
							_ Phone	»:				
Applic	Mt's Signa	ture			•							
							mpletic			<u>,</u>		
lote: The estimated										ate of is	sue. H	owever,
Note: The estimated or large jobs, excep	tions ma	y be co	nsidered	!.	y be fift	een (15)) workii	ng day	s from d			
Note: The estimated or large jobs, except aspector Assigned:) Approved	tions ma	y be co Disa	nsidered	i.	y be fifte	sen (15)) workii _ Phone	ng day	972-4	<u>66-3200</u>		
Note: The estimated or large jobs, except aspector Assigned: Approved COMMENTS: CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL	(NTACT) Disa	pproved CCTOR	BETW	Date 1st in field	asued:) working Phone	FOR 25. C	972-4 INSPE	66-32 <u>00</u> CTION.		
lote: The estimated or large jobs, except aspector Assigned: Approved COMMENTS: CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL OF CONTROL	(NTACT as Depart) Disa INSPE tment fo	pproved CCTOR	BETW ocations	Date Is /EEN 7 s in field	asued:	Phone	FOR 25. Cies for	972-4 978- INSPE ontact T line loc	66-32 <u>00</u> CTION.	partm	ent for
Note: The estimated or large jobs, except aspector Assigned: Approved COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMMENTS: COMME	(NTACT as Depart) Disa INSPE tment fo	pproved CCTOR or line lo	BETW peations act all	Date Is VEEN 7 s in field Public I	ssued:	Phone 200 AM 466-34 Compan WHEN	FOR 25. Cles for IRAFF E UTIL	972-4 INSPE ontact T line loc IC IS RES	CTION. raffic Deations.	epartme	ent for
Expiration Date:	(NTACT as Depart) Disa INSPE tment fo	pproved CCTOR or line lo	BETW peations act all	Date Is PEEN 7 S in field Public U	ssued:	Phone 200 AM 466-34 Compan WHEN	FOR 25. Cles for TRAFF	972-4 INSPE ontact T line loc IC IS RES	66-32 <u>00</u> CTION. raffic De	epartme	ent for

Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006 HNIB

Re: Shutdown of 60" DWU main

January 19, 2005

Dear Ben:

Yesterday the Town of Addison was notified by Farmer Branch that the installed "interconnect" would not satisfy the requirements of the City of Farmers Branch water supply system while the 60" water main is shutdown.

At the present time the Town of Addison is making arrangement to hold a meeting with Dallas Water Utilities and designers on a possible solution.

The Town of Addison is requesting Archer Western Contractors, Ltd. to reschedule the work on the 60" DWU main until such solution has been work out with Dallas Water Utilities. At the present time the Town of Addison is attempting to expedite a solution so the work may began on/or about January 25, 2005.

Please advise us of any actions you will take.

Thank you,

Guy Van Baulen HNTB Corporation

Cc: Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Michael Ebeling, HNTB Corporation





January 19, 2005

HNTB 5910 W Plano Parkway Plano, Texas 75093 Attn: Mr. Guy Van Baulen

RE:

Town of Addison

60" Water Main Delay

Dear Guy:

Archer Western Contractors has received your letter dated January 18, 2005 requesting that we reschedule the installation of the 60" waterline starting on or after January 19, 2005. At this time we can not proceed as your letter stated, because we have contacted DWU operations manager David Robinson this morning and he is unaware of any request by the Town of Addison to schedule a shut down of the 60" waterline.

My previous letter dated January 11, 2005 asked for written authorization to begin work when all items have been resolved. We can not begin this work due to unresolved issues of the Town of Addison and DWU. Please forward this approval immediately. Upon receipt, time Archer Western Contractors will reschedule this work item and evaluate the impact that this delay has caused to our production costs and to our schedule.

If you require additional information, please contact me at 817-640-3898 or 817-401-7202.

Sincerely,

Ben Withered Project Manager

Cc: Don Good

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006 HNTB

January 18, 2005

Dear Ben:

The Town of Addison had requested Archer Western Contractors, Ltd. to reschedule the work on the 60" DWU main until such "Interconnect" can be completed. At the present time the Town of Addison has completed this work and anticipate the testing by Farmers Branch to be completed by January 19, 2005.

This letter is to notify Archer Western Contractors, Ltd. to reschedule the work for the lowering of the 60" DWU main to start on or after the January 19th. At the present time, the Town of Addison is submitting a formal request the Dallas Water Utility for the shutdown of the 60" main on or after January 19th for this contract.

Please advise us of any actions you will take.

Thank you.

TINTED Company of

Cc: Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation Michael Ebeling, HNTB Corporation

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Mr. David Robinson Operations Manager Pumping Division 2900 White Rock Road Dallas, TX 75214 HNIB

Arapaho Road - Phase III Project

January 12, 2005

Dear David:

Three weeks ago, Archer Western Contractors, Ltd. scheduled a meeting with you on the procedures for the lowering of the 60"main and to schedule a test shutdown for the section of the DWU 60"main and the associated valves. During this preparation for the test shutdown of the 60"main that next day, DWU notified Archer Western Contractors, Ltd. that a issue had arose with the shutdown of the 60"main. DWU found that the water supply connection for the City of Farmers Branch was on the closed side of the valve, which would turn off the water to the City of Farmers Branch Marsh Lane Pumping Station.

Since that time, The City of Farmers Branch has been performing tests on their system to determine if they would be able to maintain pressure and volume when the 60" valve is closed on their system. The City of Farmers Branch has determined that they will not be able to maintain the required pressure beyond 48—hours.

Upon the notification of this issue, the Town of Addison and the City of Farmers Branch began working on an "interconnect" that would supply Farmers Branch during the work on the 60"main line. This "interconnect" must be installed and operational, prior to the shut down of the 60" main line.

The Town of Addison has requested Archer Western Contractors, Ltd. to reschedule the work on the 60° DWU main until the referenced "interconnect" can be completed. At the present time the Town of Addison is attempting to expedite this work and anticipates this work to be completed on or about January 19, 2005. We wanted to keep you informed of this matter.

Thank you.

Guy Van Baulen, EIT HNTB Corporation

Gc: Steve Chutchian, Town of Addison Erling Holey, Dallas Water Utilities Cassia Sanchez, Dallas Water Utilities Katura Curry, Grantham & Associates Jerry D. Holder, HNTB Corporation Michael Ebeling, HNTB Corporation





January 11, 2005

HNTB 5910 W Plano Parkway Plano, Texas 75093 Attn: Mr. Guy Van Baulen

RE:

Town of Addison

Project No. CM 95 (150) 60" Water Main Delay

Dear Guy:

Archer Western Contractors has received your letter dated January 10, 2005 requesting that we delay the installation of the 60" waterline until an "Interconnect" can be installed by the Town of Addison and the City of Farmers Branch. This work was originally scheduled to be started November 2004 but already has been severely delayed due to the numerous changes by Grantham & Associates and DWU. As a result our utilization of equipment, schedule and other resources has been severely impacted due to these repeated delays.

Our revised schedule shows that we were to begin work on the 60" waterline again beginning January 10, 2005 as was coordinated with HNTB and DWU. However, at your request Archer Western Contractors will cease all operations pertaining to the 60" waterline until we receive written authorization to begin work. At that time Archer Western Contractors will evaluate the impact that this delay has caused to our production costs and to our schedule.

If you require additional information, please contact me at 817-640-3898 or 817-401-7202.

Sincerely,

Ben Withered Project Manager

Cc: Don Good

Steve Chut.





January 11, 2005

HNTB 5910 W Plano Parkway Plano, Texas 75093 Attn: Mr. Guy Van Baulen

RE:

Town of Addison

Project No. CM 95 (150)
Traffic Control at Midway

Dear Guy:

Archer Western Contractors received your letter dated January 8, 2005 concerning the Midway Road traffic detour. Archer-Western has reviewed you request to adjust the low profile concrete barriers at the Midway detour and offers no objection to this proposal. However, the traffic striping and lane width will remain as it was originally outlined due to the construction phasing requirements. We will adjust the barrier backwards slightly from the current 1' offset to allow more room for navigation. In addition Archer-Western requests approval to place work zone pavement markers consisting of a 4" white solid edged line which was not shown in the original drawings.

Archer Western Contractors requests that the Town of Addison increases the traffic enforcement in the Midway work area to help reduce the speed of the traveling public and to increase public safety in the work zone.

Archer Western Contractors also stands by our original proposal to reduce the traffic to one lane each direction which would promote the safe, efficient passage through this zone and we request that HNTB re-evaluates this proposal for approval.

If you require additional information, please contact me at 817-640-3898 or 817-401-7202.

Sincerely,

Ben Withered Project Manager

Cc: Don Good

Steve Chief-

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

HNTB

Mr. Ben Withered Project Manager Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006

January 10, 2005

Dear Ben:

During testing for the shutdown of the 60" DWU water main, it was determined that the water supply to the City of Farmer Branch was on the closed side of the valve.

Since that time, The City of Farmers Branch has been performing test on their system to determine if they would be able to maintain pressure and volume when the 60" valve is closed on their system. The City of Farmers Branch has determined that they will not be able to maintain the required pressure beyond 48-hours.

At this time, the Town of Addison along the City of Farmer Branch are working on an "interconnect" that would supply Farmers Branch during the work on the 60" main line. But this "interconnect" must be installed and operational, prior to the shut down of the 60" main line.

The Town of Addison is requesting Archer Western Contractors, Ltd. to reschedule the work on the 60" DWU main until such "Interconnect" can be completed. At the present time the Town of Addison is attempting to expedite this work and anticipate this work to be completed on or about January 25, 2005.

Please advise us of any actions you will take.

Thank you

Guy Van Baulen HNTB Corporation

Cc. Sieve Chutchian, Lown of Addison

Jerry D. Holder, HNTB Corporation Michael Ebeling, HNTB Corporation



15150 Surveyor Blvd Addison, TX 75001

972-361-0064 FAX 972-361-0063 www.hnib.com

December 22, 2004

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006

Attention: Mr. Ben Withered

Re: Storm Sewer Line 'C' RCP pipe

Dear, Mr. Withered

In an attempt to prevent existing ground water from infiltrating into the above referenced drainage system, the Town of Addison is requesting Archer Western Contractors, Ltd. to proceed with the installation of the Confined Groove Joint (O-ring) Reinforce Concrete Pipe for all RCP to be used between the Station 0+68 to Station 6+00 on the above referenced system.

Archer Western Contractors, Ltd. is directed to proceed with the work described above not to cause any delay in the job schedule. All work and material is required to conform to the contract specification.

Thank you.

Regards,

Guy Van Baulen HNTB Corporation

Attachments:

CC:

Project File

Jerry D. Holder, HNTB Corporation

15150 Surveyor Blvd. Addison TX, 75001

Telephone (972) 361-0064 Facsimile (972) 361-0065 www.hntb.com

HNTB Job # 25768 VIA Arapaho Road - Phase III Dates January 19, 2005 HNTB Ta Steve Chutchian Letter of Town of Addison **Transmittal** P.O. Box 9010 16801 Westgrove Drive Addison, TX 75001 Regarding: **CPM Schedule** We are forwarding to your X Prints **Estimates** Plans Reports **Shop Drawings** Samples Change Order Disk Copy of Letter Other Book # of Copies Drawing # Last Dated Code Description 1 10/22/05 CPM Schedule (24"x 36" size) CPM Schedule (Full size) 2 10/22/05 These are transmitted: ____ Copies for distribution For approval __ As requested X For your use Resubmit For Review & comment Return Copies for review No exception taken Submit Amend and resubmit Corrected prints Make corrections noted

Please note:

Guy Van Baulen, EIT

Copy to: File

Guy Van-Baulen

From:

Cassia Sanchez [casanch@mail./

"-~ tv us]

Sent:

Tuesday, January 18, 2005 8:41

To:

kcurry@gra-ce.net; Guy Van-Ba

Cc:

Tonia Lichtenberg

Subject: Re: DWU 60" Air Release Valv

The following is the contact informati DWU customer cities:

Tonia Barrix Wholesale Services 4AS Dallas City Hall 1500 Marilla Dallas, TX 75201

PH. 214-670-5886

Email: tlichte@mail.ci.dallas.tx.us

Erling Holey Dwu

which deals with all

>>> "Katura Curry" <kcurry@gra-ce.net> 01/10/05 11:20a... Guy / Andrew.

I just got off the phone with Cassia at DWU. She sent RFI #49 regarding the air release valve onto the Distribution Department for review. Their comments were as follows:

1. Type '2' - they would like to see it moved under the sidewalk, as the original plan indicated. It looks like this would be possible even using the current location of the flange off of the 60" RCCP.

2. Type '2' - the air vent should be extended onto the DWU property behind the fence, per the plan notes.

3. Type '2' - to understand the drawing better, dimensions are needed.

4. Type '1' - dimensions are needed. The manhole can not extend more than 4 feet above the ground level.

Please let me know if you have any questions.

Letter send to

Cassia - please correct or add to this as needed.

Thanks,

Katura

Katura Curry, P.E. Grantham & Associates, Inc.

(972) 864-2333

Bob Johnson Drechy of Water Charles Stringer

John Wilson

Randy Payton

Frank Bran


Mark PALAbbaux Tonia Barrix.

Facsimile	Transm	ittal
-----------	--------	-------

9728642334

From: Grantham & Associates, Inc. 1919 S. Shiloh Rd. Suite 310, L.B. 8 Garland, Texas 75042 Tel. (972) 864-2333 Fax (972) 864-2334 Email: Info@gra-ce.net # of Pages (including this sheet): __ Fax From:


Comments:



-:

KTL OU

STA 35+00 (Line A STA -1+14) (View Looking East)



Mr. David Robinson Operations Manager Pumping Division 2900 White Rock Road Dallas, TX 75214 **HNTB**

Arapaho Road - Phase III Project

January 11, 2005

Dear David:

Three weeks ago, Archer Western Contractors, Ltd. scheduled a meeting with you on the procedures for the lowering of the 60"main and to schedule a test shutdown for the section of the DWU 60"main and the associated valves. During this preparation for the test shutdown of the 60"main that next day, DWU notified Archer Western Contractors, Ltd. that a issue had arose with the shutdown of the 60"main. DWU found that the water supply connection for the City of Farmers Branch was on the closed side of the valve, which would turn off the water to the City of Farmers Branch.

Since that time, The City of Farmers Branch has been performing tests on their system to determine if they would be able to maintain pressure and volume when the 60" valve is closed on their system. The City of Farmers Branch has determined that they will not be able to maintain the required pressure beyond 48-hours.

Upon the notification of this issue, the Town of Addison and the City of Farmers Branch are working on an "interconnect" that would supply Farmers Branch during the work on the 60"main line. This "interconnect" must be installed and operational, prior to the shut down of the 60" main line.

The Town of Addison has requested Archer Western Contractors, Ltd. to reschedule the work on the 60" DWU main until the referenced "interconnect" can be completed. At the present time the Town of Addison is attempting to expedite this work and anticipates this work to be completed on or about January 25, 2005. We wanted to keep you informed of this matter.

Thank you,

Guy Van Baulen, EIT HNTB Corporation

Cc: Steve Chutchian, Town of Addison Erling Holey, Dallas Water Utilities Cassia Sanchez, Dallas Water Utilities Katura Curry, Grantham & Associates Jerry D. Holder, HNTB Corporation Michael Ebeling, HNTB Corporation





PUBLIC WORKS DEPARTMENT

Post Office Box 9010 Addison, Texas 75001-9010

(972) 450-2871 FAX (972)450-2837 16801 Westgrove

January 11, 2005

Mark G. Pavageaux. P.E. Director of Public Works P.O. Box 819010 Farmers Branch, TX 75381-9010

Re: Water System Interconnection Between Addison and Farmers Branch

Dear Mr. Pavageaux:

This is to describe the interconnection project that we have been working on with you recently. The primary purpose of this project is to allow shut down of the 60" DWU water main that feeds the Farmers Branch Marsh Lane Pumping Station and to therefore furnish a supplementary supply of water from Addison to Farmers Branch. The 60" main needs to be shut down so that a portion of the main can be lowered to accommodate the construction of Arapaho Road, Phase III. The secondary purpose of this project is to make an interconnection between the two systems such that either City can supply water to the other in case of emergency.

Addison intends to take the lead and bear the cost of the interconnection. A tapping sleeve and valve will be installed on the 8" main on Beltwood Parkway in Farmers Branch and a similar connection will be made on the nearby 8" main owned by Addison. We will attempt to install an 8" turbine meter if it is received in time. If it is not received in time, the connection will be made without the meter, and the meter will be installed after the 60" water main lowering project is complete. We have placed a call to TCEQ to advise them of this project.

The "capacity" of the connection will be a function of the difference in pressure between the two systems. Recently, pressure in Addison was 80 psi and pressure in Farmers Branch was 49 psi. This indicates a significant amount of water can be supplied from Addison to Farmers Branch. The amount of water that will be supplied is hard to calculate without a detailed hydraulic system analysis. We anticipate about 2 MGD can be supplied, and possibly more.

Construction of the interconnection should be complete Thursday or Friday of this week and we would ask that you begin your evaluation of the connection upon completion. We would like to have your approval to shut down the 60" main by Wednesday, January 19, 2005 at the latest.

Mark Pavageaux, P.E. January 11, 2005 Page 2

We very much appreciate your fine cooperation with us on this project. We will keep you informed of our progress completing the connection. Please call me at 972-450-2871 if you have any questions or require any additional information.

Very truly yours,

Michael E. Murphy, P.E.


Director of Public Works

Cc: Chris Terry, Assistant City Manager

Jim Pierce, P.E., Assistant Public Works Director

Jerry Davis, Utilities Superintendent

John Hill, Cowles & Thompson



NOTE: CONTACT ALL

START OF

AFFECTED PROPERTY

OWNERS PRIOR TO

CONSTRUCTION

Proposed 8" Water Interconnection Addison/Farmers Branch

January 2005

REQUEST FOR INFORMATIO	N		PROJEC	T No.	Arapaho Phase III
RFI #50			Date :	Jar	nuary 3, 2005
Submitted For The Parkway Ste 200 Plano, Texas 75093 Guy Van Baulen			Archer W	fed!Bya: Jestern Contr Schneemann	ractors, Ltd.
Subject	Discipline		eo:Author		Copies to
Existing Utility Conflicts With Lines A & B & Surveyor Blvd.	At Civil				
Costimped	Amount	Schedu	elmpacta.	Days	Drawing Impaet
Unknown	Unknown	Unknown	•	Unknown	Unknown
Information: Requested	4 - (Attached Sketch) Rail Road Intercept Top of Line A & B 10x6 RCB 5	594.89 ¹	eral 2.		
Please Direct us how to Proceed with these conflict	ts				



January 7, 2005

Ms. Jenny Nicewander Town of Addison P.O. Box 144 Addison, TX 75001

Dear Ms. Nicewander,

In order to minimize the costs for this project, I will hold off on sending VHS dubs and CD's after each shoot – they would eventually start cluttering your office anyway! Instead I will wait and put several shoots on one tape and one CD, unless of course you desire otherwise.

So far, I have been out to the job site 4 times since December 9th and have billed a total of \$925 (which averages \$231.25 per shoot/week including materials). I spent a little extra time at the onset to capture all that had taken place and now can focus on just significant developments. So, in short, I think we are track with getting what you need for an eventual award-winning video while controlling costs.

Should Charter Furniture agree to let us install the time-lapse camera, I would like to work with you on the budget because I still feel this would add a great deal to the video. As far as costs, looking at my proposal, the total for installation/materials/labor is \$4,000 plus the camera which I put in \$2,000 for, but I can buy that back from you. Then I budgeted an hour and a half a week for one-year to monitor and maintain the time-lapse, but it could probably be accomplished in only a half hour per week, which would cost only \$2,600 over the cost of a year. This totals \$6,600 plus the cost of a camera, which I can buy back from you. Let me know if this helps at all.

I appreciate you keeping me informed with your needs on this project. Please do not hesitate to contact me with any questions or requests.

Brad Ruekberg

President

1/11/2005

ARAPAHO ROAD



																				T T
			Current Week Next Week			Following Week					〈	Archer Western								
Activity Description	Prod	M	T	W	T	F	S/S	M	Т	W	T	F	S/S	M	T	W	T	F	S/S	Contractors
Activity Description	Flou	10	11	12	13	14	15	17	18	19	20	21	22	24	25	26	27	28		SUBS/NOTES
Excavate/Embank Brickyard														Х	Х	Х	Х	Х		
Box Culvert Line A (Surveyor)	•	0	N		H	0	ı	D												440 conflicts
Box Culvert Line A (east)		X	Х	Х	X	Х	Х	Х	Х	Х	Х	Х	X	Х	X	X	Х	Х		V
Box Culvert A (Midway)		0	N		Н	0	L,	D												gao line
Box Culvert Line B		0	N		Н	0	L,	D												gas line
Roadway Embankment														Х	Х	Х	Х	Х		<u> </u>
Lower 16" Water Line Rucky	o" Valor			Х	Х	Х														Jomonow Night wed 12 2130 an
10" Sanitary Sewer			Х	Х	Х	Х	Х	Х	Х	Х	Х	X								
Line C & Laterals			Х	Х	Х	Х	Х	Х	Х	Х	Х	Х	X	Х	Х	Х	Х	Х		
Laterals Line A & B		X	Х	Х	Х	Х		Х	Х	Х	Х	X		Х	Х	Х	Х	Х		
Trenched Retaining Walls	Monday							X	X	X	X	X		X	X	X	X	X		LoneStar Trenching
CIP Retaining Wall	Q													Χ	Х	X	Х	Χ		
Drilled Shafts											Χ	X								ABUS ATS
Caps		X	Х	Х		Х	Х	Х	Х		Х	Х	X	Х	Х	Х	Χ	Х	Х	
Bent # 10 Cap					Х	X	X	Х	Х	Х	Х	X								
Bent # 9		X	Х	X	Х	Х		Х	Х	Х	Х	X		Х	Х	X	Х	X		
								·					1					2.4		
60" Water Line (DWU)		<u> </u>											1-1/	X	X	X	Х	X	Х	
					<u> </u>								 		<u> </u>					

													1				-			
		1										1	T		1					

Weekly Meeting Agenda

Date: Tuesday Jan11, 2005

Time 10:00 A.M. Location: Field Office

Arapaho Road Phase III

I. Safety Issues

1. Keep up maintenance on orange fence.

2. Maintain 4" reflectors. Several reflectors have came up.

3. HNTB requests that additional message boards be added to the Midway detour and left up for an <u>undisclosed</u> amount of time after the traffic is routed onto the detour.

A/W will be compensated for the message boards.

A/W will write a letter requesting compensation for the message boards.

A/W picked up four of the five message boards on Monday 12-27-04, per HNTB.

HNTB requested A/W to set reset the four boards on 1-3-05 for two more weeks.

Additional striping was added to the Midway detour on 12-28-04.

When are we to remove the message boards?

II. Submittals

1. Bar lock samples were given to Daniel Filer.

Texas Concrete must sign off on block outs.

A RFI needs to be generated for Cliff Hall to sign off on.

A RFI has been sent, Cliff Hall has not signed off on it yet.

11-30-04

The RFI was verbally not approved by URS.

A/W requested a product to use.11-30.

We have received a weld detail for the splice on 12-3.

A/W is reviewing the detail.

Additional details between A/W and HNTB need to be resolved.

Cliff Hall will stamp drawing 12-17.

Received Revised Plan Sheet - Shop Drawing Being Revised

The documents were received by HNTB on 1-3-05.

2. The MSE wall shop drawings have not been returned to A/W.

A/W should have them by Friday per HNTB.

Have Not received Shop Drawing received Revised Wall Sheet for Wall #3 12-23

Revised Shop Drawings for Wall #3 will be here 1-5

HNTB is requesting a running bond pattern.

wall 3- tot in cons. in plan sheet

Hanga cables etc.

III. Old Business

1. A new Irrigation plan sheet for Comfort Suites is forthcoming.

A/W received the revised plan sheets on 12-2.

American Landscaping is pricing.

HNTB should have this by 12-21.

HNTB should have pricing from Andrew by 1-7-05.

2. The Town asked about the paint submittal for the arches. Ben explained that system II paint is not tenable. A similar painting system will be submitted.

A letter from Sherman Williams has been given to the Town.11-2.

The Town is leaning toward the Tnemec paint for the arches. 11-30.

A meeting was held on 12-1 for the rail painting.

12-7 HNTB said to proceed with the Tnemec paint.

Ben is reviewing pricing.

will need this week on this

3. The roadway grades at the brickyard will not tie into the Railroad tracks. Jennie is looking into this. 10-26. HNTB needs a RFI from A/W. The grades will be adjusted. 11-2. Andrew and HNTB will review the grades today. 11-2.

A/W has requested a revised plan sheet for this area. 11-30.

HNTB is in the process of revising plan sheets.

Nothing yet.12-28.

No reply yet 1-04-05.

IV. Change Orders

1. Irrigation lines at Comfort Suites. HNTB should have pricing by 1-7-05.

Value a Cap? - Slotted drains - message boards

2. Tee for irrigation line off 16" line. HNTB should have pricing by 1-7-05.

V. New Business

1. A traffic control plan has been submitted to the Town for detouring Surveyor Blvd. during construction at this location.

The town does not want to salvage any of the plants at the pump station. Has this TTC been approved?

2. After field verifying the elevation of the relocated SBC line, there are several areas where the new line will be in direct conflict with the slotted under drain pipe, the retaining wall, and inlets or laterals. 11-23-04.

Guy asked that Chris go with him to the various locations.

Work needs to proceed on these items.

What is being done about the following phone line conflicts?

1. Lat. A-5D

#2. Lat. A5-C

#3.12" slotted drain

#4. R.W. #2

HNTB has said that SBC will have labor help at the site during the laying of the CMP to move the line if necessary.

There are defendant conflicts, why can't SBC move the line now?

3. The location of Lat. B-7 and the Y inlet need to be verified so this work can be completed. An answer was received by A/W, but a problem still exists

V. Misc. (6"SS 3" below W" water

1. A RFI has been sent to HNTB about gas, water, sewer and telephone. conflicts, with lines A & B, at Surveyor Blvd.

VI. Schedule

1 Review Weekly Schedule

Unknown Unknown Unknown Unknown Unknown Please Review the attached Plan view and section. Archer Western has reviewed the response to our RFI 40 concerning conflicts with lateral B-7. We have concluded that inlet B-7 is still in conflict with the DWU 60" waterline based on pothole Information. The attached section AA Illustrates the conflict.	REQUEST FOR INFO	ORMATION			PROJECT No.	Arapaho Phase III
Archer Western Contractors, Ltd. Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann Andrew Schneemann	RFI # 52				Date:	anuary 11, 2005
Revised Lateral and Inlet B-7 Location Civil Unknown Unknown Unknown Unknown Unknown Unknown Unknown Unknown Unknown Unknown Unknown Unknown Unknown Unknown Unknown Please Review the attached Plan viow and section. Archer Western has reviewed the response to our RFI 40 concerning conflicts with lateral B-7. We have concluded that inlet B-7 is still in conflict with the DWU 60" waterline based on pothole HNTB pothole Information. The attached section AA illustrates the conflict. Please Direct us how to Proceed with these conflicts	HNTB 5910 W. Plano Parkway, Ste Plano, Texas 75093	200			Archer Western Co	
Unknown Unknown Unknown Unknown Unknown Unknown Please Review the attached Plan view and section. Archer Western has reviewed the response to our RFI 40 concerning conflicts with lateral B-7. We have concluded that inlet B-7 is still in conflict with the DWU 60" waterline based on pothole Information. The attached section AA illustrates the conflict. Please Direct us how to Proceed with these conflicts						
Unknown Unknown Unknown Unknown Unknown Unknown Unknown Please Review the attached Plan view and section. Archer Western has reviewed the response to our RFI 40 concerning conflicts with lateral B-7. We have concluded that inlet B-7 is still in conflict with the DWU 60" waterline based on pothole Information. The attached section AA litustrates the conflict. Please Direct us how to Proceed with these conflicts	Revised Lateral and Inlet B-	7 Location	Civil			
Please Review the attached Plan view and section. Archer Western has reviewed the response to our RFI 40 concerning conflicts with lateral B-7. We have concluded that inlet B-7 is still in conflict with the DWU 60" waterline based on pothole HNTB pothole information. The attached section AA litustrates the conflict. Please Direct us how to Proceed with these conflicts				CE TO DE LOS	Unknown	
Please Review the attached Plan view and section. Archer Western has reviewed the response to our RFI 40 concerning conflicts with lateral B-7. We have concluded that inlet B-7 is still in conflict with the DWU 60" waterline based on pothole HNTB pothole information. The attached section AA litustrates the conflict. Please Direct us how to Proceed with these conflicts		TEN BUILDING NO	以中国共和国的			
			ction AA Illustrates the o	conflict.		


2		570	573	580	585	[68 . O	595	500	£ .	Š	9	620	· · · · · · · · · · · · · · · · · · ·
				Allen - Arter Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor Advisor									
- 00+00 -		(A. 634	<u> </u>		MATCH	LINE	JAL.	10+					
					The same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the same of the sa								
====		Δ r's								n. m.,	, .	444	
						M Addition Management of the Feb.							
**		没 P				4				Paris .	~ % -\$**		
	E-1.13	ta00	302.34			20							
				•							3		165 10 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
348		la ca							***** C X		3	- >=	
			****	**************************************	\	######################################							100 mm mm mm mm mm mm mm mm mm mm mm mm m
	*	THE WHITE WAS			<u> </u>	<u> </u>					- \-		609 609 609 609 609
£		A 100				<u> </u>		8'z E' 51					400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 - 400 -
C				1 5		Pad		8,51, 21,87 854; de uring		Sinc.		Ŧ,	## Market 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970 1970
	Τ	TOWN OF	COPE TIE OI COPE TIE A MARK MICH	TO THE STATE OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF TH							Lant.	77. 1	A Kunsa and La Wall of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control of the Control o
	Conden & American Inc.	NOSIGGA NOSIGGA	1 00 00 10 8	TO THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF THE PERSON OF		**************************************	AT BY	HINE	STA.	15+	60 "		SITE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A STATE OF A S
- MC	E.	Ž	# # 8	10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm 10 mm	1	- 	593		B05	610.	818	620	

Treatment of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the second of the

ž

· •

Section A-A



Note; The Offset for the CL of the Existing 60" WL (45.14') is an average of the information from Sheet 128 of the Plans and the "Pot-Hole" information from HNTB dated November 2002.

Telephone (972) 361 - 0064 Facsimile (972) 361 - 0065 www.hntb.com

Archer Western Contractors, Ltd. 2121 Avenue "J" Suite 103 Arlington, TX 76006



Request for Information Response

January 10, 2005

Originator:

Andrew Scheermann

RFI Number: R-AW040

Subject:

Inlet B-7 Conflict

Request:

- 1. The Station and Offset given on sheet 102 (Sta 45+07.54, 35.28LT) for inlet B-7 does not match the coordinate information given. The coordinate information given put the in inlet at Station 46+27.74, 40.27LT. Please advise where the inlet is to be located.
- 2. If the coordinate information is correct, then the inlet will be in conflict with the existing DWU 60" waterline. Per the pot hole information provided by HNTB.
- 3. If the coordinate information is correct, then lateral B-7 will be in conflict with the retaining wall #1 trench footing which starts at station 46+00.

Response/Action Taken:

Attached to this response are three contract drawing that will be official issue to Archer Western Contractors, Ltd. for lateral B-7 pipe and inlet along the Storm Sewer "B"-line. The information included on the plans should answer all questions above.


By:


Guy Van Baulen, EIT HNTB Corporation


Date: January 10, 2005

Cc: File

> Steve Chutchian, Town of Addison Jerry D. Holder, HNTB Corporation








King Fabrication, L.L.C.

19300 West Hardy Road Houston, Texas 77073 281-209-0811 281-209-1774 Fax ella@kingfab.com

Tracking Number:



TRANSMITTAL

Attention:	Jam	es C. Piero	æ, Jr.					Date:	10/15/2004
Ship To:	Tow	m of Addi	sson				Job	Name:	Arapaho Bridge
-	Via	Hand Del	ivery @ F	King F	abrication, L.L	.C.	Job N	umber:	04-072
- We are sendin	g you	: 🛛 Atta	ached	Un	der Separate (Cover		•••	•
The following:			ginals [·]	☐ Blu	e Lines	⊠ Photo	Copies		ectronic Files
Copies				***************************************	Sheet Nur	nbers		***************************************	Dated
One		Coating S	System Si	ıbmitta	i			UUUUUUUUUUUUUUUUUUUUUUUUUUUUUUUUUUUUUU	Current
				······				осостоння при при при при при при при при при при	
Description	n: _		***************************************					······································	
These are:	⊠F	or Appro	val	□ As	Requested	☐ For Yo	our Use	□Fo	or Re-Submittal
Remarks:		hidi			000000000000000000000000000000000000000				
	_								
	_				WWW.AGARASAAAAAAA			······································	
	_								
Shipped via:	□Fe	edEx	USP	S	UPS	☐ E-Mail		Fax	☐ Delivery Service
Service:		Sround	☐ Next	Day	2 nd Day	Ovem	ight 🔲	Priority Ov	remight
	□s	aturday	□ c.o.	D.					

			King I	abricatio	n / King Blasting & F	ainting W	ork Order	·	
Date:	10/15/04	Rev. A	Issued By:	EM	King Fab Job No.	04-	072	Date Required:	Open
Customer:	Archer We	stern	,					CC:	_
Location:	King's Yard						233124 SAFSTAG	CC:	
Surface Cor			icated Steel		2 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -		<u> </u>	Total S.F.:	4603
System:	SSPC - SP6	Blast, 1 (Coat 2 mils D	FT Sherwi	n Williams 3.0 - 5.0 m	ils DFT, Fi	nish is Sherv	in Williams Fast Clac	I Urethane,
6.0 - 9.0 mi	ls DFT, Colc	r is Frank	Blue				· · · · · · · · · · · · · · · · · · ·		
	<u> </u>								
Prep. Req.	SPEC				SP-6		Other: A	nchor Profile Tape	3
Inspection:	Standard Q	Á/QC Rep	orts to Job Fi	le			· · · · · · · · · · · · · · · · · · ·		
		······································		,	,				
		***************************************	······································						
						\$##\$\#\\$\#\$\\$\\$\	And Englished States		
Paint Specs Primer:	: Mtr: Zinc Clad I	Sherwin V	Williams		ANTICTULA EN ON	NATE C TYME	20.50		
FIIMEI:	Gray-Green				MILS Wet _ 5.0 - 8.0	- MILS DIA	3.V = 3.V		
2nd Coat:	Fast Clad U				MILS Wet 10.0 - 15.0	MILS Dry	6.0 - 9.0		
	Frank Blue					_	***************************************		
3rd Coat					MILS Wet	MILS Dry			
O4					NOTE C. West	MILE IN-			
Other					MILS Wet	MILS Dry			

A to the second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second second



ZINC CLAD™ III HS ORGANIC ZINC-RICH EPOXY PRIMER

PART A B69A100 B69V100 PART B PART F B69D11

HARDENER ZING DUST

S MARINE COATINGS

PRODUCT INFORMATION

Revised 2/03

PRODUCT DESCRIPTION

ZINC CLAD III HS is a three-component, polyamide epoxy, zino-rich coating. It has a low VOC level and contains 90.5% by weight of zinc dust pigment in its dried film.

- Meets Class B requirements for Slip Coefficient and Creep Resistance, .52
- · Provides cathodic protection
- · Damaged film exhibits "self-healing" properties
- Fast Recoal Time
- · Contains Micaceous Iron Oxide

RECOMMENDED USES

PERFORMANCE CHARACTERISTICS

For use over properly prepared blasted steel.

- Fabrication Shops
- **Bridge and Highway Structures**
- Stadiums and Sports Complexes
- **Drilling Rigs**
- **Piping**
- Refineries
- Barges and Ships
- Shop or Field Applications
- Not recommended for immersion service.

PRODUCT CHARACTERISTICS

Finish:

Flat

Color:

Gray-green

Volume Solids:

 $60\% \pm 2\%$, mixed

Weight Sollds:

90% ± 2%, mixed

VOC (EPA Method 24):

Unreduced: 336 g/L; 2.80 lb/gal Reduced 5%: 360 g/L; 3.00 lb/gal

Zinc Content in Dry Film: 90.5% by weight

Mix Ratio:

3 components, premeasured

3.25 gallons total

Recommended Spreading Rate per cost:

Wet mils:

5.0 - 8.0

3.0 - 5.0

Coverage:

190 - 320 sq ft/gal approximate Note: Brush application is for stripe coating and small areas only.

Drying Schedule @ 5.0 mile wet @ 50% RH: @ 40°F @ 77°F To touch: 45 minutes 30 minutes @ 120°F 10 minutes To handle: 2 hours 1 hour 30 minutes To recoat*: minimum: 4 hours 2 hours 1 hour 1 year 10 days 1 year maximum: 1 year To cure: 7 days 7 days Pot Life: 6 hours 4 hours 2 hours Sweat-in-Time: 1 hour 30 minutes 15 minutes

Drying time is temperature, humidity, and film thickness dependent. "NOTE: Film must be free of solvent, hard end firm. When rubbed with the face of a coin or knife the film should polish but not flake or chip.

Shelf Life:

Parts A, B, & F - 24 months

unopened, at 77°F Flash Point:

58°F, Seta Flash, mixed

Reducer/Clean Up:

Below 80°F:

MEK, R6K10

Above 80°F:

Reducer #58, R7K58 or MEK, R6K10

System Tested: (unless otherwise indicated)

Substrate: Steel

Surface Preparation: SSPC-SP10

Zinc Clad III HS @ 5.0 mils dft 1 ct.

Macropoxy 646 @ 5.0-10.0 mils dft 1 ct.

Acrolon 218 HS @ 5.0 mils dft 1 ct.

Adhesion:

Method: ASTM D4541

2403 psi Result:

Corrosion Weathering

ASTM D5894, 13 cycles, 2016 hours Method: Result:

Rating 10 per ASTM D610 for rusting Rating 10 per ASTM D714 for blistering

Dry Heat Resistance, zinc only:

ASTM D2485 Method:

300°F Result.

Moisture Condensation Resistance:

ASTM D4585, 100°F, 4000 hours Method: Rating 10 per ASTM D610 for rusting Result Rating 10 per ASTM D714 for blistering

Pencil Hardness, zinc only:

Method: ASTM D3363

Result 2H

Salt Fog Resistance:

Method: ASTM B117, 4500 hours

Rating 10 per ASTM D610 for rusting Result

Rating 10 per ASTM D714 for blistering

Slip Coefficient, zinc only: Method:

AISC Specification for Structural Joints Using

ASTM A325 or ASTM A490 Bolts

Result Class B. 0.52



ZINC CLADTM III HS ORGANIC ZINC-RICH EPOXY PRIMER

PART A B69A100
PART B B69V100
PART F B69D11

Base Hardener Zinc Dust

S MARINE COATINGS

PRODUCT INFORMATION

RECOMMENDED SYSTEMS

Steel, polyurethane topcoat:
1 ct. Zinc Clad III HS @ 3.0 - 5.0 mils dft
1-2 cts. Acrolon 218 HS @ 3.0 - 6.0 mils dft/ct

Steel, catalyzed epoxy topcoat:

1 ct. Zinc Clad III HS @ 3.0 - 5.0 mils dft 1-2 cts. Macropoxy 646 @ 5.0 - 10.0 mils dft/ct

Steel, catalyzed epoxy topcoat:

1 ct. Zinc Clad III HS @ 3.0 - 5.0 mils dft 1-2 cts. Tile-Clad HS @ 2.5 - 4.0 mils dft

Steel, ecrylic topcoat:

1 ct. Zinc Clad III HS @ 3.0 - 5.0 mils dft 2 cts. DTM Acrylic Coating @ 2.5 - 4.0 mils dft/ct

or 1 ct.

Fast Clad HB Acrylic @ 5.0 - 8.0 mils dft

Steel, water based epoxy topcoat:

1 ct. Zinc Clad III HS @ 3.0 - 5.0 mils dft

2 cts. Waterbased Tile-Clad Epoxy @ 2.0 - 4.0 mils dft/ct

Steel, water-based polyurethane topcoat:

1 ct. Zinc Clad III HS @ 3.0 - 5.0 mils dft

1 ct. Waterbased Tite-Clad Epoxy @ 2.0 - 4.0 mils dft 1-2 cts. Centurion WB Urethane @ 2.0 - 3.0 mils dft/ct SURFACE PREPARATION

Surface must be clean, dry, and in sound condition. Remove all oil, dust, grease, dirt, loose rust, and other foreign material to ensure adequate adhesion.

Refer to product Application Bulletin for detailed surface preparation information.

Minimum recommended surface preparation:

Iron & Steel: SSPC-SP6, 2 mil profile

Galvanizing: SSPC-SP7

Weathered Zinc Rich Primer: Clean, dry, sound

TINTING

Do not tint.

APPLICATION CONDITIONS

Temperature:

40°F minimum, 120°F maximum (air, surface, and material)

At least 5°F above dew point

Relative humidity:

95% maximum

Refer to product Application Bulletin for detailed application information.

ORDERING INFORMATION

Packaging:

3.25 gallons mixed

Part A

1 gallon 1 gallon

Part F

73 lb Zinc Dust

Weight per gallon:

 27.63 ± 0.2 lb, mixed

SAFETY PRECAUTIONS

Refer to the MSDS sheet before use.

Published technical data and instructions are subject to change without notice. Contact your Sherwin-Williams representative for additional technical data and instructions.

The systems listed above are representative of the product's use. Other systems may be appropriate.



ZINC CLAD™ III HS

ORGANIC ZINC-RICH EPOXY PRIMER

PART A B69A100
PART B B69V100
PART F B69D11

Base Hardener Zinc Dust

APPLICATION BULLETIN

Revised 2/03

SURFACE PREPARATION

Zinc rich coatings require direct contact between the zinc pigment in the coating and the matal substrate for optimum performance. Surface must be dry, free from oil, dirt, dust, mill scale or other contaminants to ensure good adhesion.

Iron & Steel (atmospheric service)

Remove all oil and grease from surface by Solvent Cleaning per SSPC-SP1. Minimum surface preparation is Commercial Blast Cleaning per SSPC-SP6. For better performance, use Near White Metal Blast Cleaning per SSPC-SP10. Blast clean all surfaces using a sharp, angular abrasive for optimum surface profile (2 mils). Coat any bare steel the same day as it is cleaned or before flash rusting occurs.

Galvanized Steel

Allow to weather a minimum of six months prior to coating. Solvent Clean per SSPC-SP1 (recommended solvent is VM&P Naphtha). When weathering is not possible, or the surface has been treated with chromates or silicates, first Solvent Clean per SSPC-SP1 and apply a test patch. Allow paint to dry at least one week before testing adhesion. If adhesion is poor, brush blasting per SSPC-SP7 is necessary to remove these treatments. Rusty galvanizing requires a minimum of Hand Tool Cleaning per SSPC-SP2, prime the area the same day as cleaned or before flash rusting occurs.

Weathered Zinc-Rich Primer

Remove zinc salts by either high pressure water washing and scrubbing with stiff bristle brush or sweep blast followed by water flush. Allow to dry.

Note: If blast cleaning with steel media is used, an appropriate amount of steel grit blast media may be incorporated into the work mix to rendar a dense, angular 1.5 - 2.0 mil surface profile. This method may result in improved adhesion and performance.

APPLICATION CONDITIONS

Temperature:

40°F minimum, 120°F maximum (air, surface, and material) At least 5°F above dew point

Relative humidity:

95% maximum

APPLICATION EQUIPMENT

The following is a guide. Changes in pressures and tip sizes may be needed for proper spray characteristics. Always purge spray equipment before use with listed reducer. Any reduction must be compatible with the existing environmental and application conditions.

Reducer/Clean Up

Below 80°F MEK, R6K10

Above 80°F Reducer #58, R7K58 or

MEK, R6K10

Airiess Spray

(use Teffon packings and continuous agitation)

Filter none

Reduction As needed up to 5% by volume

Conventional Spray

(continuous agitation required)

Reduction As needed up to 5% by volume

Keep pressure pot at level of applicator to avoid blocking of fluid line due to weight of material. Blow back coating in fluid line at intermittent shutdowns, but continue agitation at pressure pot.

Brust

If specific application equipment is listed above, equivalent equipment may be substituted.



ZINC CLADTM III HS ORGANIC ZINC-RICH EPOXY PRIMER

PART A B69A100
PART B B69V100
PART F B69D11

Base Hardener Zing Dust

MDUSTRIAL & MARINE COATINGS

APPLICATION BULLETIN

APPLICATION PROCEDURES

Surface preparation must be completed as indicated.

Zinc Clad III HS comes in 3 premeasured containers which when mixed provides 3,25 gallons of ready-to-apply material.

Mixing Instructions:

Mix contents of component A and B thoroughly with power agitator. Make certain no pigment remains on the bottom of the can. Then combine 1 part by volume of Pert A with 1 part by volume of Part B, then add Part F (73 ib zinc dust). Thoroughly agitate the mixture with power agitation. After mixing, pour through a 30-60 mesh screen. Allow the material to sweat-in as indicated. Re-stir before using.

If reducer solvent is used, add only after components have been thoroughly mixed, after sweat-in.

Continuous agitation of mixture during application is required, otherwise zinc dust will quickly settle out.

Apply paint at the recommended film thickness and spreading rate es indicated below:

Recommended Spreading Rate per coat:

Wet mils:

5.0 - 8.0

Dry mils: Coverage:

3.0 - 5.0

Coverage: 190 - 320 sq fl/gal approximate Note: Brush application is for stripe coating and small areas only.

Drying Schedule @ 5.0 mils wet @ 50% RH:

	@ 40°F	@ 77°F	@ 120°F
To touch:	45 minutes	30 minutes	10 minutes
To handle:	2 hours	1 hour	30 minutes
To recoat*:			
minimum:	4 hours	2 hours	1 hour
maximum:	1 year	1 year	1 уеаг
To cure:	10 days	7 days	7 days
Pot Life:	6 hours	4 hours	2 hours
Sweat-in-Time:	1 hour	30 minutes	15 minutes

Drying time is temperature, humidity, end film thickness dependent. *NOTE: Film must be free of solvent, hard end firm. When rubbed with the face of a coin or knife the film should pollsh but not flake or chip.

Application of coating above maximum or below minimum recommended spreading rate may adversely affect coating performance.

PERFORMANCE TIPS

Stripe coat all crevices, welds, and sharp angles to prevent early failure in these areas.

When using spray application, use a 50% overlap with each pass of the gun to avoid holidays, bare areas, and pinholes. If necessary, cross spray at a right angle.

Spreading rates are calculated on volume solids and do not include an application loss factor due to surface profile, roughness or porosity of the surface, skill and technique of the applicator, method of application, various surface irregularities, material lost during mixing, spillage, overthinning, climatic conditions, and excessive film build.

Excessive raduction of material can affect film build, appearance, and performance.

Do not mix previously catalyzed material with new.

Do not apply the material beyond recommended pot life.

In order to avoid blockage of spray equipment, clean equipment before use or before periods of extended downtime with MEK, R6K10.

Keep pressure pot at level of applicator to avoid blocking of fluid line due to weight of material. Blow back coating in fluid line at intermittent shutdowns, but continue agitation at pressure pot.

Application above recommended film thickness may result in mud cracking.

Refer to Product Information sheet for additional performance characteristics and properties.


CLEAN UP INSTRUCTIONS

Clean spills and spatters immediately with MEK, R6K10. Clean tools immediately after use with MEK, R6K10. Follow manufacturer's safety recommendations when using any solvent.

SAFETY PRECAUTIONS

Refer to the MSDS sheet before use.

Published technical data and instructions are subject to change without notice. Contact your Sherwin-Williams representative for additional technical data and instructions.



FAST CLAD™ URETHANE

PART A **B65-950 SERIES** PART A **B65-960 SERIES** PART B B65V950

SEMI- GLOSS GLOSS HARDENER

A MARINE COATINGS		PROD	UCT IN	FOR	NOTAN	Revised 2/03			
I	PRODUCT DES	CRIPTION			RECOMMENDED U	3ES			
FAST CLAD URE polyurea urethane tenance painting. Fast drying min	specifically form imizes dust and	ulated for acco	elerated main-	to service	ise as a finish coat for projects , such as bridge maintenance tly over organic zinc rich prime	painting.			
 Allows entire ma in one shift Single coat app High build No "outgassing" 	lication	ng systems to	be completed						
· · · · · · · · · · · · · · · · · · ·	ODUCT CHARA	ACTERISTICS		- 00000	PERFORMANCE CHARACT				
Flnish:	Semi-g	loss or gloss		System T	ested: (unless otherwise indi				
Color:	Wide ra	ange of colors	possible	Substrate Surface P 1 ct.	: Blasted steel reparation: SSPC-SP10 Corothane I Galvapac @ 3.0	or SP6			
Volume Solids:		2%, calculated ry by color	d and mixed	1 ct.	Fast Clad Urethane (semi-gli @ 6.0 - 9.0 mils dft				
Weight Solids:	80% ±	2%, mixed		Tested in accordance with NTPEP (N tion Product Evaluation Program) re					
VOC (EPA Method		.; 2.4 lb/gal, u .; 2.8 lb/gal, re 6K10)		outlined by AASHTO Designation R31-02. Requirements:					
Mix Ratio:	4:1 by			Abrasion Method:	Resistance: ASTM D4060				
Recommended S Wet mils: Dry mils:	preading Rate 10.0 - 1 6.0 - 9.	5.0		Result:	CS17 wheel, 1000 cycles, 1 k 90 mg loss	ig load			
Coverage:		74 sq ft/gal ap	proximate	Adhesion Method:					
Drying Schedule	@ 10.0 mils we @ 35°F	t @ 50% RH: @ 77°F	@ 120°F	Result:	825 psi				
To touch: To handle; To cure:	1-1/2 hours 3 hours 4 days	30 minutes 45 minutes 2 days	15 minutes 30 minutes 24 hours	Corrosion Method: Result:	n Weathering: ASTM D5894, 15 cycles Rating 10 per ASTM D714 fo Rating 10 per ASTM D610 fo				
Pot Life:	3 hours	2 hours	30 minutes		naw Stability:	-			
Sweat-In-Time: Drying time is temper	None rature, humidity, ar	None of film thickness	None dependent.	Method: Result:	30 cycles No loss of Patti Adhesion				
Shelf Life: Part A	24 mor	iths, unopene	d at 77°C		Rasistance: ASTM B117, 5000 hours				
Part B		iths, unopened		Method: Result:	er Blistering er Rusting				
Flash Point:	20°F, P	MCC, mixed							
Reducer/Clean Up Below 80°F; Above 80°F; Brush and roll;	p: R6K10 R7K21 R7K21	6	,						



FAST CLAD™ URETHANE

PART A PART A

PART B

B65-950 SERIES B65-960 SERIES B65V950

SEMI-GLOSS GLOSS HARDENER

PRODUCT INFORMATION

RECOMMENDED SYSTEMS

Steel:

1 ct. Corothane I GalvaPac Zinc Primer

@ 3.0 - 4.0 mils dft*

1 ct. Fast Clad Urethane @ 6.0 - 9.0 mils dft

Steel:

1 ct. Macropoxy 646 @ 5.0 - 10.0 mils dft 1 ct. Fast Clad Urethane @ 6.0 - 9.0 mils dft

Concrete, masonry:

1 ct. Kem Cati-Coat HS Epoxy Filler/Sealer

@ 10.0 - 20.0 mils dft

1 ct. Fast Clad Urethane @ 6.0 - 9.0 mils dft

Aluminum/Galvanizing:

DTM Wash Primer @ .7 ~ 1.3 mils dft 1 ct. 1 ct. Fast Clad Urethane @ 6.0 - 9.0 mils dft

*Other acceptable zinc rich primers:

Zinc Clad III HS Zinc Clad IV

SURFACE PREPARATION

Surface must be clean, dry, and in sound condition. Remove all oil, dust, grease, dirt, loose rust, and other foreign material to ensure adequate adhesion.

Refer to product Application Bulletin for detailed surface preparation information.

Minimum recommended surface preparation:

**Iron & Steel: **Concrete/Masonry: SSPC-SP6, 2 mil profile SSPC-SP13/NACE 6

**Aiuminum/Gaivanizing: Spot Prime / Touch-up:

SSPC-SP1 SSPC-SP3

**Primer required

TINTING

Tint with 844 colorants only into Part A at 100% tint strength. Five minutes minimum of mixing on a mechanical shaker is required for complete mixing of color.

APPLICATION CONDITIONS

Temperature;

20°F minimum, 120°F maximum

(air, surface, and material) At least 5°F above dew point

Relative humidity:

85% maximum

Refer to product Application Bulletin for detailed application information.

ORDERING INFORMATION

Packaging:

Part A:

1 and 4 gallons

Part B:

1 quart and 1 gallon

Weight per gallon:

 $12.0 \pm 0.2 lb$

mixed, may vary with color

SAFETY PRECAUTIONS

Refer to the MSDS sheet before use.

Published technical data and instructions are subject to change without notice. Contact your Sherwin-Williams representative for additional technical data and instructions.

The systems listed above are representative of the product's use. Other systems may be appropriate.



Industrial and Marine **Coatings**

FAST CLAD™ URETHANE

PART A PART A PART B

B65-950 SERIES B65-960 SERIES B65V950

SEMI- GLOSS GLOSS HARDENER

& MARINE

APPLICATION BULLETIN

Revised 2/03

SURFACE PREPARATION

Surface must be clean, dry, and in sound condition. Remove all oil, dust, grease, dirt, loose rust, and other foreign material to ensure adequate adhesion.

iron & Steel (primer required)

Remove all oil and grease from surface by Solvent Cleaning per SSPC-SP1. Minimum surface preparation is Commercial Blast Cleaning per SSPC-SP6. For better performance, use Near White Metal Blast Cleaning per SSPC-SP10, Blast clean all surfaces using a sharp, angular abrasive for optimum surface profile (2 mils). Prime any bare steel the same day as it is cleaned or before flash rusting occurs.

Aluminum

Remove all oil, grease, dirt, oxide and other foreign material by Solvent Cleaning per SSPC-SP1, Primer required

Galvanized Steel

Allow to weather a minimum of six months prior to coating. Solvent Clean per SSPC-SP1. When weathering is not possible, or the surface has been treated with chromates or silicates, first Solvent Clean per SSPC-SP1 and apply a test patch. Allow paint to dry at least one week before testing adhesion. If adhesion is poor, brush blasting per SSPC-SP7 is necessary to remove these treatments. Rusty galvanizing requires a minimum of Hand Tool Cleaning per SSPC-SP2, prime the area the same day as cleaned or before flash rusting occurs.

Poured Concrete

New

For surface preparation, refer to SSPC-SP13/NACE 6, Surfaces must be clean, dry, sound and offer sufficient profile to achieve adequate adhesion. Minimum substrate cure is 28 days at 75°F. Remove all form release agents, curing compounds, salts, efflorescence, laitance, and other foreign matter by sandblasting, shotblasting, mechanical scarification, or suitable chemical means. Refer to ASTM D4260. Rinse thoroughly to achieve a final pH between 6.0 and 10.0. Allow to dry thoroughly prior to coating.

Old

Surface preparation is done in much the same manner as new concrete, however, if the concrete is contaminated with oils, grease, chemicals, etc., they must be removed by cleaning with a strong detergent. Refer to ASTM D4258. Form release agents, hardeners, etc. must be removed by sandblasting, shotblasting, mechanical scarification, or suitable chemical means. If surface deterioration presents an unacceptably rough surface, Kern Catt-Coat Epoxy HS Filler/Sealer is recommended to patch and resurface damaged concrete.

Fill all cracks, voids and bugholes with Sher-Plate Epoxy Patch.

Always follow the ASTM methods listed below:

ASTM D4258 Standard Practice for Cleaning Concrete.

ASTM D4259 Standard Practice for Abreding Concrete. ASTM D4260 Standard Practice for Etching Concrete.

ASTM D4263 Plastic Sheet Method for Checking Moisture in

Concrete.

SSPC-SP 13/Nace 6 Surface Preparation of Concrete

APPLICATION CONDITIONS

Temperature:

20° F minimum, 120° F maximum (air, surface, and material) At least 5° F above dew point

Relative humidity:

85% maximum

APPLICATION EQUIPMENT

The following is a guide. Changes in pressures and tip sizes may be needed for proper spray characteristics. Always purge spray equipment before use with listed reducer. Any reduction must be compatible with the existing environmental end application conditions.

Reducer/Clean Up

Below	80°F	**********	R6K10	(MEK)
Above	80°F		R7K21	6

Airless Spray

Pump	30:1 minimum
Pressure	2800 - 3000 psi
Hose	3/8" ID
Tip	.017"021"
Filter	

Reduction As needed up to 10% by volume

Brush (small areas only)

Brush	Natural Bristie	
Reduction	R7K216, up to 10% by volum	ne

Roller (small areas only)

Cover	1/4" woven	with phenolic core
Reduction	R7K216, up	to 10% by volume

If specific epplication equipment is listed above, equivalent equipment may be substituted.



Industrial and Marine Coatings

FAST CLAD™ URETHANE

PART A

PART B

B65-950 Series B65-960 Series B65V950 SEMI-GLOSS GLOSS HARDENER

INDUSTRIAL A MARINE COALINGS

APPLICATION BULLETIN

APPLICATION PROCEDURES

Surface preparation must be completed as Indicated.

Mix contents of each component thoroughly with power agitation. Make certain no pigment remains on the bottom of the can. Then combine 4 parts by volume of Part A with 1 part by volume of Part B. Thoroughly agitate the mixture with power agitation.

If reducer solvent is used, add only after both components have been thoroughly mixed.

Apply paint at the recommended film thickness and spreading rate as indicated below:

Recommended Spreading Rate per coat:

Wet mils:

10.0 - 15.0 6.0 - 9.0

Dry mils: Coverage:

116 - 174 sq ft/gal approximate

Drying Schedule @ 10.0 mils wet @ 50% RH:

@ 35°F	@ 77°F	@ 120°F
1-1/2 hours	30 minutes	15 minutes
3 hours	45 minutes	30 minutes
4 days	2 days	24 hours
	1-1/2 hours 3 hours	1-1/2 hours 30 minutes 3 hours 45 minutes

Pot Life:

3 hours

2 hours

30 minutes

Sweat-In-Time: None None None Drying time is temperature, humidity, and film thickness dependent.

Application of coating above maximum or below minimum recommended spreading rate may adversely affect coating performance.

PERFORMANCE TIPS

Stripe coat all crevices, welds, and sharp angles to prevent early failura in these areas.

When using spray application, use a 50% overlap with each pass of the gun to avoid holidays, bare areas, and pinholes. If necessary, cross spray at a right angle.

Spreading rates are calculated on volume solids and do not include an application loss factor due to surface profile, roughness or porosity of the surface, skill and technique of the applicator, method of application, various surface irregularities, material lost during mixing, spillage, overthinning, climatic conditions, and excessive film build.

Excessive reduction of material can affect film build, appearance, and adhesion.

Do not apply the material beyond recommended pot life.

Do not mix previously catalyzed material with new.

In order to evoid blockage of spray equipment, clean equipment before use or before periods of extended downtime with Reducer R6K10 (MEK).

When used as part of a repid recoat system for bridge maintenance painting over Corothane I Galvapac Primer, use 4 oz. per gallon of the KA Accelerator, B65V11, in the Galvapac Primer. This will allow topcoating within 1-2 hours.

Mixed coating is sensitive to water. Use water traps in all air lines. Moisture contact can reduce pot life and affect gloss and color.

Refer to Product Information sheet for additional performance characteristics and properties.

CLEAN UP INSTRUCTIONS

Clean spills and spatters immediately with Reducer R6K10 (MEK). Clean tools immediately after use with Reducer R6K10 (MEK). Follow manufacturer's safety recommendations when using any solvent.

SAFETY PRECAUTIONS

Refer to the MSDS sheet before use.

Published technical data and instructions are subject to change without notice. Contact your Sherwin-Williams representative for additional technical data and instructions.





Fed No. # - 15123

Š.,,



RECEIVED

NOV 0 9 2004

HNTB CORPORATION DALLAS, TEXAS

Letter: HNTB -18

November 9, 2004

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093 Attn: Mr. Guy Van-Baulen

RE:

Town of Addison

Arapaho Road Phase III Project No. 04-22 Metal Painting System

PCO #24

Dear Guy:

In accordance with conversations with HNTB and the Town of Addison, Archer Western is submitting product and pricing information the following paint systems for the steel parts of Arch, Stinger, T-4 Rail and Pedestrian Rail:

- 1. Devoe Devshield 4328 Without Clear Coat = \$33,357.29
- 2. Devoe Devshield 4328 With Devthane 379UVA Clear Coat = \$47,267.45
- 3. Tnemec High Build Epoxoline 66 & Endura-Shield II 1075 W/O Clear Coat = \$69,705.23
- 4. Tnemec High Build Epoxoline 66 & Endura-Shield II 1075 W Fluoranar 1076 Clear Coat = \$132,262.60

These prices are minus the Costs for the TxDot System II Paint.

The Paint Product information is enclosed

If you require additional information, please contact Andrew at our field office.

Sincerely

Andrew Schneemann Asst. Project Manager

Enclosure

XC: Ben Withered Don Good

File

TXDOT SYSTEM II BID PAINT SYSTEM



Industrial and Marine Coatings

TX DOT 810-E PRIME COAT (SYSTEM II) **B69AVJ002 SIZE CODE 36** B69D210

PRODUCT INFORMATION

Tx DOT 810-E Prime Cost is an epoxy zinc rich primer made to Tx DOT formulation. PROTECTION SYSTEM I Kit consists of one gallon of B69AJ1 and B69VJ1

2812091774

For use over prepared;

Bridges (Steel) New construction and repaint

cations and inspected in our Garland facility.

This Product is manufactured to Tx DOT formulation specifi-

PRODUCT CHASACIENSTICS

Color: Gray/Green

Volume Solids:

Finish: Flat

56.1% Mixed

VOC:

Reduced at 1/2 pint per gal

400 g/I

Flach Point:

60 °F.

Recommended Spreading Rate per coat:

Wet mils:

3.5 to 10.0

Dry mils: Coverage:

1,75 to 5,0 450 sq fl/gal approximate

Note: Brush or roll application may require multiple coats to achieve maximum film thickness and uniformity of appear-

Drying Schedule @ 6.0 mile wat @ 50% RH:

@ ?7 F

To touch:

30 minutes

To handle:

2 hours

To recoat:

2 hours

Drying time is temperature, humidity, and film thickness dependent.

Reducer/Clean Up:

MEK, Ketones

Sweat-in-time:

30 minutes

Shelf Life:

12 Months , unopened, at 77%.

Southwestern Division

continued on back



TX DOT 810-E PRIME COAT (SYSTEM II) B69AVJ002 SIZE CODE 36 B69D210

PRODUCT INFORMATION

RECOMMERCED SYSTEMS

2812091774

May be applied over properly prepared Steel Bridges, for New construction and repaint. Protection System II.

Apply in 2 coats to yield 3.5 to 10.0 mils dft.

SURFACE PREPARATION

Surface must be dean, dry, and in sound condition. Remove all oil, dust, grease, dirt, loose rust, and other foreign material to ensure adequate adhesion.

Refer to TXDOT Tape Test for additional surface preparation information.

Minimum recommended surface preparation:

TxDOT Class A Blast Clean, Remove visible rust, paint, mill scale, and other forms of contamination. The blasted area shall exhibit a uniform surface appearance when viewed with the unaided eye (20-20 vision). Similar to Near-White Blast Cleaning, SSPC-SP10 OR NACE 2.

COLOR AVAILABILITY/FINTING

Tint: Do not tint

APPLICATION CONDITIONS

Temperature:

40°F minimum, 100°F meximum

(air, surface, and material)
At least 5°F above dew point

Relative humidity:

85% meximum

Do not allow product to freeze

Refer to product Application Bulletin for detailed application information.

GREENING INFORMATION

Packaging

1 gallon base B69AJI

1 galion hardner B89VJi

1 KEG

B69D210

Weight per unit:

63 lb per keg unit B69D210

18.45 lb per box (base/ hardner)

SALETY PRECAUTIONS

Refer to the MSDS sheet before use.

Published technical data and instructions are subject to change without notice. Contact your Sherwin-Williams representative for additional technical data and instructions.

The systems listed above are representative of the product's use. Other systems may be appropriate.

Coatings



TX DOT 810-E PRIME COAT (SYSTEM II) B69AVJ002 SIZE CODE 36 B69D210

APPLICATION BULLETIN

SURFACE PROPERRY TON-

Surface must be clean, dry, and in sound condition. Remove all oil, dust, grease, dirt, loose rust, and other foreign material to ensure adequate adhesion. Refer to TxDOT Tage Test.

Minimum recommended surface preparation:

TXDOT Class A Blast Clean. Remove visible rust, paint, mill scale, and other forms of contemination. The blasted area shall exhibit a uniform surface appearance when viewed with the unaided eye (20-20 vision). Similar to Near-White Blast Cleaning, SSPC-SP10 OR NACE 2.

APPLICATION CONDITIONS

Temperature:

40°F minimum, 100°F maximum (air, surface, and material) At least 5°F above daw point

Relative humidity:

85% meximum

Do not allow to freeze

APPLICATION EQUIPMENT

The following is a guide. Changes in pressures and tip sizes may be needed for proper spray characteristics. Always purge spray equipment before use with listed reducer, Any reduction must be compatible with the existing environmental and application conditions,

Reducer/Clean Up: MEK, Ketones

Airless Spray

Pressure 2000 psi Hose 1/4" ID Filter 60 mesh

Reduction as needed, up to 1/2 pint per

gallon

Conventional Spray

Gun...... Blinks 95 Fluid Nozzle 68 Air Nozzie 63P8 Atomization Pressure... 60 psi Fluid Pressure 25 psi

Reduction as needed up to 1/2 pint per

gallon

Brush

Brush Natural Bristle Reduction Not recommended

Cover 3/8" woven with phenolic core

Reduction Not recommended

If specific application equipment is listed above, equivalent equipment may be substituted.

Coatings



TX DOT 810-E PRIME COAT (SYSTEM II) B69AVJ002 SIZE CODE 36 B69D210

APPLICATION BULLETIN

APPECATION FROCENCIES

2812091774

Surface preparation must be completed as indicated,

Mixing instructions: One complete kit consists of one (two gallon) carton containing the liquid portions and one 3 1/2 gallon bucket containing the zinc dust. Thoroughly mix the liquid portions before pouring them into a suitable clean mixing container. If further thinning is needed, a small amount of MEK or Ketone, combinations thereof or similar approved solvent may be used. Mixing of the liquid portions shall be done at least 30 minutes (induction time) before use. After induction stir the liquids, adding the zinc dust slowly. Continue to stir until all the zinc dust is completely dispersed. Strain before using.

Apply paint at the recommended film thickness and spreading rate as indicated below:

Recommended Spreading Rate Per Coat:

Wet mils: 3.5 to 10.0 Dry mils: 1.75 to 5.0

Coverage: 450 sq ft /gal approximate

NOTE: Brush or roll application may require multiple coats to achieve maximum film thickness and uniformity of appearance.

Drying Schedule @ 6.0 mile wet and 50% RH

@77 F

To touch:

To handle:

To recoat:

30 minutes

2 hours 2 hours

Sweat-In-Time: 30 Minutes

Drying time is temperature, humidity, and film thickness

PERFORMANCE TIPS

When using spray application, use a 50% overtap with each pass of the gun to avoid holidays, bare areas, and pinholes. If necessary, cross spray at a right angle.

Spreading rates are calculated on volume solids and do not include an application loss factor due to surface profile, roughness of porosity of the surface, skill and technique of the applicator, method of application, various surface irregularities, material lost during mixing, splilage, overthinning, climatic conditions, and excessive film build.

Refer to Product Information sheet for additional performance characteristics and properties.

CLEAK UP INSTRUCTIONS

Clean spills and spatters immediately with MEK, Ketones. Clean tools immediately after use with MEK .Ketones. Follow manufacturer's safety recommendations when using any solvent.

SAFETY PRECAUTIONS

Refer to the MSDS sheet before use.

Published technical data and instructions are subject to change without notice. Contact your Sherwin-Williams representative for additional technical data and instructions.



TX DOT 742 H GRAY APPEARANCE COAT

B29AJ1000

PAGE 07/28

Coatings PRODUCT INFORMATION RECOUNTED USES For use over prepared: 742 H GRAY APPEARANCE COAT is a topcoat made to Tx Bridges (Steel) New construction and repaint. DOT formulation. Can be used for Tx DOT System I or II. PRODUCT CHARACTERISTICS PERFORMANCE CHARACTERISTICS Finish: Flat Color: Gray This product is manufactured to Tx DOT formulation specifications and inspected in our Garland facility Volume Solids: 49% VOC Thirmed 1/2 pint per gal 450 g/l Recommended Spreading Rate per cost: Wet mils: 4.0 Dry mils: 2.0 Coverage: 400 sq ft/gal approximate Drying Schedule @ 4.0 mile wet @ 50% RH: @ 77 F To touch: 30 minutes To handle: 2 hours Shelf Life: 12 months, unopened, at 77°F Flash Point: 78 °F, PMCC Reducer/Clean Up: Xylene, Mek / Ketones



TX DOT 742 H GRAY APPEARANCE COAT

B29AJ1000

PAGE 08/28

PRODUCT INFORMATION

RECOMMENDED SYSTEMS

SURFACE PREPARATION

Over prepared system I or II | Coat 829AJ1000 @ 2 mile dft.

Note: System I or It coatings, including field touch-up, should be allowed to cure prior to the application of TX DOT 742 H Gray Appearance Coat in accordance with the following schedule.

77 °F and above 2 days 65 to 77 °F 3 days 55 to 65 °F 4 days 40 to 55 °F 5 days

When cure of previously applied paint is in doubt, the cure can be determined by the following test. Using moderate to heavy pressure, place thumb on paint surface and apply a twisting motion. If the paint film gives or twists with the thumb, the coating is not thoroughly cured.

Surface must be clean, dry, and in sound condition. Remove all oil, dust, grease, dirt, loose rust, and other foreign material to ensure adequate adhesion.

Refer to Tx DOT Tape Test for additional surface preparation information.

COLOR AVAILABILITY TINTING

Tint: Do not tint

APPLICATION CONDITIONS

Temperature:

40°F minimum, 100°F maximum

(air, surface, and material)

At least 5°F above dew point

Relative humidity:

85% meximum

Refer to product Application Bulletin for detailed application information.

ORDERING INFORMATION

Packaging

5 gallon containers

Weight per container:

57 lbs

SAFETY PRECAUTIONS

Refer to the MSDS sheet before use.

Published technical data and instructions are subject to change without notice. Contact your Sherwin-Williams representative for additional technical data and instructions.

The systems listed above are representative of the product's use. Other systems may be appropriate.



TX DOT 742 H GRAY APPEARANCE COAT

B29AJ1000

APPLICATION BULLETIN

Surface must be clean, dry, and in sound condition. Remove all oil, dust, grease, dirt, loose rust, and other foreign material to ensure adequate adhesion.

Refer to Tx DOT Tape Test for additional surface preparation information,

40°F minimum, 100°F maximum Temperature:

(air, surface, and material) At least 5°F above dew point

Relative humidity.

85% maximum

APPLICATION EQUIPMENT

The following is a guide. Changes in pressures and tip sizes may be needed for proper spray characteristics. Always purge spray equipment before use with listed reducer. Any reduction must be compatible with the existing environmental and application conditions.

Reducer/Clean Up; Xylene, MEK or Ketone solvents

Pressure 2500 psi Hose 1/4" ID

Reduction as needed, up to 1/2 pint per gal

Brush

Brush Natural Bristle Reduction Not recommended

Roller

Cover 3/8"-1/2" woven with phenotic

core

Reduction Not recommended

If specific application equipment is listed above, equivalent equipment may be substituted.

Note: Brush and roller application will require use of a slow Aromatic solvent.

TX DOT 742 H GRAY APPEARANCE COAT

Industrial and Marine Coatings

B29AJ1000

APPLICATION BULLETIN

APPLICATION PROGRESSIONES

281 2091 774

Surface preparation must be completed as indicated.

Mixing Instructions: Mix paint thoroughly by boxing and stirring before use.

Apply paint at the recommended film thickness and spreading rate as indicated below:

Recommended Spreading Rate per cost:

Wet mils: 4.0 Dry mile: 2.0

Coverage: 400 sq ft /gai approximate

NOTE: Brush or roll application may require multiple costs to achieve maximum film thickness and uniformity of appear-

Drying Schedule @ 8.0 mile wet and 50% RH

@77°F

To touch: To handle:

30 minutes 2 hours

Note: System I or II coatings, including field touch-up, should be allowed to cure prior to the application of Tx DOT 742 H Gray Appearance Coat in accordance with the following schedule.

77 °F and above

2 days

65 to 77 °F

3 days

55 to 65 °F

4 days

40 to 55 °F

5 days

When cure of previously applied paint is in doubt, the cure can be determined by the following test. Using moderate to heavy pressure, place thumb on paint surface and apply a twisting motion. If the paint film gives or twists with the thumb, the coating is not thoroughly cured.

Drying time is temperature, humidity, and film thickness dependent

PERFORMANCE TIPE

When using spray application, use a 50% overlap with each pees of the gun to avoid holidays, bare areas, and pinholes. If necessary, cross spray at a right engle.

Spreading rates are calculated on volume solids and do not include an application loss factor due to surface profile, roughness of porosity of the surface, skill and technique of the applicator, method of application, various surface irregularities, material lost during mixing, spillage, overthinning, climatic conditions, and excessive film build.

Refer to Product Information sheet for additional performance characteristics and properties.

CLEAN UP INSTRUCTIONS

Clean spills and spatters immediately with Xylene, MEK or Ketones. Clean tools immediately after use with Xylene, MEK or Ketones.

SAEETY PRECARBONS !

Refer to the MSDS sheet before use.

Published technical data and instructions are subject to change without notice. Contact your Sherwin-Williams representative for additional technical data and instructions.

DEVOE PAINT SYSTEM



ICI Devoe Coatings is a member of the ICI Paints World Group

DEVTHANE™ 379UV

Clear Aliphatic Urethane Finish

Cat. # 379K0036 Gloss Clear Cat. # 379K0020 Flat Clear

PRODUCT DESCRIPTION

Generic: Aliphatic Acrylic Uretnane

<u>General Description:</u> A high performance, two-component chemically-cured clear aliphatic urethane finish for use in areas where maximum gloss retention is required.

<u>Typical Uses:</u> For use on properly prepared and primed steel, concrete or steel floors, masonry, drywall, plaster, metal, concrete block, galvanized, aluminum, poured concrete, and glazed brick. Ideal for use on exterior or interior structural steel, piping, metal buildings, control cabinetry, conveyors, pumps, storage tanks, motors, machinery, and transportation vehicles. Can also be used in the hard service areas of food processing plants, dairies, schools, restaurants, hospitals, correctional facilities, factories, stadiums, arenas, and amusement parks.

<u>Special Qualifications</u>: Suitable for use on structural surfaces or surfaces where there is a possibility of incidental food contact in commercial food preparation establishments, food processing plants and federally inspected meat and poultry plants. USDA no longer requires or furnishes product certification letters.

FEATURES

Advantages:

- Exceptional gloss retention
- Excellent abrasion and chemical resistance
- Higher solids and higher film build than typical urethane finishes
- VOC compliant urethane
- · Easily applied by brush, roller or spray
- Excellent resistance to marring, chipping, and scratching
- Provides added protection to urethane color coats and epoxies where used on floors.
- Gloss Clear contaings UV absorber
- Gloss Clear may be used over Devthane 379 Enamel for improved weather resistance
- Performance alternate for Devthane 369 and 4708

Graffiti Resistance: Excellent resistance to most graffiti materials such as spray paint, magic markers and lipstick. Contact your ICI Devoe Coatings Representative for more information on the graffiti removing cleaner to service your needs.

Limitations of Use: Color may change as temperature approaches 250°F (121°C) limit, but the film will remain intact. Not recommended for exterior use over epoxies, alkyds or oil-base paints. Not recommended for interior use over alkyd or oil-base paints. Flat Clear should not be used for graffiti resistance purposes.

SPECIFICATION DATA

Color: Clear

Finish: Gloss – 90 units minimum @ 60°(379K0036),

Flat < 30 units maximum @ 85°(379K0020)

Reduction Solvent: T-9 for spray, T-17 for brush or roller.

Clean-up Solvent: T-9 Thinner

Weight/Gallon: 8.5 lbs./gal. (1.01 kg/L) VOC (EPA 24): 3.0 lbs./gal. (360 g/L)

Solids By Volume: 57%

Theoretical Coverage at 1.0 Mil (25 microns) Dry:

914 sq. ft. (22.4 m²/L)

Recommended Film Thickness: 2.0-3.0 mils (50-75 microns) dry – 4.0-6.0 mils (100-150 microns) wet

Systems: Please consult the appropriate system guide, the particular job specification or your ICI Devoe Coatings' Industrial Coatings Specialist for proper systems using this product. Systems must be selected considering the particular environment involved.

Service Temperature Limits: 250°F (121°C) dry

Minimum Dry Time (ASTM D 1640): At 3 mils (75
microns) DFT

Substrate Temperature	40°F (4°C)	60°F (16°C)	80°F (27°C)
Minimum Recoat Dry Hard Maximum Recoat	10 Hours >32 Hours	6 Hours 24 Hours	3 Hours 16 Hours
Self	2 Weeks	2 Weeks	2 Weeks

Ventilation, film thickness, humidity, thinning and other factors can influence the rate of dry.

Warning: The above table provides guidelines only. Always consult your ICI Devoe Coatings Specialist for appropriate recoat windows since the maximum aged recoat time of this product may be significantly shortened or lengthened by a variety of conditions, including, but not limited to humidity, surface temperature, and the use of additives or thinners. The use of accelerators or force curing may shorten the aged recoat of individual coatings. The above recoat windows may not apply if recoating with a product other than those listed above. If the maximum aged recoat window is exceeded, please consult your ICI industrial Coatings Specialist for appropriate recommendations to enhance adhesion. Failure to observe these precautions may result in intercoat delamination.

Shelf Life: Over 24 months at 77°F (25°C) – unopened Hardness (ASTM D 3363, 7 day cure @77°F (25°C): 4H

Mix Ratio By Volume: 4 (base): 1 (converter) - see mixing instructions.

Induction: None required – see mixing instructions. Pot Life: 4 hours @ 77°F (25°C) & 50% R.H.

PERFORMANCE DATA

Abrasion Resistance: (ASTM D 4060) - Very Good Humidity Resistance: (ASTM D 2247) - Very Good DEVOE COATINGS

ICI DEVOE COATINGS
A member of the ICI Paints World Group

9 SPECIAL COATINGS

GENERAL SURFACE PREPARATION

'All surfaces must be sound, dry, clean, free of oil, grease, dirt, mildew, form release agents, curing compounds, loose and flaking paint and other foreign substances.

Previously Painted Surfaces: May be applied as a protective clear coat to two-component colored polyurethane coatings and epoxies for interior use. Not recommended over alkyd or oilbased paints.

DIRECTIONS FOR USE

Tinting: Do not tint.

Thinning: Thinning is not normally required. However, depending on local VOC and air quality regulations, small amounts (5% or less) of the solvents on the reverse page may be added. Small amounts (5% or less) of Devoe Coatings T-17 Thinner will improve roller or brush applications. If local VOC and/or air quality regulations are not an issue, and depending on the individual set-up of the spray equipment, additional thinning may be allowed to obtain the desired individual finish. Contact your local ICI Devoe Coatings Representative for additional information.

Mixing: DEVTHANE 379 Enamel is a two-component product supplied in 5 gallon or 1 gallon kits which contain the proper ratio of Ingredients. The entire contents of each container must be mixed together. It is important that all mixing equipment is free of moisture and that moisture does not contaminate the coating. Mix the base portion to obtain a smooth, homogeneous condition. After mixing the base portion, add the convert-er slowly with continued agitation. Mix thoroughly. The pot life of the mixed material is 4 hours at 77° (25°C). Higher temperatures will reduce working life of the coating; lower temperatures will increase it.

Application: Apply by airless spray, air spray, roller or brush. For airless spray, any air, electric, or gas operated airless sprayer capable of 3,000 psi (207 bars) and able to support a .011" to .017" tip sizes can be used. Multiple guns and long fluid lines require pumps with adequate capacity. For air spray application, use a Graco #800 gun; a .070" or larger fluid tip. Adjust fluid and air pressure to get a good spray pattern.

Note: Be sure all spray equipment and fluid lines are clean,

and free of water or solvents. For brush application, use good quality, dry, clean brushes. For roller application use new, short nap mohair rollers. Do not apply over wet surfaces or under very humid conditions where condensation or fog could settle on the coating during the cure process.

Spreading Rate: For maximum protection in corrosive areas, apply at 335 sq. ft. per gallon (8.2 m²/L) or 3.0 mils (75 microns) dry-4.8 mils (120 microns) wet. In mild to moderate exposures. apply at 500 sq. ft. per gallon (12.25 m2/L) or 2.0 mils (50 microns) dry-3.2 mils (80 microns) wet. Make allowance for any losses due to overspray or surface irregularities.

Dry Time: At 80°F (27°C) & 50% R.H., dries to recoat in 3 hours and dries hard in 16-24 hours.

Clean-up: Use T-9 Thinner.

Cure Acceleration; Devthane Cure Accelerator 070A0000 may be used to accelerate cure of this urethane at or below 40°F (5°C). 070A0000 us prepackaged (5 fluid ounces in a onehalf pint container) for field addition. The addition of one to two ounces per gallon of urelthane (one to two containers per five gallons of urethane) will decrease the dry hard time approximately one-third to one-half respectively. The pot life will be reduced one-half to three-fourths.

Litra-Violet Light Absorbers (UVA): Devthane Utra-Violet Llight Absorber 080A0000 is already contained in Devihane 379 Clear Gloss. Additional Gloss Retention Enhancer is not required nor desired. Devthane Gloss Retention Enhancer is not recommended in Devthane 379 Clear Flat.

PRECAUTIONS

For industrial use only. Keep out of reach of children, Consult Material Safety Data Sheets appropriate for this product for important health and safety information prior to use.

	COMPONENT	HEALTH	FLARMABILITY	REACTIVITY	ı
HMIS	379 BASE 379BXXXX	2*	3	1	
DATA	379 CONVERTER 379C0910	3*	3	2	
	***************************************		" Indicates possi	brissed itheet phorns eig	•

SHIPPING

Freight Classification: Paint, 3, PG III, UN1263 (Flammable Liquid)

Flash Point:

80°F (27°C)

Packaging: 1 gallon kit (3.785L)

0.80 gallon base

0.20 gallon converter

5 gallon kit (18.925L)

4.0 gallon base

1.0 gallon converter

Shipping Weight: 4 - 1 gallon kits - 40 lbs. (18.2 kg)

5 gallon kit - 49 lbs. (22 kg)

379K0036/379K0020 (8/98) Ad Stock #68677A



Cleveland. Onio, U.S.A. 800-654-2616 www.devoecoatings.com LIMITATION OF LIABILITY: To the best of our knowledge, the technical data contained herein are true and accurate at the date of iscusance but are subject to change without prior notice. We quarantee our product to contorm to the specifications contained herein. WE MAKE NO OTHER WARRANTY OR GUARANTEE OF ANY KIND, EXPRESS OR IMPLIED, INCLUDING MERCHANTABILITY AND FITNESS FOR PARTICIAR PURPOSE. Liability, if any, is limited to replacement of the product or refund of the purchase price, LABOR OR COST OF LABOR AND OTHER CONSCIUENTIAL DAMAGES ARE HEREBY EXCLUDED.

ICI Devoe Coatings is a member of the ICI Paints World Group

DEC. 04 2004 01:54PM

FAX NO. : 2819308941





ICI Devoe Contings is a member of the ICI Paints World Group

DEVSHIELD™ 4328

Interior/Exterior Alkyd Urethane Gloss Enamel

Cat. # 4328-XXXX

PRODUCT DESCRIPTION

Generic: Alkyd-Urethane

General Description: A premium quality interior/exterior alkyd-urethane gloss enamel for use on wood or above grade concrete porches or floors not laid directly on damp or water bearing surfaces. May be used on interior or exterior above grade surfaces. Also good for woodwork, radiators, ornamental iron, boat docks, fire escapes, etc. Features good resistance to abrasion, oils and washing.

<u>Special Qualifications:</u> Suitable for use on structural surfaces or surfaces where there is a possibility of incidental food contact in commercial food preparation establishments, food processing plants and federally inspected meat and poultry plants. USDA no longer requires or furnishes product certification letters.

FEATURES

Advantages:

- Durable high gloss finish
- · Interior or exterior usage
- · Excellent flow and leveling
- · Easy application brush, roll or spray
- · Ready for use the day after application
- · Resists marring, weathering and water spotting
- Performance alternate for Federal Specifications TT-E-487E, TT-E-489H, TT-E-506K, and TT-E-505A.

<u>Limitations of Usa:</u> Not for use in highly alkaline or chemical areas.

SPECIFICATION DATA

Color: White, custom & ready-mix colors Finish: Gloss, 70 units minimum @ 60°

Clean-up Solvent: Mineral Spirits or VM&P Naphtha Weight/Gallon: 10.0 lbs./gal. (1.20 kg/L) - varies with color

VOC: 3.21 lbs/gal. (385 g/L) - varies with color Solids By Volume: 51% ± 1% - varies with color Theoretical Coverage at 1.0 Mil Dry: 818 sq. ft/gal. (20 m²/L)

Practical Coverage: Apply at 400-500 sq. ft./gal. (10-12 m²/L). Actual coverage may vary depending on substrate and application method.

Recommended Film Thickness: 1.6-2.0 mils (40-50 milcrons) dry - 3.2-4.0 mils (80-100 milcrons) wet

<u>Systems</u>: Please consult the appropriate system guide, the particular job specification or your ICI Devoe Coatings' Industrial Coatings Specialist for proper systems using this product. Systems must be selected considering the particular environment involved.

Service Temperature Limit: 200°F (93°C) in air Flame Spread Rating: Class A (0-25) over noncombustible surfaces

Flash Point: 105°F (41°C)

Dry Time @ 77°F (25°C) & 50% RH:

To touch - 6 hours

To recoat or light foot traffic - 16 hours

Warning: The above table provides general guidelines only. Always consult your ICI Devoe Coatings Specialist for appropriate recoat windows since the maximum aged report time of this product may be significantly shortened or lengthened by a variety of conditions, including, but not limited to humidity, surface temperature, and the use of additives or thinners. The use of accelerators or force curing may shorten the aged recoat of individual coatings. The above recoat windows may not apply if recoating with a product other than those listed above. If the maximum aged recoat window is exceeded, please consult your ICI industrial Coatings Specialist for appropriate recommendations to enhance adhesion. Failurs to observe these precautions may result in intercoat delamination.

Shelf Life: 1 year minimum - unopened

PERFORMANCE DATA

PROPERTY

TEST METHOD

RESULTS

Adhesion

ASTM D 3359

Excellent 5A

No peeling or removal

Good: > 10 in - lbs.

Direct Impact Resistance Abrasion Resistance ASTM D 2794 ASTM D 4060

Good

09800

DANGER! COMBUSTIBLE. HARMFUL OR FATAL IF SWALLOWED. Read label and Material

18/28/2004 14:03 7136883112 ICI PAINTS 20:04 14:03

ICI DEVOE COATINGS
A member of the ICI Paints World Group

SPECIAL COATINGS (8800)

GENERAL SURFACE PREPARATION

All surfaces must be sound, dry, clean and free of oil, grease, dirt, mildew, form release agents, curing compounds, loose and flaking paint and other foreign substances.

New Surfaces: Concrete (concrete floors) and Masonry -Do not use on floors subject to dampness from the ground. Cure at least 30 days before painting, pH must be 10.0 or lower. Roughen unusually slick poured or precast concrete by acid etching or sandsweeping. Follow acid manufacturer's application and safety instructions. Rinse thoroughly with water and allow to dry. Remove loose aggregate. Prime properly prepared concrete floors less than one year old with solventborne primer DEVSHIELD 4130. Wood - Prime with this product. Steel - Prime with solventborne metal primer DEVSHIELD

4130. Galvanized Metal and Aluminum - Prime with solventborne metal primer DEVGUARD™ 4120.

Previously Painted Surfaces: Wash to remove contaminants. Rinse thoroughly with water and allow to dry. Duli glossy areas by light sanding. Remove sanding dust. Remove loose paint. Scrub heavy chalk exterior areas and overhead areas such as eaves with soap and water. All existing mildew must be removed by washing with a solution of 16 oz. (473 mL) liquid household bleach and two oz. (59 mL) non-ammoniated liquid detergent per gallon (3.785 L) of water. Rinse surfaces clean with water and allow to dry for 24 hours. Prime bare areas with primer specified under New Surfaces.

DIRECTIONS FOR USE

Tinting: Tint the appropriate base with ICI Colorants.

Spreading Rate: Apply at 400-500 sq. ft./gal. (10-12 m²/L) or 3,2-4.0 mils wet (1.6-2.0 mils dry). Actual coverage may vary depending on substrate and application method. For best hiding, tint primers toward finish coat color. Certain shades of yeltow, orange, pink and red may require multiple coats.

IMPORTANT: Alkyd or alkyd urethane enamels may yellow in time in the absence of light, especially sunlight.

Application: Mix thoroughly before use. May be applied by spray, roll or spray. Brushing and rolling may require multiple coats to achieve correct film thickness and/or hiding. No thinning required. For airless spray use a .015" tip. Adjust pressure as needed. Do not apply when surface or air temperature is below 40°F (4°C). Two coats are suggested for best results. Surfaces coated with this product may become slippery when wet. For additional slip resistance in areas of pedestrian traffic. add one pound per gallon of coarse pumice or other texturing

Drying Time: At 77°F (25°C) & 50% R.H., dries to touch in six hours, to light foot traffic and recoat in 16 hours. Low temperature, high humidity, thick films or poor ventilation will increase these times.

Clean-up: Clean immediately with mineral spirits or VM&P Naohtha.

PRECAUTIONS

DANGER! COMBUSTIBLE LIQUID AND VAPOR. HARMFUL OR FATAL IF SWALLOWED. ASPIRATION HAZARD - CAN ENTER LUNGS AND CAUSE DAMAGE. HARMFUL IF INHALED. MAY CAUSE CENTRAL NERVOUS SYSTEM EFFECTS, INCLUDING DIZZNESS, HEADACHE OR NAUSEA. CAUSES EYE, SKIN AND RESPIRATORY TRACT IRRITATION. OVEREXPOSURE MAY CAUSE LIVER, XIDNEY DAMAGE. WHEN TINTED, CONTAINS ETHYLENE GLYCOL WHICH CAN CAUSE SEVERE KIDNEY DAMAGE WHEN INGESTED AND HAS BEEN SHOWN TO CAUSE BIRTH DEFECTS IN LABORATORY ANI-MALS, USE ONLY WITH ADEQUATE VENTILATION. KEEP OUT OF THE REACH OF CHILDREN. NOTICE: Products in this series may contain solvents. Reports have associated repeated and prolonged occupational overexposure to solvents with permanent brain and nervous system damage. Intentional misuse by deliberately concentrating and inhaling the contents may be harmful or fatal. For emergency information call (800) 545-2643. For additional safety information, refer to the Material Safety Data Sheet for this product. Keep away from heat, sparks and flame. Do not smoke. Vapors may ignite. Extinguish all flames, burners, stoves, heaters and pilot lights and disconnect all electrical motors and appliances before use and until all vapors are gone. If sanding is done, wear a dust mask to avoid breathing of sanding dust. Do not breathe vapors or spray mist. If you experience eye watering, headaches, or dizziness, leave the area. If properly used, a respirator may offer additional protection. Obtain professional advice trefore using. Close container after each use. FIRST AID: In case of skin contact, wash off guilbkly with plenty of soap and water, remove contaminated clothing. For eye contact flush immediately with large amounts of water, for at least 15 minutes. Obtain emergency medical treatment. If swallowed, obtain medical treatment immediately. If inhalation causes physical discomfort, remove to fresh air. If discomfort persists or any breathing difficulty occurs, get medical help. Note: These warnings encompass the groduct series. Prior to use, read and follow product specific MSDS and label information.

SHIPPING

Fraight Classification: Paint

Flash Point: 105°F (41°C)

Packaging: 1 gallon (3.785L) 5 gallons (18.925L)

Shipping Weight: 4 gallon case - 44 lbs. (20.0 kg)

5 gallon pail - 54 lbs. (24.5 kg)

4926-XXXX (12/00) Ad Stock #68618A



Cleveland, Ohio, U.S.A 800-654-2616 www.devoecoatings.com LIMITATION OF LIABILITY: To the bast of our knowledge, the technical data contained herein are true and accurate at the data of issuance but are subject to cleanly without prior notice. We guarantee cur product to contain to the specifications contained herein. WE MAKE NO OTHER WARRANTY OR GUARANTEE OF ANY KIND, EXPRESS OR IMPLIED, INCLUDING MERCHANTABILITY AND ITNNESS FOR PARTICULAR PURPOSE, LIABILITY, A IS limited to replacement of the product or refund of the purchase price. LABOR OR COST OF LABOR AND OTHER CONSEQUENTIAL DAMAGES ARE MERCHY EXCLUDED.

voe Coalings is a member of the ICI faints World Group

A member of the ICI DEVOE COATINGS

G

SPECIAL COATINGS (9800)



vne Coaflegs is a member of the ICI Paints World Group

DEVSHIELD™ 4130

Rust Penetrating Metal Primer

Cat. # 4130-6130

PRODUCT DESCRIPTION

Generic: Modified Epoxy

General Description: A high performance, modified epoxy, rust inhibitive, metal primer. Provides excellent corrosion protection and rusty metal adhesion far superior to alkyd primers. Light gray color permits good coverage with one finish coat. Use under alkyd, latex or modified epoxy finishes. Also makes an excellent alkali resistant masonry bonding primer.

Typical Uses: ideal for structural steel, tanks. piping and equipment.

Special Qualifications: Suitable for use on structural surfaces or surfaces where there is a possibility of incidental food contact in commercial food preparation establishments, food processing plants and federally inspected meat and poultry plants. USDA no longer requires or furnishes product certification letters.

FEATURES

Advantages:

- Excellent compsion resistance
- Good penetration of surfaces that cannot be well
- Ideal for old, rusty galvanized metal surfaces
- Excellent alkali resistant bonding primer for masonry
- Helps block efflorescence
- Performance alternate for Federal Specifications TT-C-530B, TT-P-615D, and TT-P-645B

SPECIFICATION DATA

Color: Light Gray

Finish: Flat

Clean-up Solvent: Xylene

Weight/Gallon: 11.1 lbs./gal. (1.33 kg/L) VOC: 3.50 lbs./gal. (420 g/L) maximum

Solids By Volume: 47% ± 1%

Theoretical Coverage at 1.0 Mil Dry: 754 sq. ft./gal.

(19 m²/L)

Practical Coverage; Apply at 285-400 sq. ft./gal. (7-10 m²/L). Actual coverage may vary depending on substrate and application method.

Recommended Film Thickness; 2.2-3.5 mils (55-88 microns) dry - 5.0-8.0 mils (125-200 microns) wet

Systems: Please consult the appropriate system guide, the particular job specification or your ICI Devoe Coatings' Industrial Coatings Specialist for proper systems using this product. Systems must be selected considering the particular environment involved.

Service Temperature Limit: 225°F (107°C) In air Flame Spread Rating: Class A (0-25) over noncombustible surfaces

Flash Point: Over 102°F (39°C) Dry Time @ 77°F (25°C) & 50% RH:

To touch - 6 hours

To recoat - Overnight

Warning: The above table provides general guidelines only. Always consult your ICI Devoe Coatings Specialist for appropriate recost windows since the maximum aged recoal time of this product may be significantly shortened or lengthened by a variety of conditions, including, but not limited to humidily, surface temperature, and the use of additives or thinners. The use of accelerators or force during may shorten the aged recoat of individual coatings. The above recoat windows may not apply if recogning with a product other than those listed above. If the meximum aged recoet window is exceeded, please consult your ICI industrial Coatings Specialist for appropriate recommendations to enhance achesion. Failure to observe these precautions may result in intercoat delami-

Shelf Life: 1 year minimum - unopened

PERFORMANCE DATA

PROPERTY

Adhesion Pencil Hardness Flexibility Humidity/Corrosion Resistance

TEST_METHOD

ASTM D 4541 ASTM D 3363 ASTM D 522, Method B. 1/6" ASTM D 4585, 3000 hours

RESULTS

600 psi

No cracking or flaking No blistering or delamination of the film, slight rust staining at scribe

09800

GENERAL SURFACE PREPARATION

All surfaces must be sound, dry, clean and free of oil, grease, dirt, mildew, form release agents, curing compounds, loose and flaking paint and other foreign

2812091774

New Surfaces: Steel - Best results are obtained over a surface sandblasted to a Commercial Blast (SSPC-SP6). Performance over hand or power-tool cleaned surfaces is dependent on the degree of cleaning. Old Galvanized Metal - Old rusty, galvanized metal surfaces must be wire brushed and scraped to remove loose rust and primed with this paint. Concrete, Plaster and Masonry -Cure at least 30 days before painting, pH must be 10.0 or lower. Remove laitance and roughen unusually slick

poured or precast concrete by acid etching or sandsweeping. Follow acid manufacturer's application and safety instructions. Rinse thoroughly with water and allow to dry. Remove loose aggregate. Prime with this

Previously Painted Surfaces: All spots failed by rusting, peeling, blistering, etc. shall be wire brushed and scraped to remove all loose or loosely adhering material. Spot prime bare areas. For optimum performance in more corrosive areas, entire surface should be abrasive blast cleaned.

DIRECTIONS FOR USE

Tinting: May be tinted with up to two cz./gal. of ICI Colorants.

Spreading Rate: Apply at 285-400 sq. ft./gal. (7-10 m²/L) or 5.0-8.0 mils wet (2.2-3.5 mils dry). Actual coverage may vary depending on substrate and application method.

Application: May be applied by brush, roll or spray. Apply liberally. For airless spray, use a .015" tip. Adjust pressure as needed. No thinning required. Do not apply in damp weather or when the surface or air temperature is below or expected to be below 40°F (4°C). Brushing and rolling may require multiple coats to achieve correct film thickness and/or hiding.

Drying Time: At 77°F (25°C) and 50% R.H., dries to touch in six hours and to recoat overnight. Low temperature, high humidity, thick films or poor ventilation will increase these times.

Clean-up: Clean immediately with xylene.

PRECAUTIONS

DANGER! COMBUSTIBLE LIQUID AND VAPOR. HARMFUL OR FATAL IF SWALLOWED. ASPIRATION HAZARD - CAN ENTER LUNGS AND CAUSE DAMAGE. HARMFUL IF INHALED. MAY CAUSE CENTRAL NERVOUS SYSTEM EFFECTS, INCLUDING DIZZINESS, HEADACHE OR NAUSEA. CAUSES EYE, SKIN AND RESPIRATORY TRACT IRRITATION. OVEREXPOSURE MAY CAUSE LIVER, KIDNEY DAMAGE. CONTAINS CYRSTALLINE SILICA WHICH CAN CAUSE LUNG CANCER AND OTHER LUNG DAMAGE IF INHALED. CONTAINS MICA WHICH CAN CAUSE PHEUMOCDNIOSIS. WHEN TINT-ED, CONTAINS ETHYLERE GLYCOL WHICH CAN CAUSE SEVERE KIDNEY DAMAGE WHEN INGESTED AND HAS BEEN SHOWN TO CAUSE BIRTH DEFECTS IN LABORATORY ANIMALS. USE ONLY WITH ADEQUATE VENTILATION. KEEP OUT OF THE REACH OF CHILDREN. NOTICE: Products in this series contain solvents. Reports have associated repeated and prolonged occupational overexposure to solvents with permanent brain and nervous system damage. Intentional misuse by deliberately concentrating and inhaling the contents may be harmful or fatal. For emergency information call (800) 545-2643. Keep away from heat, sparks and flame. Do not smoke. Vapors may ignite. Extinguish all flames, burners, stoves, heaters and pilot lights and disconnect all electrical motors and appliances before use and until all vapors are gone. It sanding is done, wear a dust mask to avoid breathing of sanding dust. Do not breathe vapors or spray mist. If you experience eye watering, headaches, or dizziness, leave the area. If properly used, a respirator may offer additional protection. Obtain professional advice before using. Close container after each use. FIRST AID: In case of skin contact, wash off quickly with plenty of scap and water, remove contaminated clothing. For eye contact flush immediately with large amounts of water, for at least 15 minutes. Obtain emergency medical treatment. If swallowed, obtain medical treatment immediately. If inhalation causes physical discomfort, remove to fresh air. If discomitorit persists or any breathing difficulty occurs, get medical help. Note: These wernings encompass the product series. Prior to use, read and follow product-specific MSDS and label information.

SHIPPING

Freight Classification: Paint

Over 102°F (39°C) Flash Point: Packaging: 1 gallon kit (3.785L)

5 gallons (18.925L))

Shipping Weight: 4 gallon case - 48 lbs. (21.8 kg)

5 gailon pail - 59 lbs. (26.8 kg)

4130-6130 (12/99) Ad Stock #68607A



Ohio, U.S.A. 800-654-2616 www.devoecoatings.com LIMITATION OF LIABILITY: To the best of our knowledge, the technical data contained herein are true and accurate at the date of issuance but are subject to change without prior notice. We quarantize our product to contorm to the spacifications contained berein. We make NO OTHER WARRANTY OR GUARRANTEE OF ANY KIND, EXPRESS OR IMPLIED, INCLUDING MERCHANTABILITY AND FITNESS FOR PARTICULAR PURPOSE. Liability, if any, is limited to replacement of the product or return of the punchase price, Labby OR COST OF LABOR AND OTHER CONSEQUENTIAL DAMAGES ARE HEREBY EXCLUDED.

TNEMEC PAINT SYSTEM

Fluoronar® (Clear

PRODUCT PROFILE

GENERIC DESCRIPTION Advanced Thermoset Solution Fluoropolymer Clear

COMMON USAGE An exterior clear fluoropolymer finish coat especially designed to enhance the exterior

weatherability of Fluoronar and HydroFlon. Fluoronar Clear has outstanding resistance to ultra-violet light providing extended color and gloss retention. An indicator dye is provided

to aid in application.

COLOR Clear, Note: 44-500 will change the appearance to a violet tint during application. After a

period of up to 72 hours of sunlight exposure, appearance will be clear.

FINISH High gloss

PERFORMANCE CRITERIA Extensive test data available. Contact your Themee representative for specific test results.

COATING SYSTEM

BASE COATS Series 700, 1070, 1078. Note: Series 1076 should be applied within 14 days of a Series 700,

1070 or 1078 application.

SURFACE PREPARATION

Prepare surfaces by method suitable for exposure and service. (See Base Coat Product Data

Sheet for surface preparation recommendations.)

ALL SURFACES Must be clean, dry and free of oil, grease and other contaminants.

TECHNICAL DATA

VOLUME SOUDS $56.7 \pm 2.0\%$ (mixed)

RECOMMENDED DET 1.5 to 2.0 mils (40 to 50 microns) per coat. Note: Number of coats and thickness re-

quirements will vary with substrate, application method and exposure. Contact your

Tnemec representative,

CURING TIME To Touch Temperature To Handle Minimum Recoat* 75°F (24°C) 1½ hours 6-8 hours 24 hours

Maximum recoat: 7 days. Curing time varies with surface temperature, air movement,

humidity and film thickness.

YOLATHE ORGANIC Unthinned Thinned 5% COMPOUNDS 5.18 lbs/gallon 3.37 lbs/gallon

(381 grams/line) (404 grams/litre)

THEORETICAL COVERAGE 910 mil sq ft/gal (22.5 m²/l, at 25 microns). See APPLICATION for coverage rates.

NUMBER OF COMPONENTS Two: Part A and Part B

> MIXING RATIO By volume: Four (Part A) to one (Part B)

PACKAGING Small Kit: Consists of a partially filled one-gallon can of Part A, a quart can of Part B and a foil

package combining a visi of 44-500. When mixed yields one gallon (3.79L).

NET WEIGHT PER GALLON 9.26 ± 0.25 lbs $(4.20 \pm .11 \text{ kg})$ (mixed)

STORAGE TEMPERATURE Minimum 20°F (-7°C) Maximum 110°F (43°C)

TEMPERATURE RESISTANCE (Dry) Continuous 250°F (124°C) Intermittent 275°F (135°C)

SHELF LIFE 12 months at recommended storage temperature.

FLASH POINT - SETA Part A: 80°F (27°C) Part B: 130°F (54°C)

HEALTH & SAFETY Paint products contain chemical ingredients which are considered hazardous. Read con-

tainer label warning and Material Safety Data Sheet for important health and safety informa-

tion prior to the use of this product. Keep out of the reach of children.



SERIES 1076 Fluoronar® Clear

APPLICATION

COVERAGE RATES

	Dry Mils (Microns)	Wet Mils (Microns)	Sq Ft/Gal (m²/Gal)
Suggested	2.0 (50)	3.5 (90)	449 (41.7)
Minimum	1.5 (40)	2.5 (65)	599 (55.6)
Maximum	2.0 (50)	3.5 (90)	449 (41.7)

Allow for overspray and surface inegularities. Film thickness is rounded to the nearest 0.5 mil or 5 microns. Application of coating below minimum or above maximum recommended dry film thicknesses may adversely affect coating performance.

MIXING

Small Kit: Add contents of the vial of 44-500 to Part A while under agitation. Mix thoroughly, Add contents of the quart can marked Part B to the mixture of Parts A and 44-500 while under agitation. Continue agitation until all components are thoroughly mixed. Important: Mixing ratio is four (Part A) to one (Part B) by volume.

Do not use mixed material beyond pot life limits. Caution: Part B is moisture-sensitive and will react with atmospheric moisture. Unused material must be kept tightly closed at all times.

POT LIFE

4 hours at 77°F (25°C) unthinned

5 hours at 77°F (25°C) thinned

HINNING

For air spray, thin up to 5% or 44 pint (190 mL) per gallon with No. 2 Thinner. For roller, thin 3% to 5% or 44 pint (190 mL) per gallon with No. 2 Thinner. Thinning is required for proper application. Caution: Do not add thinner if more than thirty (30) minutes have elapsed after mixing.

SURFACE TEMPERATURE

Minimum 40°F (4°C) Maximum 120°F (49°C)

The surface should be dry and at least 5°F (3°C) above the dow point.

Cure time necessary to resist direct contact with moisture at surface temperature: 60°F (16°C): 6 hours 70°F (21°C): 3 hours 80°F (27°C): 2 hours

90°F (32°C): 1 hour

100°F (38°C): 30 minutes

If the coating is exposed to moisture before the preceding cure parameters are met, dull, flat or sporty-appearing areas may develop. Actual times will vary with air movement, film thickness

and humidity.

APPLICATION EQUIPMENT

Air Spray

Gun	Fluid Tip	Air Cap	Air Hose ID	Mat'l Hose ID	Atomizing Pressure	Pot Pressure
DeVilbiss MBC	E	78	5/16" or 3/8" (7.9 or 9.5 mm)	3/8" or 1/2" (9.5 or 12.7 mm)	75-90 psi (5.2-6.2 bar)	10-20 psj (0,7-1.4 bar)

Low temperatures or longer boses require higher pot pressure.

Use appropriate tip/atomizing pressure for equipment, applicator technique and weather conditions.

Roller: Use 1/4" (6.4 min) synthetic nap cover. Do not use medium or long nap roller covers. Brush: Use high quality natural or synthetic brushes.

CLEANUP

Flush and clean all equipment immediately after use with the recommended thinner or MEK.

MARRANTY & LIMITATION OF SELER'S LIMITATIVE Transec Company, inc. manuals only that its contings represented the intendition standards of Transec Company, inc.

THE PARRANTY DESCRIBED TO THE ADDRESS PARRANT SHALL BE IN LEGU OF ANY OTHER MARRANTY, EXPRESSED ON IMPLIED, INCLUDING BUT NOT LIMITED TO, ANY HAPLIED WARRANTY OF MERCHANIABILITY OF STRIESS FOR A
BENEFICIAL PURPOSE, THERE ARE NO WARRANTS THAT EXTEND RETOND THE DESCRIPTION OF THE FACE HEXELD. The invest is not and proclaim through applical Towners Company, inc. shall be for replacement of the product in the
orand of balanchin conditions of the product install behalf to produce through the product of the product in the product in the product in the product in the product install behalf to the product install behalf to the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in the product in th

PAGE

03

NEMEC

Endura-Shield® II SERIES]

PRODUCT PROFILE

GENERIC DESCRIPTION

Aliphatic Acrylic Polyurethane

COMMON USAGE

A coating highly resistant to abrasion, wet conditions, corrosive furnes and exterior weathering. High build quality combines with project specific primers for two-coat, labor saving systems. Fast curing options are available; see Curing Time below. Product has some applications as a direct to metal finish. Contact your Themee representative for more details.

NOT FOR IMMERSION SERVICE.

COLORS

Refer to Themec Color Guide. Note: Certain colors may require multiple coats depending on method of application and finish coat color. When feasible, the preceding coat should be in the same color family, but noticeably different

FINISH

Semi-closs

SPECIAL QUALIFICATIONS

Note: Series 1075 mucts California's SCAQMD, Rule 1113 definition for "Rust Preventative

Coating" when used for metal surfaces only or for "Essential Public Service." Series 1075 also

meets the requirements of SSPC-36 Paint Standard.

PERFORMANCE CRITERIA

Contact your Themec representative for specific test results.

COATING SYSTEM

PRIMERS Steel: Series 20, FC20, 27, 66, N68, N69, 91-H₂0, 90-97, 104, 135, N140, 161, 530

Galvanized Steel and Non-Ferrous Metal: Suries 66, N69, 161

Concrete: Series 66, N69, 84, 104, 161

CMU: 54-660, 130. Intermediate cost required.

Note: Before topcoating with Suries 1075, Series 530 exterior exposed more than 24 hours must first be scarified or receive an intermediate coat of Themee polyamide epoxy. Also, Series N68 exterior exposed for 21 days or Suries N69, 104, N140 or 161 exterior exposed more than two months must first be scarified or reprimed with themselves. Blasting with fine abrusive is the preferred method of scarification.

TOPCOATS Series 76, optional when extended weatherability is desired.

SURFACE PREPARATION

ALL SURFACES Must be clean, dry and free of oil, grease and other contaminants.

TECHNICAL DATA

VOLUME SOLIDS*

 $75 \pm 2.0\%$ (mixed)

RECOMMENDED DFT

2.0 to 5.0 mils (50 to 125 microns) per coat. Note: Number of coats and thickness requirements will vary with substrate, application method and exposure. Contact

your Tnemec representative.

CURING THAE

lemperatu	re To	Touch	To Handle	To Recoal
75°F (24°C)) 1	hour	6 hours	8 hours

To resist moisture condensation: 6 hours. Curing time varies with surface temperature, air movement, humidity and film thickness. Note: For faster curing and low-temperature applications, add No. 44-710 Urethano Accelerator; see suparate product data sheet. Contact Themee Technical Services for force curing times and temperatures.

VOLATILE ORGANIC

COMPOUNDS*

Unthinned No. 39 Thinner (Maximum 15%)

No. 42 Thinner (Maximum 15%)

No. 48 Thioner (Maximua 15%)

1.84 lbs/gallon (220 grams/litre)

2.42 lbs/gallon (290 grams/litre)

2.48 lbs/gallon (297 grams/line)

2.55 lbs/gallon (305 grams/litre)

THEORETICAL COVERAGE* **NUMBER OF COMPONENTS** 1,203 mil sq fl/gai (29.5 m²/L st 25 microns). See APPLICATION for coverage rates.

Two: Part A and Part B

MIXING RATIO

By volume: Fight (Part A) to one (Part B)

PACKAGING

Three Gallon Kit: Consists of a partially-filled five-gallon can of Part A and a partially-filled half-gallon can of Part B. When mixed, yields three gallons (11.41).

One Gallon Kit: Consists of a partially-filled one-gallon can labeled Part A and a partiallyfilled pint can labeled Part B. When mixed, yields one gallon (3.791).

NET WEIGHT PER CALLON* STORAGE TEMPERATURE 12.75 ± 0.25 ibs $(5.80 \pm .11 \text{ kg})$

Minimum 20°F (-7°C)

Maximum 110°F (43°C)

TEMPERATURE RESISTANCE

(Dry) Continuous 250°F (121°C)

Intermittent 275°F (135°C)

SERIES 10/5 Endura-Shield II

FECHNICAL DATA continued

FUASH POINT - SETA

Part A: 95°F (35°C)

Paπ B: 135°F (57°C)

SHELF LIFE

12 months at recommended storage temperature.

HEALTH & SAFETY

This product contains chemical ingredients which are considered hazardous, Read container label warning and material safety data sheet for important health and safety information prior to the use of this product. Keep out of the reach of children.

APPLICATION

COVERAGE RATES*

Conventional Build (Spray, Brush or Roller)				High-)	Build (Spray	Only)
	Dry Mils (Microns)	Wet Mils (Microns)	Sq Ft/Gal (m²/Gal)	Dry Mils (Microns)	Wet Mils (Microns)	Sq Ft/Gal (m²/Gal)
Suggested	2.5 (65)	3.5, (90)	481 (44.7)	4.0 (100)	5.5 (140)	301 (28.0)
Minimum	2.0 (50)	3.0 (75)	602 (55.9)	3.0 (75)	4,0 (100)	401 (37.3)
Mazimum	3.0 (75)	4.0 (100)	401 (37.3)	5.0 (125)	6.5 (165)	241 (22.4)

Note: Can be spray applied at 3.0 to 5.0 mils (75 to 125 microns) DFT per coat when extra protection or the elimination of a coat is desired. Allow for overspray and surface irregularities. Film thickness is rounded to the nearest 0.5 mil or 5 microns. Application of coating below minimum or above maximum recommended dry film thicknesses may adversely affect coating performance.

MIXING

Stir contents of the container marked Part A, making sure no pigment remains on the bottom. Add the contents of the can marked Part B to Part A while under agitation. Continue agitation until the two components are thoroughly mixed. When used with 44-710 Urethane Accelerator, first blend 44-710 into Part A under agitation; continue as above. Do not use mixed material beyond pot life limits. Caution: Part B is moisture-sensitive and will react with atmospheric moisture. Unused material must be kept tightly closed at all times.

POT LIFE

11/3 hours at 77°F (25°C) unthinned

2 hours at 77°F (25°C) thinned

THINNING

For air or airless spray, thin up to 15% or 1¼ pints (570 mL) per gallon with No. 42 Thinner if temperatures are below 80°F (27°C), use No. 48 Thinner for temperatures above 80°F (27°C). For brush and roller, thin 15% or 1¼ pints (570 mL) per gallon with No. 39 Thinner. Note: Thinning is required for proper application. Caution: Do not add thinner if more than 30 minutes have elapsed after mixing.

SURFACE TEMPERATURE

Minimum 35°F (2°C)

Maximum 120°F (49°C)

The surface should be dry and at least 5°F (3°C) above the dew point.

If coating is exposed to moisture before the applicable cure parameters are met, dull, flat or sporty appearing areas may develop. Actual cure time will vary with air movement, film thickness and humidity.

application equipment

Air Spray

Gun	Fluid Tip	Air Cap	Air Hose ID	Marl Hose m	Atomizing Pressure	Pot Pressure
DeVilbiss MBC	E	78	5/16" or 3/8" (7,9 or 9.5 mm)	3/8" or 1/2" (9.5 or 12.7 mm)	75-90 psi (5.2-6.2 bar)	10-20 psi (0.7-1.4 bar)

Low temperatures or longer hoses require higher pot pressure.

Airless Spray

Tip Orifice	Atomizing Pressure	Mari Hose ID	Manifold Filter
0.009"-0.013"	3000-3500 psi	1/4" or 3/8"	100 mesh
(280-330 microns)	(207-241 bar)	(6.4 or 9.5 mm)	(150 microns)

Use appropriate tip/atomizing pressure for equipment applicator technique and weather conditions. Roller: Use 1/4" (6.4 mm) synthetic map cover. Do not use medium or long map roller covers. Two costs are required to obtain dry film thickness above 3.0 mils (75 microus).

Brosh: Recommended for small areas only. Use high quality natural or synthetic bristle brushes. Two coats are required to obtain recommended film thickness above 3.0 mits (75 microns).

(LEANUP

Flush and clean all equipment immediately after use with the recommended thinner of MEK.

* Values may vary with color.

WARRANTY & LIMITATION OF SELER'S LIMITATION OF SOURCE. LICENSHIPS SHALL BE IN LIFE OF ANY DIFFE WARRANTY, EXPRESSED OR INFELLORING BUT NOT LIMITED TO, ANY LIFED WARRANTY OF AUGUSTABLE PROBLEM OF STREET BY LIFE OF ANY DIFFE WARRANTY, EXPRESSED OR IMPLIED, INCLUDING BUT NOT LIMITED TO, ANY LIFED WARRANTY OF AUGUSTABLE PROBLEM OF THE PROPERTY OF AUGUSTABLE PROBLEM OF THE PROPERTY OF AUGUSTABLE PROBLEM OF THE PROBLEM OF THE PROPERTY OF AUGUSTABLE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM OF THE PROBLEM O

Hi-Build Epoxoline SERIES 66

PRODUCT PROFILE

GENERIC DESCRIPTION

Polyamide Epoxy

COMMON USAGE

Industry standard for epoxy coatings for over 30 years. Known for its forgiving application

characteristics in adverse and varied conditions, and for benchmark performance.

COLDRS

Refer to Themee Color Guide. Note: Epoxies chalk with extended exposure to sunlight and may yellow on aging. Lack of ventilation, incomplete mixing, miscatalyzation or the use of heaters that emit carbon dioxide and carbon monoxide during application and initial stages

of curing may accelerate any potential yellowing.

FINISH

SPECIAL QUALIFICATIONS

Meets the performance requirements of AWWA C 210 (not for potable water contact).

Contact your Themec representative for system recommendations.

PERFORMANCE CRITERIA Extensive test data available. Contact your Triemec representative for specific test results.

COATING SYSTEM

PRIMERS Steel: Self-priming or Series 20, 37H, N69, 90, 91-H₂0, 161, 530

Galvanized Steel and Non-Ferrous Metal: Self-priming

Concrete: Self-priming, 54-660, 201, 216, 218

CMU: 54-562, 54-660, 130, 216, 218

Drywall: 51-792 for dry interior environments

TOPCOATS 46H-413, 66, N69, 73, 84, 104, 113, 114, 161, 175, 262, 265, **291**, 1074, 1075

Refer to COLORS on applicable topcoat data sheets for additional information.

SURFACE PREPARATION

STEEL Immersion Service: SSPC-SP10 Near-White Blast Cleaning

Non-Immersion Service: SSPC-SP6 Commercial Blast Cleaning

PRIMED STEEL Immersion Service: Scarify the Series 66 prime coat surface by abrasive-blasting with a fine

abrasive before topcoating if: (a) the 66 prime coat has been in exterior exposure for 60 days or longer and 66, 46H-413, N69 or 161 is the specified topcoat; (b) the 66 prime coat has been in exterior exposure for 14 days or longer and Series 104 is the specified topcoat; (c) the 66 prime coat has been in exterior exposure for 7 days or longer and Series 262 or

265 is the specified topcoat.

GALYANIZED STEEL &

Surface preparation recommendations will vary depending on substrate and exposure

conditions. Contact your Themee representative or Themee Technical Services.

NDN-FERROUS METAL CAST/OUCTILE IRON

Contact your Themec representative or Themec Technical Services.

CONCRETE

Allow new concrete to cure 28 days. Abrasive blast referencing SSPC-SP13/NACE 6 Surface

Preparation of Concrete and Tnemec's Surface Preparation and Application Guide.

CAU Allow mortar to cure for 28 days. Level protrusions and mortar spatter.

PAINTED SURFACES

Non-Immersion Service: Ask your Themse representative for specific recommendations.

ALL SURFACES Must be clean, dry and free of oil, grease and other contuminants.

TECHNICAL DATA

VOLUME SOLIDS*

 $56.0 \pm 2.0\%$ (mixed)

RECOMMENDED DIT

2.0 to 6.0 mils (50 to 150 microns) per coat. Note: Number of coats and thickness requirements will vary with substrate, application method and exposure. Contact

your Themee representative.

CURING TIME

Temperature To Touch To Handle To Recoat Immersion 75°F (24°C) 2 hours 10 hours 12 bours 7 days

Curing time varies with surface temperature, air movement, humidity and film thickness.

VOLATILE ORGANIC

Unthinned

Thinned 5%

Thinned 10%

COMPOUNDS* 3.04 lbs/gallon (364 grams/litre)

3.22 lbs/gallon (385 grams/litre)

3.39 lbs/gallon (406 grams/litre)

THEORETICAL COVERAGE*

898 mil sq ft/gal (22.0 m²/L at 25 microns). See APPLICATION for coverage rates.

ALIMBER OF COMPONENTS PACKAGING

Two: Part A and Part B

5 gallon (18.9L) pails and 1 gallon (3.79L) cans — Order in multiples of 2.

NET WEIGHT PER GALLON*

 12.50 ± 0.25 lbs $(5.67 \pm .11 \text{ kg})$ (mixed)

STORAGE TEMPERATURE

Minimum 20°F (-7°C)

Maximum 110°F (43°C)

fublished luchnical data and instructions are subject to change without notice. The ordine entaling at www.incensus.com should be referenced to: the exist custant tackmical date and impractions or you may contact your labour inpropagilative for correct lackalist dalp and fastractions.

© June 2002, by Themes Company, Inc.



Hi-Build Epoxoline 00 C11/12C

TECHNICAL DATA continued

TEMPERATURE RESISTANCE

(Dry) Continuous 250°F (121°C) Intermittent 275°F (135°C)

SHEEF LIFE

Part A: 24 months; Part B: 12 months at recommended storage temperature.

FLASH POINT - SETA

Part A: 82°F (28°C)

Part B: 64°F (15°C)

HEALTH & SAFETY

Paint products contain chemical ingredients which are considered hazardous. Read container label warning and Material Safety Data Sheet for Important health and safety information prior to the use of this product. Keep out of the reach of children.

APPLICATION

COVERAGE RATES*

	Dry Mils (Microns)	Wet Mils (Microns)	Sq Ft/Gal (m²/Gal)
Suggested	4.0 (100)	7.0 (180)	225 (20.9)
Minimum	2.0 (50)	3.5 (90)	450 (41.8)
Maximum	6.0 (250)	10.5 (265)	1,50 (13,9)

Note: The above reflects the total range to which Series 66 can be applied for specific applications. To insure the proper thickness and number of coats is specified for certain substrates and exposures, consult the Thomec Guide Specifications and/or contact your Themec representative. Note: Roller or brush application may require two or more coats to obtain recommended film thickness. Allow for overspray and surface irregularities. Film thickness is rounded to the nearest 0.5 mil or 5 microns. Application of coating below minimum or above maximum recommended dry film thicknesses may adversely affect coating performance.

MIXING

Power mix contents of each container, making sure no pigment remains on the bottom. Pour a measured amount of Part B into a clean container large enough to hold both components. Add an equal volume of Part A to Part B while under agiation. Continue agitation until the two components are thoroughly mixed. Do not use mixed material beyond pot life limits. Note: Both components should be above 50°F (10°C) prior to mixing. For application to surfaces between 50°F to 60°F (10°C to 16°C), allow mixed material to stand thirty (30) minutes and restir before using. For optimum application properties, blended components should be above 60°F (16°C). Mixing ratio is one to one by volume.

POT LIFE

20 hours at 50°F (10°C)

10 hours at 77°F (25°C)

4 hours at 100°F (38°C)

TRINNING

Use No. 4 Thinner. For air spray, thin up to 10% or % pint (380 mL) per gallon. For airless spray, roller or brush, thin up to 5% or W pint (190 mL) per gallon.

Air Secon

SURFACE TEMPERATURE

Minimum 50°F (10°C)

Maximum 135°F (57°C)

The surface should be dry and at

least 5°F (3°C) above the dew point. Coating will not cure below minimum surface temperature.

APPLICATION EQUIPMENT

				****		J
						-
***	WWW		36			A
Ch share	Finite	A	Cao	Air Hace	i	M
CT LEEF	T'AULUA	TALL.	L			#14
	i	1	•	ľ		
	1908			W-W-		

Gun	Fluid Tip	Air Cap	Air Hose ID	Mat'l Hose ID	Atomizing Pressure	Pot Pressure
DeVilbiss	E	765	5/16" or 3/8"	3/8" or 1/2"	75-100 psi	10-20 psi
MBC or IGA		or 78	(7.9 or 9.5 mm)	(9.5 or 12.7 mm)	(5.2-6.9 bar)	(0.7-1.4 bar)

Low temperatures or longer hoses require higher pot pressure.

Airless Soray

	2 mm / 740 ft.		
Tip Orifice	Atomizing Pressure	Mat'l Hose ID	Manifold Filter
0.015*-0.019*	1800-3000 psi	1/4° or 3/8°	60 mesh
(380-485 microns)	(124-207 bar)	(6.4 or 9.5 mm)	(250 microns)

Use appropriate tip/atomizing pressure for equipment, applicator technique and weather conditions. Note: Application over inorganic zine-rich primers: Apply a wet mist wast and allow tiny bubbles to foun. When bubbles disappear in 1 to 2 minutes, apply a full wet coat at specified mit thickness.

Roller: Roller application optional when environmental restrictions do not allow spraying. Use 3/8" or 1/2" (9.5 mm or 12.7 mm) synthetic nap covers.

CLEANUP

Brush: Recommended for small areas only. Use high quality natural or synthetic bristle brushes. Flush and clean all equipment immediately after use with the recommended thinner or MEK.

*Values may vary with color.

MARRANTY & LIARTATION OF SELLEY'S LIARRITY: Thomses Company, Inc. warrous only that its contings empropaled became meet the fortunation storylards of Enemes Company, Inc. THE WARRARTY DESCRIBED IN THE ABOVE MARGRAPH SHALL BE IN LIEU OF ANY OTHER WARRARTY, EXPRESSED OR IMPLIED, INCLUDING BUT NOT LIMITED TO, ANY IMPLIED WARRARTY OF MERCHANIABURTY OF FITNESS FOR A MATHULAR PUPPOSE. THER HE WO WARRANTS THAT EXTENT OFFINE THE POSTATION OF THE FACT THAT OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF THE POSTATION OF wate displace to a controlled consecutable and income Controller suckes no claim that sleep in term should be expected in the selection and use of the country. FOR INDUSTRIAL USE OWLY.

HWW.fasmer.com

INEMEC

PRODUCT PROFILE

972-312-8408

GENERIC DESCRIPTION

Aromatic Urethane, Zinc-Rich

COMMON USAGE

An advanced technology, two-component, moisture-cured, zinc-rich primer providing extraordinary peformance. It's user friendly and rapid curing so that chemical- and corrosion-resistant topcoats can be applied the "same-day." Also used for field touch-up of inorganic zinc coating. Application methods include "dry-fall" under certain conditions (see

Application).

ZINC DUST CONTENT

83% by weight in dried film

COLOR

90-97 Reddish-gray

SPECIAL QUALIFICATIONS

90-97 Theme-Zinc uses a zinc dust which meets the requirements of ASTM D 520 Type III and contains less than .002% lead. This level qualifies it to be classed as "non-lead" (less than 0.05% lead by weight) as defined in Part 1303 of the Consumer Product Safety Act

Regulations. Conforms to SSPC Paint 20, Type IL.

PERFORMANCE CRITERIA

Extensive test data available. Contact your Themec representative for specific test results.

COATING SYSTEM

TOPCOATS

Series 6, 26, 27, 46H-413, 66, N69, 73, 84, 104, 113, 114, 161, 175, 1074, 1075

Note: Certain topcoat colors may not provide one-coat hiding depending on method of

application. Contact your Incinec representative.

SURFACE PREPARATION

Severe Exposure: SSPC-SP10 Near-White Blast Cleaning. Moderate Exposure: SSPC-SP6 Commercial Blast Cleaning.

TECHNICAL DATA

VOLUME SOUDS

 $63.0 \pm 2.0\%$ (mixed)

RECOMMENDED DFT

2.5 to 3.5 mils (65 to 90 microns) per coat.

CURING TIME

Without 44-710

Temperature*	To Handle	TO RECOST
75°F (24°C)	1 hour	4 hours
65°F (18°C)	1½ hours	2 poras
55°F (11°C)	2 hours	6 hours
45°F (7°C)	2½ hours	7 hours
35°F (2°C)	3 hours	8 hours

50% relative humidity. Curing time will vary with surface temperature, humidity and film thickness.

With 44-710

Reference the 44-710 Ureibane Accelerator product data sheet.

VOLATILE ORGANIC COMPOUNDS

Unthinned 2.67 lbs/gallon

Thinned 2.5% 2.78 lbs/gallon Thinned 10% 3.09 lbs/gallon

(320 grams/litre) (333 grams/litre) (370 grams/litre)

THEORETICAL COVERAGE

1,011 mil sq ft/gal (24.8 m²/L at 25 microns). See APPLICATION for coverage rates.

NUMBER OF COMPONENTS

Two: Pan A and Part B

PACKAGING

Four-Gallon and One-Gallon Kits: Consist of one premeasured container of liquid (Part A) and one premeasured container of powder (Part B). When mixed, yields four gallons (15.1L)

or one gallon (3.79L).

HET WEIGHT PER GALLON

 23.94 ± 0.60 lbs $(10.86 \pm .27 \text{ kg})$

STORAGE TEMPERATURE

Minimum 20°F (-7°C)

Maximum 110°F (43°C)

TEMPERATURE RESISTANCE

(Dry) Continuous 250°F (121°C)

Intermittent 300°F (149°C)

SHELF LIFE

Part A: 12 months at recommended storage temperature. Part B: 24 months at recommended storage temperature.

FLASH POINT - SETA

Part A: 78°F (26°C)

HEALTH & SAFETY

Paint products contain chemical ingredients which are considered hazardous, Read container label warning and Material Safety Data Sheet for important health and safety information

prior to the use of this product. Keep out of the reach of children.

Tneme-Zinc

APPLICATION

CAUTION!

Dry overspray can be wiped or washed from most surfaces. Satisfactory dry-fall performance depends upon height of work, weather conditions and equipment adjustment. Low temperature is of particular concern. Test for each application as follows: Spray from 15 to 25 feet towards paint container. The material then should readily wipe off. Note: Hear can fuse-dry overspray to surfaces. Always clean dry overspray from hot surfaces before fusing occurs. Be aware that surface temporatures can be higher than air temporature.

COVERAGE RATES

	Dry Mils (Microns)	Wet Mils (Microns)	Sq Ft/Gal (m²/Gal)
Suggested	3.0 (75)	5.0 (125)	337 (31.3)
Minimum	2.5 (65)	4.0 (100)	404 (37.5)
mumikaM	3.5 (90)	5.5 (140)	289 (26.9)

Allow for overspray and surface irregularities. Film thickness is rounded to the nearest 0.5 mil or 5 microns. Application of coating below minimum or above maximum recommended dry film thicknesses may adversely affect coating performance.

MIXING

Always use the entire contents of A and B components. Use an air-driven power mixer and keep material under constant agisation while mixing. Slowly sift powder (Part B) into liquid (Part A). -Do Not Reverse This Procedure- Adjust mixer speed to break up lumps and mix until the two components are thoroughly blended. Strain through a 35 to 50 mesh (300 to 600 microns) screen before using. For spray application, keep under low RPM agitation to prevent settling. For brush or roller application, stir frequently to prevent settling. Do not use mixed material beyond pot life limits.

POT LIFE

8 hours at 77°F (25°C) and 50% R.H.

Caution: This product cures with inoisture acting as a catalyst. Incorporation of moisture or moisture laden air (humidity) during use will shorten pot life. Avoid continual agitation at high RPM. When feasible keep containers of mixed material covered during use.

THINNING

For spray, thin up to 10% or % pint (380 mL) per gallon with No. 2 Thinner if temperatures are below 80°F (27°C). Thin up to 10% or ¾ pint (380 mL) per gallon with No. 3 Thinner if temperatures are above 80°F (Z7°C). For brush or roller, thin up to 10% or 14 pint (380 mL) with No. 3 Thinner. Do not thin more than 2.5% when air pollution regulations limit the atmospheric discharge of volatile organic compounds (VOC) in coatings to a maximum of 340 grams/litre (2.80 lbs/gal).

SURFACE TEMPERATURE

Maximum for Brush & Roller 100°F (38°C) Maximum 120°F (49°C) Minimum 35°F (2°C) The surface should be dry and at least 5°F (3°C) above the dew point.

APPLICATION EQUIPMENT

Note: When finish coats are white or light colors, best hiding of this dark color primer can be achieved by spray application; or when roller applied, by using 14" nap covers.

Air Spray

Gun	Fluid Tip	Air Cap	Air Hosc ID	Mar'l Hose ID	Atomizing Pressure	Pot Pressure
8inks No. 18 or 62 •	र् रह	63 PB	5/16" or 3/8" (7.9 or 9.5 mm)	3/8" or 1/2" (9.5 or 12.7 mm)	40-50 psi (2.8-3.4 bar)	10-20 psi (0.7-1.4 bar)

 ⁽with heavy mastic spring) Low temperatures or longer hoses will require additional pressure. Use pressure pot equipped with an agitator and keep pressure pot at same level or higher than the spray gun. Compressed air must be dry.

Airless Spray

Tip Orifice	Atomizing Pressure	Mat'l Hose ID	Manifold Filter
0.017"-0.021" (430-535 microns) Reversible Tip	2400-3000 psi (165-207 bar)	• 1/4" or 3/8" (6.4 or 9.5 mm)	60 mesh (250 microns)

Use appropriate tip/atomizing pressure for equipment, applicator technique and weather conditions. Keep material apitated to prevent settling.

Roller: Use a 1/4" or 3/8" (6.4 mm or 9.5 mm) synthetic nap cover. Stir material frequently or keep under agitation to prevent settling.

Brush: Use high quality natural or synthetic bristle brushes.

CLEANUP Flush and clean all equipment immediately after use with the recommended thinner or xylene.

WARRANTY & CONTROL OF SELERY'S LIABILITY: Technol Company, Inc. women's only that its country's expresented borein meet the Severation standards of Transact Company, Inc. THE WARRANTY DESCRIBED IN THE ABOVE PARAGRAPH SHALL BE IN LIEU OF ANY OTHER WARRANTY, EXPASSED OR WAPLIND, INCLUDING BUT NOT LIMITED TO, ANY WAPLED WARRANTY OF MERCHANNABURITY OR FITNESS FOR A The MARCHAIT DESCRIPT OF HIS ABOVE PARAMETERS SALL BE IN LICU OF ART OTHER MARCHAIT, EXPLANATE ON REALISM ON CAPACITY, AND DEFICIAL PROPERTY OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF CONSTRUCTION OF MARCHAIT OF MARCHAIT OF MARCHAIT OF CONSTRUCTION OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT OF MARCHAIT O



From the desk of:


Jenny Nicewander, P.E. Project Manager

P.O. Box 9010 Addison, TX 75001-9010 (972) 450-2860 Fax (972) 450-2837

e-mail: jnicewander@ci.addison.tx.us


Date:

FIRELANE STRIPING



King Fabrication

Specializing in Marine & Industrial Fabrication



Providing:

- Structural Steel Fabrication
- * Aluminum Fabrication
- * Stainless Steel Fabrication
- Large Pipe Fabrication
- * Shearing, Forming, & Burning Services


For:


Marine & Industrial Applications


King Fabrication L.L.C. + 19300 W. Hardy Road + Houston, TX 77073 +


King Fabrication


Specializing in Marine & Industrial Fabrication


















W King Fabrication


Specializing in Marine & Industrial Fabrication
















Warehousing, Distribution & Sourcing Carbon, Stainless & Aluminum



Structural Shapes (W, S, WT, M, C, MC, L) ASTM A36 - ASTM A572 ASTM A588 - ASTM A992 All Shapes and Sizes Available Stock Lengths are 20' - 60' Cut To Length in 5' Increments

Carbon Plate

Low Carbon AISI 1008 Medium Carbon AISI 1045

Hot Rolled Structural Quality ASTM A36

ASTM 283-C

High Strength Low Alloy Plates

ASTM A572 Grade 50 ASTM A588 Grade A ASTM A656 Grade 50 Pressure Vessel Quality

ASTM A515 Grade 50 ASTM A516 Grade 70

Structural Quality - High Strength Alloy

ASTM A514 Grade 70 Floor Plate

ASTM A786

Abrasion Resisting Alloy Plate
AR 225

Please Call for stock sizes

Sheet and Coil

Hot Rolled ASTM A569 ASTM A570 ASTM A36

High Strength Low Alloy ASTM A606 Type 4

ASTM A607 Grade 50

Cold Rolled ASTM A366

Coated

ASTM A653 CS and LFQ: Galvanized and Galvannealed ASTM A463 Type 1 Aluminized Please call on available Plate and Sheet sizes in stock.

Bar Grating

Carbon - Stainless - Aluminum, All grating may be ordered in full panels or fabricated to your specifications and plans.

Carbon Tubing and Pipe All Schedules

Hot Finished Seamless
Cold Drawn Seamless
DOM (Drawn Over Mandrel)
Cold Drawn Butt weld
A512 ERW
A513 ERW
Hollow Structural Tubing
Sold in Mili Lengths

Carbon Steel Flats and Bars

Commercial Quality
Low Carbon
AISI 1018

AISI 1020

Medium Carbon AISI M1044

AISI M1045

Structural Quality

ASTM A36 ASTM A529 Grade 50 High Strength Low Alloy


ASTM A572 Grade 50 ASTM A588 Grade A Stock Length is 20'

Fittings

Forged Steel - Socket Weld Pipe Nipples - Weld Fittings Flanges - Hammer Unions Stud Bolts - Gaskets - Weld Studs Stainless & Aluminum Fittings

Fasteners

Threaded Rod
Hex Bolts & Machine Bolts
U-Bolts & Grating Clips
All Grades of Carbon, Plain
and Galvanized, Stainless and
Aluminum Available



Galvanizing & Coating Services Available

Visit Us On The Web at http://www.kingsteelandsupply.com Or E-Mail to info@kingsteelandsupply.com



King Steel & Supply L.L.C. * 19300 W. Hardy Road * Houston, TX 77073 *



Warehousing, Distribution & Sourcing Carbon, Stainless & Aluminum

Stainless Plate

Type: 304, 304L, 316L Stock Widths: 3/16" - 3" Standard Lengths: 8 ft., 10 ft., 12 ft., 20 ft. random

Stainless Sheet

Type: 304, 304L, 316L Stock Gauges: 10 Ga., 11 Ga., 12 Ga., 14 Ga., 16 Ga., 18 Ga., 20 Ga., 22 Ga., 24 Ga. Call for stock sheet sizes

Stainless Tread Plate

Type 304
Thickness: .125" - .250"
Call for stock plate sizes

Stainless Angles T304, T316L


Stock Length is 20' - 24'
Random

Stainless Flat Bars

T304, T316L Sizes: 1/8" - 1/2" Stock length is 12 ft.

Stainless Square Bars

T303, T304, T316L Sizes: 1/2" - 2" Stock Length is 12 ft.



<u>Stainless Round Bars</u> T303, T304, T316, T316L, T416 Sizes: 1/8" - 8" Stock Length is 12 ft.

Stainless H – Beams T304

All sizes in 19' - 20' Random

Stainless Channel


T304, T304L, T316, T316L All sizes in 19' - 20' Random

Stainless Pipe

Assorted Grades & Schedules Single Random Lengths

Aluminum Plate

Non Heat Treatable 5083-H321 5052-H34



Heat Treatable

2024-T351 6061-T651 7075-T651 Stock Sizes 1/2" through 3" Call for stock plate sizes

Aluminum Sheet


Common Alloy 3003, 5052

Heat Treatable

2024, 6061-T6, 7075-T6 Stock Sizes: .020" - .190" Call for stock sheet sizes Coils are also available in: 36", 48", 60" Widths .020" - .250" Thick

Aluminum Tread Plate

3003-H22, 5086-H116, 6061-T6 Thickness: .125" - .250" Call for stock plate size



Aluminum Pipe

6061-T6 Stock Sizes: 1/2" - 12"

Schedules 40 & 80
Other Grades & Schedules Available
Stock length is 20 ft.

Aluminum Angle

6061-T6, 5086-H111
Stock Sizes
3/4" x 3/4" x 1/8" - 6" x 6" x 1/2"
Stock lengths based on mill
availability

Aluminum Flat and Square Bar

2024-T351, 6061-T6, 7075-T6 Stock Sizes: 1/8" - 6" Stock length is 12 ft.

------**g**-----

Aluminum Round Bar 2024-T4, 6061-T6, 7075-T351 Stock Sizes: 1/4" - 6" Stock Length is 12 ft.

Aluminum Structural Shapes

6061-T6

I-Beams, H-Beams, WF-Beams Channels, Tees, Zees, Tubing Stock length and sizes are based on mill availability Call for stock shapes and sizes





King Steel & Supply L.L.C. * 19300 W. Hardy Road * Houston, TX 77073 *


King Fabrication


Specializing in Marine & Industrial Fabrication

❖ Material Processing Services ❖










- ◆ AWS Certified Welders
 ◆ Carbon
 ◆ Stainless
 ◆ Aluminum
- * Skids * Pipe Racks * Structural Steel * Large O.D. Pipe *
 - Pipe Fittings Miscellaneous Docks Walers
 - Bollards Fenders Bumpers Dolphins •
 - Shearing Forming Burning Sawing •


King Fabrication L.L.C. + 19300 W. Hardy Road + Houston, TX 77073 +




Specializing in Marine & Industrial Fabrication

* Material Processing Services *











Member American Institute of Steel Construction AISC Certified Fabricator Complex Steel Building Structures In-House Structural Detailing - AutoCAD® 2000 Domestic & Overseas Shipping





King Fabrication L.L.C. * 19300 W. Hardy Road * Houston, TX 77073 *

King Steel & Supply

Warehousing, Distribution & Sourcing Carbon, Stainless & Aluminum

Plate	Beams	Piling	Pipe
Sheet	Tees	Tubing	Fittings
Flats	Angles	Grating	Fasteners
Bars	Channels	Rail	Marine Accessories





King Steel & Supply Co. + 19300 W. Hardy Road + Houston, TX 77073 +



January 4, 2005

Andrew Schneeman Archer Western Contractors, Ltd. 2121 Avenue J. Suite 103 Arlington, TX 76006 Ph. (817) 822-7207 Fx. (972) 361-0063

RE: Dallas Co., TX, Arapaho Rd, MSE Retaining Walls, REI# R04130

Dear Andrew.

Per our conversation, please note the following regarding the running bond pattern for MSE Precast Panels:

- The MSE wall system must have the vertical slip/construction joints through to the top of the wall height. This allows for any wall settling or movement to not adversely affect the MSE wall precast panels.
- 2. Without vertical slip/construction joints in the MSE wall system, the result will be tracked precast panels throughout the wall face.

Sincerely

Jenald McBride


ĽΙΤ

Attachment.

Cc. Texas Welded Wire, LLC.


1/4/05







Letter: HNTB -26



December 29, 2004

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093 Attn: Mr. Guy Van-Baulen

RE:

Town of Addison

Arapaho Road Phase III

Project No. 04-22

Traffic Control Plan for Surveyor Blvd.

O.K.

520/04

Dear Guy:

Archer Western is submitting the attached traffic control plan for the RCB pipe crossing and pavement replacement for Concrete paving. We propose to switch traffic on Monday, January 3, 2005.

If you require additional information, please contact Andrew at our field office.

Sincere

Andrew Schneemann Asst. Project Manager

Enclosure

XC: Ben Withered Don Good

File

Traffic Control - Surveyor Blvd.

- 1) Work Prior to Phase I Traffic Switch
 - a) Saw Cut Existing Roadway Paving
 - b) Excavate Westside of Surveyor Blvd. for Temp Asphalt
 - c) Install 8" Temp Asphalt

2) Phase I

- a) Traffic is moved to the west side of Surveyor Blvd.
- b) We will install line A & B to +/- Centerline of Surveyor
- c) Install Lateral '2'
- d) Install 8" Temp Asphalt
- e) Switch Traffic

3) Phase II


- a) Traffic is switched to the east side of Surveyor Blvd
- b) We will Install Lines A&B to Station -1+79
- c) Install Permanent Paving without curb on west side of Surveyor Blvd.
- d) Install Temp Asphalt west side of surveyor


4) Phase III


- a) Traffic is switched to the west side of Surveyor Blvd.
- b) Install Permanent Paving on East side of Surveyor Blvd.

5) Phase IV

- a) Single Lane Closure with Flagger
- b) Remove Temp Asphalt
- c) Install Permanent Curb on west side of Surveyor Blvd.








Field Office: 15150 Surveyor Blvd. Addison, TX 75001 & Phone: 972-361-0064


December	30,	2004
----------	-----	------

Date:

To: Mr. Steve Chu Town of Addis P.O. Box 901 16801 Westg Addison, TX WE ARE FORWARD	on 0 rove Drive 75001		#43+X+#X+*¥2+~****************	ad – Phase III Project vd. to Addison Road 04-22					
⊠	Attached Under separate cove	r via:							
☐ Plans ☐ Specifications ☐ Estimates ☐ <i>Troffic</i> C	☐ She	op Drawings ange Order mples	☐ Copy of Letter ☐ Proposal ☐ Reports	☐ Originals ☐ Reproducibles ☐ Prints					
NO. OF COPIES	SHEET NO.	LAST DATED		DESCRIPTION					
3	11	12/29/04	Traffic Control Plan Surveyor Blvd.for Box Culvert Crossing						
THESE ARE TRANS	MITTED:	[] Populhmit	copies for review	☐ No exceptions taken (NE)					
For approval For your use As requested For review and co	omment		pies for distribution	☐ Make corrections noted (ME) ☐ Amend and resubmit (AR) ☐ Rejected - See remarks (RE)					
PLEASE NOTE: Received submitta	l for Traffic contro	ol Plan along Surve	eyor Blvd. @ 4:50pm,						
			Δ. Ι						
COPY TO: File Michael Ebe	ling, HNTB Corporatio	on	BY: Jung Vin	Bal					









Letter: HNTB -26

December 29, 2004

HNTB 5910 W Plano Parkway Suite 200 Plano, Texas 75093

Attn: Mr. Guy Van-Baulen

RE: Town of Addison

Arapaho Road Phase III

Project No. 04-22

Traffic Control Plan for Surveyor Blvd.

Dear Guy:

Archer Western is submitting the attached traffic control plan for the RCB pipe crossing and pavement replacement for Concrete paving. We propose to switch traffic on Monday, January 3, 2005.

If you require additional information, please contact Andrew at our field office.

Sincerely,

Andrew Schneemann Asst. Project Manager

Enclosure

XC: Ben Withered Don Good File

Traffic Control - Surveyor Blvd.

- 1) Work Prior to Phase I Traffic Switch
 - a) Saw Cut Existing Roadway Paving
 - b) Excavate Westside of Surveyor Blvd. for Temp Asphalt
 - c) Install 8" Temp Asphalt

2) Phase I

- a) Traffic is moved to the west side of Surveyor Blvd.
- b) We will install line A & B to +/- Centerline of Surveyor
- c) Install Lateral '2'
- d) Install 8" Temp Asphalt
- e) Switch Traffic

3) Phase II


- a) Traffic is switched to the east side of Surveyor Blvd
- b) We will Install Lines A&B to Station -1+79
- c) Install Permanent Paving without curb on west side of Surveyor Blvd.
- d) Install Temp Asphalt west side of surveyor


4) Phase III


- a) Traffic is switched to the west side of Surveyor Blvd.
- b) Install Permanent Paving on East side of Surveyor Blvd.

5) Phase IV

- a) Single Lane Closure with Flagger
- b) Remove Temp Asphalt
- c) Install Permanent Curb on west side of Surveyor Blvd.









Kirk D. Morris Area Manager APAC- Texas, Inc.

A subsidiary of Ashland Paving And Construction, Inc. Texas Bitulithic Division P.O. Box 224048, Dallas, TX 75222-4048 Tel: 214 741-3531, Fax: 214 742-3540

November 17, 2004

Michael W. Ebeling, P.E. HNTB Corporation 5910 W. Plano Parkway Ste. 200 Plano, TX 75093

RE: November 12, 2004 letter

Dear Mr. Ebeling,

APAC – Texas, Inc. acknowledges receipt of your letter dated November 12, 2004. We still disagree with many of the statements in your letter. Conflicting issues, such as the ones pointed out in your above referenced letter, need to be addressed in another forum. What is needed now, is to hear from HNTB, or the Town of Addison, in writing what will be the acceptable, and reasonable, extra work needed for the area defined by Eastbound Lane 1 approximately Station 11+20 to 52+00? We acknowledge our role as the contractor for the Town of Addison, and as such, we stand ready to perform at the direction of the Town of Addison, or its contract manager. Upon completion of said work, APAC – Texas, Inc. will pursue whatever course we deem necessary to resolve these issues.

Sincerely,

APAC - Texas, Inc.

Kirk D. Morris Area Manager

Cc:

S. Robertson, APAC - Texas, Inc.

D. McEuen, APAC - Texas, Inc.

R. Blackburn, APAC - Texas, Inc.

M. Murphy, Town of Addison, TX

R. Jones, Town of Addison, TX

J. Pierce, Town of Addison, TX

S. Chutchian, Town of Addison, TX

J=Nicewander, Town of Addison, TX

J. Holder, HNTB Corporation

S. Forbes, HNTB Corporation



Weekly Meeting Agenda

Date: Tuesday, Dec. 21, 2004

Time 10:00 A.M.
Location: Field Office

Arapaho Road Phase III

I. Safety Issues

- 1. Keep up maintenance on orange fence.
- 2. Check for backup alarms on trucks. Clemons has been notified.
- 3. HNTB requested a letter to remove orange fence where site grading is required.
- 4. HNTB requests that additional message boards be added to the Midway detour and left up for an undisclosed amount of time after the traffic is routed onto the detour.

A/W will be compensated for the message boards.

II. Submittals

1. Bar lock samples were given to Daniel Filer.

Texas Concrete must sign off on block outs.

A RFI needs to be generated for Cliff Hall to sign off on.

A RFI has been sent, Cliff Hall has not signed off on it yet.

11-30-04

The RFI was verbally not approved by URS.

A/W requested a product to use.11-30.

We have received a weld detail for the splice on 12-3.

A/W is reviewing the detail.

Additional details between A/W and HNTB need to be resolved.

Cliff Hall will stamp drawing 12-17.

2. The MSE wall shop drawings have not been returned to A/W. Should have them by Friday per HNTB.

III. Old Business

1. A new Irrigation plan sheet for Comfort Suites is forthcoming.

A/W received the revised plan sheets on 12-2.

American Landscaping is pricing.

HNTB should have this by 12-21.

2. The Town asked about the paint submittal for the arches. Ben explained that system II paint is not tenable. A similar painting system will be submitted.

A letter from Sherman Williams has been given to the Town.11-2.

The Town is leaning toward the tnemec paint for the arches. 11-30.

A meeting was held on 12-1 for the rail painting.

12-7 HNTB said to proceed with the Tnemec paint.

Ben is reviewing pricing.

3. The roadway grades at the brickyard will not tie into the Railroad tracks. Jennie is looking into this. 10-26. HNTB needs a RFI from A/W. The grades will be adjusted. 11-2. Andrew and HNTB will review the grades today. 11-2.

A/W has requested a revised plan sheet for this area. 11-30.

HNTB is in the process of revising plan sheets.

Nothing yet.12-14.

4.HNTB has requested pricing on gasket RCP in this area. 11-30.

A/W is working on pricing.

HNTB has received the pricing for gasket RCP at the brickyard.

We are waiting on response 12-14.

IV. Change Orders

- 1. Irrigation lines at Comfort Suites.
- 2. Tee for irrigation line off 16" line.

V. New Business

- 1. A traffic control plan has been submitted to the Town for detouring Midway Road during construction at this location.
- 2. After field verifying the elevation of the relocated SBC line, there are several areas where the new line will be in direct conflict with the slotted under drain pipe, the retaining wall, and inlets or laterals. 11-23-04.

Guy asked that Chris go with him to the various locations.

V. Misc.

- 1. TXU needs to remove and relocate the poles at Addison Road. Guy will check into this matter.
- 2. The light poles need to be removed in the Midway median. We will not be able to detour on Thursday 12-16 if the are not removed.

The poles were removed on Friday 12-17. Traffic was shifted on Sat. 12-18.

VI. Schedule1 Review Weekly Schedule

12/21/2004

ARAPAHO ROAD



			Current Week					Next Week						Foll	owir	ng V	Veel	K	Archer Wassers	
A stirit : Description	المسما	M	T	W	T	F	S/S	М	T	W	T	F	S/S	M	T	W	T	F	S/S	Archer Wastern: Contracturs
Activity Description	Prod	20	21	22	23	24	25	27	28	29	30	31	1	3	4	5	6	7	8	SUBS/NOTES
Excavate/Embank Brickyard		X	X	Х	Х	X		Х	Х	Х	Х	X								
Box Culvert Line A (Surveyor)		Х	Х	Х	Х	Х		Χ	Х	Х	Х	Х								
Box Culvert Line A (east)				Х	X	Х		Х	Х	Х	Х	Х		Х	X	Х	Х	Х		
Box Culvert A (Midway)			Х	X	Х	Х		Χ	X	Х	Х	Х		Х	Х	Х	Х	Х		
Box Culvert Line B		X	X	Х	Х	Х														
Roadway Embankment		Х	Х	Х	Х	Х		Х	Х	Х	Х	Х		Х	Х	Х	Х	Х		
Lower 16" Water Line									Х	Х	Х									
10" Sanitary Sewer	-	Х	Х	Х	Х	Х		Х	Х	Х	Х	X		Х	Х	Х	Х	Х		
12" Sanitary Sewer		Х	Х	Х	Х	Х		Х	Х	Х	Х	X		Х	Х	Х	X	Х		
Line C & Laterals		W	Α		Т	1	Ν	G												
Laterals Line A & B		Х	X	X	X	Х		Х	Х	Х	Х	Х		Х	Х	Χ	Х	Х		
Trenched Retaining Walls																				1/10/05
CIP Retaining Wall	<u></u>														<u> </u>					
Drilled Shafts		Х	Х		Х		·/	Х	Х		Х	X								ATS
Columns		Х	Х	Х	Х	X		Х	Х	Х	X	X		X	Х	X	X			
Caps											X	X	- Andrews	X	X	X	X	Х		
Bent # 10 Cap								Χ	X	Х	Χ	X		X	X	X	Х	X		
Bent # 9		X	X	Х	X	X		Х	X	Χ	X	X		Х	X	Х	X	X		
Inlets																				1/10/05
		ļ			<u></u>							<u> </u>		ļ				ļ		
			ļ												<u> </u>					
						<u> </u>					<u> </u>	<u> </u>					<u> </u>	<u> </u>		
							ļ					1						<u> </u>	<u> </u>	
														ŀ						

WASTE CHARACTERIZATION DATA (WCD) FORM

Waste Management Approval Code:

Important: This form is to be completed by a representative of the generator. Plumust be typewritten or legibly handwritten in ink, signed and dated.	ease read the instruction page prior to the completion of this form. This form								
Salesperson: Debra Whitehead	New Waste Approval								
Telephone:	Update Approval - Previous Approval Number:								
Fax:	Disposal Site Requested: DFW Landfill								
1. Generator Information									
Generator's Name: Town of Addison	EPA ID#: NA								
Point of Origin/ Address: West of Addison/Arapaho intersection	State Registration Number: NA								
City: Addison State: TX Zip:	TCEQ Waste Code Number: NA								
Generator's Representative: Jenny Nicewander	County: Dallas SIC Code: NA								
Title: Project Manager	Customer's Name: HNTB Corporation								
Telephone: 972-450-2860	Customer's Mailing Address:								
Fax: 972-450-7096	5910 West Plano Pkwy, Suite 200								
Emergency/Information Contact:	City: Plano State: TX Zip: 75093								
	Representative: Brian Sims								
Title:	Telephone: (972) 628-3111								
Telephone:	Fax: (972) 661-5614								
2. Transporter Information									
Transporter's Name:	Transporter ID:								
Mailing Address:	Telephone:								
3. Waste Stream Information Waste/Waste Stream Name:Degraded creosote products from weather	City: State: Zip: Fax: 3. Waste Stream Information Waste/Waste Stream Name: Degraded creosote products from weathered cross ties and scrap metal								
Process Knowledge [Describe materials and process(es) generating the									
buried railroad cross ties and associated scrap metal was discovered. The	he facility was a former railroad switch yard. Apparently after								
Is this waste a characteristically hazardous waste as per 40 CFR 261.21-24?									
Physical Characteristics									

Revised 7/09/2003 1 of 4

REQUEST FOR INFORMATION RFI #25	R	SEP 0 : VTB CORI DALLAS,	VED 2004 PROPORATION TEXAS Date	JECT No. : Se	Arapaho Phase I ptember 1, 2004	<u>11</u>
Submitted To HNTB 5910 W. Plano Parkway, Ste 200 Plano, Texas 75093 Guy Van Bulen			Arch	er Western Cor		
Subject	Discipline	ration C	o-Author		Coples To	
Proposed Finish Face of Wall Dirt Grades on MSE RW-3	Civil	an and an an an an an an an an an an an an an			Steve Chutchian	
Cost Impact	nt . The straight	Schedule	Impact	Days	Drawing Impact	
Unknown Unknown	1805-140 A B RESIDENCE AND A STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE STATE OF THE ST	Uлкпоwп		Unknown	Unknown	
The finish face of wall dirt grade on the MSE Wall Drawing Sharke attached copy of Sht 121 shows the proposed dirt grade to Please confirm that the proposed grades as shown on the cro	rom the cross section s	ith the Proposi	ed grading shown	sh dirt grades sho	wn on the original retaining x	vall drawing.
Response						

RFL #25

	+n-co+a-a-n-n-co+a-a-a-a-a-a-a-a-a-a-a-a-a-a-a-a-a-a-a-	
	THI HATTA COLOR OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF THE PARTY OF	ARAPAHO STA 68+50 OFFSET 34.40'LT# RETAINING WALL RW3. STA 68+50.00 END.RW3
ARAPAHO STA 66+65 OFFSET 28.50°LT* RETAINING WALL RW3 STA 66+65 BEGIN RW3	ANALIS STATE STATE	B CONTRACTOR OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY OF THE PROPERTY O
GO WALER	RETAINING WALL RW3	
67-00	68+00	69.00
	det grane commence on the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the splitter of the spli	
} }	/	
PROPOSED (CRADE - TOP OF BARRIER.	
His Was -		
F NISHED-G	OUTOP OF WALL/COPING	Proposed Finish
BEGIN WALE 3	PI_END_WAL_3	Proposed Finish Grade per Cross Section Sheets.
28.50' T = 0 WALL	FINISHED GROUND ELEV-626.50	The Company of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the
632.93 632.93 632.93 632.10 632.10 633.10 633.10 633.10 633.10 633.10		follow Cross Sections robulat
67+00	58+00	69+00

Weekly Meeting Agenda

Date: Tuesday, Dec. 14, 2004

Time 10:00 A.M. Location: Field Office Arapaho Road Phase III

I. Safety Issues

1. Keep up maintenance on orange fence.

2. Check for backup alarms on trucks.

II. Submittals

1. Bar lock samples were given to Daniel Filer.

Texas Concrete must sign off on block outs.

A RFI needs to be generated for Cliff Hall to sign off on.

A RFI has been sent, Cliff Hall has not signed off on it yet.

11-30-04

The RFI was verbally not approved by URS.

A/W requested a product to use.11-30.

We have received a weld detail for the splice on 12-3.

A/W is reviewing the detail.

Additional details between A/W and HNTB need to be resolved.

2. The MSE wall shop drawings have not been returned to A/W.

-> Sheet to hollow send own selwations

Landscape plan fa W L rocation

III. Old Business

1. A new Irrigation plan sheet for Comfort Suites is forthcoming.

A/W received the revised plan sheets on 12-2.

American Landscaping is pricing.

2. A/W needs a Tap drawing for a proposed tap on the 16" water line in Midway Road. A/W received the drawings on 12-2.

By next meeting

INITO is to aline into this

HNTB is looking into this.

3. The Town asked about the paint submittal for the arches. Ben explained that system II paint is not tenable. A similar painting system will be submitted.

A letter from Sherman Williams has been given to the Town.11-2.

The Town is leaning toward the tnemec paint for the arches. 11-30.

A meeting was held on 12-1 for the rail painting.

12-7 HNTB said to proceed with the Tnemec paint.

4. Archer Western is waiting on HNTB to give us a letter to submit shop drawings for the light holes in the Stingers. Daniel stated that the letter is on the way.

Daniel said the letter will be sent. 11-2. Andrew will return the letter to Daniel.

Letter and pricing was sent on 11-11. Waiting on response 12/7, 12/13.

The roadway grades at the brickyard will not tie into the Railroad tracks. Jennie is looking into this. 10-26. HNTB needs a RFI from A/W. The grades will be adjusted. 11-2. Andrew and HNTB will review the grades today. 11-2.

A/W has requested a revised plan sheet for this area. 11-30.

HNTB is in the process of revising plan sheets.

6. What is the status of the buried ties and trash at the brick yard

The Town is looking into this. 11-8. HNTB is waiting on test results.

The Railroad will remove all the ties from this area.

HNTB will not comment at this time.11-16-04.

HNTB is waiting on ground water sample results. 11-30.

HNTB has requested pricing on gasket RCP in this area. 11-30.

A/W is working on pricing.

12-7 The Town will handle the removal of all questionable material.

HNTB has received the pricing for gasket RCP at the brickyard.

IV. Change Orders

- 1. Irrigation lines at Comfort Suites.
- 2. Tee for irrigation line off 16" line.

V. New Business

- 1. A traffic control plan has been submitted to the Town for detouring Midway Road during construction at this location.
- 2. After field verifying the elevation of the relocated SBC line, there are several areas where the new line will be in direct conflict with the slotted under drain pipe, the retaining wall, and inlets or laterals. 11-23-04.

V. Misc.

- 1. TXU needs to remove and relocate the poles at Addison Road. Guy will check into this matter.
- 2. Does the Town know what kind of pipe the 16" water line is? Where are the valves located? On Beltline and North of the tracks. Who will be affected? The Rink, Mong.Grill, Citgo, and Doughnut shop.

3. The light poles need to be removed in the Midway median. We will not be able to detour on Thursday 12-16 if the are not removed.

VI. Schedule1

Review Weekly Schedule

12/13/2004

ARAPAHO ROAD



***************************************			Cu	rren	t We	eek			N	ext	We	ek			Foll	owir	ng V	Veel	k	Archer Western
A attitute Danasiation	B	М	Т	W	T	F	S/S	М	T	W	Т	F	S/S	М	T	W	T	F	S/S	
Activity Description	Prod	13	14	15	16	17	18	20	21	22	23	24	25	27	28	29	30	31	1	SUBS/NOTES
Excavate/Embank Brickyard		Х	Х	Х	Х	Х		Х	Х	Х	Х	Х								
Box Culvert Line A		X	Χ	Х	Χ	Х		Х	Χ	Х	Х	Χ	Χ	Х	Х	X	Х	Х		
Box Culvert Line B		X	Х	Х	Х	Х		Χ	Χ											
Roadway Embankment		Х	Χ	Х	Х	Х		Χ	Х	Х	Χ	Χ		Χ	Х	Х	Х	Х		
Midway Median Detour Work		Х	Х	Х	Х															
10" Sanitary Sewer		X	Х	Х	Χ	Х		Х	Х	Х	Χ	Х		Х	Х	Х	Χ	Х		
Line C & Laterals		W	Α	1	T	1	N	G												
Laterals Line A & B		X	Χ	Х	Х	Х		Х	Χ	Х	Х	Х		Х	X	Х	Х	Х		
Bent 10 Arms		Х	Х																	
Trenched Retaining Walls								Χ	Χ	Х	Χ	Х		Х	Χ	Х	Х	Χ		Trench Sub
CIP Retaining Wall											Χ	Х		X	Х	X	Х	Х		
Drilled Shafts		X	X	X	Х	Х		Х	Х	Χ	Χ	Х		Х	X	Х	X	Χ		ATS
Columns				Χ	X	Х		Х						Х	X	X	Χ	X		
Caps																Х	Χ	Х		
Bent # 9										Χ	Х	Х		X	X	X	Х	Х		
Jack & Bore line C Off				X	*	X		Χ_	X	X.	X.	X_								Longhorn
Inlets																				Inlet Spec.
											,,,					ľ				
																		-		
													T	<u> </u>	1	······				
	· · · · · · · · · · · · · · · · · · ·			İ																

972 450 7096;

DEC-9-04 12:13PM;

PAGE 1/2

HNTB

9726615614

12/09 '04 10:42 NO.768 01/02



Jermy Nicewander

Date 12/9/04

Total Pages

(including this cover)

Job Number

High Resolution

Urgent ...

Please notify sender at 972-661-5626 if pages are missing or if there is any transmission difficulty:

Message

5910 West Plano Parkway, Suite 200 • Plano, Texas 75093 Voice (972) 661-5626 • Fax (972) 661-5614

972 450 7096; 9726615614

DEC-9-04 12:13PM; PAGE 2/2 12/09 '04 10:42 NO.765 UZ/UZ



NON-HAZARDOUS WASTE MANIFEST

•	FOR	OFF	ICE	USE	ONLY	
Custo	mer Ad	c. No.	****		· · · · · · · · · · · · · · · · · · ·	
Ticket	No.					

GEN	ERAT	OR
-----	------	----

WMI

334453

Name Town of Addison			Generating Location	Mell to: Tewn	TTB of Addison Atm: Brid	en Sims						
Address West of Addison/Areps			5910 West Plano Pk	wy. Suiba 200;	Pleno,TX 75093							
4.4.4.4.			Stata Gen. ID No. NA		· · · · · · · · · · · · · · · · · · ·							
Phone No.			m									
WASTE CODE PROI		WASTE	DESCRIPTION		QUANTITY	UNITS						
N A DF-29		Creosate Prod	lucis from Weathered Cross T	1 09	· · · · · · · · · · · · · · · · · · ·	Yds						
	· · · · · · · · · · · · · · · · · · ·		3	· · · · · · · · · · · · · · · · · · ·								
CODES: D = I heraby certify that the above Fated m such weste has been properly describ	ielerlai(s), is (ere) not a	hazerdous waste		r eny applicable	state law, That	Ħ						
AUTHORIZED A	GENT'S NAME	(PRINT)	DATE		SIQNATURE							
		TRANS	SPORTER									
Frensporter's Name			Phone No.									
Address			Driver's name									
·			Vehicle No.									
haraby certify that the above listed m	na qu bekiri was picked up si	the Generalor elle	e lialed above and delivered witho	rut incloant to the	s dispossi lealily listed	í belew.						
SHIPMENT DATE	DRIVER'S SIGNA	TURE	DELIVERY DATE	*	DAIVER'S SIGNATU	-1E						
		DISPOSA	L FACILITY									
ite Name DRW Recycling 6 D	Isposel Feelity		Phone No. (972)315-5	421	•							
1600 S. Refroed Street		····	Lawisville TX 7:	5087	<u></u>							
10255 ermit No.	,	`	Time									
hereby cartly that the above lated ma	serial has been accepte	d and that informs		is true and accu	ne(e.							
NAM		(PRINT)	DATE		SIGNATURE							

16801 Westgrove Addison TX, 75001 Phone: 972-450-2860 Fax: 972-450-2837

Town of Addison



MMARICU

То:	Way	on - TXU		From:	Jenny Nicewander	
Fax:	817-	17-215-6038			December 7, 2004	
Phone	817-	215-6676		Pages	: 2	
Re:	Arap	aho Phase 3 / Addi	son Road	CC:		
□ Urge	ent	☐ For Review	☐ Please Co	omment	☐ Please Reply	☐ Please Recycle
•Comn	nents:	: Please let me kno	ow if you have a	ny other q	uestions regarding th	is fax.

I'm afraid I'm not even close on your name. Sorry about that. I'm including the cut sheets for both lighting types. Let me know if you have any other questions.

APPROBATION DRAWING



The state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the state of the s

800, Curé Boivin Bolsbriand, (Qué), Canada J7G 2A7

www.lumecschreder.com

Fax

(460) 979-2747 (800) 498-8587 (450) 979-2749

Addison City Spectrum Drive (4206)

Order Nº 7734

	Туре	Pedestrian unit
Qty 30	Luminaire	FOCAL-70MHT6-NARROW-240-SC-LTS885B

HOUSING: Made of die cast A383 aluminum alloy (as per Aluminum Association) 0.090" (2.2mm) minimum thickness c/w mounting provision for hardware. Front of housing is especially designed for mounting of accessories for beam modification and glare control.

GASKETING: Silicone gasket to insure IP66 rating for dust and water ingress protection as per IEC 598

LOCKING SYSTEM: Closing captive 4mm allen head stainless steel screws. One allen key is provided with the order.

REFLECTOR: Formed in 3002 aluminum alloy, polished, electro-chemically brightened, and anodized to provide a precise controlled light beam. Modification of light center position with focus adjustable device allow for field adjustment of beam angle to frame precisely the zones to be lighted. Distribution type: (NARROW), Narrow Beam Distribution.

LENS: Flat protector made of clear tempered glass, 0.24" (6mm) thickness and shock resistant. The lens is permanently seal to the housing by a bead of RTV silicone applied by a robot.

LAMP HOLDER: Porcelain thermo-resistant pulse rated 4 Kv G12 base.

LAMP: (70MHT6), 70 Watt Metal Halide, lamp format T6, G12 Base (ANSI Code M98 or M143) (not included).

BALLAST: 70 Watt Metal Halide, lamp format T6, G12 Base (ANSI Code M98 or M143), 240 Volts, high power factor, -20°F (-30°C) lamp starting capacity, c/w polarized quick disconnect plugs with positive lock.

BALLAST TRAY: Integrated electronic control gear is to be mounted onto an injection molded polymer structure, fixed into the housing.

ELECTRICAL FEEDING: A pressure gland will insure tightness level at the wire entry for flexible conduit 0.310" to 0.560".

MOUNTING MEAN: The yoke is made of a single cast aluminum part, with a minimum thickness of 1/4" (6mm). Three (3) mounting holes 7/16"ø available for 3/8"-16 anchor bolts. (bolts and anchoring devices by installing contractor). The yoke allows 180 degree rotation. Position adjustment is allowed by tightening the yoke's support screws.

FINISH: (SC), Special Color: PC14825, Hot dip chemical etching preparation with minimum 3 mils (75 microns) polyester powder coat finish. Durable exterior finish, resistant to UV, salt spray and humidity as per ASTM G7, ASTM B117 and ASTM D2247 testing procedures.

Registered to ISO 9001:2000 File No. A11750

7734 Its885b, DOC

07-22-2004

APPROBATION DRAWING



600, Curá Bolvin Bolsbrland, (Qué), Canada J7G 2A7

Tel.:

(450) 979-2747 (800) 498-6567

Fax: (450) 979-2749 www.lumecschreder.com

Addison City Spectrum Drive (4206) Order Nº 7734

		Туре	Roadway and Pedestrian unit	
Qty	37	Luminaire	HSX-400MHBT28-SC2F-240-SC-LTS1056A	

HOUSING: Made of cast A383 aluminum alloy (as per Aluminum Association) 0.200 (5mm) minimum thickness c/w mounting provision for hardware.

LOCKING SYSTEM: Two spring loaded latches made of die cast aluminum and die cast zinc, permits tool free access to lamp and electrical component servicing.

LENS FRAME: Made of die cast A383 aluminum alloy.

REFLECTOR: Made of hydroformed 3002-0 aluminium alloy chemically brightened and anozided (5 micron. min). The Sealsafe optical system is rated IP66 and offer a resistance of R>600.

SLEEVE: Die cast glass-reinforced resin, mechanically fastened to reflector and fully silicone gasket.

SHUTTER: Injection molded glass fiber reinforced polymer. Removable with a quarter turn c/w Porcelain body lampholder, 4kV Mogul Base c/w a injection molded silicone gasket (duro 60 shore A). Adjustment to obtain the various IES distribution is tool-less. Distribution type: (SC2F), Type II, Short cut off, flat lens.

LENS: Flat protector made of clear tempered glass, 0.20" (5mm) thickness and shock resistant.

LAMP HOLDER: Porcelain thermo-resistant pulse rated 4 Kv mogul base.

LAMP: (400MHBT28), 400 Watt Metal Halide, lamp format BT28 (ANSI Code M59) (not included).

BALLAST: 400 Watt Metal Halide, lamp format BT28 (ANSI Code M59), 240 Volts, high power factor, -20°F (-30°C) lamp starting capacity, c/w polarized quick disconnect plugs with positive lock.

TERMINAL BLOCK: Receives wires (#8 max.) on primary circuit c/w ground lug.

ADJUSTMENT: An integral part of the housing permits an adjustment of ± 5°.

MOUNTING MEAN: Two brackets, formed in a single-piece, made of stamped galvanized-steel (12ga.). Accommodates tenon ranging between 1½" (38mm) to 2 3/8" (60mm) OD, fixed by 3/8 -16 UNC steel zinc plated.

FINISH: (SC), Special Color: PC14825. Hot dip chemical etching preparation with minimum 3 mils (75 microns) polyester powder coat finish. Durable exterior finish, resistant to UV, salt spray and humidity as per ASTM G7, ASTM B117 and ASTM D2247 testing procedures.

HP LaserJet 3200se

HP LASERJET 3200

DEC-7-2004 3:18PM



Fax Call Report

Job Date

Time

Type

Identification

Duration

Pages

Result

987 12/ 7/2004

3:17:10PM

Send

918172156038

1:12

3

ŌΚ

18801 VAMigrova Addition TX, 75001 Phone: 972-450-2880 Fac: 973-450-2837 Town of Addison

Fax

Tot	Weyo	n-TXU		Front	Jerry Nicowander	
fax	817-2	15-6038		(Parties	December 7, 2004	
Phones	817-2	15-6578	·	Pagası	2	
Rm.	Angel	ho Phase 3 / Add	son Road	OC:	······································	
□ Name	wet	🗆 For Review	C) Please Cor	numeracult	O Piesse Reply	() Figure Recycle

«Communities. Please let me know if you have any other questions requiring this tax.

I'm etaid I'm noi even close on your name. Sony about that, I'm including this cut sheets for both lighting types. Let me know'd you have any other questions.



FFICE OF THE CITY MANAGER

50 YEARS OF FUN!

5300 Relt Line Road

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,

Ron Whitehead, City Manager

Kon Whit



DFFICE OF THE CITY MANAGER

50 YEARS OF FUN! (972) 450-7001 • FAX (972) 450-7043

5300 Belt Line Road

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,

Ron Whitehead, City Manager



Addison 50!

(972) 450-7001 • FAX (972) 450-7043 5300 Belt Linc Road

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,



50 YEARS OF FUN! (972) 450-7001 • FAX (972) 450-7043

5300 Belt Line Road

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,



50 YEARS OF FUN! (972) 450-7001 • FAX (972) 450-7043

Post Office Box 9010 Addison, Texas 75001-901

5300 Belt Line Road

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,



50 YEARS OF FUN!

5300 Belt Line Road

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They - and we - will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,



50 YEARS OF FUN!

5300 Belt Line Road

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,



50 YEARS OF FUN! (972) 450-7001 • FAX (972) 450-7043

5300 Belt Line Road

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,



50 YEARS OF FUN! (972) 450-7001 • FAX (972) 450-7043

5300 Belt Line Road

Post Office Box 9010 Addison, Texas 75001-901

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,



Addison 50!

50 YEARS OF FUN! (972) 450-7001 - FAX (972) 450-7043

5300 Belt Line Road

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,



50 YEARS OF FUN! (972) 450-7001 - FAX (972) 450-7043

5300 Belt Line Road

Post Office Box 9010 Addison, Texas 75001-9010

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They — and we — will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,



50 YEARS OF FUN! (972) 450-7001 • FAX (972) 450-7043

5300 Belt Linc Road

Post Office Box 9010 Addison, Texas 75001-9010

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,

Ron Whitehead, City Manager

Kom Whi



Addison 50 YEARS OF FUN!

(972) 450-7001 • FAX (972) 450-7043 5300 Belt Line Rond

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,



50 YEARS OF FUN! (972) 450-7001 - FAX (972) 450-7043

5300 Belt Line Road

Post Office Box 9810 Addison, Texas 75001-9010

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,



50 YEARS OF FUN! (972) 450-7001 • FAX (972) 450-7043

5300 Belt Line Road

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,



Addison 50!

60 YEARS OF FUN! (972) 450-7001 • FAX (972) 450-7043

5300 Belt Line Road

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,



Addison 50!

50 YEARS OF FUN! (972) 450-7001 - FAX (972) 450-7043

5300 Belt Line Road

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,



50 YEARS OF FUNI

OU YEARS OF FUN! _____(972) 450-7001 • FAX (972) 450-7043

5300 Belt Line Road

16 July 2004

Dear Business Owner:

For some time now, you have been hearing about the extension of Arapaho Road from Addison Road to Surveyor Boulevard and the addition of a bridge over Midway Road. Construction on the \$17 million project will start around August 9th, 2004 and is expected to be completed in 425 days. While we are excited that this project, when completed, will reduce traffic on Belt Line Road, we recognize that you may experience some inconvenience during the construction period.

We have selected the Archer-Western Company as the contractor and you will begin to see activity along the right-of-way after August 9th, 2004. They – and we – will make every effort not to interfere with the operation of your business. Their working hours will be arranged to minimize the effect of this project on your employees, customers, and guests. You will hear from us from time-to-time with a postcard update showing progress to date and any timeline adjustments. A link to photos and project information will also be posted on the Town's web site at www.ci.addison.tx.us on a regular basis.

The project is being managed by the Town of Addison's Public Works Department who has retained HNTB Engineers for daily oversight. In the next few weeks and before September 1st, 2004, Public Works staff and contractor representatives will stop by each affected business to introduce themselves and answer any questions you may have. If questions come up after their visit, please call Public Works at 972.450.2871 and ask for one of these staff members:

Steve Chutchian, PE, Project Manager/Assistant City Engineer Jim Pierce, PE, Assistant Director of Public Works Mike Murphy, PE, Director of Public Works/City Engineer

who will be happy to answer any questions you may have. As always, we will make every effort to be responsive to your needs and concerns.

Cordially,