







CONTRACT TIME

PHASE	CALENDAR DAYS											
PHASE 1 (150 DAYS)												
*PHASE 1A (15 DAYS)		1										
*PHASE 1B (15 DAYS)												
PHASES 1C & 1D (30 DAYS)				I								
PHASE 2 (60 DAYS)												
()	3	0		6	0		9	0	12	20	15

NOTE:

*SEE SHEET G-302 FOR PHASE 1A PROJECT LIMITS. *SEE SHEET G-303 FOR PHASE 1B PROJECT LIMITS. **GARVER**

REGISTRATION NO F-5713

RECORD



33 RSA IMPROVEMENTS

ADDISON AIRPORT

SAFETY & PHASING PLAN - PHASE 1

JOB NO.: 13081100 DATE: NOV., 2013 DESIGNED BY: MRM DRAWN BY: MRM

DRAWING NUMBER G-301

PHASE 1 PHASING NOTES

- PLACE RUNWAY 15 AND RUNWAY 33 ILS OUT OF SERVICE. ISSUE NOTAM.
- PLACE BARRICADES AS INDICATED ON PLANS. COMPLETE WORK BELOW.
- OPAQUE COVER EXISTING LIGHT LENSES WITHIN THE CLOSED PORTION OF THE AIRPORT.
- OPAQUE COVER ALL SIGNS THAT GIVE GUIDANCE TO CLOSED PORTIONS OF THE AIRPORT.
- ISSUE NOTAM STATING THE RUNWAY 15/33 DECLARED DISTANCES ARE AS FOLLOWS:

l		<u>RW 15</u>	RW 33
	TORA	7202'	7202'
	TODA	7202'	7202'
	ASDA	6542'	7202'
	LDA:	5563'	6431'

File: Last p

- THE CONSTRUCTION ENTRANCE SHALL BE REMOVED UPON COMPLETION OF THE PROJECT AND THE AREA SHALL BE RESTORED TO ITS ORIGINAL CONDITION OR BETTER.
 UPON COMPLETION OF THE WORK IN THE DESIGNATED AREA SHOWN ON THE PLANS, REMOVE BARRICADES, UNCOVER LIGHTS
- AND SIGNS, REINSTALL TAXIWAY EDGE LIGHT FIXTURES, AND RETRACT NOTAM.