

#### SITE MAP-SITE SPECIFIC NOTES

- CONSTRUCTION ENTRANCE SHALL BE LOCATED SO AS TO PROVIDE THE LEAST AMOUNT OF DISTURBANCE TO THE FLOW OF TRAFFIC IN AND OUT OF THE SITE. ADDITIONALLY, CONSTRUCTION ENTRANCE SHALL BE LOCATED TO COINCIDE WITH THE PHASING OF THE PAVEMENT REPLACEMENT.
- 2. THE NATURE OF THIS SITE'S CONSTRUCTION CONSISTS OF:
  A. CLEARING AND GRUBBING
  B. PRELIMINARY GRADING
  C. UTILITY INSTALLATION . PAVEMENT CONSTRUCTION E. BUILDING CONSTRUCTION
  F. FINAL GRADING AND STABILIZATION
- THE SUBSURFACE SOILS CONSIST GENERALLY OF STIFF TO VERY STIFF, TAN AND DARK BROWN, FINE SANDY CLAY FILL. REFERENCE THE GEOTECHNICAL REPORT PROVIDED BY GILES ENGINEERING ASSOCIATES, INC., PROJECT NO. 4G-0501009, DATED FEBRUARY 9,
- 4. STORM WATER ON—SITE WILL FLOW INTO THE PROPOSED STORM DRAINAGE SYSTEM WHICH WILL TIE INTO THE EXISTING UNDERGROUND STORM DRAINAGE SYSTEM.
- NO SEDIMENTATION BASINS HAVE BEEN PROVIDED ON THIS SITE BECAUSE THE AREA OF DISTURBANCE IS LESS THAN 10.0 ACRES. 6. POST CONSTRUCTION STORM WATER POLLUTION CONTROL

MEASURES INCLUDE STABILIZATION BY PERMANENT PAYING OR

- . VELOCITY DISSIPATION DEVICES (RIP—RAP) WILL NOT BE USED.
- . DISTURBED PORTIONS OF SITE MUST BE STABILIZED. STABILIZATION PRACTICES MUST BE INITIATED WITHIN 14 DAYS IN PORTIONS OF THE SITE WHERE CONSTRUCTION HAS BEEN EITHER TEMPORARILY OR PERMANENTLY CEASED. UNLESS EXCEPTED WITHIN THE NPDES PERMIT. CONTRACTOR SHALL REMOVE TEMPORARY EROSION CONTROL DEVICES UPON COMPLETION OF STABILIZATION OR PERMANENT DRAINAGE FACILITIES.

LEGEND

FILTER BARRIER

INLET PROTECTION

STONE OVERFLOW

PROPOSED CONTOUR

EXISTING CONTOUR

CONSTRUCTION ENTRANCE


FILTER FABRIC SILT FENCE

LIMITS OF DISTURBED AREA

PROPOSED CONSTRUCTION ENTRANCE

PROPOSED LANDSCAPED AREA

- 9. PER FIRM MAP NO. 48113C0180 J DATED AUGUST 23, 2001, THE
- SITE IS NOT LOCATED WITHIN FEMA DESIGNATED FLOODPLAIN. 10. PER SITE INSPECTION/VISUAL RECONNAISSANCE, THE SITE DOES
- NOT CONTAIN WETLANDS.
- 11. CONTRACTOR IS RESPONSIBLE FOR MODIFYING THE SWPPP/SITE MAP TO INCLUDE BMP'S FOR ANY OFF—SITE MATERIAL WASTE, BORROW OR EQUIPMENT STORAGE AREAS.
- 12. CONTRACTOR SHALL INSPECT DISTURBED AREAS, MATERIAL STORAGE AREAS EXPOSED TO PRECIPITATION, STRUCTURAL CONTROL MEASURES, AND VEHICLE ENTRY AND EXIT AREAS AT LEAST ONCE EVERY 14 CALENDAR DAYS AND WITHIN 24 HOURS OF A STORM EVENT OF 0.5 INCHES OR GREATER.



IN TEGISTERE

**Z**0

NOIS

/NW

<u></u>

### SITE MAP-GENERAL NOTES

. CONTRACTOR IS SOLELY RESPONSIBLE FOR SELECTION, IMPLEMENTATION, MAINTENANCE, AND EFFECTIVENESS OF ALL SWPPP CONTROLS — CONTROLS SHOWN ON THIS SITE MAP ARE SUGGESTED CONTROLS ONLY.

2. CONTRACTOR SHALL RECORD INSTALLATION, MAINTENANCE OR MODIFICATION, AND REMOVAL DATES FOR EACH BMP EMPLOYED (WHETHER CALLED OUT ON ORIGINAL SWPPP OR NOT) DIRECTLY ON THE SITE MAP.

3. DRAINAGE PATTERNS ARE SHOWN ON THIS PLAN BY PROPOSED AND EXISTING CONTOURS, FLOW ARROWS, AND

I. TEMPORARY AND PERMANENT STABILIZATION PRACTICES AND BMP'S SHALL BE INSTALLED AT THE EARLIEST POSSIBLE TIME DURING THE CONSTRUCTION SEQUENCE. AS AN EXAMPLE, PERIMETER SILT FENCE SHALL BE INSTALLED BEFORE COMMENCEMENT OF ANY GRADING ACTIVITIES. OTHER BMP'S SHALL BE INSTALLED AS SOON AS PRACTICABLE AND SHALL BE MAINTAINED UNTIL FINAL SITE STABILIZATION IS ATTAINED. CONTRACTOR SHALL ALSO REFERENCE CIVIL AND LANDSCAPE PLANS SINCE PERMANENT STABILIZATION IS PROVIDED BY LANDSCAPING. THE BUILDING(S), AND SITE PAVING.

BMP'S HAVE BEEN LOCATED AS INDICATED ON THIS PLAN IN ACCORDANCE WITH GENERALLY ACCEPTED ENGINEERING PRACTICES IN ORDER TO MINIMIZE SEDIMENT TRANSFER. FOR EXAMPLE: SILT FENCES LOCATED AT TOE OF SLOPE AND INLET PROTECTION FOR INLETS RECEIVING SEDIMENT FROM SITE RUN-OFF.

6. SANITARY SEWER EFFLUENT IS DISPOSED OF VIA AN ON—SITE SEWER SYSTEM CONNECTED TO A MUNICIPAL SEWER SYSTEM.

## EROSION CONTROL SCHEDULE AND SEQUENCING

CONSTRUCTION ENTRANCE/EXIT AND SILT FENCE PROTECTION SHALL BE INSTALLED PRIOR TO THE INITIATION OF ROUGH GRADING, AS NEEDED. INLET PROTECTION SHALL BE INSTALLED AT INLETS AS INDICATED ON THE PLAN. ROUGH GRADING

II. UTILITY INSTALLATION

ALL PRIOR EROSION CONTROL MEASURES INSTALLED ABOVE TO BE MAINTAINED AS NECESSARY DURING UTILITY INSTALLATION.

IV. FINAL GRADING

III. PAVING

ALL PRIOR EROSION CONTROL MEASURES INSTALLED ABOVE TO BE MAINTAINED AS NECESSARY DURING PAVING AND THROUGHOUT THE REMAINDER OF THE PROJECT.

/. SOIL STABILIZATION/

REMOVE TEMPORARY ENTRANCE/EXIT AND INLET PROTECTION.
ALL PRIOR EROSION CONTROL MEASURES INSTALLED ABOVE TO BE MAINTAINED DURING FINE GRADING AND THROUGHOUT THE REMAINDER OF THE PROJECT.

ALL TEMPORARY EROSION CONTROL MEASURES TO BE REMOVED AT THE CONCLUSION OF THE PROJECT AS DIRECTED BY THE

### SITE DATA

1.80 ACRES (78,509 SF) TOTAL AREA DISTURBED \* 1.85 ACRES (80,447 SF) 1.12 AC (48,834 SF) 0.16 AC (6,902 SF) 0.30 AC (13,205 SF) NEW SEEDED\SOD AREA PRE-DEVELOPMENT RUNOFF COEFFICIENT POST-DEVELOPMENT RUNOFF COEFFICIENT

\* DOES NOT INCLUDE ANY OFF-SITE DISPOSAL OR BORROW AREAS - CONTRACTOR TO UPDATE AS NECESSARY DURING CONSTRUCTION.

### BENCHMARK

WATER DEPARTMENT BENCHMARK IN CENTER OF SOUTH CONCRETE HEADWALL OF A 6'X3'X46' CONCRETE BOX CULVERT ON SOUTH SIDE OF BELT LINE ROAD AND 22.7 FEET EAST OF CENTERLINE OF ST. LOUIS & SOUTHWESTERN RAILROAD AT ADDISON ROAD.

ELEVATION = 634.15

# STOP! **CALL BEFORE YOU DIG**

**DIG TESS 1-800-DIG-TESS** (@ least 72 hours prior to digging)

