



LEGEND



EROSION CONTROL GENERAL NOTES:

1. EROSION AND SEDIMENT CONTROL DEVICES SHALL BE AS PER DETAILS.
2. CONTRACTOR RESPONSIBLE FOR PREPARING AND MAINTAINING SWPPP FOR PROPOSED IMPROVEMENTS.
3. THE CONTRACTOR SHALL COMPLY WITH THE REQUIREMENTS AND INTENT OF THE NPDES GENERAL PERMIT FOR STORM WATER DISCHARGES.
4. TEMPORARY STORMWATER RUNOFF SHALL BE ACCOMMODATED PRIOR TO REMOVAL OF ANY PORTION OF THE EXISTING SYSTEM.
5. CONTRACTOR SHALL OBTAIN AND SUBMIT TO OWNER/ENGINEER A SIGNED POLLUTION PREVENTION CERTIFICATION FROM EACH SUB-CONTRACTOR WHOSE WORK IMPACTS THE STORM WATER POLLUTION PREVENTION PLAN (SWPPP) PRIOR TO THE PERFORMANCE OF ANY WORK BY SAID SUB-CONTRACTOR. THESE CERTIFICATIONS SHALL BECOME A PART OF THE STORM WATER PREVENTION PLAN.
6. CONTRACTOR SHALL INSTALL EROSION CONTROL MEASURES, AS INDICATED ON THE PLANS AND AS FIELD CONDITIONS WARRANT, PRIOR TO COMMENCING ANY CONSTRUCTION ACTIVITY. REPAIRS OR MODIFICATIONS TO THE MEASURES WILL BE MADE BY THE CONTRACTOR IF THE CONTROL MEASURES PROVE INEFFECTIVE OR IF ADDITIONAL CONTROL MEASURES ARE NECESSARY.
7. THE CONTRACTOR SHALL AT ALL TIMES TAKE SUCH MEASURES AS NECESSARY TO MINIMIZE OFFSITE TRACKING OR TRANSPORT OF SEDIMENT AND DEBRIS.
8. DAMAGES TO ADJACENT PROPERTY OR TO RECEIVING WATERS CAUSED BY IMPROPERLY INSTALLED OR POORLY MAINTAINED EROSION CONTROL MEASURES ARE THE RESPONSIBILITY OF THE CONTRACTOR.
9. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE REMOVAL AND DISPOSAL OF ANY SILTATION CAUSED BY HIS OPERATIONS AND/OR FAILURE OF THE EROSION CONTROL MEASURES.
10. CONTRACTOR SHALL REMOVE AND PROPERLY DISPOSE OF ACCUMULATED SILT AND SEDIMENT FROM EROSION CONTROL MEASURES WHEN IT REACHES A DEPTH OF SIX (6) INCHES OR IMPAIRS THE EFFECTIVENESS OF THE MEASURES.
11. INLET PROTECTION: THE CONTRACTOR SHALL PROVIDE ADEQUATE PROTECTION OF STORM WATER INLETS USING CATCH BASIN/YARD INLET PROTECTION OR OTHER MEASURES AS SPECIFIED. WHERE INLETS ARE EXISTING, THE CONTRACTOR SHALL PREVENT MATERIALS FROM ENTERING THE STORM WATER SYSTEM.
12. ALL STOCKPILED SOILS WILL BE SURROUNDED BY SILT FENCE, OR EQUIVALENT MEASURE TO PROPERLY CONTROL SEDIMENT RUNOFF.
13. STABILIZATION - THE CONTRACTOR SHALL STABILIZE ANY AREA WHERE CONSTRUCTION ACTIVITY IS TO BE TEMPORARILY OR PERMANENTLY CEASED FOR MORE THAN 14 DAYS.
14. THE CONTRACTOR SHALL NOT ALLOW ANY CONSTRUCTION DEBRIS OUTSIDE OF THE PROJECT BOUNDARY. ANY CONSTRUCTION DEBRIS (MUD, GRAVEL, ORGANICS, ETC.) THAT FALLS ONTO ADJACENT EXISTING AREAS SHALL BE REMOVED IMMEDIATELY.
15. ALL TEMPORARY EROSION CONTROL MEASURES SHALL BE REMOVED FROM THE SITE UPON COMPLETION OF STABILIZATION (RE-VEGETATION).
16. ALL CONSTRUCTION OPERATIONS SHALL COMPLY WITH GEO-TECHNICAL REPORT PREPARED BY TERRACON CONSULTANTS, INC., PROJECT NO. 94145043.
17. FOR EROSION CONTROL DETAILS SEE SHEET 21.
18. ALL WORK TO BE COMPLETED PER CITY OF ADDISON STANDARDS AND SPECIFICATIONS.

ACREAGE DISTURBED = 3.1597 AC.

Benchmark
 Town of Addison Control Point No. COA-5. 190 feet south from the intersection of Edwin Lewis Dr & Quorum Drive. Then 2 feet from the west edge of sidewalk, 50.5 feet from the west side of median in Quorum Dr & 76 feet from fire hydrant.
 NAVD 88 Elevation = 630.10'

19

Piburn & Carson, LLC
 801 E. Campbell Road - Suite 519
 Richardson, Texas 75081
 Ph: (214) 328-3600 Fax: (214) 328-5512
 www.piburnandcarson.com email@piburnandcarson.com
 Surveying Firm #20011-02 Engineering Firm #12304

EROSION CONTROL PLAN
 HOME 2 SUITES by HILTON
 SITE DEVELOPMENT
 PUBLIC WORKS DEPARTMENT
 TOWN OF ADDISON, TEXAS

DESIGN	DRAWN	DATE	SCALE	NOTES	FILE	NO.
RC	JRG	2/6/15	1"=20'	PC	-	-

All responsibility for the adequacy of these plans remains with the Engineer who prepared them. In approving these plans, the Town of Addison makes no representation of adequacy of the work of the Design Engineer.

APPROVED FOR CONSTRUCTION
 Town of Addison
 Infrastructure Operations And Services Department
 APPROVED BY: *[Signature]*
 DATE: 2/23/15

THIS DOCUMENT IS RELEASED FOR THE PURPOSE OF PRICING AND INTERIM REVIEW UNDER THE AUTHORITY OF RICHARD CARSON, JR. P.E. NO. 40854 ON 2/6/15.

Filename: \\HD-HTGL1\Fishane\Drawings\2013\13164-Home 2 Suites Addison\Design Data\Sheets\13164-C-ERO01.dwg Date: Friday, February 06, 2015 Time: 2:08 PM Plotted by: Jorge Gonzalez

24' Common Access Esmt. Vol. 93041, Pg. 2020

631 10' Sanitary Sewer Esmt. Vol. 95119, Pg. 4232

SILT FENCE

SILT FENCE

PROPOSED BUILDING
 FFE 636.00

4875 BELTLINE ROAD

STORM INLET

CONSTRUCTION ENTRANCE

SILT FENCE

SILT FENCE

SILT FENCE

SILT FENCE

West 5.07

38° 43' 00.00" E

N0° 00' 00.00" E

30.00'

33.7'

N0° 17' 00.00" E

33.7'

33.7'

33.7'

33.7'

33.7'

33.7'

33.7'

33.7'

33.7'

33.7'

33.7'

33.7'

33.7'

33.7'