



LEGEND

	Construction
	Traffic Lanes
	Detours
	Barricades
	Vertical Panel
	Vertical Panel With Flashers
	Barrel With Flasher
	Barrel
	Sign

PHASE I
 TRAFFIC REMAINS ON EXISTING DALLAS PARKWAY.
 WESTGROVE DRIVE WESTBOUND SHALL BE CONSTRUCTED UNDER TRAFFIC. SEE SHEET R40.

PRIVATE DRIVES NORTH OF WESTGROVE ON THE WEST SIDE OF DALLAS PARKWAY SHALL BE CONSTRUCTED SO THAT NO TWO ADJACENT DRIVES ARE CLOSED AT THE SAME TIME. ACCESS TO DALLAS PARKWAY WILL BE MAINTAINED DURING PHASE I EXCEPT FOR TEMPORARY CLOSINGS DURING CONSTRUCTION OPERATION IMMEDIATELY IN FRONT OF THE DRIVES.

- CONSTRUCTION**
1. CONSTRUCT SOUTHBOUND DALLAS PARKWAY.
 2. DRAINAGE STRUCTURES WILL BE CONSTRUCTED ONLY UNDER THAT PORTION OF ROADWAY UNDER CONSTRUCTION AND WILL BE COMPLETED IN OTHER PHASES.

PHASE II
 TRAFFIC PLACED ON NEW SOUTHBOUND DALLAS PARKWAY ONE-LANE IN EACH DIRECTION.

EXISTING DALLAS PARKWAY CLOSED TO TRAFFIC WITH WESTGROVE DRIVE EASTBOUND CONSTRUCTED UNDER TRAFFIC. (SEE SHEET R40.) ALL DRIVES ON EAST SIDE SHALL BE CLOSED DURING PHASE II.

- CONSTRUCTION**
1. CONSTRUCT NORTHBOUND DALLAS PARKWAY.

PHASE III
 TRAFFIC PLACED ON COMPLETED DALLAS PARKWAY ONE-WAY ON EACH ROAD. U-TURN LANES AT WESTGROVE DRIVE SHALL REMAIN BARRICADED TO TRAFFIC UNTIL COMPLETION OF THE BRIDGE STRUCTURE IN PHASE III.

- CONSTRUCTION**
1. CONSTRUCT DALLAS NORTH TOLLWAY.
 2. ALL WALLS, GRADING, DRAINAGE AND STRUCTURES MUST BE COMPLETED PRIOR TO ANY TOLLWAY PAVING OPERATION BEGINNING.

NO.	REVISION	BY	DATE
TEXAS TURNPIKE AUTHORITY			
DALLAS NORTH TOLLWAY			
SUGGESTED CONSTRUCTION SEQUENCE AND TRAFFIC CONTROL STA. 685+00 TO STA. 708+00			
Gibbs & Hill, Inc. ENGINEERS DESIGNERS CONSTRUCTORS DALLAS			SECTION VII
DRAWN	VER	DATE	DESIGNED
CHECKED	DWC	DATE	SCALE
CONTRACT NO. DNT-115		SHEET R36 OF R85	