EMBREY BUILDERS, LLC. 1020 N. E. Loop 410, Suite 700 San Antonio, TX 78209 Ph: (210) 824-6044 Fax: (210) 824-7656

\_\_\_\_\_

To: Erik Earnshaw
BGO Architects
4144 N. Central Expressway
Suite 855
Dallas, TX 75205

RFI #: 44

Date: 1/27/2012

Job: EB-02 Keller Springs Lofts

Phone: 877-777-5115

CC: David Gallagher (Embrey Builders LLC)

Subject: Conflict with floor plan on A1 alt A unit

Ph: (214)520-8878

Drawing: 7/2.2
Cost Impact: None

Impact: None Schedule Impact: None

Request:

7/2.2 shows A1 alt A unit. It shows (3) H marked windows. (2) in the living room and (1) in the bedroom. On the window schedule on sheet 2.0 an H window is a single hung 3\* 6\* window. On 7/2.2 the bedroom H window is larger (4\*). Please advise.

Spec Section:

RFI

Response:

The window in question is an "H" as accurately keyed and shown in elevation.

Please see next page for the floor plan update.

Ryan Faulds

Page 1 of 1

EMBREY BUILDERS, LLC. 1020 N. E. Loop 410, Suite 700 San Antonio, TX 78209

Ph: (210) 824-6044 Fax: (210) 824-7656

Answered by

Company

BGO architects

To: Erik Earnshaw
Beeler Guest Owens Architects
4245 N. Central Expressway
Suite 300

Ph: 214/520-8878 Fax: 214/520-8879

RFI #: 102 Date: 4/3/2012 Job: EB-02 Keller Springs Lofts Phone: 877-777-5115

RFI

Feb 24, 2012

CC: Trent Perkins (Parkin Perkins Olsen)

Dallas, TX 75205

Subject: A1 Unit Wet Wall

Spec Section: Drawing: A2.2 Schedule Impact: None Cost Impact: None Date Required: 4/11/2012 The shared wall between the utility room and bedroom is shown as a 2x6 wall. The wet wall for the utility room is on the party wall. Can the shared wall be a 2x4 wall? Requested by: David Miller Embrey Builders LLC Unit A1 has been updated. Please see next page of this PDF. Ryan Faulds Answered by April 17, 2012 BGO architects Company

Page 1 of 1

EMBREY BUILDERS, LLC. 1020 N. E. Loop 410, Suite 700 San Antonio, TX 78209 Ph: (210) 824-6044 Fax: (210) 824-7656

To: Erik Earnshaw RFI #: 125
Beeler Guest Owens Architects Date: 5/21/2012
4245 N. Central Expressway Job: EB-02 Keller Springs Lofts
Suite 300 Phone: 877-777-5115

Dallas, TX 75205 Ph: 214/520-8878 Fax: 214/520-8879

Embrey Builders LLC

CC:

Cost Impact: None

Requested by: David Miller

Subject: A1 and A1-HC Unit Questions

Drawing: A2.2 & A2.2HC

equest:

Date Required: 5/29/2012

1 Unit - Please provide length of wall dimension for wall that separates vanity and toilet.

A1 Unit - Please provide length of wall dimension for wall that separates vanity and toilet.

A1HC Unit - Please provide door number for bathroom door from the kitchen area. Also provide dimensions for where the door sits.

Spec Section:

Schedule Impact: None

RFI

Response: The wall in the A1 unit is 2'-1".

The door tag in A1HC is 10.

Off the plumbing wall where the tub is, the wall is 4" for the door frame, the door is 3'-0", then there is 2'-0" till the wall where the closet door is.

The dimension text that is on top of the door tag says 5'-4".

Ryan Faulds BGO architects June 01, 2012

Answered by
Company

RFI

EMBREY BUILDERS, LLC. 1020 N. E. Loop 410, Suite 700 San Antonio, TX 78209

Ph: (210) 824-6044 Fax: (210) 824-7656

To: Erik Earnshaw
BGO Architects
4144 N. Central Expressway
Suite 855
Dallas, TX 75205

RFI #: 39

Date: 1/26/2012

Job: EB-02 Keller Springs Lofts

Phone: 877-777-5115

Ph: (214)520-8878

CC: David Gallagher (Embrey Builders LLC)

Subject: Elevation conflict A1 part 5

Drawing: 4.4, 2.2 3.1C, 3.2C Spec Section:

Cost Impact: None Schedule Impact: None

Request:
Date Required: 2/6/2012
Erik there is a conflict on A1 part 5 (1st floor) and A2 part 6 (2-4 floors). 2/4.4 shows these units to the left of stair tower #9 elevation clearly shows these windows matching the B mark windows of the adjoining B1 units. However, 12/2.2 and 13/2.2 calls out mark 17 which is 3% 6' 8" triple fixed frech doors. Please see attachments.

Requested by: Bryan Pickler Embrey Partners, Ltd.

Response: The elevation is drawn accuratly per the design intent. The plans have been updated.

see next page.

Ryan Faulds

Answered by BGO architects
Company

BGO architects

Feb 24, 2012

Date

Page 1 of 1

Page 1 of 1

EMBREY BUILDERS, LLC. 1020 N. E. Loop 410, Suite 700 San Antonio, TX 78209 Ph: (210) 824-6044 Fax: (210) 824-7656

To: Erik Earnshaw	<b></b>	
Beeler Guest Owens Architects	RFI #: 101	
4245 N. Central Expressway	Date: 4/3/2012	
Suite 300	Job: EB-02 Keller Springs	s Lofts
Dallas, TX 75205	Phone: 877-777-5115	
Ph: 214/520-8878 Fax: 214/520-8	879	
CC: Trent Perkins (Parkin Perkins Olse	n)	
Subject: Window Discrepancies		
Drawing: Numerous	Suc. 0. ()	
Cost Impact: None	Spec Section: Schedule Impact: None	
Request:		
There are several discrepancies in the wind	dow/header sizes shown in the Structural up the Audit	Date Required:
7/A2.2 doesn't match 2/S2 01: 8/A2 2	dow/header sizes shown in the Structural vs the Archite	ectural unit plans. The following are
Please check all unit types	sn't match 3/S2.01; 9/A2.2 doesn't match 4/S2.01; 40	1/40 0 4 1
All A4 unit types on S2.03 show balconies, v	where Architectural plans on A2.5 do not. Will the unit	0,02.01.
outure!!!	Planto on A2.5 do not. Will the unit	structural plans need to be
esponse:		
Please see attached for revise	ed conditions.	
R. Trent Perkins, P.E.		
Parkin-Perkins-Olsen Consultir	ng Engineering Inc	May 31, 2012
	g garaning, mo.	
		1
		1
wered by		
npany		
. ,	Date	
		Page 1 of 1

RFI

5/29/12 - BLOCKING AS REQUIRED TRUSS - CEILING PER ASSEMBLY - FIRE CAULK -3/8" THREADED ROD W/PVC COVER 34" BC PLYWOOD -BRACKETS (NOT OSB) PAINTED 0 0 . . . . - 7×4 FRAME B" DRYWALL CAP NUT WASHER 51/2" WINDOW STOOL

DETAIL

(PAINTED)

EMBREY STANDARD

SUSPENDED WATER HEATER SHELF

Platform for Lowbuy & Tallboy