Embrey Builders, LLC

1020 N. E. Loop 410, Suite 700 San Antonio, TX 78209 Ph : (210) 824-6044 Fax: (210) 824-7656

RFI

To: Erik Earnshaw
BGO Architects
4144 N. Central Expressway
Suite 855
Dallas, TX 75205

Ph: (214)520-8878

RFI #: 128

Date: 5/29/2012

Job: EB-02 Keller Springs Lofts

Phone: 877-777-5115

CC: Heath Parnell (Jordan & Skala Engineers, Inc.)

Subject: Corridor duct issues

Drawing:
Cost Impact: None

Spec Section:
Schedule Impact: None

Request:

Date Required: 6/5/2012

We are laying out the corridor duct that run through the shafts from the roof and have found some conditions that need addressing.

The attached drawings and the following narrative should clarify these items:

The curved corridor wall at section C needs to be flat or have flat areas to mount the grilles.
 The corridor wall at the shaft works well on floors 2-4 but changes on the first floor and creates a problem. Suggest using the upper floor configuration on the first floor.

Requested by: Bryan Pickler Embrey Partners, Ltd.

Response:


1- For air grills being installed in curved walls, I recommend popping the grill 2-3 inches off of the wall to allow for gypsum board to wrap around the grill where it protrudes from the wall.

2- The upper floors will not work due to the ramp and handrail. See next pages for possible solution.

Ryan Faulds BGO architects June 28, 2012

Answered by

Company



Embrey Builders, LLC 1020 N. E. Loop 410, Suite 700 San Antonio, TX 78209 Ph : (210) 824-6044 Fax: (210) 824-7656

To: Trent Perkins
Parkin Perkins Olsen
9330 LBJ Freeway, Suite 1055
Dallas, TX 75243
Ph: (214)221-2220 Fax: (214)221-2252

Date: 6/21/2012 **Job:** EB-02 Keller Springs Lofts **Phone:** 877-777-5115

June 20, 2012

Page 1 of 1

CC: Erik Earnshaw (Beeler Guest Owens Architects)

Subject: Wood Posts on B2 Part 4 Unit

Drawing: 8/S3.03, 11/S3.01, 2/A2.7A, A3.1C **Cost Impact:** None

/S3.01, 2/A2.7A, A3.1C Spec Section:
Schedule Impact: None

Request:

Structural plans call for these posts to be 6" wood. Architectural calls for these to be 8". With the height of these columns (11 - 13 plus feet), should they be steel? Also, how do the structural beams attach to the columns, whether wood or steel?

RFI

RFI#: 160

Requested by: David Miller
Embrey Builders LLC

Response:

Per BGO, use 8x8 posts.
Fasten beams with Simpson CCQ Post Cap and to foundation with Simpson ABU Post Base.

Page 1 of 1

R. Trent Perkins, P.E.

Parkin-Perkins-Olsen Consulting Engineering, Inc.

arkin-r erkins-Olsen Consulting Engineering, ii

Answered by

Company Date

EMBREY BUILDERS, LLC.

1020 N. E. Loop 410, Suite 700
San Antonio, TX 78209
Ph: (210) 824-6044 Fax: (210) 824-7656

Page 1 of 1

To: Erik Earnshaw
BGO Architects
4144 N. Central Expressway
Suite 855
Dallas, TX 75205
Ph: (214)520-8878

RFI #: 18

Date: 1/3/2012

Job: EB-02 Keller Springs Lofts

Phone: 877-777-5115

CC: Trent Perkins (Parkin Perkins Olsen)

Subject: Demensions width of garage

Drawing: 3.1C, 3.1D, SG 2.01, PC-01 **Cost Impact:** None

Spec Section:
Schedule Impact: None

RFI

Request:

Sheet 3.1C shows a demension of 122'-3 3/4" for width of garage from outside 8" pre-cast wall to outside pre-cast wall. All other plan sheets show this to be 122'- 4" (see 3.1D, SG2.01, PC-01)

Requested by:

Bryan Pickler

Embrey Partners, Ltd.

Coordinate the 1/4" difference with the architect. Please let PPO if we need to revise the dimension on the structural drawings.

If you have questions or require additional information regarding this matter, please do not hesitate to contact us.

The overall of the garage is 122'-4"as noted on sheets 6.2, 6.3, 6.4

E Earnsahaw BGO Architects 01-05-2012

Brande Parkey

Answered by
Parkin-Perkins-Olsen

On/04/2012

Date

Page 1 of 1

Embrey Builders, LLC 1020 N. E. Loop 410, Suite 700 San Antonio, TX 78209 Ph: (210) 824-6044 Fax: (210) 824-7656

	RFI	
To: Heath Parnell Jordan & Skala Engineers, Inc. 14240 Midway Road, Suite 350 Dallas, TX 75244 Ph: 469/385-1616 Fax: 469/385-1615	RFI #: 133 Date: 5/30/2012 Job: EB-02 Keller Springs Lofts Phone: 877-777-5115	
CC: Erik Earnshaw (Beeler Guest Owens Arc	hitects)	1
Subject: Supply and Return Air Grills on All Flo	ors	
Drawing: M3.1, M3@, A3.1C, A3.2C, A3.3C, A: Cost Impact: None	3.4C Spec Section: Schedule Impact: None	
Request: The supply and return air grills will not work on the portion of the wall will need to be straight for the	Date Required: 6/7/2012 ne curved walls on each floor as shown on A3.1C, A3.2C, A3.3C and A3.4C. A grills.	
Requested by: David Miller Embrey Builders LLC		
Response:		
Based on correspondence between to the salls return grilles.	Ryan Faulds at BGO and David Miller with Embrey via email will be updated to provide flat areas for the supply and	**************************************
on Thursday July 12th, the walls	Ryan Faulds at BGO and David Miller with Embrey via email will be updated to provide flat areas for the supply and	
on Thursday July 12th, the walls	Ryan Faulds at BGO and David Miller with Embrey via email will be updated to provide flat areas for the supply and	
on Thursday July 12th, the walls return grilles.	Ryan Faulds at BGO and David Miller with Embrey via email will be updated to provide flat areas for the supply and	