EMBREY BUILDERS, LLC. 1020 N. E. Loop 410, Suite 700 San Antonio, TX 78209 Ph : (210) 824-6044 Fax: (210) 824-7656

RFI

To: Trent Perkins Parkin Perkins Olsen 9330 LBJ Freeway, Suite 1055 Dallas, TX 75243 Ph: (214)221-2220 Fax: (214)221-2252

Date: 1/10/2012 Job: EB-02 Keller Springs Lofts Phone: 877-777-5115

cc: Jordan & Skala Engineers, Inc. (Dallas)

Subject: Detail for 12 sleeve pentration and elevation


Drawing: P3.0D Cost Impact: None

Company

Spec Section: Schedule Impact: None

Date Required: 1/17/2012 Trent we need a detail for (2) 12" drain sleeves that penitrate the southern beam wall of the garage Ref P 3.0D attached. The structural engineer wants sleeves in the middle third of the beam wall. Top of Beam Wall = 639'- 7 1/4" and beam is 4' deep 635' 7 1/4". Middle of the beam = 637' 7 /14" - 6" (1/2 x 12") = 637'-1 1/4". So thr bottom of the two 12" sleeves should be at 637'- 1 1/4" or 637.10. This should give us plenty of fall as the original flow line of the 15" on C8 was 636.22 just inside the building. Ref C8. Can both PPO and Jordan& Skala concur and reflect it on their plans and detail? Requested by: Bryan Pickler Embrey Partners, Ltd. Please see attached for a grade beam penetration detail that will accommodate the above mentioned 12 inch diameter penetrations. If the center line of either of the penetrations is closer than 2'-6" to grid line B, notify PPO for an alternate If you have questions or require additional information regarding this matter, please do not hesitate to contact us. Brande Parkey Answered by Parkin-Perkins-Olsen

Page 1 of 1



EMBREY BUILDERS, LLC.

1020 N. E. Loop 410, Suite 700 San Antonio, TX 78209 Ph : (210) 824-6044 Fax: (210) 824-7656

RFI

RFI#: 31

Date: 1/10/2012

Phone: 877-777-5115

1-12-2012

Job: EB-02 Keller Springs Lofts

To: Trent Perkins Parkin Perkins Olsen 9330 LBJ Freeway, Suite 1055 Dallas, TX 75243 Ph: (214)221-2220 Fax: (214)221-2252

cc: Jordan & Skala Engineers, Inc. (Dallas)

Subject: Detail for 12 sleeve penetration and elevation Spec Section: Drawing: P3.0D Schedule Impact: None Cost Impact: None Date Required: 1/17/2012 Trent we need a detail for (2) 12" drain sleeves that penitrate the southern beam wall of the garage Ref P 3.0D attached. The structural engineer wants sleeves in the middle third of the beam wall. Top of Beam Wall = 639'-71/4" and beam is 4' deep 635'71/4". Middle of the beam = 637'71/4"-6" ($1/2 \times 12"$) = 637'-11/4". So the bottom of the two 12" sleeves should be at 637'-11/4" or 637.10. This should give us plenty of fall as the original flow line of the 15" on C8 was 636.22 just inside the building. Ref C8. Can both PPO and Jordan& Skala concur and reflect it on their plans and detail? Requested by: Bryan Pickler Embrey Partners, Ltd. Plumbing plans have been updated to reflect to elevation of 637.10 at the garage beam wall.

Page 1 of 1

EMBREY BUILDERS, LLC.

Russell Cox

Jordan & Skala

Answered by

Company

1020 N. E. Loop 410, Suite 700 Ph: (210) 824-6044 Fax: (210) 824-7656

RFI

Date: 1/16/2012 Job: EB-02 Keller Springs Lofts Phone: 877-777-5115

Ph: 469/385-1616 Fax: 469/385-1615

cc: David Gallagher (Embrey Build (Embrey Construction LLC) Subject: Purposed relocation of oil Separator

To: Jordan & Skala Engineers, Inc.

Dallas, TX 75244

14240 Midway Road, Suite 350

Drawing: P-3.0D Cost Impact: None

Company

Spec Section: Schedule Impact: None

Sheet P-3.0D shows the OS-100 (oil separator) located in the resident walkway from the garage to the building. I believe this will almost certainly be a tripping hazard, and purpose we move its location to the trash compactor room. I have an attached detail showing the location my plumber and myself think would be an alternative location. Please review and advised Requested by: Bryan Pickler

Embrey Partners, Ltd. JSE takes no exception to the proposed re-location of the oil separator. New location will be reflected on Design Revision plans dated 01-17-2012 (Delta 6). Russell Cox - Jordan & Skala

Page 1 of 1