16801 Westgrove Dr. Addison, TX 75001 (972)450-2871

All responsibility for the adequacy of these plans remains with the Engineer who prepared them. In approving these plans, the Town of Addison makes no representation of adequacy of the work of the Design Engineer.

EROSION AND SEDIMENT CONTROL NOTES

- 1, THE CONTRACTOR SHALL OBTAIN, READ, UNDERSTAND, AND IMPLEMENT ALL PORTIONS OF THE "VILLAGE ON THE PARKWAY" STORM WATER POLITITION PREVENTION PLAN (SWPPE
- 2. THE CONTRACTOR IS RESPONSIBLE FOR PROVIDING A QUALIFIED INSPECTOR TO DO SWPPP INSPECTIONS IN ACCORDANCE WITH THE SWPPP.
- 3. THE CONTRACTOR SHALL PREVENT OFF-SITE TRACKING OF SOILS THROUGHOUT THE VILLAGE ON THE PARKWAY MALL. RUMBLE PLATES AND STREET SWEEPING WILL BE REQUIRED DURING ACTIVITIES THAT DISTURB SOILS OR HAVE THE POTENTIAL TO TRACK SOILS INTO DRIVEWAYS, ETC. COORDINATE LOCATION OF RUMBLE PLATES AND/OR CONSTRUCTION ENTRANCE/EXIT WITH OWNER'S PROJECT MANAGER.
- 4. THE CONTRACTOR IS RESPONSIBLE FOR TRAINING SUBCONTRACTORS IN REGARD TO STORMWATER POLLUTION PREVENTION AS NEW SUBCONTRACTORS MOBILIZE ON SITE. TRAINING SHALL BE RECORDED IN THE SWPPP.
- 5 PRIOR TO THE START OF DEMOLITION EXCAVATION OR OTHER CONSTRUCTION ACTIVITIES. THE CONTRACTOR SHALL INSTALL ALL PERIMETER CONTROLS AND CONSTRUCTION ENTRANCE PER THE
- 6. THE CONTRACTOR SHALL INSTALL PROTECTION AROUND ANY EXISTING INLETS WITHIN THE PUBLIC
- 7. THE CONTRACTOR SHALL PROVIDE APPROPRIATE MEANS TO DIRECT NATURAL DRAINAGE AROUND WORK AREAS, AND TO PREVENT OFF-SITE RUN-ON THROUGH THE CONSTRUCTION AREA.
- 8. THE CONTRACTOR SHALL STORE ADEQUATE SEDIMENT CONTROL MATERIALS ONSITE TO CONTROL DISCHARGES AT THE DOWNGRADE PERIMETER AND OPERATIONAL INLETS IN THE EVENT OF A PREDICTED STORM.
- 9. EQUIPMENT AND WORKERS SHALL BE AVAILABLE FOR EMERGENCY WORK AT ALL TIMES. AL NECESSARY MATERIALS SHALL BE STOCKPILED ONSITE AT CONVENIENT LOCATIONS TO FACILITATE THE RAPID INSTALLATION/CONSTRUCTION OF TEMPORARY EROSION CONTROL MEASURES WHEN RAIN IS IMMINENT.
- 10. DISTURBED AREAS OF THE SITE WHERE CONSTRUCTION ACTIVITY HAS CEASED FOR MORE THAN 14 DAYS SHALL BE TEMPORARILY STABILIZED WITH HYDROSEEDING, HYDROMULCHING, OR WITH A BIODEGRADABLE BONDED FIBER MATRIX.
- 11. THE CONTRACTOR SHALL INSTALL ADDITIONAL EROSION CONTROL MEASURES AS NEEDED OR AS REQUESTED BY A CITY OFFICIAL, THE OWNER'S ENGINEER, AND/OR REGULATORY AGENCY.
- 12. ALL PRIVATE STORM DRAIN INLETS, WHICH DISCHARGE TO THE PUBLIC STORM DRAIN SYSTEM, SHALL BE INCLUDED IN EROSION & SEDIMENT CONTROL MEASURES. INLET PROTECTION SHALL BE PROVIDED UNTIL CONSTRUCTION IS COMPLETE.

CITY OF ADDISON EROSION CONTROL NOTES

- ALL OPERATORS AND/OR CONTRACTORS SHALL CONFORM TO THE TERMS AND CONDITIONS OF THE TEXAS
 COMMISSION ON ENVIRONMENTAL QUALITY (TCEQ), TPDES GENERAL PERMIT NO. TXR 150000 ISSUED AND DATED MARCH 5, 2003 (GENERAL PERMIT).
- 2. THIS PROJECT TOTALS LESS THAN 1 ACRE IN TOTAL DISTURBANCE: THUS, IT DOES NOT REQUIRE PERMITTING UNDER THE GENERAL PERMIT; HOWEVER, THE CONTRACTOR IS STILL EXPECTED TO FOLLOW THE PROVISIONS OF THE GENERAL PERMIT AND PREVENT ILLICIT DISCHARGES OF STORMWATER FROM THE PROJECT SITE.
- 3. ALL RELEASES OF THE REPORTABLE QUANTITIES OF HAZARDOUS SUBSTANCES SHALL BE REPORTED MMEDIATELY TO THE FACILITY OPERATOR, EPA, AND TCEQ.
- 4. QUALIFIED OPERATOR PERSONNEL MUST INSPECT THE SITE AT LEAST ONCE EVERY 14 DAYS AND WITHIN 24 HOURS OF A STORM EVENT OF 0.5 INCHES OR GREATER. AS AN ALTERNATIVE. AN INSPECTION CAN BE CONDUCTED ONCE EVERY 7 CALENDAR DAYS ON A DEFINED DAY. A DECISION ON WHICH METHOD TO USE MUST BE DECIDED BEFORE WORK BEGINS AND MUST BE FOLLOWED THROUGHOUT THE PROJECT.
- 5. MODIFICATIONS TO THE STORMWATER POLLUTION PREVENTION PLAN SHALL BE IMPLEMENTED AND BE IN PLACE WITHIN A 7 CALENDAR DAY PERIOD.
- IF ANY CONTRACTOR SEES A VIOLATION BY AN OPERATOR OR ANOTHER CONTRACTOR, THAT OPERATOR OR CONTRACTOR IN VIOLATION SHALL BE NOTIFIED AS WELL AS THE FACILITY OPERATOR.
- 7. EROSION CONTROL MEASURES SHALL BE INSTALLED PRIOR TO DEMOLITION AND GRADING ACTIVITIES.
- 8. ACCUMULATED SILT DEPOSITS SHALL BE REMOVED FROM SILT FENCES AND SANDRAG BERMS WHEN SILT DEPTH REACHES THREE INCHES OR 25%
- 9. THE CONTRACTOR SHALL ADD OR DELETE EROSION PROTECTION AT THE REQUEST AND DIRECTION OF THE
- AFTER INSTALLATION OF PAVEMENT, FINAL LOT BENCHING, AND GENERAL CLEANUP, THE CONTRACTOR SHALL ESTABLISH LANDSCAPING PER THE PROJECT LANDSCAPE PLANS.
- 11. IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO CONTROL AND LIMIT SILT AND SEDIMENT LEAVING THE SITE. SPECIFICALLY, THE CONTRACTOR SHALL PROTECT ALL PUBLIC STREETS, ALLEYS, STREAMS, AND STORM DRAINAGE SYSTEMS FROM EROSION DEPOSITS.
- 12. A DRAINAGE AREA MAP WILL BE INCLUDED WITH THE EROSION CONTROL PLAN.
- 13. CONSTRUCTION WASTE DISPOSAL CONTAINERS SHALL BE PROVIDED ON THE SITE FOR DISPOSAL OF ALL NON-HAZARDOUS CONSTRUCTION WASTE MATERIALS. THE CONTAINERS SHALL HAVE LIDS AND SHALL BE CLOSED AT THE END OF EACH WORKING DAY. THE CONTAINERS SHALL BE HAULED TO AN APPROPRIATE LANDFILL BY A COMPANY LICENSED TO DO SO.
- 14. ALL HAZARDOUS MATERIALS SHALL BE HANDLED AND DISPOSED OF BY THE CONTRACTOR IN ACCORDANCE WITH FEDERAL, STATE AND LOCAL REGULATIONS.

EROSION CONTROL LEGEND

FLOW ARROW

PROPOSED BUILDING OUTLINE LIMIT OF WORK / DISTURBANCE

PROPOSED SANDBAG BERM



2267 MORNING MESA HENDERSON, NV 89052 702.551.2005 info@valley-cdg.com TBPE Firm No. 14469





Revision Schedule Rev Date Description 10 DEC 14 COMMENTS



BAR 00 RESTAURANT

SUBMITTAL / ON THE PARKWAY LT LINE ROAD, SUITE 5 N, TX 75254

SHEET TITLE:

DOG

BMP PLAN

C3.0