

EROSION CONTROL NOTES

1. SOIL EROSION AND SEDIMENT CONTROL SHALL BE PROVIDED IN ACCORDANCE WITH THE CURRENT CITY SEDIMENT AND EROSION CONTROL ORDINANCE.
2. SEDIMENT TRAPS, SILT FENCE, AND OTHER MEASURES INTENDED TO TRAP SEDIMENT ON-SITE MUST BE CONSTRUCTED AND FUNCTIONAL BEFORE ANY GRADING OR LAND DISTURBANCE TAKES PLACE.
3. ALL EROSION CONTROL DEVICES SHALL BE INSPECTED DAILY BY THE SITE FOREMAN. ANY STRUCTURES THAT ARE DAMAGED OR INOPERATIVE WILL BE IMMEDIATELY REPAIRED OR REPLACED.
4. CONTRACTOR TO SUPPLY SPILL PROTECTION FOR ANY TEMPORARY FUEL STORAGE TANK ON SITE DURING CONSTRUCTION.


EROSION CONTROL CONSTRUCTION SEQUENCE

1. INSTALL CONSTRUCTION ENTRANCE AT INDICATED LOCATION.
2. INSTALL HAY BALE DIKES & SILT FENCE AT SITES INDICATED.
3. BEGIN GRADING OPERATIONS, BRING SITE TO SUB GRADE.
4. INSTALL ALL UTILITIES.
5. INSTALL ALL CONCRETE AND ASPHALT AREAS.
6. REMOVE ALL SILT FROM EROSION CONTROL STRUCTURES. BACKFILL CONSTRUCTION ENTRANCE TO PROPOSED GRADE.
7. REMOVE ALL REMAINING EROSION CONTROL DEVICES.

EROSION CONTROL PLAN

MAN'S BEST FRIEND
CARROLLTON, TEXAS
D/B CONSTRUCTORS, INC.
2400 GREAT SOUTHWEST PKWY.
FORT WORTH, TEXAS 76106

SCALE: AS SHOWN
DATE: JUNE 1999
DRAWN BY: A.B.C.
CHK'D BY: M.H.H.
JOB NO: 9001-73
FILE: 800173SP.DWG
DATE SUBMITTED: 08/23/99



REVISION	DESCRIPTION	DATE	BY