

2005-01

Task Name	Duration	Start	Finish	Predecessors	Resource Name
PROJECT DURATION BAR	125 days	Mon 4/4/05	Wed 9/23/05		
Site Preparation	38 days	Mon 4/4/05	Wed 5/25/05		
PROJECT SIGN	6 days	Mon 4/4/05	Mon 4/11/05		
Order Sign	1 day	Mon 4/4/05	Mon 4/4/05		Thielsch
Fab & Deliver Sign	4 days	Tue 4/5/05	Fri 4/8/05 4		Fit to Print
Install Sign	1 day	Mon 4/11/05	Mon 4/11/05 5		Fit to Print
DEMOLITION	31 days	Mon 4/4/05	Mon 5/16/05		
Locate Buried Utilities	1 day	Mon 4/4/05	Mon 4/4/05		Able Concr
Install Temp. Fence	1 day	Tue 4/5/05	Tue 4/5/05 8		Able Concr
Install Silt Fence	2 days	Wed 4/6/05	Thu 4/7/05 8		Able Concr
Relocate Survey Monument	1 day	Mon 4/18/05	Mon 4/18/05 8		Able Concr
Remove Concrete Wall	1 day	Wed 4/6/05	Wed 4/6/05		Able Concr
Remove Bushes & Fence	2 days	Thu 5/12/05	Fri 5/13/05 12,16,5		Able Concr
Rough Grade Landscape Area	1 day	Mon 5/16/05	Mon 5/16/05 13		Able Concr
INST. PERM. CHAIN LINK FENCE	28 days	Mon 4/18/05	Wed 5/25/05		
Install 6' Chain Link	3 days	Mon 4/18/05	Wed 4/20/05 9		Able Concr
Install 8' Chain Link	8 days	Mon 5/16/05	Wed 5/25/05 13,55		Rabalais E
Temporary Power	2 days	Tue 4/19/05	Wed 4/20/05		Able Concr
Set-up Traffic Control	1 day	Tue 4/19/05	Tue 4/19/05 12SS		Able Concr
Rework George Haddaway Driveway	5 days	Wed 4/20/05	Tue 4/26/05 19		
UNDERGROUND ACTIVITIES	45 days	Mon 4/11/05	Mon 6/13/05		
EXCAVATE TO SUB-GRADE	6.75 days	Mon 4/11/05	Tue 4/19/05		
Saw Cut Asphalt	1 day	Mon 4/11/05	Mon 4/11/05		Able Concr
Excav. Cont. Area to -3'-0"	5 days	Tue 4/12/05	Mon 4/18/05 25		Able Concr
Excav. Driveway Areas to -1'-7"	3 days	Thu 4/14/05	Tue 4/19/05 26		Able Concr
BURIED ELEC. DUCT BANK	7 days	Mon 4/25/05	Tue 5/3/05		
Excav. for Cond. frm XFMR to Cont. Slab	1 day	Mon 4/25/05	Mon 4/25/05		Rabalais E
Install Cond. For XFMR & MCC Pads	4 days	Tue 4/26/05	Fri 4/29/05 29		Rabalais E
Encase conduit in concrete.	1 day	Mon 5/2/05	Mon 5/2/05 30		Rabalais E
Backfill Encased Conduit	1 day	Tue 5/3/05	Tue 5/3/05 31		Rabalais E
XFMR & MCC PADS	4 days	Mon 5/2/05	Thu 5/5/05		
Forms, Rebar for XFMR & MCC Pads	2 days	Mon 5/2/05	Tue 5/3/05 30		Able Concr
Pour XFMR & MCC Pads	2 days	Wed 5/4/05	Thu 5/5/05 34		Able Concr
INST. ELEC. DUCT BANK	10 days	Tue 4/19/05	Mon 5/2/05		
Excav. Elec. Duct Bank	6 days	Tue 4/19/05	Tue 4/26/05 26		Rabalais E
Install Mercury Duct Cond.	3 days	Fri 4/22/05	Tue 4/26/05 37FS-3		Rabalais E
Install Cherry Duct Cond.	3 days	Mon 4/25/05	Wed 4/27/05 38FS-2		Rabalais E
Install Addison Duct Cond.	3 days	Tue 4/26/05	Thu 4/28/05 39FS-2		Rabalais E
Install Millionaire Duct Cond.	3 days	Wed 4/27/05	Fri 4/29/05 40FS-2		Rabalais E
Install Stern Duct Conduit	3 days	Thu 4/28/05	Mon 5/2/05 41FS-2		Rabalais E
Backfill Elec. Duct Bank	3 days	Thu 4/28/05	Mon 5/2/05 39		Rabalais E
INST. CURB DRAINAGE	10 days	Mon 4/18/05	Fri 4/29/05		
Excav. for Curb Inlets and Drain Pipe	3 days	Mon 4/18/05	Wed 4/20/05		Able Concr
Set Curb Inlets	2 days	Thu 4/21/05	Fri 4/22/05 45		Able Concr
Connect Curb Inlet Drain Piping	4 days	Mon 4/25/05	Thu 4/28/05 46		Able Concr
Backfill Curb Drain Piping	2 days	Thu 4/28/05	Fri 4/29/05 47FS-1		Able Concr
CONCRETE DRIVEWAYS	8 days	Mon 5/2/05	Wed 5/11/05		
Prep West Driveway	2 days	Mon 5/2/05	Tue 5/3/05 48		Able Concr
West Driveway Forms & Rebar	1 day	Wed 5/4/05	Wed 5/4/05 50		Able Concr
Pour West Driveway	1 day	Thu 5/5/05	Thu 5/5/05 51		Able Concr
Prep East Driveway	2 days	Fri 5/6/05	Mon 5/9/05 52		Able Concr
East Driveway Forms & Rebar	1 day	Tue 5/10/05	Tue 5/10/05 53		Able Concr
Pour East Driveway	1 day	Wed 5/11/05	Wed 5/11/05 54		Able Concr
INST. O/W SEPARATOR	39 days	Thu 4/14/05	Wed 6/8/05		
O/W Sep. Tank Drawing Submittal	4 days	Thu 4/14/05	Tue 4/19/05		Highland
Fab O/W Separator	30 days	Wed 4/20/05	Wed 6/1/05 57		Highland
Order O/W Hold-down Hardware	2 days	Sat 4/16/05	Tue 4/19/05		Thielsch
Excav. For O/W Separator	2 days	Mon 5/23/05	Tue 5/24/05 58FS-7		Able Concr
Forms, Rebar for O/W Deadman	1 day	Wed 5/25/05	Wed 5/25/05 60		Able Concr
Pour O/W Deadman	1 day	Thu 5/26/05	Thu 5/26/05 61		Able Concr
Del. O/W Separator	1 day	Mon 6/6/05	Mon 6/6/05		Highland
Set O/W Separator	1 day	Mon 6/6/05	Mon 6/6/05 62,63FF		Able Concr
Backfill O/W Separator	2 days	Tue 6/7/05	Wed 6/8/05 64		Able Concr
Catch Basin	5 days	Tue 6/7/05	Mon 6/13/05		
Excavate for Catch Basin	1 day	Tue 6/7/05	Tue 6/7/05 64		Able Concr
Install Catch Basin	3 days	Wed 6/8/05	Fri 6/10/05 67		Able Concr
Backfill Catch Basin	1 day	Mon 6/13/05	Mon 6/13/05 68		Able Concr
Pave Asphalt Driveway	3 days	Thu 5/26/05	Tue 5/31/05 17		Able Concr
FIRE HYDRANTS	10 days	Mon 4/25/05	Fri 5/6/05		
Excavate for Fire Hydrants	2 days	Mon 4/25/05	Tue 4/26/05		TX Indus. I
Move and Relocate Fire Hydrants	5 days	Wed 4/27/05	Tue 5/3/05 74		TX Indus. I
Excavate for Dom. Water Pipe	1 day	Wed 5/4/05	Wed 5/4/05 75		TX Indus. I
Install Dom. Water Line to Slab	1 day	Thu 5/5/05	Thu 5/5/05 76		TX Indus. I
Backfill Hydrants & Dom. Water Line	1 day	Fri 5/6/05	Fri 5/6/05 77		TX Indus. I
CONTAINMENT CONCRETE	39 days	Mon 4/18/05	Fri 6/10/05		
INST. CONT. FLOOR DRAINS	5 days	Tue 4/19/05	Mon 4/25/05		
Excav. Floor Drains	3 days	Tue 4/19/05	Thu 4/21/05 26		Lic. Plumb
Install Floor Drains	2 days	Thu 4/21/05	Fri 4/22/05 82FS-1		Lic. Plumb
Backfill Floor Drains	2 days	Fri 4/22/05	Mon 4/25/05 83FS-1		Lic. Plumb
Backfill to Bottom of Slab	33 days	Tue 4/26/05	Fri 6/10/05 84		Able Concr
INST. CONT. CONCRETE	33 days	Mon 4/18/05	Thu 6/2/05		
Order Anchor Bolts	1 day	Mon 4/18/05	Mon 4/18/05		Thielsch
Deliver Anchor Bolts	1 day	Wed 5/18/05	Wed 5/18/05 87FS+2		Able Concr
Slab Forms, Rebar, & Anchor Bolts	4 days	Thu 5/19/05	Tue 5/24/05 84FF,88		Able Concr
Pour Slab concrete	3 days	Tue 5/24/05	Thu 5/26/05 89FS-1		Able Concr
Wall Forms, Rebar, & Anchor Bolts	4 days	Wed 5/25/05	Tue 5/31/05 90FS-2		Able Concr
Pour Wall Concrete	2 days	Wed 6/1/05	Thu 6/2/05 91		Able Concr
INST. FUEL STOR. TANKS	60 days	Thu 4/14/05	Fri 7/8/05		
FAB. MOGAS TANK	50 days	Thu 4/14/05	Thu 6/23/05		
Fuel Tank Drawing Submittals	7 days	Thu 4/14/05	Fri 4/22/05		Highland
Fabricate MoGas Tank	45 days	Tue 4/19/05	Tue 6/21/05 96FS-4		Highland
Deliver MoGas Tank	2 days	Wed 6/22/05	Thu 6/23/05 97		Highland
FAB. FUEL TANKS	54 days	Wed 4/20/05	Wed 7/6/05		
Fab Mercury Tanks	45 days	Wed 4/20/05	Wed 6/22/05 96FS-3		Highland
Fab Cherry Tanks	45 days	Thu 4/21/05	Thu 6/23/05 96FS-2		Highland
Fab Addison Tanks	45 days	Fri 4/22/05	Fri 6/24/05 96FS-1		Highland
Fab Millionaire Tanks	45 days	Mon 4/25/05	Mon 6/27/05 96		Highland
Fab Stern Tanks	45 days	Mon 4/25/05	Mon 6/27/05 96		Highland
Deliver Fuel Sto. Tanks	6 days	Tue 6/28/05	Wed 7/6/05 100,101		Highland
SET FUEL TANKS	10 days	Fri 6/24/05	Fri 7/8/05		
Set MoGas Tank	2 days	Fri 6/24/05	Mon 6/27/05 98		Able Concr
Set Mercury Tanks	2 days	Thu 6/30/05	Fri 7/1/05 105FS-4		Able Concr
Set Cherry Tanks	2 days	Fri 7/1/05	Tue 7/5/05 105FS-3		Able Concr
Set Addison Tanks	2 days	Wed 7/6/05	Thu 7/7/05 109		Able Concr
Set Millionaire Tanks	2 days	Wed 7/6/05	Thu 7/7/05 109		Able Concr
Set Stern Tanks	2 days	Thu 7/7/05	Fri 7/8/05 111FS-1		Able Concr
Install Wood Posts & Cable	7 days	Mon 7/11/05	Tue 7/19/05 112,71		Able Concr
CANOPY	70 days	Mon 4/18/05	Tue 7/26/05		
Submit Canopy Drawings	7 days	Mon 4/18/05	Tue 4/26/05		Schwobe
Order Steel & Fabric	2 days	Wed 4/27/05	Thu 4/28/05 116		Schwobe
Fab Steel & Fabric	28 days	Fri 4/29/05	Wed 6/8/05 117		Schwobe
Fireproof Columns	8 days	Wed 6/1/05	Fri 6/10/05 118FS-6		Schwobe
Erect Canopy Steel	14 days	Tue 7/5/05	Fri 7/22/05 108		Schwobe

