



T O W N O F
ADDISON

FIELD OBSERVATION REPORT

PUBLIC WORKS DEPARTMENT

(972) 450-2871 FAX (972) 450-2837

Post Office Box 9010 Addison, Texas 75001-9010

16801 Westgrove

Inspector: Jose T-Flores Date: 12/27/06 Time: 10:50 AM

Project Name: Stanford Court Villas PW No. _____ Report No. _____

General Contractor: Haney Construction Superintendent: Frank Wheeler

Weather: Sunny Temp: 50's

Equipment & Materials: _____

Observations: Frank Wheeler with W-R-Hodgson
opened (partial) main valves at celestial
to flush chlorine out of new water main
later on he took 3 water samples.

Concrete subcontractor forming top of manhole
STA 1+00

1:35 pm concrete truck here to pour 2- 2x2 wye inlets
1-10' curb inlet

Ronne Engineering here taking concrete samples
and retested lot #4 (sanitary sewer water main)
(fail)

Cc: Contractor
Engineer
File


Inspector's Signature