


2007-15



FIELD OBSERVATION REPORT

PUBLIC WORKS DEPARTMENT

(972) 450-2871 FAX (972) 450-2837

Post Office Box 9010 Addison, Texas 75001-9010

16801 Westgrove

Inspector: PEW

Date: 8/3/09

Time In: 8:45

Project Name: Meridian Sp

PW No. 2007-15

Time Out: 3:00

General Contractor: Forcelon

Superintendent: Weyne

Weather: Clear

Temp: 88°

Equipment & Materials: _____

Observations: Concrete coming from Forcelon batch plant @ Vitreman.

1st Truck 10:15 AM Starting on Alley C-2 (N/S) 3.5 slump 2.8 air

They will add more air in future trucks. Trucks supposed to be 15 min span (4 truck relay) TXCMT does not have air pot for testing air. They are using chemical test.

2nd truck 10:50, 3rd, 10:55, 4th 11:32, 5th 11:37, 6th 11:54, 7th 12:00, 8th 12:08

MH @ Alley C-1/C-2 concrete in invert.

Truck #9-12:50, #10-1:00, #11-1:05, #12-1:25, (C-1) #13-1:40 (Tester), Slump 3, air 4.5

#14-2:10, #15-2:15, #16-2:45, #17-2:50, Const. joint @ ^{12'} W of MH - 3:15 pm end

Cc: Contractor
Engineer
File

Inspector's Signature