



TOWN OF
ADDISON

FIELD OBSERVATION REPORT

PUBLIC WORKS DEPARTMENT

(972) 450-2871 FAX (972) 450-2837

Post Office Box 9010 Addison, Texas 75001-9010

16801 Westgrove

Inspector: DEW Date: 8/10/09 Time In: 7:00 AM
 Project Name: Meridian Square PW No. 2007-15 Time Out: _____
 General Contractor: Forcecon Superintendent: Wayne
 Weather: Clear Temp: 81°

Equipment & Materials: _____

Observations: FC prepping to pour Meridian STA 3+50 - 3+90 and Meridian Lane connect to Airport Pkwy. Found 1 ^{transverse} crack on Meridian Lane @ STA 1+05 @ San Sw. Mt.

- 1st Truck # 60-3 at 7:45 CMT will test 3% air 1" slump - poured curb - add 5 gal
- 2nd " # 60-2 at 7:50 - add 5 gal. by contractor
- 3rd " # 60-11 at 9:00 - add 5 gal "
- 4th " # 60-4 9:50 - add 5 gal. "
- 5th " # 60-3 10:28 - 1/2 - 1 yd to finish pour at radius on Meridian.

They were going to pour @ Airport Pkwy, but there appears to be a problem with the plant.

Cc: Contractor
 Engineer
 File

Inspector's Signature