



TOWN OF
ADDISON

FIELD OBSERVATION REPORT

PUBLIC WORKS DEPARTMENT

(972) 450-2871 FAX (972) 450-2837

Post Office Box 9010 Addison, Texas 75001-9010

16801 Westgrove

Inspector: PBW Date: 8/6/09 Time In: 9:10

Project Name: Meridian PW No. 2007-15 Time Out: _____

General Contractor: Forecon Superintendent: Wayne

Weather: Clear to few high thin clouds Temp: 83°

Equipment & Materials: Tom Pennell on site for quality control. After truck 5 Tom
(Missed #6 - errand to SC) no ticket) want to plant to assist
+ take air samples etc.

Observations: _____

Sawcut depth tested Randomly - OK 2-2 1/4"

Some sawcuts are cracked - called Joe over to check + instruct operator

(C-1 @ Breedlowe) (C-1 @ C-2) Concrete scheduled for 10:00. I reiterated

with Joe that we test air first + before unloading truck. = W/E on Meridian

#1 - 10:40 slump too high ^{6 yds. out} #2 - 10:50 - Tom checked slump + rejected

#3 - 11:00 ^{REUSE} #4 - 11:07 - slightly lower slump - covering first truck pour. 7" slump

#5 - 11:21 ⁶⁰⁻¹⁰ #6 - 11:57 slump is better, ^{CMT Test} #8 - 12:07 temp 93.5°, #9 - 12:27 3% air

#10 - 12:40 added Seal, #11 - 12:49 #60-2, #12 - 1:12 60-3, #13 - 1:30 #60-10 added Seal

#14 CMT tested. 3" slump 3.1% air truck 60-6, LUNCH

#18 - 60-16 + 3:37

Cc: Contractor
Engineer
File

Inspector's Signature