



TOWN OF  
**ADDISON**

# FIELD OBSERVATION REPORT

PUBLIC WORKS DEPARTMENT

(972) 450-2871 FAX (972) 450-2837

Post Office Box 9010 Addison, Texas 75001-9010

16801 Westgrove

Inspector: BW Date: 8/5 Time In: 10:15  
 Project Name: Meridian PW No. 2007-15 Time Out: 11:00  
 General Contractor: Force Con Superintendent: Wayne  
 Weather: Clear Temp: 93

Equipment & Materials: \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

Observations:

#1-10:45 #2-10:50

I called Jose to cover inspection here as I went to Util. Coord. Mtg.

first truck TX CMT tested 5.25" slump 2.7% air

second truck tested by Tom Pennell, consultant for Force Con

6" slump 3.2% air. Tom called plant to increase

air entrainment additive. See Jose's notes for confirmation.

3:24 Jose called to ask if they could pour Meridian. <sup>I told him we need test on final grade</sup>

3:31 pm - Wayne, Force Con called about remainder of Meridian

here. CMT had tested and "passed" Meridian compaction moisture this morning. Force Con continued to grade roll to prepare for final.

Grader + Roller were creating ruts as I watched @ 15:30.

I told Wayne we needed test on "final" grade. He was not pleased.

Cc: Contractor  
Engineer  
File

Inspector's Signature