



TOWN OF
ADDISON

FIELD OBSERVATION REPORT

PUBLIC WORKS DEPARTMENT

(972) 450-2871 FAX (972) 450-2837

Post Office Box 9010 Addison, Texas 75001-9010

16801 Westgrove

Inspector: JBW

Date: 8/4/09 Time In: 7:45

Project Name: Meridian Sq.

PW No. 2007-15 Time Out: 6:30 PM

General Contractor: Forcelon

Superintendent: Wayne / Joe

Weather: Clear Temp: 82

Equipment & Materials:

Tom Bennett
~~Mark Bennett~~ - concrete consultant / tester / batcher came
after truck #24

Observations:

Test Truck #4 - 3.75 slump, alcohol test air - 5%
#5 - 8:10, #6 - 8:25 - finished C-1, move to Alley B; #7 - 8:55, #8 - 9:00, #9 - 9:10,
#10 - 9:35, #11 - 9:50, #12 - 10:07 (CMT sample) #13 - 10:20, 6.75 slump (first out) 17% air
Finish Alley B) Move to Broadlove, #14 - 10:51, #15 - 11:04, #16 - 11:13, #17 - 11:40,
#18 - 12:05, #19 - 12:30, #20 - 12:30, #21 - 12:40, #22 - 12:47, finish Broadlove, start whisper
(EW) #23 - 1:30 (CMT test) slump 4.25, air - 2% temp 93°, #24 - 2:03,
#25 - 2:35, #26 (6-10) 2:55, #27 (6-2) 3:25, #28 - 3:45 adding water on site,
#29 - 4:10 pm added wa on-site (water shut off to batch plant due to water leak)
wrong valve shut off) #30 - 5:22

Start sewer cutting C-1 @ 2:05 PM

TXCMT 6:05 to retest compaction + moisture @ Meridian lane.
Still low on moisture (17% shall be 22.4)

Cc: Contractor
Engineer
File

Inspector's Signature