

FOR ADDISON USE ONLY
Permit Number: W-1072
Location: 4675 Talles Phy


TION

mit -FRANCHISE

Cut/Excavation/Lane Closure)

PLEASE PRIN	
Date of Application	
Facility Owner	Company Phone #:214.764.2521
Utility/CTP Representative: Craig Burns	Cell Phone #:214.435.3298
Utility/CTP Representative E-Mail: craig.burns@level3.com/chail	eles@tgainc.net
General Contractor: Future Telecom	Company Phone #:972.329.6400
Site Supervisor Name: Ricky Riggs	24-hour phone #: 972.877.9408
Contractor E-Mail address: ricky@futuretelco.com	Site Foreman E-Mail:
Work Site Address and Location: 14675 Dallas Pkwy	
Purpose and general description of work: Contractor to place 3	3-1.25" HDPE w/48F cable on Dallas Pkwy Service Rd (#16393)
Proposed Start Work Date: February 20, 2017	Estimated Completion Date: July 10, 2017
Pavement Cut? Yes No Directional Bore/Borin	g?⊠Yes □No
Excavation? Yes No Lane Closure? Yes N	o Other:? □Yes □No
Craig Burns Chapture	Project Manager
Applicant's Printed Name Signature	Position with Company
Applicant's Email: craig.burns@level3.com/charles@tgainc.net App	licant's Phone Number: 214.435.3298
Don Hurla 214.764.2517	Level 3 Communications
Direct Supervisor's Printed Name Phone Numb	er Company Name
Supervisor's E-Mail:	-
Received By: FOR ADDISON I	USE ONLY as Received Date: 1-11-17
Approved By: Decele William Inspector: Del	e / - / -
Plans Submitted? Yes No N/A Traffic Control Plan Submitt	,
A STATE OF THE PARTY OF THE PAR	/Maintenance Bond? □Yes □No □On File ₫N/A
	te: 3 05-17 Processed By: YWWILS.
Picked Up By: James Scarber Company: Tutu	ore Telecon Date & Time: 3/3/17 8:08 AM

TOWN OF ADDISON INFRASTRUCTURE AND DEVELOPMENT SERVICES DEPARTMENT ATTN.: RIGHT OF WAY PERMIT - DAVE WILDE 972-450-2847 16801 WESTGROVE RD. ADDISON, TX 75001-9010 PHONE: 972-450-2871 FAX: 972-450-2837



SITE LOCATION



CONTACTS

CONTACT INFO

EVEL(3) COMMUNICATIONS R. MANAGER, FIELD OPERATIONS 050 NORTH STEMMONS FRWY, UITE 6060 DON HURLA OFFICE: (214) 764-2517

OSP ENGINEER:

CRAIG BURNS OFFICE: (214) 764-2521 CELL: (214) 435-3298

CONSTRUCTION CONTRACTOR:

ENGINEERING CONTRACTO TECH GROUP & ASSOCIATI 924 WINDBELL CIRCLE, MESQUITE, TX 75149 ENGINEERING CONTRACT:

CHARLES MARTINEZ OFFICE: (972) 613-0881 CELL: (214) 317-5452

UTILITIES: TEXAS ONE CALL SYSTEM CELL: (214) 317-5452

CITY OF RICHARDSON

OFFICE:(972) 744-4220

CITY OF RICHARDS

SITE INDEX

1 - COVER SHEET/SITE LOCATION 2 - LEGEND 3 - GENERAL NOTES (4-8) - PROJECT SHEET 7 - RATE CARD TABLES SHEET (8-9) - TYPICAL SHEETS

SCOPE OF WORK:

IORTH LATERAL:
IEGINNING AT EXISTING LEVEL3 MANHOL
IULL 48 FIBER CABLE WEST TOWARDS TH
ND OF THE SIDEWALK, INTERCEPT EXIST
ONDUIT WITH PROPOSED LEVEL(3)
ANDHOLE PLACE 3-1.25" H.D.P. EWITH 44

IBER CABLE SOUTHWARD TO FLOWERBED REA. INTERCEPT EXISTING CONDUIT WITH 8 FIBER CABLE AND BEGIN PULL THRU TO UILDING.

OUTH LATERAL

EGINNING AT EXISTING LEVEL(3) HANDHOLE ULL 48 FIBER CABLE SOUTHWARD TOWARDS XISTING HANDHOLE CONNECT AND PLACE OF THE SECOND OF

SY OR

SYMBOL CORRESPONDS TO PHOTO LOCATIONS AND ORIENTATION. SEE SHEET # FOR SITE PHOTOGRAPHS.


AS-BUILT
REVISION # 1
ORIGINAL
DATE ENG DESIGN DRAFTING COMMENT



CONFIDENTIAL/PROPRIETARY

SHEET: 1 OF 10

LEGEND



POLE NO	N/A
UTILITY1	0'-0"

POLE ATTACHMENT CALLOUT - EXISTING USE DYNAMIC PULL DOWN TO SELECT FROM 1 TO 6 ATTACHMENTS



POLE ATTACHMENT CALLOUT - PROPOSED USE DYNAMIC PULL DOWN TO SELECT FROM 1 TO 6 ATTACHMENTS

(1) CABLE FIBERS: FIBERS
CABLE OWNER: LEVEL3
CABLE LENGTH: LENGTH
NOTES:

CABLE SPAN CALLOUT — EXISTING FOR USE ON PAPER SPACE (SHOWN AT 50X)

CABLE FIBERS: FIBERS
CABLE OWNER: LEVEL3
CABLE LENGTH: LENGTH
NOTES:

CABLE SPAN CALLOUT — PROPOSED FOR USE ON PAPER SPACE (SHOWN AT 50X)

CONDUIT OWNER: LEVEL3
CONDUIT LENGTH: LENGTH
CONDUIT SIZE: SIZE
CONDUIT SIZE: SIZE
CONDUIT TYPE: TYPE
INNER DUCT SIZE: SIZE
INNER DUCT TYPE: TYPE
MYTES:

CONDUIT CALLOUT — EXISTING FOR USE ON PAPER SPACE (SHOWN AT 50X) WITH OR WITHOUT INNER DUCT INFO

CONDUIT OWNER: LEVEL3
CONDUIT OFF: LENGTH: LENGTH
CONDUIT GITY: CONDUITS
CONDUIT SIZE: SIZE
CONDUIT TYPE: TYPE
INNER DUCT GITY: INNERDUCTS
INNER DUCT TYPE: TYPE
INNER DUCT TYPE: TYPE

CONDUIT CALLOUT - PROPOSED FOR USE ON PAPER SPACE (SHOWN AT 50X) WITH OR WITHOUT INNER DUCT INFO

STRAND TYPE: TYPE
STRAND LENGTH: LENGTH

STRAND CALLOUT — EXISTING FOR USE ON PAPER SPACE (SHOWN AT 50X)

STRAND TYPE: TYPE
STRAND LENGTH: LENGTH
NOTES:

STRAND CALLOUT - PROPOSED FOR USE ON PAPER SPACE (SHOWN AT 50X)



SYMBOL CORRESPONDS TO PHOTO LOCATIONS AND ORIENTATION. SEE

SHEET # FOR SHE PHOTOGRAPHS.

3 AS—BUILT



LEVEL 3 ENGINEER: CRAIG BURNS
ENGINEERING FRM: TECH GROUP
PROJECT NUMBER: NXXXXXXX
LOCATION: 140F5 DALLAS PARKWAY
ADDISON, TEXAS
DRAWING NAME: 18399.0mg
CONFIDENTIAL/PROPRIETARY
SHEET: 2 OF 10

ts\16393_(14675 Dallas Pkwy, Addison - Level3\16393.dwg, 2\20\2017 9:57:36 AM, KONICA MINOLTA C360SeriesPs, Soledad (

GENERAL NOTES


- 1. Contractor must obtain locates prior to disturbing the ground.
- 2.Contractor must have a copy of the approved permit from the appropriate agency on the jobsite at all times.
- 3.All cable will be placed at standard minimum depth. (Level 3 standard is 36" deep unless otherwise directed by a Level 3 representative.)
- 4. Any landscaping will be replaced to equal or better than that which existed prior to work.
- 5.Project site will be properly secured prior to the end of each day.
- 6.All work is to be in accordance with all authorities having jurisdiction in the work zone.
- 7.Contractors are advised to contact Level 3 for any additional information or clarification concerning scope of work or the requirements necessary for project completion.
- 8.Contractor is responsible to field verify all dimensions, quantities and existing conditions prior to construction. If a significant change to the running line is needed, please contact your Level 3 representative before proceeding.
- 9.Before construction begins, contractor shall take appropriate precautions to avoid any potential obstructions prior to proceeding with work.
- 10.No construction on private property will commence until approval is given by the appropriate Level 3 employee.
- 11.Contractor shall not proceed with work until they have received a Purchase Order and have been directed to do so by an authorized Level 3 representative.
- 12.Contractor shall not exceed the Purchase Order value without authorization in writing from the appropriate Level 3 representative.
- 13.As-Builts will be required for each project including cable footage sequentials at every access point, slack loop, splice location, pole and termination point. Contractor should also provide notes of all changes in depths, running lines, mi/nh locations, and any other applicable notes to depict the work that took place. NOTE: All major changes need to be pre-approved by an authorized Level 3 employee prior to starting the work.

14.






CONFIDENTIAL/PROPRIETARY



and Projects/NEED TO SAVE (ANGELOY)16393_[1,4675 Dallas Pkwy, Addison - Level3)\16393.dwg. 2/20/2017 11:09:03 AM, KONICA MINOLTA C360SeriesPS, S



CALAND Projects/NEED TO SAVE (ANGELO/116393_(14675 Dallas Pkwy, Addison - Level3/116393.dwg, 2/20/2017 11:0923 AM, KONICA MINOLTA C36

Total Underground Rate Card			
Unit Code & Description	Units	Estimated Quantity	Actual Quantity
UGB-30020 - Trench up to 1500': Trench 48" minimum cover	FOOT	1,012	
UGB-30080 - Trench Rock ADDER	FOOT	1,012	
UGB-30160 - Place 3 - HDPE conduits in open trench up to 2" (on one reel)	FOOT	1,012	
UGB-30820 - Rod & Proof Existing Conduit	FOOT	1,012	
UGB-30830 - Place Locate Wire in Existing Conduit	FOOT	1.012	
UGB-30940-C Intercept Conduit: Wye Cast 4" - CBD	EACH	2	
UGB-30960 - Place up to 288 count FOC in conduit, up to 1500'	FOOT	424	
UGB-31280 - Place New - 30"x60"x36" - Non-concrete Manhole / Handhole	EACH	1	

Total Inside Plant (ISP) Rate Car	d		
Unit Code & Description	Units	Estimated Quantity	Actual Quantity
ISP-40170 - Risers and Runs: Place 1.25" Plenum innerduct	FT	95'	
ISP-40660 - Place Fiber Cable in innerduct	FT	145'	


Total Material Rate Card			
Unit Code & Description	Units	Estimated Quantity	Actual Quantity
UGB-30020 - Trench up to 1500': Trench 48" minimum cover	FOOT	1,012	
UGB-30080 - Trench Rock ADDER	FOOT	1,012	
JGB-30160 - Place 3 - HDPE conduits in open trench up to 2° (on one reel)	FOOT	1,012	
JGB-30820 - Rod & Proof Existing Conduit	FOOT	1,012	
JGB-30830 - Place Locate Wire in Existing Conduit	FOOT	1,012	
JGB-30940-C Intercept Conduit: Wye Cast 4" - CBD	EACH	2	
JGB-30960 - Place up to 288 count FOC in conduit, up to 1500'	FOOT	424	
JGB-31280 - Place New - 30"x60"x36" - Non-concrete Manhole / Handhole	EACH	1	
SP-40170 - Risers and Runs: Place 1.25" Plenum innerduct	FT	95'	
SP-40660 - Place Fiber Cable in innerduct	FT	145'	




3				AS-BUILT
2				REVISION #
1				ORIGINAL
NO.	DATE	ENG DESIGN	DRAFTING	COMMENT
		CORRURA	A COLOR	
LEVE	EL 3 ENG	NEER: CRAIG		3)
			BURNS	3)
ENG	INEERIN	NEER: CRAIG	BURNS GROUP	(S)
ENG PRO	INEERING JECT NU	NEER: CRAIG FIRM: TECH	BURNS GROUP	3)
ENG PRO	JECT NUI ATION: 14	NEER: CRAIG FIRM: TECH MBER: NXXXX	BURNS GROUP XX PARKWAY	3)

SHEET: 8 OF 10


CONFIDENTIAL/PROPRIETARY



ARTERIAL ONE LANE CLOSURE




ONE WAY ARTERIAL TWO-LANE CLOSURE



CHANNELIZING DEVICES


Typical Transition Lengths and Suggested Maximum Spacing of Devices


			Toper	Lengths ters (Fe	(L)			Suggested Sign Specing Meters (Feet)
Speed KMPH	Posted Speed MPH	Formula	Offset Meters	3.3(11) Offset Meters (feet)	3.6(12) Offset Meters (feet)	On a toper Meters (feet)	On a tangent Meters (feet)	"X" Dimension
50	30	1 - 1002	45 (150)	50 (165)	55 (180)	9 (30)	15-20 (60-75)	40 (120)
55	35	E=W2s	65 (205)	70 (225)	75 (245)	10 (35)	25-25 (70-90)	50 (160)
65	40		80 (265)	90 (295)	100 (320)	12 (40)	25-30 (80-100)	75 (240)
70	45		135 (450)	150 (495)	165 (540)	13 (45)	25-30 (90-110)	100 (320)
80	50		150 (500)	165 (550)	180 (600)	15 (50)	30-35 (100-125)	120 (400)
90	55		165 (550)	185 (605)	200 (660)	16 (55)	35-40 (110-140)	150 (500)
95	60	L=WS	180 (600)	200 (660)	220 (720)	18 (60)	40-45 (120-150)	180 (600)
105	65		195 (650)	215 (715)	235 (780)	19 (65)	40-50 (130-165)	210 (700)
115	70		215 (700)	235 (770)	255 (840)	(70)	45-55 (140-175)	240 (800)







2 REVISION 1 1 ORIGINAL NO. DATE ENG DESIGN DRAFTING COMMENT LEVEL 3 ENGINEER: CRAIG BURNS ENGINEERING FIRM TECH GROUP PROJECT NUMBER: NOXXXXXX LOCATION: 14675 DALLAS PARKWAY ADDISON, TEXAS DRAWING NAME: 19993-Wg	3				AS-BU	ILT	
NO. DATE DIS DESIGN DRAFTING COMMENT LEVEL 3 ENGINEER: CRAIG BURNS ENGINEERING FIRM: TECH GROUP PROJECT NUMBER: NOXOXX LOCATION: 14675 DALLAS PARKWAY ADDISON, TEXAS	2				REVISIO	N # 1	1
LEVEL 3 ENGINEER: CRAIG BURNS ENGINEER: CRAIG BURNS ENGINEER: NOOOOOX LOCATIO: 14675 DALAS PARKWAY ADDISON, TEXAS	1				ORIGIN	AL	
ENGINEERING FIRM: TECH GROUP PROJECT NUMBER: NXXXXXXX LOCATION: 14675 DALLAS PARKWAY ADDISON, TEXAS	NO.	DATE	ENG DESIGN	DRAFTING	COMME	NT	
PROJECT NUMBER: NXXXXXX LOCATION: 14675 DALLAS PARKWAY ADDISON, TEXAS	LEV	EL 3 ENG	NEER: CRAIG	BURNS			
ADDISON, TEXAS					O)		
	ENG	SINEERING	FIRM: TECH	GROUP			
DRAWING NAME: 16393.dwg	PRO	SINEERING DJECT NUI	FIRM: TECH MBER: NXXXX	GROUP	O)		
	PRO LOC	DJECT NUI CATION: 14	G FIRM: TECH MBER: NXXXX 1675 DALLAS I DDISON, TEXA	GROUP CXX PARKWAY	(b)		





TYPICAL DETAIL - #2
TRENCH IN SOIL (NON TRAFFIC AREAS)







3				AS-BUILT
2				REVISION # 1
1				ORIGINAL
NO.	DATE	ENG DESIGN	DRAFTING	COMMENT
LEVE	L 3 ENG	INEER: CRAIG	BURNS	
		FIRM: TECH		
PRO.	JECT NU	MBER: NXXXX	XX	
LOC	ATION: 14	1675 DALLAS F	PARKWAY	
	A	DDISON, TEXA	S	
		ME: 16393.dwg		

SHEET: 10 OF 10