

ARAPAHO CONST 7-18-98 to 10-23-98



Post-it® Fax Note	7671	Date	1-29-99	# of pages ▶
To	Berry Gumbts	From	Jim Pierce	
Co./Dept.	Terre Mar	Co.	admission	
Phone #		Phone #		
Fax #	972-488-8080	Fax #		

Payment Bond

American Automobile Insurance Company  
 Bond #11133338191  
 777 San Marin Drive  
 Novato CA 94998  
 415-899-2000

Ed Bell Const Co  
 Arapaho Rd Project

Berry: Have you talked to Robert Weber,  
 Project Engr? 214-358-6581

Steve Priddy is their President  
 you should be able to get  
 his # from Robert.

Hope this helps -

Jim

Bond No. 11133338191

Jim Pierce  
4 Feb

**PAYMENT BOND**

**STATE OF TEXAS**

**COUNTY OF DALLAS**

**Date Bond Executed:** 4 Feb 98

**PRINCIPAL:** Ed Bell Construction Company

10605 Harry Hines Blvd., Dallas, TX 75220

**SURETY:** American Automobile Insurance Company

**PENAL SUM OF BOND (express in words and figures):** Three Million, Nine Hundred  
Forty Thousand, Two Hundred Seventy Seven and No/100 Dollars (\$3,940,277.00)

**DATE OF CONTRACT:** \_\_\_\_\_ for Paving, Stormwater,

Water, Wastewater, Signalization, Streetscape, and Miscellaneous Improvements  
Arapaho Road from Addison Road to Dallas North Tollway

**KNOW ALL MEN BY THESE PRESENTS, that we, the PRINCIPAL and SURETY above named, are held firmly bound unto the Town of Addison, Texas, hereinafter called the OWNER, in the penal sum of the amount stated above, for the payment of which sum well and truly to be made, we bind ourselves, our heirs, executors, administrators and successors, jointly and severally, firmly by these presents.**

**THE CONDITIONS OF THIS OBLIGATION ARE SUCH that, whereas the PRINCIPAL entered into a certain Contract with the OWNER, numbered and dated as shown above and attached hereto;**

**NOW THEREFORE, if the PRINCIPAL shall promptly make payment to all persons supplying labor and materials in the prosecution of the work provided for in said Contract, and any and all duly authorized modifications of said Contract that may hereafter be made, notice of which modifications to the SURETY being hereby waived, then this obligation to be void, otherwise to remain in full force and virtue.**

IN WITNESS WHEREOF, the above-bounden parties have executed this instrument under their several seals on the date indicated above, the name and corporate seal of each corporate party being hereto affixed and these presents duly signed by its undersigned representative, pursuant to authority of its governing body.

SEAL

WITNESS

[Signature]

Ed Bell Construction Company

CONTRACTOR

By:

[Signature]  
Steven Kirby, President

Address:

10605 Harry Hines Blvd.

Dallas, TX 75220

SEAL

ATTEST:

[Signature]

American Automobile Insurance Company

SURETY

By:

[Signature]

Robbi Morales, Attorney-in-fact

Address:

1999 Bryan, #1100

Dallas, TX 75201

(Surety to Attach Power of Attorney)

CERTIFICATE AS TO CORPORATE PRINCIPAL

I Gus BEAR, certify that I am the secretary of the corporation named as PRINCIPAL in the within bond that STEVEN KIRBY, who signed the said bond on behalf of the PRINCIPAL, is the PRESIDENT of said corporation; that I know his signature, and his signature thereto is genuine; and that said bond was duly signed, sealed and attested for and in behalf of said corporation by authority of its governing body.

[Signature]  
(Corporate Seal)

Gus BEAR, SECRETARY

**GENERAL  
POWER OF  
ATTORNEY**

**AMERICAN AUTOMOBILE INSURANCE COMPANY**

**KNOW ALL MEN BY THESE PRESENTS:** That AMERICAN AUTOMOBILE INSURANCE COMPANY, a Corporation duly organized and existing under the laws of the State of Missouri, and having its principal office in the County of St. Louis, State of Missouri, has made, constituted and appointed, and does by these presents make, constitute and appoint **JERRY P. ROSE, TOMI J. BRAUN, DON E. CORNELL,**

**L. RAY PITTS, JR., ROBBI MORALES,** jointly or severally

**DALLAS TX**

its true and lawful Attorney(s)-in-Fact, with full power and authority hereby conferred in its name, place and stead, to execute, seal, acknowledge and deliver any and all bonds, undertakings, recognizances or other written obligations in the nature thereof -----

and to bind the Corporation thereby as fully and to the same extent as if such bonds were signed by the President, sealed with the corporate seal of the Corporation and duly attested by its Secretary, hereby ratifying and confirming all that the said Attorney(s)-in-Fact may do in the premises.

This power of attorney is granted pursuant to Article VII, Sections 45 and 46 of By-laws of AMERICAN AUTOMOBILE INSURANCE COMPANY now in full force and effect.

**"Article VII. Appointment and Authority of Resident Secretaries, Attorney-in-Fact and Agents to accept Legal Process and Make Appearances.**

**Section 45. Appointment.** The Chairman of the Board of Directors, the President, any Vice-President or any other person authorized by the Board of Directors, the Chairman of the Board of Directors, the President or any Vice-President may, from time to time, appoint Resident Assistant Secretaries and Attorneys-in-Fact to represent and act for and on behalf of the Corporation and Agents to accept legal process and make appearances for and on behalf of the Corporation.

**Section 46. Authority.** The authority of such Resident Assistant Secretaries, Attorneys-in-Fact and Agents shall be as prescribed in the instrument evidencing their appointment. Any such appointment and all authority granted thereby may be revoked at any time by the Board of Directors or by any person empowered to make such appointment."

This power of attorney is signed and sealed under and by the authority of the following Resolution adopted by the Board of Directors of AMERICAN AUTOMOBILE INSURANCE COMPANY at a meeting duly called and held on the 31st day of July, 1984, and said Resolution has not been amended or repealed:

"RESOLVED, that the signature of any Vice-President, Assistant Secretary, and Resident Assistant Secretary of this Corporation, and the seal of this Corporation may be affixed or printed on any power of attorney, on any revocation of any power of attorney, or on any certificate relating thereto, by facsimile, and any power of attorney, any revocation of any power of attorney, or certificate bearing such facsimile signature or facsimile seal shall be valid and binding upon the Corporation."

IN WITNESS WHEREOF, AMERICAN AUTOMOBILE INSURANCE COMPANY has caused these presents to be signed by its Vice-President, and its corporate seal to be hereunto affixed this 23rd day of September 19 97




AMERICAN AUTOMOBILE INSURANCE COMPANY

By [Signature] Vice-President

STATE OF CALIFORNIA  
COUNTY OF MARIN

On this 23rd day of September 19 97, before me personally came M. A. Mallonee, to me known, who, being by me duly sworn, did depose and say: that he is Vice-President of AMERICAN AUTOMOBILE INSURANCE COMPANY, the Corporation described in and which executed the above instrument; that he knows the seal of said Corporation; that the seal affixed to the said instrument is such corporate seal; that it was so affixed by order of the Board of Directors of said Corporation and that he signed his name thereto by like order.

IN WITNESS WHEREOF, I have hereunto set my hand and affixed my official seal, the day and year herein first above written.



[Signature]  
Notary Public

**CERTIFICATE**

STATE OF CALIFORNIA  
COUNTY OF MARIN

I, the undersigned, Resident Assistant Secretary of AMERICAN AUTOMOBILE INSURANCE COMPANY, a MISSOURI Corporation, DO HEREBY CERTIFY that the foregoing and attached POWER OF ATTORNEY remains in full force and has not been revoked; and furthermore that Article VII, Sections 45 and 46 of the By-laws of the Corporation, and the Resolution of the Board of Directors; set forth in the Power of Attorney, are now in force.

Signed and sealed at the County of Marin. Dated the \_\_\_\_\_ day of \_\_\_\_\_, 19 \_\_\_\_\_



[Signature]  
Resident Assistant Secretary

**IMPORTANT NOTICE**

**TO OBTAIN INFORMATION OR MAKE A COMPLAINT:  
YOU MAY CONTACT THE TEXAS DEPARTMENT OF  
INSURANCE TO OBTAIN INFORMATION ON COMPANIES,  
COVERAGES, RIGHTS OR COMPLAINTS AT:**

**1-800-252-3439**

**YOU MAY WRITE THE TEXAS DEPARTMENT OF INSURANCE:**

**P. O. BOX 149104  
AUSTIN, TEXAS 78714-9104  
FAX # (512) 475-1771**

**PREMIUM OR CLAIM DISPUTES:**

**SHOULD YOU HAVE A DISPUTE CONCERNING YOUR  
PREMIUM OR ABOUT A CLAIM YOU SHOULD CONTACT THE  
AGENT OR COMPANY FIRST. IF THE DISPUTE IS NOT  
RESOLVED, YOU MAY CONTACT THE TEXAS DEPARTMENT  
OF INSURANCE**

**ATTACH THIS NOTICE TO YOUR POLICY:**

**THIS NOTICE IS FOR INFORMATION ONLY AND DOES NOT  
BECOME A PART OR CONDITION OF THE ATTACHED  
DOCUMENT.**

Arapahoe

10-19-99

Telcom w Robt. Weber:

@ Crosswalks -

Leave outs - (block outs) needed  
so edges don't break off  
They are poured with crosswalk concrete

Now have have a trowel finish

Extend saw cuts into block  
out areas - ??

Time the block out areas?  
(Robt's solution)

How to handle in the future?

HUITT-ZOLLARS, INC.  
 3131 McKinney Avenue, Suite 600  
 DALLAS, TEXAS 75204

LETTER OF TRANSMITTAL

(214) 871-3311

TO Town of Addison - Public Works  
P.O. Box 144  
Addison, TX 75001

DATE	10-16-98	JOB NO.	01-1772-01
ATTENTION	Jim Pierce		
RE:	Argenta Road		

WE ARE SENDING YOU  Attached  Under separate cover via mail the following items:

- Shop drawings
- Prints
- Plans
- Samples
- Specifications
- Copy of letter
- Change order
- Photo

COPIES	DATE	NO.	DESCRIPTION
1			Bottom half of inlet with projecting steel. This is how it is supposed to be done.

THESE ARE TRANSMITTED as checked below:

- For approval
- For your use
- As requested
- For review and comment
- FOR BIDS DUE \_\_\_\_\_ 19\_\_\_\_\_
- Approved as submitted
- Approved as noted
- Returned for corrections
- \_\_\_\_\_
- Resubmit \_\_\_\_\_ copies for approval
- Submit \_\_\_\_\_ copies for distribution
- Return \_\_\_\_\_ corrected prints
- PRINTS RETURNED AFTER LOAN TO US

REMARKS \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

COPY TO \_\_\_\_\_ SIGNED: Ka Roberts

If enclosures are not so noted, kindly notify us at once.





*Inlet Bottom - Grapevine, TX*

**ED BELL CONSTRUCTION COMPANY**POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-078710605 HARRY HINES  
DALLAS, TEXAS 75220


October 14, 1998

Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison

Dear Mr. Pierce:

As you are aware, our specialty concrete subcontractor, North Texas Bomanite, Inc. (NTB), requested clarification regarding the steel placement details for the sandblast finish concrete at the intersection of Quorum Road and Arapaho Road. Based upon our October 12, 1998 phone conversation, it is our understanding that the typical sections on sheet P-2 would govern regarding the steel placement at that intersection.

Based upon the typical sections and our phone conversation, NTB intends to pour that intersection with #3 bars on 18" centers. If you have any questions regarding this information or if our understanding of your intent is incorrect, don't hesitate to contact our office.

Sincerely,  
Ed Bell Construction CompanyRobert D. Weber  
Project EngineerOK  
JWP


xc: Mr. Fred Bailey, North Texas Bomanite, Inc., 11107 Morrison Lane, Dallas, Texas 75229

thirty-two (32) detector outputs.

2. Sixty-two (62) pin I/O cable for interconnecting the VTU to the inputs to the traffic controller via the cabinet backpanel. 1
3. High Resolution 1/3"-inch format CCD Imager Camera with a minimum Of 525 lines of resolution. Sunshield shall extend a minimum of six (6) inches beyond the front of the camera housing. Focal length for lens shall be determined at time of site survey. 4
4. Camera Interface Panel set up for six (6) cameras. 1
5. Camera Mounting Bracket, "J" type , Pelco Model EM2000. 4
6. NEMA 3 Galvanized Junction Box, H=12", W=8", D=4". For interfacing camera to pole. Each box contains an EDCO Model CX06-BNCY LPU and a three (3) position terminal block with minimum 10-32 Pan Head Screws. 4
7. Camera Field Cable with quick disconnect MS-connector for interconnection with video and power in the junction box. 4
8. BNC Connectors for interconnecting camera to VTU. As Required
9. Belden 8281 Coaxial cable for video output from camera to VTU. As Required
10. Power Cable, minimum 3C-14 AWG for supplying 120 VAC from cabinet to camera, IMSA Type 20-1 As Required
11. Personal interface upload / download device shall be a portable PC as specified by the Owner.
12. TV Monitor as specified by the Owner 1
13. Dial-up Modem as specified by the Owner 1
14. Power Conditioner for VTU as specified by the Owner. 1
15. Training on VTU System Operation, Set-up, and Maintenance 16 hours
16. Supervised installation and testing of system. Factory certified representative shall be on-site during installation. 16 hours

10-14-98

Match - We need to tell the Contractor what we want - You/Hamid need to come up with a specification



**PUBLIC WORKS DEPARTMENT**

(972) 450-2871

Post Office Box 9010 Addison, Texas 75001-9010

16801 Westgrove

October 14, 1998

Mr. Robert D. Weber, Project Engineer  
Ed Bell Construction  
P.O. Box 540787  
Dallas, TX 75354-0787

Re: Arapaho Road Signalization Improvements

Dear Mr. Weber:

This is to reduce the following signalization quantities for this project:


1. Reduce Item 438 from 3 to 1 (install personal portable PC)
2. Reduce Item 439 from 3 to 1 (furnish personal portable PC)
3. Reduce Item 442 from 3 to zero (furnish TV monitor)
4. Reduce Item 443 from 3 to zero (install TV monitor)

Additionally, there is a lump sum of \$15,000 (Item 445) that is for adjusting traffic signals during construction at the intersection of Arapaho Road and the Toll Road. This item most likely will not be used, as the signals at that intersection belong to the City of Dallas, and the Town is in the process of making an interlocal agreement with Dallas that states Dallas will make the signal adjustments

Please give me a call if you have any questions.

Very truly yours,

Town of Addison



James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer

cc: John Baumgartner, Director of Public Works  
Charles Mitchell, Signal Technician  
Dave Wilde, Public Works Inspector

**ED BELL CONSTRUCTION COMPANY**

POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-0787

10605 HARRY HINES  
DALLAS, TEXAS 75220

October 14, 1998

*Original to Clyde Johnson  
cc, Jim Pierce*

Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
TOWN OF ADDISON  
P. O. Box 144  
Addison, Texas 75001

RE: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison

Dear Mr. Pierce;

In accordance with Item 10, DBE/MBE Requirements, Section AB, Advertisement for Bids, we are submitting evidence of our Good Faith Efforts to obtain DBE/MBE participation for the referenced project.

When we examined the various bid packages available for participation on this project, we identified the utility package consisting of storm, water and sewer lines and their various appurtenances as a major source of potential participation for qualified DBE/MBE firms. Also, we identified the electrical/signal package, hauling, pavement markings, barricades, and sawing/sealing of concrete. Due to the complex nature of the landscaping/irrigation/underdrain scope, special concrete flatwork, and hardscape packages, we eliminated them as a source of participation. We self perform excavation, concrete paving, lime stabilization, and cleanup functions with in-house crews.

Attached you will find the Notice we faxed to Dowager Construction, Omega Contracting, and K&S Utility Contractor outlining the scope of the utility package. Both K&S and Dowager declined to bid the project. We received a bid from Omega, but it was not economically feasible for this project. Also, you will find attached a copy of the notice we faxed to Sharrock Electric and S & J Electrical Service outlining the scope of the electrical/signal package. Once again, both declined to bid the project. However, we received a bid from Mel's Electric Service utilizing Integrated Roadway Services as a subcontractor. We understand that IRS was a TXDOT-approved DBE at the time of the bid opening. We will forward that information when we are able to confirm their status. We have also attached copies of the faxes sent to ASC Pavement Markings and Striping Technology, both DBE firms, outlining the scope of the pavement markings. We received bids from both firms and awarded a contract to ASC. We telephoned and received a quotation from TP Mex for the sawing and sealing of concrete pavement, and he was awarded a contract for performance of that work. We telephoned and

Page 2

October 14, 1998


Addison Road Project; DBE/MBE

received quotes from Clemons Trucking and Ted Alvarez Trucking for hauling. Both firms are hauling on the project. We requested a bid from Lectric Safety Lites Company, a TXDOT-approved DBE for traffic control and barricades, but they were not economically feasible for this project. We requested and received a professional services quotation for testing from Terra-mar and have issued them a purchase order for that work.

We believe we have demonstrated a good faith effort in obtaining DBE/MBE participation for this project. Please contact us if you need further information.

Sincerely,

ED BELL CONSTRUCTION COMPANY



Doug Teter  
Vice President

## NOTICE OF BIDDING PROJECT

AM 8589      ADDISON - ARAPAHO RD FRM ADDISON RD TO DALLAS N TOLLWAY BID  
 ADD INFO:    NO. 98-01  
 ESTIMATE:    \$3,500,000  
 PREBID:      11/10/97 3 PM AT ADDISON SERV CENTER, 16801 WESTGROVE DR, A      ADDENDUM:  
 BID DATE:    11/18/97 2 PM TO OWNER  
 ARCH/ENG:    <OWNER: >CITY OF ADDISON, PURCHASING, 5350 BELTLINE RD, ADDISON  
                   75240 (972/450-7090)

PLANS:        N/C FOR PLANS FRM OWNER.    PLANS ON FILE.  
 NOTES1:      BIN NO. 30  
 NOTES2:

BOI			
202	15" CL III RCP	LF	34.00
203	CL III RCP 18"	LF	727.00
204	CL III RCP 21"	LF	156.00
205	CL III RCP 24"	LF	775.00
206	CL III RCP 36"	LF	529.00
207	CL III RCP 39"	LF	465.00
208	CL III RCP 42"	LF	162.00
209	TY A MH	EA	1.00
210	TY B MH	EA	3.00
211	DBL TY B HEADWALL	EA	1.00
212	2" STONE RIP RAP TY A	SY	290.00
215	6' STD CURB INLET	EA	1.00
216	14' STD CURB INLET	EA	1.00
217	6' RECESS INLET	EA	2.00
218	8' RECESS INLET	EA	1.00
219	10' RECESS INLET	EA	17.00
220	12' RECESS INLET	EA	2.00
221	14' RECESS INLET	EA	4.00
222	4' X 4' TY Y INLET	EA	1.00
224	REM & DISP OF EX INLET	EA	12.00
226	TRENCH SAFETY	LS	1.00
227	TRENCH SAFETY	LF	2894.00
228	INLET PROTECT	EA	29.00
301	4" PVC DR14 CL 200 WTR PIPE	LF	20.00
302	6" PVC DR14 CL 200 WTR PIPE	LF	218.00
303	8" PVC DR14 CL 200 WTR PIPE	LF	1220.00
304	GATE VALVE 4"	EA	1.00
305	GATE VALVE 6"	EA	7.00
306	GATE VALVE 8"	EA	8.00
307	FIRE HYDRANT	EA	14.00
308	CONC ENCASE	LF	40.00
312	WTR METER/VAULT & BACKFLOW PREVENTOR	EA	1.00
313	WTR METER BOX & BACKFLOW PREVENTOR	EA	2.00
314	ADJ EX WTR VALVE COVER & STACK	EA	5.00
315	ADJ EX WTR METER BOX	EA	2.00
317	CONNECT TO EX WTR SERV	EA	5.00
318	TRENCH SAFETY	LF	1458.00
319	PERFORM WTR TEST	LS	1.00
320	SDR35 WWTR PIPE PVC 8"	LF	497.00
321	4' DIA MH	EA	1.00
322	CONNECT TO EX MH	EA	2.00
323	ADJ MH TOP	EA	4.00
324	CONC ENCASE	LF	20.00
325	TRENCH SAFETY	LF	497.00
326	TV INSPECT OF WWTR MAIN	LF	497.00
327	PERFORM WWTR LINE & MH TEST	LS	1.00





4 8589 ADDISON - ARAPAHO RD FRM ADDISON RD TO DALLAS N TOLLWAY BID  
 OD INFO: NO. 98-01  
 STIMATE: \$3,500,000 ADDENDUM:  
 REBID: 11/10/97 3 PM AT ADDISON SERV CENTER, 16801 WESTGROVE DR, A  
 ID DATE: 11/18/97 2 PM TO OWNER  
 RCH/ENG: <OWNER: >CITY OF ADDISON, PURCHASING, 5350 BELTLINE RD, ADDISON  
 75240 (972/450-7090)

LANS: N/C FOR PLANS FRM OWNER. PLANS ON FILE.

OTES1: BIN NO. 30

OTES2:

16	4" DIA REFLECT PAVE MARKERY TY I-C	EA	980.00
17	4" DIA REFLECT PAVE MARKER TY II-A-A	EA	32.00
18	6" X 6" REFLECT JIGGLE BARS WHITE	EA	311.00
19	8" 2 WAY DUAL REFLECT PAVE MARK YELLOW	EA	246.00
20	4" SQ REFLECT FIRE HYDRANT MARKER BLUE	EA	17.00
21	24" WIDE WHITE THERMOPLASTIC STOP BAR	LF	575.00
22	THERMOPLASTIC ADVISORY MARKER WHITE	EA	26.00
23	4" WIDE TEMP LANE STRIPE	LF	12800.00



TOWN OF  
**ADDISON**

October 12, 1998

**PUBLIC WORKS DEPARTMENT**

Post Office Box 9010 Addison, Texas 75001-9010

(972) 450-2871

16801 Westgrove

Mr. Robert D. Weber, Project Engineer  
Ed Bell Construction  
P.O. Box 540787  
Dallas, TX 75354-0787

Re: Arapaho Road – September 1998 Pay Estimate

Dear Mr. Weber:

We have received your pay estimate and we are in the process of reviewing the quantities. We intend to make payment to Ed Bell Construction based on your estimate, assuming we agree with your quantities.


However, as you know, there are pavement joints that have been made that we believe are not up to standard, and we do not want you to take this payment as an indication that we are satisfied with those joints.

We are studying this matter in-house and will be in contact with you in the near future regarding an appropriate solution to the problem.

Please give me a call if you have any questions regarding this matter.

Very truly yours,

Town of Addison



James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer

cc: John Baumgartner, Director of Public Works

cc Dave Wilde

**ED BELL CONSTRUCTION COMPANY**POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-078710605 HARRY HINES  
DALLAS, TEXAS 75220

October 9, 1998

Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison


Dear Mr. Pierce:

Our specialty concrete subcontractor, North Texas Bomanite, Inc., has requested a modification to the typical sidewalk detail on sheet LC-2 of the plans. They have proposed replacing the 1/4" fibrous expansion joint with a 3/4" redwood joint. The backer rod and elastometric caulking will remain the same. Please inform our office of your decision regarding this proposal.

If you have any questions regarding this information, don't hesitate to contact our office.

Sincerely,

Ed Bell Construction Company

Robert D. Weber  
Project Engineer

# Arapaho-Rd Const. Meeting

10-9-98

- ✓ 1. 56 day break on wall made 4010 psi
- ✓ 2. TCI Cable Relocate - Conduit work being done now. Then cable gets pulled.
- ✓ 3. Orange Fence & Posts - delivered to town?  
OK to hold change order
- ✓ 4. Mix designs Status - will use TXI for Sidewalk  
Lattimore will be used for paving
- ✓ 5. 2-2" conduits for Carr America
- ✓ 6. Work next week - paving crew in -  
will do everything available -
- ✓ 7. Other issues  
Pavement Cracks -
- ✓ 8. Next meeting

Re LC-2 - Requesting to use redwood  
vs fiber exp joint  
Paving back next week

\* Bug TU

\* TCG & TCI are Both on the poles -  
are both being done?

\* Call HZ for mix design approval

Next meeting

Dowel 1/2 circle @ Quorum —

Re dowel @ Sw Bell Hut

Fill existing holes —

**ED BELL CONSTRUCTION COMPANY**

POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-0787

10605 HARRY HINES  
DALLAS, TEXAS 76220

October 9, 1998

Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001

*Robert Weber*

Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison

Dear Mr. Pierce:

Our specialty concrete subcontractor, North Texas Bomanite, Inc., has requested a modification to the typical sidewalk detail on sheet LC-2 of the plans. They have proposed replacing the 1/4" fibrous expansion joint with a 3/4" redwood joint. The backer rod and elastometric caulking will remain the same. Please inform our office of your decision regarding this proposal.

If you have any questions regarding this information, don't hesitate to contact our office.

10-14-98

Sincerely,  
Ed Bell Construction Company



Robert D. Weber  
Project Engineer

*Robert: The 3/4" joint is too wide from an aesthetic standpoint. A 1/2" joint is probably too wide also. However, the landscape arch. is willing to look @ a 1/2" joint as part of the mock-up that has to be made. The landscape arch. is trying to match the expansion joint with the sawcut joints. Perhaps a mock-up with a 1/4", 3/8" & 1/2" joint would give the answer.*

AN EQUAL OPPORTUNITY EMPLOYER

cc Slade, Dave



MODE = TRANSMISSION

START=10-14 10:21AM

END=10-14 10:21AM

NO.	COM	SPEED NO	STATION NAME/ TELEPHONE NO.	PAGES
001	OK	4	92143523201	001

-Addison Svc Ctr -Upstairs-

**FACSIMILE TRANSMITTAL COVER****DATE:** Tuesday, October 13, 1998**TIME:** 12:45 PM**FROM:** Bill Millsap

---

**PLEASE DELIVER THE FOLLOWING TRANSMITTAL TO:**

---

**NAME:** James Pierce**FIRM:** Town of Addison**PROJECT #****FAX #** 972-450-2834**PROJECT NAME:** Arapaho Road**PHONE #****PROJECT  
LOCATION:****MATERIALS FAXED:**

Response to concrete expansion joint &amp; Dewey Pendleton Rep. Will Kid 972-761-0806.

**COMMENTS:**

There are \_\_\_\_\_ pages including cover letter. Please respond if all pages are not received.

 Original to follow via mail No original to follow

Landscape Architecture

3100 McKinnon Street / Suite 905 LB 152 / Dallas, Texas 75201  
214/871-0568 Fax 214/871-1507



10-12-1998 11:10AM FROM Addison Svc Ctr -Upstairs TO 92148711507 P.01

FAX(214) 532-0201

TELEPHONE (214) 532-0201

**ED BELL CONSTRUCTION COMPANY**  
POST OFFICE BOX 540787  
DALLAS, TEXAS 75264-0787

10016 HARRY HINE  
DALLAS, TEXAS 75220

October 9, 1998

Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001

*To Bill Milsap, MESA  
214-871-1507*

*972 450 2231*

Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison

Dear Mr. Pierce:

Our specialty concrete subcontractor, North Texas Concrete, Inc., has requested a modification to the typical sidewalk detail on sheet LC-2 of the plans. They have proposed replacing the 1/4" fibrous expansion joint with a 3/4" redwood joint. The backer rod and elastomeric caulking will remain the same. Please inform our office of your decision regarding this proposal.

If you have any questions regarding this information, don't hesitate to contact our office.

Sincerely,  
Ed Bell Construction Company  
*[Signature]*  
Robert D. Weber  
Project Engineer

*Bill - is this OK?  
Jim  
10-12-98*

*NO 3/4" RED WOOD - THIS IS MUCH  
TO LARGE A JOINT DIMENSION  
FOR DESIGN. BILL MILSAP  
10.15.98*

AN EQUAL OPPORTUNITY EMPLOYER

*DEWEY PENDLETON REP:  
-WILL RIDD - 972 761 0500*

**ED BELL CONSTRUCTION COMPANY**

POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-0787

10805 HARRY HINES  
DALLAS, TEXAS 75220

October 9, 1998

*To Bill Milsap, MESA  
214-871-1507*

Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001


Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison

Dear Mr. Pierce:

Our specialty concrete subcontractor, North Texas Bomanite, Inc., has requested a modification to the typical sidewalk detail on sheet LC-2 of the plans. They have proposed replacing the 1/4" fibrous expansion joint with a 3/4" redwood joint. The backer rod and elastometric caulking will remain the same. Please inform our office of your decision regarding this proposal.

If you have any questions regarding this information, don't hesitate to contact our office.

Sincerely,  
Ed Bell Construction Company

  
Robert D. Weber  
Project Engineer

*Bill - is this OK?  
Jim  
10-12-98*

**ED BELL CONSTRUCTION COMPANY**

POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-0787

10805 HARRY HINES  
DALLAS, TEXAS 75220

October 9, 1998

Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001

Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison

Dear Mr. Pierce:

Our specialty concrete subcontractor, North Texas Bomanite, Inc., has requested a modification to the typical sidewalk detail on sheet LC-2 of the plans. They have proposed replacing the 1/4" fibrous expansion joint with a 3/4" redwood joint. The backer rod and elastometric caulking will remain the same. Please inform our office of your decision regarding this proposal.

If you have any questions regarding this information, don't hesitate to contact our office.

Sincerely,  
Ed Bell Construction Company



Robert D. Weber  
Project Engineer

# ED BELL CONSTRUCTION COMPANY

POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-0787

10605 HARRY HINES BOULEVA  
DALLAS, TEXAS 75228

## FAX

TO: Jim Purlo

AT: Addicks

FAX NUMBER: (972) 450-2824

FROM: Robert Weber

DATE: 9 Oct 98

PAGE: 1 OF 2

MESSAGE: \_\_\_\_\_

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

IF MESSAGE IS UNCLEAR PLEASE CONTACT OUR OFFICE AT  
(214) 358-8581  
THANK YOU!

TOWN OF  
**ADDISON**

*faxed*

**PUBLIC WORKS**

To: Robert Weber

From: James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer  
Phone: 972/450-2879  
FAX: 972/450-2837

Company: Ed Bell Const

FAX #: 214-352-3201

Date: 10-9-98

16801 Westgrove  
P.O. Box 9010  
Addison, TX 75001-9010

# of pages (including cover): 1

Re: Arapaho Rd - As builts

- Original in mail
- Per your request
- FYI
- Call me

Comments: I would like to check the status of the as-built drawing set. Please bring them to the next meeting.

Thanks, Jim

Arapaho Rd. Cmst. Meeting 10-9-98

Sign In Sheet

<u>Name</u>	<u>Company</u>	
Jim Peier	Addison	
Dave Widdi	Addison	450-2847
Robert Weber	EBCC	358-6581

**Jim Pierce**

**To:** Clyde Johnson  
**Subject:** RE: Ed Bell - M/DBE

Clyde: I would prefer for you to do it. Thanks, Jim.

-----Original Message-----

**From:** Clyde Johnson  
**Sent:** Wednesday, October 07, 1998 9:27 AM  
**To:** Jim Pierce  
**Subject:** Ed Bell - M/DBE

I have the following questions concerning E.L.Dalton/Mastec Corp.:

1. Is Mastec Inc. domiciled in Florida? If not, which state?
2. What is the basis for minority status, ethnicity? What percentage of Mastec is owned and managed by the minority (ethnic) owners?
3. What percentage of E.L. Dalton is owned by Mastec, Inc.?
4. Will an officer or principal of Mastec execute an affidavit of fact related to the answers to #2 and #3?

Do you want to propose the questions to Ed Bell or do you want me to do so?

Thanks,

**Clyde Johnson**  
**Purchasing - 7090**

TOWN OF ADDISON

INSPECTOR'S FIELD REPORT

Project Apache Road

Date 10-5-98 Time N.A. Project No. \_\_\_\_\_

Contractor Ed Bell Construction

Contractor's Superintendent N.A.

Period Covered 9/30/98 thru 10/3/98

Weather Warm; Heavy Rain on 10/2 Temperature Warm

Manpower on Job 10/2 - inlet crew started work but were stopped by rain

(cont) 9/30 - 10/3 No paving crew on site

Subs Working None except as noted above.

(cont) \_\_\_\_\_

Equipment on Job None

(cont) \_\_\_\_\_

Materials on Job None

(cont) \_\_\_\_\_

Construction Activity None - I called D. Wilde  $\approx$  9AM on 10/3

(cont) and asked him to call Ed. Bell for pot holes &

(cont) barricade maintenance. D. Wilde called and left a

(cont) voice mail message.

Completed Items None

(cont) \_\_\_\_\_

(cont) \_\_\_\_\_


Deviations from plans or specs None

(cont) \_\_\_\_\_

(cont) \_\_\_\_\_

(cont) \_\_\_\_\_

(cont) \_\_\_\_\_

Inspector 

Cc: ~~Contractor~~  
~~Engineer~~  
~~Town Project Manager~~  
D. Wilde ✓



Telecon with Ken Roberts  
re Arapaho:

10-5-98

Cracks - reason - not  
sawed soon enough

Route and seal - ugly - but seals.

↓  
If pavement strengths are OK

Specs don't speak to this - (repair  
of cracking)

City inspection procedures may speak  
to cracking - Ken will send a copy

Puddled areas on lane & stabilized areas -

Dryout, remix & retest density

Core & Test @ 28 days - Soupy area

or within 25 days of 28 days -

HUITT-ZOLLARS, INC.  
 3131 McKinney Avenue, Suite 600  
 DALLAS, TEXAS 75204

LETTER OF TRANSMITTAL

(214) 871-3311

DATE	10-5-98	JOB NO.	01-1772-01
ATTENTION	Jim Pierce		
RE:	Acopubo Road		

TO Town of Addison - Public Works  
P.O. Box 144  
Addison, TX 75001

WE ARE SENDING YOU  Attached  Under separate cover via Mail the following items:

- Shop drawings     Prints     Plans     Samples     Specifications  
 Copy of letter     Change order     \_\_\_\_\_

COPIES	DATE	NO.	DESCRIPTION
1			City of Dallas Inspection Guidelines

THESE ARE TRANSMITTED as checked below:

- For approval     Approved as submitted     Resubmit \_\_\_\_\_ copies for approval  
 For your use     Approved as noted     Submit \_\_\_\_\_ copies for distribution  
 As requested     Returned for corrections     Return \_\_\_\_\_ corrected prints  
 For review and comment     \_\_\_\_\_  
 FOR BIDS DUE \_\_\_\_\_ 19 \_\_\_\_\_  PRINTS RETURNED AFTER LOAN TO US

REMARKS TXDOT does not have a written policy on cracks in new  
pavement. Cracks are evaluated on a case by case basis.

cc Dave Wilde ✓  
Jose ✓

COPY TO \_\_\_\_\_

SIGNED: Ke Roberts

**ED BELL CONSTRUCTION COMPANY**

POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-0787

10605 HARRY HINES  
DALLAS, TEXAS 75220

September 30, 1998


Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001

Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison

Dear Mr. Pierce:

As discussed at the September 25, 1998 weekly meeting for this project, we contacted E.L. Dalton & Company regarding the M/DBE status of their parent company, Mastec, Inc. Enclosed for your review and approval is a copy of Mastec's minority certification from the Florida Regional Minority Purchasing Council, Inc. Please inform our office of the acceptability of utilizing Mastec, Inc. to meet the M/DBE participation goal for this project.

If you have any questions regarding this information, don't hesitate to contact our office.

Sincerely,  
Ed Bell Construction Company  
  
Robert D. Weber  
Project Engineer

*cc Clyde Johnson, Purchasing*

*Clyde: This is a start but I think they should get a certification acceptable to DART*

*Jim*  
*10-5-98*

**ED BELL CONSTRUCTION COMPANY**POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-078710605 HARRY HINES  
DALLAS, TEXAS 75220

September 30, 1998

Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison

Dear Mr. Pierce:

As discussed at the September 25, 1998 weekly meeting for this project, we contacted E.L. Dalton & Company regarding the M/DBE status of their parent company, Mastec, Inc. Enclosed for your review and approval is a copy of Mastec's minority certification from the Florida Regional Minority Purchasing Council, Inc. Please inform our office of the acceptability of utilizing Mastec, Inc. to meet the M/DBE participation goal for this project.


If you have any questions regarding this information, don't hesitate to contact our office.

Sincerely,  
Ed Bell Construction Company  
Robert D. Weber  
Project Engineer*cc Clyde Johnson, Purchasing*

AMERICAN AIRLINES-AMERICAN EXPRESS TRS CO.-ANHEUSER BUSCH COMPANIES-APPLE COMPUTERS-ARAMARK CORP.-AVON PRODUCTS, INC.-BARNETT BANK-BAXTER - DADE DIVISION BELL SOUTH TELECOMMUNICATION-BISCAYNE BAY MARRIOTT-BLOCKBUSTER CORPORATION-BROWARD COMMUNITY COLLEGE-BROWARD COUNTY GOVERNMENT-BURDINES DEPARTMENT STORES-BURGER KING CORP.-CHAMPION SERVICES GROUP, INC.-CITY OF MIAMI USA-COCA-COLA ENTERPRISE OF FL. REGION-COMPUTER CURRICULUM CO.-DADE COUNTY SCHOOL BOARD

SUNTRUST/MIAMI, FLA.-TEXACO, INC.-THE GOTHARD GROUP-THE NEW YORK TIMES-TURNER CONSTRUCTION, INC. UNIVERSITY OF MIAMI-WACKENHUT CORP.-WAL DISNEY WORLD-WASTE MGT. OF DADE COUNTY-WINN DIXIE STORES WREX 99 JAMZ-WFOR CHANNEL 4-WHGT 105 FM-WFTZ 1040 RADIO-XEROX CORP.-ZIMMERMAN, ADVERTISING AGENCY

ENCORE COMPUTER CORP.-FEDERATED DEPARTMENTAL STORES-FLORIDA ATLANTIC UNIVERSITY-FLORIDA INT. UNIVERSITY FLORIDA POWER & LIGHT CO.-GREATER MIAMI CHAMBER OF COMMERCE-IBM CORP.-J.C. PENNEY-J.M. FAMILY ENTERPRISES JACKSON MEMORIAL HOSPITAL-LEVI STRAUS & COMPANY-MCDONALD'S-MEMORIAL HEALTHCARE SYSTEM



**FRMPC**

Florida Regional Minority Purchasing Council, Inc.

*This Certifies That*

MASTEC, INC.

*has successfully met the requirements as established by the*

**National Minority Supplier Development Council**

*as a*

**Certified Minority Vendor**

*And Qualifies As An AFFILIATE MEMBER Of The F.R.M.P.C*

President/CEO

Date of Issue: JUNE 1, 1998

Date of Expiration: JUNE 1, 1999

METRO-DADE COUNTY USA-MIAMI-DADE CHAMBER OF COMMERCE-MIAMI-DADE COMM. COLLEGE-MIAMI HERALD PUBLISHING CO.-MORRISON RESTAURANT, INC.-MOTOROLA, INC.-NATIONSBANK N. BROWARD HOSPITAL DISTRICT-OWENS - ILLINOIS, INC.-PEOPLES NATIONS BANK OF COMM.-PHILIP MORRIS MANAGEMENT-PRINCETON CAPITAL-PUBLIX SUPER MARKETS, INC. RACAL-DATACOM, INC.-RABISSON MART PLAZA HOTEL-REAL TIME LABORATORIES-RYDER SYSTEM-SIEMENS CORP.-S. FL WATER MGT. DISTRICT-STATE OF FLORIDA-SUN-SENTINEL



## FAX TRANSMITTAL COVER SHEET

Date: 9/22/98 Page: 1 Of 2 Including Cover Sheet

To: Robert Weber

Company: Ed Bell Construction

Fax No: 352-3201

From: Ben Bishop

Subject: Master North America - Minority Vendor Status

Message:

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Transmitted by:

Ben

If you have any questions regarding this transmittal please call (214) 571-2500.

We are transmitting from the following fax machine (214) 571-2555.

10-2-98

## Arapaho Rd. Const. Meeting

- ✓ 1. TCI Cable Relocate - Work to start Monday 10/5 One week to install underground.  
Then, relocate crew comes in.
- ✓ 2. MCI Starting a new project to serve Colonnade. Minimal to no El Bell interference. Will connect U.g. to their MH in Quorum (sheet 9).  
Will cross storm sewer (box) via Spectrum @ Old Arapaho. (Sheet 12)
- ✓ 2a. Swbell Vault is gone
- ✓ 3. TA in process of obtaining the median Street lights for the job.
- ✓ 4. DBE Goal - Get data from Ben Bishop?
- ✓ 5. Change Order for Orange fence & poles - will hold to combine if OK ---  
Not yet delivered to Town ---
- ✓ 6. TXI Mix design submitted to H.Z. for review/approval  
To save time, Submit shop drawings to H.Z., Ken Roberts, with cc to J.P.

✓ 7. Status of 2-2" conduits for Carr  
America Island

✓ 8. Potholes & Barriadas -

✓ 9. Discuss Schedule -

✓ 10. Supervision issues -

9-29-98

Curing compound not being  
sprayed on edge of pavement -  
was being sprayed on top only

Direction we give you does not  
seem to get down to the person  
who does the work.

What can be done for improvement?



TOWN OF  
**ADDISON**

**PUBLIC WORKS**

To: Robert Weber

From: James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer  
Phone: 972/450-2879  
FAX: 972/450-2837

Company: Ed Bell Const

FAX #: 214-352-3201

Date: 9-30-98

16801 Westgrove  
P.O. Box 9010  
Addison, TX 75001-9010

# of pages (including cover): 2

Re: Arapahoe Rd.

- Original in mail       Per your request       FYI       Call me

Comments: Attached inspection report for  
your information.

*Jim*

cc. Ken Roberts ✓  
Dave Wilde ✓

TOWN of Addison

INSPECTOR'S FIELD REPORT

Project Arapaho Road

Date 9-29-98 Time 3PM Project No. \_\_\_\_\_

Contractor Ed Bell Construction

Contractor's Superintendent Not on site

Period Covered One hour at jobsite

Weather Hot, Clear Temperature 95°

Manpower on Job Sliptform paving crew. No superintendant

(cont) at the job site

Subs Working None

(cont) \_\_\_\_\_

Equipment on Job Sliptform Paver, Concrete delivery trucks,

(cont) Dump truck, Motor Grader

Materials on Job Concrete

(cont) \_\_\_\_\_

Construction Activity Sliptform paving, East bound between

(cont) Quorum & Spectrum. Backfilling behind curbs

(cont) \_\_\_\_\_

(cont) \_\_\_\_\_

Completed Items Pavement - not measured.

(cont) \_\_\_\_\_

(cont) \_\_\_\_\_

Deviations from plans or specs Last panel poured, approx Sta 55+30

(cont) very soupy. Core test shall be required. "Nacho" did

(cont) not have a set of plans and asked about the

Deviations (cont)

Inspector J. Price

location of a curb with respect to a wheelchair ramp at Spectrum. D. Wilde shared his plans with Nacho so he could decide what to do.

9-29-98

Arapaho. Eco levels,

~~9/28 - Paired LT lane 4915.758 - 5116.586 EB~~

~~LT " 48160.09 - 48114.69 EB~~

~~+280 - 43.80 EB~~

~~9/24-25 - WB LT Lane + Sta 41150 - 42180~~

~~WB LT Lane - Sta 45.00 - 47150~~

~~EB RTL 51317 - 50107~~

~~EB LTL 51100 - 49180~~

9/29 - WB LTL from Quorum - Arapaho Paired

\* Told "Nacho" to put curing compound on vertical edge  
Spectrum/Arapaho intersection NB + SB sections paired.

\* Core test EB radius to SB Spectrum. (<sup>High</sup> slump)

\* "Nacho" didn't have plans + didn't know where to put  
curb + ADA Ramp EB at Spectrum on Island (Camdenia)

TOWN OF  
**ADDISON**

*Faxed*

**PUBLIC WORKS**

To: Ken Roberts

From: James C. Pierce, Jr., P.E., DEE

Company: Heitt Zollars

Assistant City Engineer

Phone: 972/450-2879

FAX: 972/450-2837

FAX #: 214-871-0757

Date: 9-22-98

16801 Westgrove

P.O. Box 9010

Addison, TX 75001-9010

# of pages (including cover): 2

Re: Arapaho wall

Original in mail

Per your request

FYI

Call me

Comments: This is the bad well  
results I was talking about.

Please call -

Jim

9-25-98

P.S. Please send a letter commenting  
on the significance of this low test  
result.

Jim

10-8-98 56 day break made  
4010 psi - OK

**TERRA-MAR, INC.**  
**GEOTECHNICAL ENVIRONMENTAL AND MATERIALS ENGINEERS**  
 DALLAS FORT WORTH HOUSTON LONGVIEW LUBBOCK AUSTIN  
 11050 Ables Lane, Dallas, Texas 75229 Phone: 972-488-8800 Fax: 972-488-8080

**CONCRETE INSPECTION AND COMPRESSION TEST REPORT**

**CLIENT:** Ed Bell Construction  
**PROJECT:** Arapaho Road Improvements  
**REPORT DATE:** 08/31/98  
**TMI REPORT #:** DC98-050-36

**REPORT DISTRIBUTION:**  
 Ed Bell Construction - Doug Teter  
 Huitt-Zollars, Inc. Kenneth Roberts, P.E.  
 Town of Addison - James Pierce, P.E.  
 Town of Addison - Dave Wilde

**SPECIFICATIONS**

Strength (psi): 4000  
 Slump (in.): 4  
 Air Content (%): na  
 Concrete Temp (°F): 95

**PROJECT DATA**

Placement Date: 08/03/98  
 Sampled By: E.M.  
 Weather: Hot  
 Supplier/Mix: Lattimore #42

**FIELD DATA SET #1**

Ticket #: 53591      Time Batched: 02:00      Time Sampled: 3:10  
 Slump (in.): 3.00      Air Content: na      Unit Weight (pcf): na  
 Conc. Temp. (°F): 98      Ambient Temp. (°F): 102      Yardage (c.y.): 10  
 Placement Location: Retaining wall - Northside  
 Remarks:

**FIELD DATA SET #2**

Ticket #: \_\_\_\_\_      Time Batched: \_\_\_\_\_      Time Sampled: \_\_\_\_\_  
 Slump (in.): \_\_\_\_\_      Air Content: \_\_\_\_\_      Unit Weight (pcf): \_\_\_\_\_  
 Conc. Temp. (°F): \_\_\_\_\_      Ambient Temp. (°F): \_\_\_\_\_      Yardage (c.y.): \_\_\_\_\_  
 Placement Location: \_\_\_\_\_  
 Remarks: \_\_\_\_\_

**CONCRETE COMPRESSION TEST RESULTS**

CYLINDERS MOLDED AND CURED PER ASTM C31, TESTED PER ASTM C39, CAPPED PER ASTM C617

Set #	Cylinder #	Test Date	Age (Days)	Max. Load (lbs)	Area (sq. in.)	Strength (psi)	FC	Notes
1	ARI080301	08/10/98	7	89110	28.27	3150	U	
	ARI080302	08/31/98	28	100630	28.27	3560		* * Does not meet specification
	ARI080303	08/31/98	28	91480	28.27	3240		* * Does not meet specification
	ARI080304	09/28/98	56					

- (1) NORMAL CYLINDER SIZE 6" X 12", AREA 28.27 sq. in., UNLESS NOTED ABOVE.  
 (2) TYPE "A" CONE FRACTURE UNLESS INDICATED OTHERWISE IN NOTES.  
 (3) TEST RESULTS COMPLY WITH PROJECT SPECIFICATIONS UNLESS INDICATED IN NOTES.  
 (4) FIELD TESTS ARE PER APPLICABLE ASTM STANDARDS: C138, C143, C172, C231

Note: This report is for the exclusive use of the Client addressed. This report may not be reproduced except in its entirety, without the written consent of TMI. Results apply only to above tests.

*Berry L. Fox P.E.*  
 TERRA-MAR, Inc.

TOWN OF  
**ADDISON**

**PUBLIC WORKS**

To: Robert Weber

From: James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer  
Phone: 972/450-2879  
FAX: 972/450-2837

Company: Ed. Bell Construction

FAX #: 214-352-3201

Date: 9-29-98

16801 Westgrove  
P.O. Box 9010  
Addison, TX 75001-9010

# of pages (including cover): 1

Re: Arapaho Road

- Original in mail       Per your request       FYI       Call me

Comments: This is to confirm our verbal order to temporarily suspend work in those areas that were sawed to produce a vertical edge, and were doweled. The dowels were not installed as per the plans (longitudinal butt joint) and as agreed to in the field on Sept. 23, 1998. The dowels were installed 3 1/2 - 4" down from the surface and only about 5" - 6" deep into the pavement. To remedy this, the misplaced dowels shall be cut off flush with the edge of the pavement, and new dowels shall be placed offset 6" horizontally from the misplaced dowels, in accordance with the plans. Dowels shall be epoxyed in level and at 90° to the sawed surface (some of the misplaced dowels were crooked). Dowels shall be supported until cured if necessary.

*James C. Pierce, Jr.*

MODE = TRANSMISSION

START=09-29 11:12AM

END=09-29 11:13AM

NO.	COM	SPEED NO	STATION NAME/ TELEPHONE NO.	PAGES
001	OK	8	92143523201	001

-Addison Svc Ctr -Upstairs-

TOWN OF  
**ADDISON**

**PUBLIC WORKS**

To: Ken Roberts

From: James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer  
Phone: 972/450-2879  
FAX: 972/450-2837

Company: Huitt Zollars

FAX #: 214-871-0757

Date: 9-29-98

16801 Westgrove  
P.O. Box 9010  
Addison, TX 75001-9010

# of pages (including cover): 2

Re: Arapaho Rd

- Original in mail       Per your request       FYI       Call me

Comments: attached fax to Ed Bell Const.  
FYI

Jim



TOWN OF  
**ADDISON**

**PUBLIC WORKS**

To: Robert Weber

From: James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer  
Phone: 972/450-2879  
FAX: 972/450-2837

Company: Ed. Bell Construction

FAX #: 214-352-3201

Date: 9-29-98

16801 Westgrove  
P.O. Box 9010  
Addison, TX 75001-9010

# of pages (including cover): 1

Re: Arapaho Road

Original in mail       Per your request       FYI       Call me

Comments: This is to confirm our verbal order to temporarily suspend work in those areas that were sawed to produce a vertical edge, and were doweled. The dowels were not installed as per the plans (longitudinal butt joint) and as agreed to in the field on Sept. 23, 1998. The dowels were installed 3 1/2"-4" down from the surface and only about 5"-6" deep into the pavement. To remedy this, the misplaced dowels shall be cut off flush with the edge of the pavement, and new dowels shall be placed offset 6" horizontally from the misplaced dowels, in accordance with the plans. Dowels shall be epoxyed in level and at 90° to the sawed surface (some of the misplaced dowels were crooked). Dowels shall be supported until cured if necessary.

*James C. Pierce, Jr.*

MODE = TRANSMISSION

START=09-29 01:39PM

END=09-29 01:40PM

NO.	COM	SPEED NO	STATION NAME/ TELEPHONE NO.	PAGES
001	OK	2	92148710757	002

-Addison Svc Ctr -Upstairs-



**PUBLIC WORKS DEPARTMENT**

Post Office Box 9010 Addison, Texas 75001-9010

(972) 450-2871

16801 Westgrove

Post-it® Fax Note	71	Date	9/25/98	# of pages	3
To	Ken Roberts	From	Jim Pierce		
Co./Dept.	Huitt Zellers	Co.	Addison		
Phone #		Phone #			
Fax #	214-871-0757	Fax #			

September 24, 1998

Mr. Robert D. Weber, Project Engineer  
Ed Bell Construction  
P.O. Box 540787  
Dallas, TX 75354-0787

Re; Arapaho Road

Dear Mr. Weber:

This is to summarize and confirm the results of our meeting at the site on September 23, 1998 to discuss the quality of paving work to date. Ed Bell Construction, represented by Steven Priddy and you, agreed to take corrective action as follows:


- Remove panels that had excessive tining depth causing a crumbling surface. Some areas with insufficient tining depth will require grooving.
- Sawcut edges that were not vertical, had voids, or poor keyway. Sawcut full depth. Use Longitudinal Butt Joint detail to tie existing and new paving.
- Remove and replace bent steel at transverse construction joints.
- Chipped or marred areas will be repaired using epoxy where feasible.
- All bent bars installed by insertion after the slip form paver passes shall be bent out. Where they cannot be bent out, they shall be replaced with bars drilled in and epoxyed.
- In cases where the inserted bars do not line up with the spacing of the adjacent steel, #3 bars that do line up shall be drilled in and epoxyed.
- Areas of "blown" curb shall be removed and replaced.
- Sidewalks alongside curbs with inadequate keyway shall be constructed in accordance with the attached City of Dallas standard detail.

Since our meeting we have discovered that some sawcuts were not made deep enough. The sawcuts need to be checked and corrected where necessary.

Your attention to these matters is most appreciated.

Very truly yours,

Town of Addison


A handwritten signature in black ink, appearing to read "James C. Pierce, Jr.", written in a cursive style.

James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer


cc: John Baumgartner, Director of Public Works

Enclosure


cc Dave Wilde ✓  
Ken Roberts ✓




REINFORCING DETAIL AT WATER METERS IN SIDEWALK



PRE-FORMED EXPANSION  
DOWEL TO BE LOCATED



EXPANSION JOINT DETAIL




- NOTES:
1. IF "R" IS 2' 3" NO WIDENING NECESSARY EXCEPT POSSIBLY TO OBTAIN MINIMUM DISTANCE OF 1' TO EDGE OF SIDEWALK.
  2. SAME REINFORCING PLAN WILL BE USED FOR WALK NOT ABUTTING CURB.

V-1	1/2" X 6" @ 24"
V-2	1/2" X 6" @ 24"
V-3	1/2" X 6" @ 24"
V-4	1/2" X 6" @ 24"
V-5	1/2" X 6" @ 24"

**SIDEWALK WIDENING REQUIRED  
AROUND OBSTACLES IN SIDEWALK**


\* EXPANSION MATERIAL MUST BE PLACED ADJACENT THE BUILDING STRUCTURE, WALL OR POLE WHEN SIDEWALK IS POURED ADJACENT THESE ITEMS.



ALL NOTES AND DETAILS FOR S.W. AGAINST PROP. CONC. CURB APPLY.

SIDEWALKS AGAINST EXIST. CONC. CURB

\* SEE PAGE 2001 FOR DETAIL OF SIDEWALK ADJACENT TO INLET.



NONREINFORCED CONCRETE SIDEWALK

APPROVED: *[Signature]*  
DIRECTOR OF PUBLIC WORKS & TRANSPORTATION  
DATE: *[Date]*

MISCELLANEOUS DETAILS						
REINFORCED SIDEWALKS AND BARRIER FREE RAMPS						
DEPARTMENT OF PUBLIC WORKS & TRANSPORTATION						
CITY OF DALLAS, TEXAS						
DESIGN	DRAWN	DATE	FILE NO.	PAGE NO.	PAGE NO.	
C.S.D.	A.B.A.	APR 27 1977	251D	1	9005	

MODE = TRANSMISSION

START=09-25 11:49AM

END=09-25 11:50AM

NO.	CDM	SPEED NO	STATION NAME/ TELEPHONE NO.	PAGES
001	OK	2	92148710757	003

-Addison Svc Ctr -Upstairs-

Inspection of trap  
Ken Roberts

9-22-98

Skid resistance of sandblast finish  
areas.

Need  
keyway &  
steel

Core for 10" plus  
thickness

Saw cut

- ~~Keyway~~ Full depth cut  
#6 dovel bar @ 12"  
One end epoxied
- ~~Bent steel @ const joints~~  
Bent, short cut-off bar
- ~~Finishing min/max~~ where max, remove panels  
~~where min - groove~~
- ~~Ragged edges~~ / ~~corner~~
- ~~Notched edges~~
- ~~Joints not saw~~
- ~~Sloped edges - Saw cut~~
- ~~No keyway~~ dovel #6 @ 12"
- ~~Bars not parallel~~  
pull out
- ~~Bars not level top~~ must line up as  
continuous steel
- ~~Edges not vertical~~
- ~~Repair cuts full depth~~  
2" cut masonry

Remove cut from yesterday's pour  
Epoxy Grant repair of Saw mistake  
N. on Quorum?

Saw cut in circle @ ~~trap~~ Quorum

Shallow saw joints

Improve groove

Don't saw where butts will be



Mercury Vapor Orange

Belt Line Rd:

we have → 250 watt Hi pressure sodium yellowish  
400 watt is available

Metal Halide - White Light

**OTES-PAVING AND GRADING**

UNLESS SPECIFICALLY STATED OTHERWISE IN THESE SPECIFICATIONS OR CONTRACT DOCUMENTS, THE CONTROLLING SPECIFICATIONS FOR ALL WORK SHALL BE THE STANDARD SPECIFICATIONS FOR PUBLIC RIGHTS-OF-WAY AND UTILITIES (SECOND EDITION 1987) AS AMENDED BY THE NORTH CENTRAL TEXAS COUNCIL OF GOVERNMENTS (THE "STANDARD SPECIFICATIONS"), COPIES OF THE STANDARD SPECIFICATIONS MAY BE PURCHASED BY MAIL OR OVER THE COUNTER FROM THE NORTH CENTRAL TEXAS COUNCIL OF GOVERNMENTS, 616 SIX FLAGS DRIVE, P.O. BOX 1400, ARLINGTON, TEXAS 76005-5888, PHONE (817) 640-3300. BULK DISCOUNTS ARE AVAILABLE. THIS DOCUMENT IS COPYRIGHTED.

ROUGH GRADING SHALL BE ACCOMPLISHED TO WITHIN +/- 0.10 FEET OF PLAN ELEVATION.

TRAFFIC CONTROL NECESSARY FOR THE WORK SHALL BE PROVIDED BY THE CONTRACTOR. ALL BARRICADES, WARNING SIGNS, LIGHTS, DEVICES, ETC. SHALL BE MAINTAINED AND PROTECTION OF TRAFFIC AND PEDESTRIANS MUST CONFORM WITH THE INSTALLATIONS SHOWN IN THE LATEST ISSUE OF THE "TEXAS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES", AS CURRENTLY AMENDED, TEXAS DEPARTMENT OF TRANSPORTATION.

FILL SHALL BE PLACED IN MAXIMUM 8-INCH LIFTS COMPACTED TO 95% OF STANDARD PROCTOR DENSITY BETWEEN 0% AND +3% OF OPTIMUM MOISTURE CONTENT.

TREES, STUMPS, BRUSH, GRASSES AND SURFACE ORGANICS WITHIN PROPOSED RIGHTS-OF-WAY ARE TO BE REMOVED AND PROPERLY DISPOSED OF OFF-SITE. TREE REMOVAL PERMITS, IF REQUIRED, WILL BE OBTAINED BY THE OWNER.

EXISTING UTILITY POLES, IF ANY, WILL BE REMOVED OR RELOCATED BY THE UTILITY COMPANIES THROUGH COORDINATION BY THE OWNER. CONTRACTOR SHALL BRING TO THE OWNER'S ATTENTION ANY FACILITIES THAT APPEAR TO BE IN CONFLICT SO THAT THE OWNER HAS SUFFICIENT TIME TO ACCOMPLISH THE NECESSARY RELOCATIONS.

WHERE DEEP VERTICAL EXCAVATIONS (IN EXCESS OF 3 FEET) ARE INDICATED, THEY SHALL BE LAID BACK AT A STABLE SLOPE (ON OWNER'S PROPERTY) UNTIL ALL ARE CONSTRUCTED. BACKFILL MATERIAL SHALL BE STOCKPILED ON-SITE IN THE DIRECTION OF THE OWNER.

REINFORCING STEEL AND DOWEL BARS IN PAVEMENT SHALL BE SUPPORTED AND MAINTAINED AT THE CORRECT CLEARANCES BY THE USE OF BAR CHAIRS OR OTHER PROVED SUPPORT.

USE OF WOOD FORMS FOR PAVEMENT CONSTRUCTION WILL BE PERMITTED.

JOINTS SHALL BE SAVED IN THE PAVEMENT IN THIS PROJECT. DUMMY JOINTS SHALL BE SPACED APPROXIMATELY 12 FEET ON CENTERS UNLESS DIRECTED OTHERWISE BY THE TOWN. SPACING VARIATIONS SHALL BE MADE AT BLOCKOUTS, CONSTRUCTION INTERSECTIONS, AND STREET INTERSECTIONS TO LINE UP WITH EXISTING PAVING JOINTS. SPACING VARIATIONS SHALL NOT BE MORE THAN 10 FEET NOR MORE THAN 15 FEET. ALL DUMMY JOINTS SHALL BE SAVED NOT LATER THAN 12 HOURS AFTER THE PLACEMENT OF THE PAVEMENT.

BAR-FREE RAMPS SHALL BE BUILT WITH THIS PROJECT. LOCATIONS MAY BE INDICATED AS DIRECTED BY THE TOWN TO CLEAR OBSTRUCTIONS.

ADJUSTABLE HEIGHT CURBS AT INTERSECTIONS AND SLOPING CURBS AT DRIVES SHALL BE LAID TO MATCH FUTURE BARRIER-FREE RAMPS PER PLANS. NO SEPARATE PAY ITEMS ARE PROVIDED.

ONE-WAY TRAFFIC MUST BE MAINTAINED AT ALL TIMES ON PUBLIC STREETS ADJACENT TO THIS PROJECT UNLESS SPECIFICALLY STATED OTHERWISE IN THE PLANS AND SPECIFICATIONS.


TRAVELWAY WIDTH SHALL NOT BE LESS THAN 10 FEET.

SEE TYPICAL SECTIONS SHEET FOR ADDITIONAL DETAILS AND NOTES.


CURBS SHALL BE PLACED INTEGRAL WITH PAVEMENT.

REINFORCING BARS SHALL MEET THE SAME COMPRESSIVE STRENGTH AS SPECIFIED FOR THE CONCRETE ELEMENT.


LAP LAPS SHALL BE 30 DIAMETERS.




**TRANSVERSE EXPANSION JOINT**  
N.T.S.  
(SPACED 600 FT. MAXIMUM, LOCATE AT INTERSECTIONS)  
NOTE:  
DOWELS AND REINFORCING BARS SHALL BE SUPPORTED BY AN APPROVED DEVICE.




**SAWED DUMMY JOINT**  
N.T.S.




**CONSTRUCTION JOINT**  
N.T.S.




**DRIVE RETURN TO STREET**  
N.T.S.




**INTEGRAL CURB AND GUTTER**  
N.T.S.




**STREET HEADER**  
N.T.S.




**TYPICAL JOINT DETAIL**  
N.T.S.




**CONCRETE ISLAND REMOVAL DETAIL**  
N.T.S.




**LONGITUDINAL BUTT JOINT**  
N.T.S.




**NEW CONCRETE ISLAND DETAIL**  
N.T.S.




**MONOLITHIC MEDIAN NOSE**




**SECTION B-B**




**SECTION A-A**




**COMBINATION CANTILEVER RETAINING WALL & SIDEWALK DETAIL**



**THICKENED EDGE JOINT AT ADDISON ROAD**  
N.T.S.



**MONOLITHIC MEDIAN NOSES AT QUORUM DR.**



**ISOLATION JOINT**  
N.T.S.

#3 lap = 11.25" say 12"

Use where keyway is effective

THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY KENNETH A. ROBERTS, P.E. 53446 ON OCTOBER 24, 1997

ADDENDUM #4, 12/19/97  
ADDENDUM #2, 11/18/97

**PAVING DETAILS**

**ARAPAHO ROAD**

ADDITION ROAD TO DALLAS NORTH TOLLWAY

TOWN OF ADDISON, TEXAS

Hullitt-Zollner, Inc./Consulting Engineers  
Dallas, Fort Worth, Houston, Phoenix, Austin

DESIGN	DRAWN	APPR.	SCALE	DATE	PROJECT NO.	NO.
H21	H21	KAR	N.T.S.	OCT 97	1772-01	P-13

# HUITT-ZOLLARS

Dallas • Fort Worth • Houston • El Paso • Phoenix • Tustin • Ontario • Albuquerque • Seattle • Tacoma

## FACSIMILE TRANSMITTAL

Date: 9-23-98

Fax No.: 972-450-2837

H-Z Proj. No. 01-1772-01

No. of Pages: 2  
(Including Cover Sheet)

TO: Jim Pierce  
Town of Addison  
Public Works

URGENT     For Your Review     Please Call Upon Receipt     Orig. To Follow By Mail


Sidewalk Detail from City of Dallas

FROM: Ken Roberts


SENT BY: \_\_\_\_\_ TIME: \_\_\_\_\_ DATE: \_\_\_\_\_

*If you had any problems receiving the Facsimile Transmittal, please contact the individual listed above at (214) 871-3311. Thank you.*

3131 McKinney Avenue, • Suite 600 • Dallas, Texas 75204-2489 • (214) 871-3311 • FAX (314) 871-0757




REINFORCING DETAIL AT WATER METERS IN SIDEWALK




USED PRE-FORMED EXPANSION

F OF DONEL TO BE COATED



EXPANSION JOINT DETAIL




NOTES:  
 1. IF "T" > 3" NO WIDENING NECESSARY EXCEPT POSSIBLY TO OBTAIN MINIMUM DISTANCE OF 1" TO EDGE OF SIDEWALK.  
 2. SAME WIDENING PLAN WILL BE USED FOR WALK NOT ADJACENT CURB.

1/2" x 1/2" x 1/2"
1/2" x 1/2" x 1/2"
1/2" x 1/2" x 1/2"
1/2" x 1/2" x 1/2"


**SIDEWALK WIDENING REQUIRED AROUND OBSTACLES IN SIDEWALK**

\* EXPANSION MATERIAL MUST BE PLACED ADJACENT THE BUILDING, STRUCTURE, WALL OR POLE WHEN SIDEWALK IS POURED ADJACENT THESE ITEMS.



SIDEWALKS AGAINST EXIST. CONC. CURB

\* SEE PAGE 2001 FOR DETAIL OF SIDEWALK ADJACENT TO INLET.



NONREINFORCED CONCRETE SIDEWALK

APPROVED: *[Signature]*  
 DIRECTOR OF PUBLIC WORKS & TRANSPORTATION  
 DATE: *[Date]*

<b>MISCELLANEOUS DETAILS</b>						
REINFORCED SIDEWALKS AND						
BARRIER FREE RAMPS						
DEPARTMENT OF PUBLIC WORKS & TRANSPORTATION						
CITY OF DALLAS, TEXAS						
DESIGN	DRAWN	DATE	FILE	NO.	PAGE NO.	
C.L.D.	A.B.M.	APR 96	2510	1.	9005	

TOWN OF  
**ADDISON**

Faxed

**PUBLIC WORKS**

To: Robert Weber

From: James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer  
Phone: 972/450-2879  
FAX: 972/450-2837

Company: Ed Bell Const.

FAX #: 214-352-3201

Date: 9-22-98

16801 Westgrove  
P.O. Box 9010  
Addison, TX 75001-9010

# of pages (including cover): 2

Re: Arapaho Road

Original in mail       Per your request       FYI       Call me

Comments: I have just completed an inspection of the pavement in place with Ken Roberts and other City personnel. There are numerous areas, mostly at the edges of the existing pavement, that we feel do not meet the standards and requirements set forth in the contract documents. A partial list follows:

- Keyway substandard or non-existent
- Mis-alignment of reinforcing steel
- Ragged edges and corners.
- Sawed out areas (to repair defects) not sawn full depth
- Edges not vertical

This is notice to temporarily suspend work of pouring concrete against any existing pavement edges until satisfactory corrections can be made.

Other work may proceed, including pavement that is not against existing pavement edges, as long as the work is done in a satisfactory manner in accordance with the contract documents.

I suggest a meeting at the jobsite as soon as possible to discuss these, and other matters.

James Klein Jr

bcc John Baumgartner  
Dave Wilde  
Bruce Ellis

9-18-98

# Arapaho Rd Const. Meeting

<u>Name</u>	<u>Company</u>	
Jim Perie	Addison	
John R. Ruyter	EBCC	214-793-4500
Clyde Johnson	Addison	
DAVE WILDE	ADDISON	972) 450-2847/2837

TOWN OF  
**ADDISON**

*Faxed*

**PUBLIC WORKS**

To: Robert Weber

From: James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer  
Phone: 972/450-2879  
FAX: 972/450-2837

Company: Ed Bell Const

FAX #: 214-352-3201

Date: 9-22-98

16801 Westgrove  
P.O. Box 9010  
Addison, TX 75001-9010

# of pages (including cover): 1

Re: Arapaho Rd

- Original in mail       Per your request       FYI       Call me

Comments: Please plan to attend our  
10AM Friday meeting. Our  
purchasing manager will be  
there to discuss DBE status.  
If you can't attend, please advise.  
Thanks,  
Jim



MODE = TRANSMISSION

START=09-22 08:28AM

END=09-22 08:29AM

NO.	COM	SPEED NO	STATION NAME/ TELEPHONE NO.	PAGES
001	OK	*	92143523201	001

-Addison Svc Ctr -Upstairs-

9-18-98

# Arapaho Rd. Const Meeting

- Clyde Johnson / DBET -

- ✓ 1. Have closed on parcel 10 - N. side of Arapaho near Toll Rd.  
    ✓ Review results from last meeting -
- ✓ 2. TCI cable advises it will be about 3 weeks before they get their cable off the pole. SW Bell should be off this week.
- ✓ 3. Clarify Quenton W. / banks phone # 507-4916  
    area code? 214  
    mobile phone? yes
- ✓ 4. Deliver Orange Const Fence & poles to Service center after Oct fest
- ✓ 5. Conc sample from N. wall does not meet spec. -
- ✓ 6. Discuss ~~Atkinson~~ <sup>Quorum</sup> "Circle" Leave out - cost of & Sandblasting.
- ✓ 7. Drawing for TU feed sent

- ✓ 8. Sew Bell Vault in curb line to be eliminated
- ✓ 9. Restoration of Irrig Power?
- ✓ 10. Keep Sedalco off Arapaho Paving
- \* Check w Tim Beidelman re Vault removal

**ED BELL CONSTRUCTION COMPANY**POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-078710605 HARRY HINES  
DALLAS, TEXAS 75220

September 15, 1998

Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison

Dear Jim:

We are in receipt of your September 14, 1998 fax regarding barricades and roadway maintenance. The following information should answer the questions noted on your fax:

1. Pothole maintenance: As you are aware, recent rains have caused some of the utility patches to deteriorate. E.L. Dalton was contacted and mobilized on September 15, 1998 to repair their utility patches.


2. Notification procedures: Nelson Mitchell (793-4500) is our primary point of contact for pot hole and barricade maintenance. It is my understanding that his phone number has been distributed to several Town of Addison departments and that they have been successful contacting him after normal working hours. Quenton Wilbanks (507-4916) or Robert Weber (213-3849) can be contacted as secondary points of contact.

214-

(mobile)

3. Barricade maintenance: The utilization of barrels to delineate traffic lanes creates a constant problem of barricade maintenance. Our project coordinator and foremen are constantly resetting barrels that get knocked over by the traveling public. Nelson Mitchell monitors the condition of the barricades daily and makes corrections as required. This headache will persist unless another method to delineate the travel lanes is utilized.

If you have any questions regarding this information, don't hesitate to contact our office.

Sincerely,  
Ed Bell Construction Company  
Robert D. Weber  
Project Engineer

**ED BELL CONSTRUCTION COMPANY**POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-078710605 HARRY HINES  
DALLAS, TEXAS 75226

September 15, 1998

Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison

Dear Jim:

It is our understanding that the Town of Addison has requested that the construction area in the vicinity of the realigned Arapaho Road and Quorum Drive intersection be cordoned off with orange construction fence during the Town's Oktoberfest celebration. It will take 600 LF of orange fence to cordon off the area in question. Our material cost for this work is \$952.84 and is based upon the following schedule of costs:

Orange construction fence	\$96.88 per roll	8 rolls	\$775.04
6' metal poles	\$2.54 per pole	70 poles	\$177.80

Please include this item on the next change order. If you have any questions regarding this information, don't hesitate to contact our office.

Sincerely,

Ed Bell Construction Company


Robert D. Weber  
Project Engineercc Robin ✓  
Dave ✓

# ED BELL CONSTRUCTION COMPANY

POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-0787

10805 HARRY HINES BOULEVA  
DALLAS, TEXAS 75

## FAX

TO: Jim Pierce

AT: Addicks

FAX NUMBER: (972) 450-2824

FROM: Robert Weber

DATE: 15 SEP 98

PAGE: 1 OF 2


MESSAGE:

Jim,

Here is the material price for the orange fence  
we discussed.

Rob

IF MESSAGE IS UNCLEAR PLEASE CONTACT OUR OFFICE AT  
(214) 358-6581  
THANK YOU!



**Public Works / Engineering**

16801 Westgrove • P.O. Box 144

Addison, Texas 75001

Telephone: (214) 450-2871 • Fax: (214) 931-6643

LETTER OF TRANSMITTAL

DATE	9-15-98	JOB NO.
ATTENTION		
RE:	Arapaho Rd	
	TU Electric	

TO Robert Weber  
Ed Bell Court

**GENTLEMAN:**

**WE ARE SENDING YOU**

- |   |  |   |
|---|--|---|
| <input type="checkbox"/> Shop Drawings  | <input checked="" type="checkbox"/> Attached | <input type="checkbox"/> Under separate cover via _____ the following items:                            |
| <input type="checkbox"/> Copy of letter | <input type="checkbox"/> Prints              | <input type="checkbox"/> Plans <input type="checkbox"/> Samples <input type="checkbox"/> Specifications |
|   | <input type="checkbox"/> Change order        | <input type="checkbox"/> _____  |

COPIES	DATE	NO.	DESCRIPTION
1			Drawings by TU showing feed for street lights in medians

**THESE ARE TRANSMITTED as checked below:**

- |  |   |   |
|--|---|---|
| <input type="checkbox"/> For approval                | <input type="checkbox"/> Approved as submitted    | <input type="checkbox"/> Resubmit _____ copies for approval   |
| <input checked="" type="checkbox"/> For your use     | <input type="checkbox"/> Approved as noted        | <input type="checkbox"/> Submit _____ copies for distribution |
| <input type="checkbox"/> As requested                | <input type="checkbox"/> Returned for corrections | <input type="checkbox"/> Return _____ corrected prints        |
| <input type="checkbox"/> For review and comment      | <input type="checkbox"/> _____                    |   |
| <input type="checkbox"/> FOR BIDS DUE _____ 19 _____ |   | <input type="checkbox"/> PRINTS RETURNED AFTER LOAN TO US     |

REMARKS \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

COPY TO Dave Wilde


SIGNED: Jim Keece

If enclosures are not as noted, please notify us at once.

**EAST Design Engineering Services**

1506 Commerce Street - 3 East  
Dallas, Texas 75201

FAX # 214 / 812 - 7828



**DATE:** 9-15-98

**TO:** Jim Pierce - City of Addison **PHONE #** 972-450-2879

**FROM:** Bobby Lamon T.U. Electric **PHONE #** 214-812-7310

**REMARKS:**

Print for Conduit installation & specs for  
street Light Foundations on Apache Rd

**NUMBER OF PAGES SENT** 3 **(INCLUDING THIS SHEET)**



DRIVE

FORUM

# from LA-3 Streetscape



← Pole to be installed inline at this location. Cap Condu & Install Rebar stake if pole has not been set. Our crew will put 90 on & run conduit up pole.  
Thanks!



Conduit should follow East side of Overhead power line.

Install 2" SCHD 40

# ARA

Light Foundation conduit should go east & west down median to serve other lights on Propak.

This pole base will have 3 conduits




**STEEL LIGHT FOUNDATION  
7, 30' & 40' SQUARE STEEL P E  
40' M.H. ROUND STEEL POLE**

**213 - 330**

**213 - 330**

10 - 86

8 - 86



**NOTES:**

1. CONCRETE TO BE MINIMUM 3000 PSI AT 28 DAYS (5 SACK) MAXIMUM AGGREGATE 3/4". TOP OF FOUNDATION TO BE TROWELED TO A FLAT AND LEVEL SURFACE. AVOID EXCESSIVE TROWELING. CONCRETE TO SET A MINIMUM OF 72 HOURS BEFORE POLE INSTALLATION.
2. REBAR HOOPS ARE TIED BEGINNING 3" BELOW TOP OF CONCRETE FORM AND ARE REPEATED AT APPROXIMATE 1 FT. INTERVALS TO BOTTOM OF FOUNDATION.
3. ANCHOR BOLTS TO BE SUPPLIED WITH POLE. USE TEMPLATE FURNISHED BY POLE MANUFACTURER FOR ALIGNING ANCHOR BOLTS. PROJECTION OF 3 IN. ON 25 & 30 FT. SQUARE AND 3 1/2 IN. ON 40 FT. SQUARE AND 37 FT. ROUND POLES.
4. CONCRETE FORM OF SONOTUBE TO EXTEND TO BOTTOM OF TRENCH OR AS NEEDED.
5. PROVIDE 24" PIGTAIL FOR CONNECTION OF GROUND WIRE TO POLE.
6. A MINIMUM OF 12" OF BARE #8 SO CU WIRE TO BE PLACED IN BOTTOM OF HOLE AND COVERED WITH 2" OF DIRT.
7. IF SOIL HAS BEEN DISTURBED, EXTEND FOUNDATION BY DEPTH OF DISTURBED SOIL.

ITEM	QTY	DESCRIPTION	TSN/REF	CU	MU
1	6	#3 REBAR, 16 IN. DIAMETER HOOP, 3 IN. OVERLAP	314470		
2	4	#6 REBAR, STRAIGHT, 80 IN. LONG	317821		
3	4	ANCHOR BOLT, GALV 1 1/4 IN. (SUPPLIED W/ POLE)			
4	AS REQD	CONCRETE FOUNDATION TUBE, 24 IN. DIAMETER	819941	51F25	
5	AS REQD	CONDUIT, PVC OR PEC (NOT IN FOUNDATION AUNT)			
6	.5 LB	WIRE, #8 COPPER SOLID	310081		
7	1	GROUND, POLE BUTT WIRE COIL			
8	AS REQD	CONCRETE			

APPROVED BY **TUELECTRIC**

**Jim Pierce**

**From:** Clyde Johnson  
**Sent:** Tuesday, September 08, 1998 1:11 PM  
**To:** Jim Pierce  
**Cc:** John Baumgartner  
**Subject:** RE: Arapaho Road DBE Participation

Paragraph 10 of Section AB at the front of our bid document, the last two sentences, states "If the bidder fails to achieve the contract goal as stated herein, it will be required to provide documentation demonstrating that it made good faith efforts in attempting to do so. A bid that fails to meet these requirements will be considered nonresponsive.

Please call me so we can discuss what has transpired and our course of action.

**Clyde Johnson**

**Purchasing Manager - 7090**

—Original Message—

**From:** Jim Pierce  
**Sent:** Tuesday, September 08, 1998 11:43 AM  
**To:** Clyde Johnson  
**Cc:** John Baumgartner  
**Subject:** Arapaho Road DBE Participation

It appears that Ed Bell Const. Co. will not meet their DBE goal. I'm wondering what impact this may have, and particularly, will it affect our DART funding. Jim.

TOWN OF  
**ADDISON**

*Faxed*

**PUBLIC WORKS**

To: Robert Weber

From: James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer  
Phone: 972/450-2879  
FAX: 972/450-2837

Company: Ed Bell Const.

FAX #: 214-352-3201

Date: 9-14-98

16801 Westgrove  
P.O. Box 9010  
Addison, TX 75001-9010

# of pages (including cover): 1

Re: Arapaho Road -

- Original in mail       Per your request       FYI       Call me

Comments: Over the weekend, patches deteriorated  
badly - 3 in particular - near Carr America,  
@ Summerfield Suites and @ Addison Rd.  
These may have to be plated. Our forces  
were called out Saturday to barricade  
the hole @ Carr America. I believe we are  
getting substandard service from your  
barricade co. We need a procedure to  
follow, for pothole & barricade maintenance,  
for after hours. Please furnish a  
name & phone # list for us to use.

Thanks,

Jim

Please work on the potholes immediately

MODE = TRANSMISSION

START=09-14 08:24AM

END=09-14 08:38AM

NO.	COM	SPEED NO	STATION NAME/ TELEPHONE NO.	PAGES
001	OK	2	92143523201	001

-Addison Svc Ctr -Upstairs-

\*\*\*\*\* ( FAX-200 02.17)\* - 972 450 2834- \*\*\*\*\*

# ARAPAHO Road Const. Meeting 9/11/98

NAME	Company	Phone / Fax
ROBERT WESSER	ED Bell Construction	(214) 358-6581
Mike Rasmussen	TCI CABLEVISION / DALLAS	214-320-5455
CHRIS W. CRAIG	TCI CATV GARLAND	972 840 5837
Dave Wilde	TOA	972) 450-2847/2837

# Arapaho Rd. Construction Meeting 9-4-98

## 1. Glade Strickland issues -

- Shop drawings      brick pavers -
- Light over sidewalks  
✓ Light hinging -      Hinged on same side as fixture
- ✓ Sidewalk Mock-up (N. Tx. Bomanite)
- Other
- ✓ Bollard will be built & sandblasted as a sample

## 2. Paving - Comparison of mix designs

Request same cement content when using latter mix  
Rob will analyze & get back

Using both sources

- ✓ 3. Shop drawings on electrical - completed & returned to E. Bell.
- Under review by HZ -
- Signal Pole Base OK -

- ✓ 4. ~~TA~~ TA Switch -
- Other Utilities

Leave out a  
whole panel  
@ poles -

Paving impact

- ✓ 5. Quorum Drive Completion

- \* 6. SWBell Vault in curb line  
Called Tim Biedleman 9-4-98
- \* 7. Utility Pole in ditch line  
Called TU 9-4-98  
TU soap pole is OK.
- ✓ 8. Restoration of Irrigation Paver  
will be completed Wednesday
- ✓ 9. CO#2 ready for CM signature  
Signed & returned to E. Bell.
- ✓ 10. Street Sweeping  
Patching -
- 11. Schedule - Mon - Holiday -

Joe not here for next meeting

- \* Need feed plans for TU Poles in medians  
(Called Joe Perez 9-8-98)  
Hydrant @ NW cor Arap & Toll Rd needs  
to be raised -

SWBell lower conduit  
Conduit & Pull Bore @ Toll Rd  
DBE Ownership/Goals - memo to Clyde Johnson



# Arapaho Road Const Meeting

9-4-98

<u>NAME</u>	<u>COMPANY</u>	<u>PHONE</u>
Jim Peice	Addison	972-450-2879
Robert Weber	Ed Bell Construction	(214) 358-6581
<del>Tim Keierleber</del>	<del>WELLS</del>	<del>214 565-1074</del>
Nelson Mitchell	EBCC	214-793-4500
Slade Strickland	Addison	972-450-2869
Dave Wilde	Addison	972/450-2847/2837

# HUITT-ZOLLARS

Huitt-Zollars, Inc. / 3131 McKinney Avenue / Suite 600 / LB 105 / Dallas, Texas 75204-2489 / 214/871-3311 / FAX 214/871-0757

September 3, 1998

Mr. James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, TX 75001

RE: Arapaho Road Reconstruction


Dear Mr. Pierce:

Due to the well-publicized cement shortage, Ed Bell Construction Co. has submitted two 6-sack concrete mix designs for use in constructing the Arapaho Road street pavement. One of the mixes is to be supplied by Lattimore Materials Company and the other mix is to be supplied by Ed Bell's concrete batch plant. In the event the Town allows Ed Bell to use concrete from both sources in one days placement, we have no objections to this approach, provided that the Town's inspector makes sure test beams are taken from the two sources of concrete at the intervals specified in NCTCOG Specification 5.8.6.c. This will result in additional test beams being taken because of the two concrete suppliers. The testing lab should also take note of the concrete supplier and the paving station where the test beams are taken in the event test results fail to meet the project strength requirements.

Please give me a call if you should have any questions.

Sincerely,

Huitt-Zollars, Inc.

  
Kenneth A. Roberts, P.E.  
Vice President

COMPARISON OF MIX DESIGNS			
	Maxim		Lattimore #42
Cement	470		564
Coarse Aggregate	1922		1850
Fine Aggregate	1327		1332
Water	233		237
Water Cement Ratio	0.50		0.42
Admix #1 H2O Reducer	14.1		22.6
Admix #2 Air Entrain	2.4		3.7
Slump	4.0 max		3-5
Aggregates-Coarse	% Pass		% Pass
1 1/2	98		100
1			97.5
3/4	42		
1/2			56.7
3/8	20		
#4	3		9.9
#8			0.3
Fine Aggregate			
3/8	100		100
#4	97		99
#8	88		91
#16	78		68
#30	61		48
#50	26		17
#100	5		5

*[Faint, illegible handwritten text]*

**Finance Department**

# MEMO

**To: John Baumgartner**  
**From: Clyde Johnson** *CJ*  
**CC: Jim Pierce**  
**Re: Ed Bell Construction, Claim by Subcontractor**  
**Date: 08/17/98**

---

Attached is a copy of a claim filed by US Rentals, Inc. I explained to Robert Graves that he can't file a lien against the Town and that his remedy is through the bonding company if Ed Bell refuses to acknowledge the debt.

**CLYDE JOHNSON, C.P.M.**  
**PURCHASING MANAGER**  
TEL. 972-450-7090 FAX 972-450-7096  
EMAIL [cjohnson@ci.addison.tx.us](mailto:cjohnson@ci.addison.tx.us)

US RENTALS, INC.  
DIVISION V CREDIT OFFICE  
P.O. BOX 202165  
ARLINGTON, TX 76006  
817 / 606-0033

RECEIVED

AUG 17 1998

TOWN OF ADDISON  
PURCHASING DIVISION

Date 8.14.98

Owner or Reputed Owner

Surety

TOWN OF ADDISON  
P.O. BOX 9010  
ADDISON, TEXAS 75001-9010

AMERICAN AUTO INSURANCE  
7777 SAN MARIN DRIVE  
NOVATO, CA 94998

CERTIFIED MAIL # Z 354 097-770

BOND # 11133338191

Original Contractor

CERTIFIED MAIL # Z 354 097-772

ED BELL CONSTRUCTION  
P.O. BOX 540787  
DALLAS, TEXAS 75354-0787

CERTIFIED MAIL # Z 354 097-771

CERTIFIED MAIL # \_\_\_\_\_

Sub Contractor Incurring Indebtedness

AMOUNT OF CLAIM

ED BELL CONSTRUCTION  
P.O. BOX 540787  
DALLAS, TEXAS 75354-0787

\$ 368<sup>05</sup>

JOB SITE (legal description or address) ARAPAHO & ADDISON 2 1/2 " ARAPAHO ROAD EXTENSION"

The mechanic's and materialman's lien statutes as contained in the Property Code of the State of Texas requires that we notify you and each of you that the above figure is the amount of a past due, outstanding balance with US RENTALS, INC., P.O. BOX 202165, Arlington, Texas, 76006, incurred when US RENTALS, INC. furnished labor, materials, or construction equipment used in the direct prosecution of the work at the job site mentioned above. The labor, materials or construction equipment was furnished to ED BELL CONSTRUCTION during the month (s) of JUNE, 1998. The nature of the labor and materials furnished was rental equipment and supplies.

TO THE OWNERS OF THE PROPERTY: If this bill remains unpaid, you may become personally liable and your property subject to a lien unless you withhold payments from the contractor for payment of this account or unless this bill is otherwise paid or settled. Demand for payment is hereby made pursuant to Section 53.083 of the Property Code of the State of Texas. We further assert our claim under Chapter 162 of the Texas Property Code with regard to any and all construction Trust Funds owed to ED BELL CONSTRUCTION.

The law requires that this notice is sent to you prior to the expiration of limited number of days for us to protect our interest and for that reason we are sending you this notice. Please do not construe this letter as a reflection upon the integrity of your contractor, as this procedure is followed to comply with our State Lien Laws.

Attached hereto and incorporated herein is an itemized list of all invoices due. We know your assistance can be counted upon in this matter.

Sincerely  
Robert L. [Signature] Credit Representative

1 1 041-58981

101 CAPITAL AVENUE ,FLAND

,TX 75074-0000

06/26/98

PO BOX 202165

,ARLINGTON

,TX 76006-0000

06/24/98 11:14

06/24/98 11:14

ED BELL CONSTRUCTION  
PO BOX 540787  
DALLAS, TX 753540787

APAPASHO & ADDISON  
ADDISON

1071H

10.14H

(214)558-098291

KB

4 WKS

6.8 HYDR HAMMER  
OUT: 60.0

062598 12:22 10  
IN:

0 300  
TOTAL:

900 1200  
60.00

300.00

10

DELIVERY

40.00

RENTAL	300.00
DELIVERY	40.00
SALES TAX	28.05
TOTAL	368.05

# US RENTALS

## SWORN STATEMENTS OF ACCOUNT

THE STATE OF TEXAS

COUNTY OF TARRANT

BEFORE ME, the undersigned authority, personally appeared \_\_\_\_\_  
ROBERT GRAVES, who upon oath, deposed and stated:

In accordance with an agreement with ED BELL CONSTRUCTION  
Claimant has furnished Rental Equipment/Supplies in connection with the  
"ARAPAHO ROAD EXTENSION", ARAPAHO & ADDISON, TOWN OF ADDISON


The amount due and unpaid for such Rental Equipment/Supplies, after allowing for  
All lawful offsets, payments and credits is \$ 368<sup>05</sup> for which claim is  
hereby made.

U S RENTALS

BY: Robert Graves

SUBSCRIBED AND SWORN TO BEFORE ME BY Robert Graves  
On this the 14 day of August, 1998, to certify which  
witness my hand and seal of office.

Conny Brantley  
NOTARY PUBLIC IN AND FOR THE STATE OF TEXAS



PRINTED NAME OF NOTARY

MY COMMISSION EXPIRES

**ED BELL CONSTRUCTION COMPANY**POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-078710605 HARRY HINES  
DALLAS, TEXAS 75220

August 14, 1998

Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison

Dear Mr. Pierce:

As we have discussed on earlier occasions, EBCC is exploring the option of erecting our concrete batch plant to produce concrete for a portion of the referenced project. Enclosed for your review and approval is our concrete batch design developed by Maxim Technologies, Inc. for 650 psi (flex) concrete for paving. Please inform us of your decision regarding this design.

If you have any questions regarding this information, don't hesitate to contact our office.

Sincerely,

Ed Bell Construction Company

Robert D. Weber  
Project Engineer





**Maxim Technologies Inc.**  
 2575 Lone Star Dr. • P.O. Box 224227  
 Dallas, Texas 75222  
 Telephone: (214) 631-2700  
 FAX: (214) 920-1891

## Portland Cement Concrete Mix Design Report

**Client:** Ed Bell Construction  
 10605 Harry Hines Blvd.  
 Dallas, Texas 75220  
 Attn: Robert Webber

**Project No.:** 9863997  
**Report No.:** 136040  
**Service Date:** 08/07/98  
**Page 1 of 1**

**Project:** Concrete Mix Design

**Identification:** Flexural mix with air / 650psi


Requirements	Design	Specification
Flexural Strength (psi / days)	650 psi	NA
Cement Content (sack)	5.0	NA
Slump (inches)	4.0 max	NA
Water Cement Ratio (lbs/lbs)	0.50	NA
Entrained Air Content (%)	4.5	NA

Materials	Source	Size or Type	Specific Gravity
Cement	Normal Portland	Type I	3.15
Fly Ash	Normal Fly Ash	Type C	2.74
Coarse Aggregate	1 1/2" - #4	Crushed Stone	2.66
Fine Aggregate	#4 - 0	Natural Sand	2.62
Admixture #1	Water Reducer	ASTM C494	NA
Admixture #2	Air Entrainment	ASTM C263	NA

Proportions One Cubic Yard SSD Basis	Weight (lbs)	Absolute Volume (cubic Feet)
Cement	470	2.39
Fly Ash	0	0.00
Coarse Aggregate	1922	11.56
Fine Aggregate	1327	8.10
Water	233	3.73
Admixture #1	14.1	NA
Admixture #2	2.4	1.22
<b>Totals</b>	<b>3952</b>	<b>27.00</b>

**Unit Weight of Fresh Concrete (lb/cubic foot):** 146.4  
 Adjust water to maintain 4" slump.  
 Adjust air entraining agent to maintain 4.5% air content.  
 Weights are S.S.D.- Moisture Correction Required.

**MAXIM TECHNOLOGIES, INC.**

  
 Lawrence Bracken, B.S.Ch.E., Department Manager  
 Construction Materials Engineering Division

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

# MAXIM

## TECHNOLOGIES INC

Maxim Technologies Inc.  
2575 Lona Star Dr. • P.O. Box 224227  
Dallas, Texas 75222  
Telephone: (214) 631-2700  
FAX: (214) 920-1851

### REPORT OF CONCRETE FLEXURAL STRENGTH

CLIENT: ED BELL CONSTRUCTION  
10605 HARRY HINES BLVD  
ATTN: ROBERT WEBBER  
DALLAS, TX 75220

PAGE 1 OF 2

PROJECT: MIX DESIGNS

PROJECT NO.: 9863997  
REPORT NO.: 136040  
DATE OF SERVICE: 7/10/98  
AUTHORIZATION:  
REPORT DATE: 8/07/98

SERVICES: Test flexural strength specimens prepared to confirm strength properties of the mix design.

### PROJECT DATA

CONTRACTOR: ED BELL CONSTRUCTION  
CONCRETE SUPPLIER: N/A  
PLANT: N/A  
SPECIFICATION REQUIREMENTS

STRENGTH: 650psi @ 28 DAYS  
SLUMP: 4"Max. AIR: 3-6

## METHOD OF TEST

SAMPLING: ASTM C172  
MOLDING & CURING: ASTM C31  
SLUMP: ASTM C143  
TEMPERATURE: ASTM C1064  
AIR CONTENT: ASTM C231  
UNIT WEIGHT: ASTM C138  
TESTING: ASTM C78

CLASS OF CONCRETE: In-lab design  
DATE OF PLACEMENT: 7/10/98  
TIME SAMPLED: 05:00PM BY: Michael Marlar, CET  
TEMPERATURE (DegF) - AIR: 72 CONCRETE: 81  
TRUCK NO: N/A TICKET NO: N/A  
MEASURED SLUMP (in.): 3.25  
AIR CONTENT(%): 4.8 UNIT WEIGHT(pcf): 145.6  
LOCATION OF PLACEMENT:  
In lab mix design.

### REPORT OF TESTS

#### CONCRETE FLEXURAL STRENGTH - 6 X 6 BEAMS

BEAM MARKED SET	NO.	DATE TESTED	AGE (days)	BEAM DIMENSION (in.)			SPECIMEN MOISTURE CONDITION	BEARING CONTACT	MAXIMUM LOAD (lbs. force)	MODULUS OF RUPTURE (psi)	REMARKS
				WIDTH	DEPTH	LENGTH					
1	1	7/17/98	7	6.20	6.00	18	WET	GRND/SHIMMED	7140	575	
1	2	7/17/98	7	6.10	6.00	18	WET	GRND/SHIMMED	7260	595	
1	3	7/17/98	7	6.10	6.00	18	WET	GRND/SHIMMED	6960	570	
1	4	8/07/98	28	6.00	6.10	18	WET	GRND/SHIMMED	10140	820	
1	5	8/07/98	28	6.00	6.10	18	WET	GRND/SHIMMED	9120	735	
1	6	8/07/98	28	6.10	6.10	18	WET	GRND/SHIMMED	9000	715	

Report Of Tests Continued On Page 2

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the samples tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

AUG 7 1998

Maxim Technologies Inc.  
2575 Lone Star Dr. • P.O. Box 224227  
Dallas, Texas 75222  
Telephone: (214) 631-2700  
FAX: (214) 920-1891

## REPORT OF COARSE AND FINE AGGREGATE TESTING

CLIENT: ED BELL CONSTRUCTION  
10605 HARRY HINES BLVD  
ATTN: ROBERT WEBBER  
DALLAS, TX 75220

PROJECT NO.: 9863997  
REPORT NO.: 135856  
DATE OF SERVICE: 6/25/98  
AUTHORIZATION:  
REPORT DATE: 7/29/98

PROJECT: MIX DESIGNS

SERVICES: Coarse and Fine Aggregate Testing.

## REPORT OF TESTS

Sieve Analysis of Coarse Aggregate - ASTM C-33  
Size #467

Sieve Size	Actual Percent Passing	Required Percent Retained
1 1/2"	98	95-100
3/4	42	35-70
3/8	20	10-30
#4	3	0-5

Report Of Tests Continued On Page 2

ED BELL CONSTRUCTION  
PROJECT NO. 9863997  
DATE OF SERVICE: 6/25/98

REPORT NO. 135856  
PAGE 2 OF 2

## REPORT OF TESTS (Continued)


### Sieve Analysis of Fine Aggregates - ASTM C-33

Sieve Size	Percent Passing	Percent Required *
3/8"	100	100
#4	97	95-100
#8	88	80-100
#16	78	50-85
#30	61*	25-60
#50	26	10-30
#100	5	2-10

Technician: Vince Mosakowski

Report Distribution:  
(1) ED BELL CONSTRUCTION

MAXIM TECHNOLOGIES INC.

  
CME Division

Our letters and reports are for the exclusive use of the client to whom they are addressed and shall not be reproduced except in full without the approval of the testing laboratory. The use of our name must receive our written approval. Our letters and reports apply only to the sample tested and/or inspected, and are not indicative of the quantities of apparently identical or similar products.

**ED BELL CONSTRUCTION COMPANY**

POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-0787

10605 HARRY HINES  
DALLAS, TEXAS 75220

May 8, 1998

Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001


Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison

Dear Mr. Pierce:

Enclosed for you review and approval are our concrete batch designs from Lattimore Materials Company for 3000 psi (design # 38), 3600 psi (design # 40), and 4200 psi (design # 42) concrete. In addition to utilizing mix design # 42 to produce CL C concrete, it is our intent to utilize mix design # 42 to produce concrete for the paving on this project. Please inform us of your decision regarding these designs.

If you have any questions regarding this information, don't hesitate to contact our office.

Sincerely,  
Ed Bell Construction Company



Robert D. Weber  
Project Engineer

# LATTIMORE MATERIALS COMPANY

P.O. BOX 556  
 MCKINNEY, TEXAS 75070-0556  
 (972) 569-4646 (972) 221-4646

**Client:** Ed Bell Construction Co. **Date:** 08-May-98

**Project:** Arapaho Road  
 Addison, Texas

**Materials:**  
 Cement: Type 1, ASTM C-150, Texas-LeHigh Cement  
 Flyash: ASTM C-618, Class C, Holnam  
 Coarse Agg.: ASTM C-33, 1" - #4 Lattimore Crushed Stone  
 Fine Agg.: ASTM C-33, Lattimore Concrete Sand  
 Admixtures: ASTM C-494, Sika  
 ASTM C-260, Sika

1 Cubic Yard By Weight - SSD

Mix No.	38	40	42
Strength @ 28 Days	3000	3600	4200 / 650 Flex
	Air	Air	Air
Cement, lbs	470	517	564
Fly Ash, lbs	0	0	0
C. Agg., lbs	1850	1850	1850
Sand, lbs	1437	1369	3182 } 1332
Water, lbs	227	238	237
W/R, oz	18.8	20.7	22.6
<u>AEA, oz</u>	<u>3.1</u>	<u>3.4</u>	<u>3.7</u>
Total Weight	3984	3974	3983
Unit Wt, #/CF	147.56	147.19	147.52
W/C Ratio, # #	0.48	0.46	0.42
Fly Ash, %	0	0	0
Maximum Temp, deg.	95	95	95
Slump, inches	3-5	3-5	3-5
Air, % entrained	5-8	5-8	5-8

\* Admixture dosage subject to adjustment as needed (ASTM C-94, Note 7)

\*\* Air content per recommendations of ASTM C-94.7 (Table 3)

Lattimore Ready Mix guarantees the above mix design will achieve the specified strength when tested and evaluated in accordance with ASTM C-172, C-31, C-39 and C-94 and when the recommended procedures for placement and curing outlined in ACI 305/306 are followed.

In accordance with ASTM C-94, Lattimore Materials Co. requests that copies of all strength tests be forwarded to our Quality Control Department.

GH

ATC Associates, Inc.  
11356 Mathis  
Dallas, Texas 75229  
972/556-2204

## PROJECT INSPECTION REPORT

page 1 of 2

PROJECT: Latimore - Aggregate Testing

Job No.: 25-02-96-00559.50e

CLIENT: Latimore Materials

Date: 2/04/98

REMARKS: Sample #634 - 1" Bridgeport Aggregate

### Sieve Analysis Test Method (ASTM C-136)

Sieve Size	% Passing	% Passing Required
1 1/2"	100	100
1"	97.5	95-100
1/2"	56.7	25-60
#4	9.9	0-10
#8	0.3	0-5

### Specific Gravity (ASTM C-127)

Saturated Surface Dry	2.68
Bulk	2.67
Absorption (%)	0.65

### Unit Weight - Dry Rodded (ASTM C-29)


Unit Weight (Pcf) Average of 3	102.4
--------------------------------	-------

### Decant

% Passing #200 Sieve	0.28
----------------------	------

ATC REPRESENTATIVE: J. Thompson

Respectfully submitted,



This report represents only the materials tested and may or may not be representative of identical or similar materials. This report shall not be reproduced except in its entirety and with the express written permission of ATC Associates Inc.

# Hooper Engineering Laboratories, Inc.

## Construction Materials Testing

### REPORT OF ANALYSIS OF CONCRETE AGGREGATES

CLIENT: Lattimore Materials Co.

DATE: 5 November 1997

PROJECT: General Use

SAMPLES: Submitted to Hooper Engineering Laboratories, Inc. on 11/5/97  
by Lattimore Materials Co.

SUPPLIER: Thackerville

#### RETAINED ON SIEVE SIZE

#### NATURAL SAND 0 - #4

#### ASTM C33 REQUIREMENTS

1-1/2"

1"

3/4"

1/2"

3/8"

No. 4

No. 8

No. 16

No. 30

No. 50

No. 100

0%

1

9

32

52

83

95

0

0 - 5

0 - 20

15 - 50

40 - 75

70 - 90

90 - 98

FINENESS MODULUS

2.72

2.30 to 3.10

SPECIFIC GRAVITY

2.59

FINER THAN NO. 200 SIEVE

3.9%


5.0% Max.

DRY RODDED WEIGHT, PCF

103.7

TECHNICIAN: LS

DISTRIBUTION: (2) Lattimore Materials Co., Curtis Lee





TOWN OF  
**ADDISON**

**PUBLIC WORKS**

To: Tim Beideman

From: James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer  
Phone: 972/450-2879  
FAX: 972/450-2837

Company: SW Bell

FAX #: 972-234-7062

Date: 9-3-98

16801 Westgrove  
P.O. Box 9010  
Addison, TX 75001-9010

# of pages (including cover): 2

Re: Arapaho Rd

Original in mail

Per your request

FYI

Call me

Comments:

Attached shows poles to

be removed as electric is



going underground (TU Electric).

We have asked TU to remove

the poles immediately as they

are interfering with paving.

Jim



STORMWATER PLAN & PROFILE  
 LINES A-1, A-2, A-3  
 ARAPAHO ROAD  
 ADDISON ROAD TO DALLAS NORTH TOLLWAY  
 TOWN OF ADDISON, TEXAS  
 DATE: 1/26/97



THE STA. AND ELEV. ON THIS DRAWING ARE BASED UPON THE BENCH MARK AT THE CORNER OF THE INTERSECTION OF ARAPAHO AND ADDISON ROADS AT THE EAST CORNER OF THE CONCRETE WALL AT FROM ELEV. 630.61  
 1/26/97

**LEGEND**

ELECTRIC -	OK	WITH	
12" CONC. PIPE	12"	CONCRETE	
18" V.C.P.	18"	VITRIFIED CLAY PIPE	
24" V.C.P.	24"	VITRIFIED CLAY PIPE	
36" V.C.P.	36"	VITRIFIED CLAY PIPE	
48" V.C.P.	48"	VITRIFIED CLAY PIPE	
60" V.C.P.	60"	VITRIFIED CLAY PIPE	
72" V.C.P.	72"	VITRIFIED CLAY PIPE	
90" V.C.P.	90"	VITRIFIED CLAY PIPE	
12" CONC. PIPE	12"	CONCRETE	
18" CONC. PIPE	18"	CONCRETE	
24" CONC. PIPE	24"	CONCRETE	
36" CONC. PIPE	36"	CONCRETE	
48" CONC. PIPE	48"	CONCRETE	
60" CONC. PIPE	60"	CONCRETE	
72" CONC. PIPE	72"	CONCRETE	
90" CONC. PIPE	90"	CONCRETE	
12" CONC. PIPE	12"	CONCRETE	
18" CONC. PIPE	18"	CONCRETE	
24" CONC. PIPE	24"	CONCRETE	
36" CONC. PIPE	36"	CONCRETE	
48" CONC. PIPE	48"	CONCRETE	
60" CONC. PIPE	60"	CONCRETE	
72" CONC. PIPE	72"	CONCRETE	
90" CONC. PIPE	90"	CONCRETE	
12" CONC. PIPE	12"	CONCRETE	
18" CONC. PIPE	18"	CONCRETE	
24" CONC. PIPE	24"	CONCRETE	
36" CONC. PIPE	36"	CONCRETE	
48" CONC. PIPE	48"	CONCRETE	
60" CONC. PIPE	60"	CONCRETE	
72" CONC. PIPE	72"	CONCRETE	
90" CONC. PIPE	90"	CONCRETE	

*O = Poles to be removed*

# HUITT-ZOLLARS

Dallas • Fort Worth • Houston • El Paso • Phoenix • Tustin • Ontario • Albuquerque • Seattle • Tacoma

## FACSIMILE TRANSMITTAL

Date: 9-2-98

Fax No.: 972-450-2837

H-Z Proj. No. 01-1773-01

No. of Pages: 1  
(Including Cover Sheet)

TO: Jim Pierce  
Town of Addison  
Public Works

URGENT     For Your Review     Please Call Upon Receipt     Orig. To Follow By Mail

For Inlet Construction:

1. Laps and extensions of reinforcing bars shall be  
30 bar diameters.

2. Minimum depth to drench into inlet walls - 9 inches.

FROM: Ken Roberts

SENT BY: \_\_\_\_\_ TIME: \_\_\_\_\_ DATE: \_\_\_\_\_

*If you had any problems receiving the Facsimile Transmittal, please contact the individual listed above at (214) 871-3311. Thank you.*

3131 McKinney Avenue • Suite 600 • Dallas, Texas 75204-2489 • (214) 871-3311 • FAX (214) 871-0757

Arapaho Rd. Const. Meeting

8-25-98

- ✓ 1. Substandard Inlet Sta 62+50
- ✓ 2. Change Order No. 2
- ✓ 3. SWBell Relocate - Status - Preparing Plans
- ✓ 4. TU Relocate - should be back next week.
- ✓ 5. Lime Stabilization Testing
  - Gradation - 1 test / 2000 yd<sup>2</sup>
  - Density - 3 tests / 2000 yd<sup>2</sup> & @ malts change
  - Depth - 1 Test / 500 yd<sup>2</sup>
- ✓ 6. Mix Design Approval -
- ✓ 7. Shop Drawings - Supplier Questions -  
\* Follow with HZ
- ✓ 8. Tree grates ~~proof of payment~~ check has been sent to N. TX Bonaniti
- ✓ 9. ~~Schedule~~ Dallas Conduit & Pull Boxes @ T.M. Rd
- ✓ 10. Addison Signal conduit @ Addison - too shallow  
Rob will call Mel's Electric
- ✓ 11. MCI Manhole

- ✓ 12. Lowering of Irrig power source
- ✓ 13. Cutback of Berm @ Colonnade — after paving
- 14. Schedule
- 15. Other Items —

Monday grade crew in —  
Get string line & forms  
Wed — start paving  
Tues — Steel coming —

Arapaho Rd Const. Meeting

8-28-98

Sign In Sheet

<u>NAME</u>	<u>COMPANY</u>	<u>PHONE</u>
Jim Pierce	Addison	972-450-2879
ROBERT WEBER	Ed Bell Construction	(214) 358-6581
Dave Wilde	Addison	972-450-2847/2837

**Jim Pierce**

**From:** jporter1@tu.com  
**Sent:** Thursday, August 27, 1998 3:24 PM  
**To:** jpierce@ci.addison.tx.us  
**Cc:** jhooker1@tu.com  
**Subject:** Re: Arapaho Road Underground Services

Jim,

I just got word that the Supervisor over our contractors will have them start on this first thing next week—barring some sort of unexpected emergency. Let me know if you need any more information.

Joel

jpierce@ci.addison.tx.us on 08/27/98 12:00:37 PM

**To:** Joel Porter/Texas Utilities  
**cc:** Jeanne Hooker/LSG/ENSERCH/US, JBaumgartner@ci.addison.tx.us  
**Subject:** Arapaho Road Underground Services

Lime stabilization operations are 90% complete from the intersection of old Arapaho and new Arapaho eastward. You have one pole to be removed in this area. From that point westward, lime stabilization will begin next week. You have 4 poles to be removed in that area. I have not seen any activity by TU in the area since I sent my letter. Please advise. Jim.

Addison Rd Comt. Meeting 8-21-98

- ✓ ① Electric Lights - Barriers - more needed -
- ✓ ② Mix design - under review by HZ  
Not much data  
Ken Roberts mailed 8/20
- ✓ ③ Shop drawings on electrical -  
See questions from Parks -  
Under review by HZ & Town
- ✓ ④ Proof of Payment req'd for tree grates -  
before next estimate -
- ✓ ⑤ TU switch - activity has picked up -  
cables have been pulled & switch gear  
Discuss layout with Mike
- ✓ ⑥ Schedule of paving w/rt  
TU  
Quorum Dr. (Octoberfest) N. Bound Lane -
- ✓ ⑦ Vault @ Addison & Arapaho - Set Tuesday  
Fire Testing
- ✓ ⑧ Plumbing Repair @ Addison & Arapaho



- ✓ ⑧ Status of Delta Ownership - DOE?  
Nationally Registered, but too big for TX
- ✓ ⑨ Dallas Conduit & Pull boxes @ Toll Rd
- ✓ ⑩ Status of wall -  
Grading @ South end.  
Seeding in flow line area  
use hydromulch - - -
- ✓ ⑪ MCI Manhole grade - Nelson -
- ✓ ⑫ US Rentals Claim - non-issue -  
probably a mistake by US Rentals
- ✓ ⑬ Restoration, lowering of Irrigation  
Power Source
- ✓ ⑭ Other Items
- ⑮ Next meeting -


\* SW Bell / Tom Ross  
 Mike & Nelson met  
 w him - Need to  
 lower about 200' of curb

\* call Colonnade re cutback to Berm  
 5-600 yd<sup>3</sup> for stem  
 3-400 yd<sup>3</sup> for entire section

★

Mike wants to put in 36" South  
on Spectrum

Take a look —



**PUBLIC WORKS DEPARTMENT**

(972) 450-2871

Post Office Box 9010 Addison, Texas 75001-9010

16801 Westgrove

August 21, 1998

Mr. Joel Porter  
Sr. Cust Svc Mkt Rep  
TU Electric Lone Star Gas  
14400 Josey Lane  
Farmers Branch, TX 75234

Re: Arapaho Road Underground Electric

Dear Mr. Porter:

As you may know, the Town is in the process of constructing improvements to Arapaho Road. Part of the improvements include elimination of the overhead electric lines at the west end of Arapaho Road. The necessary underground conduit and switchgear vault facilities were constructed by E.L. Dalton Co. and were completed on or about June 26, 1998.


Since that time, I have been trying to get TU Electric to install the underground cable, make the switchovers, and remove the poles, so that road paving can progress. I have communicated our need to Joe Perez, Bruce Nutt, and Bobby Inmon. Some work has been done, but as of August 20, 1998, a significant amount of additional work remains.

The situation is now **CRITICAL** as our contractor has begun lime stabilizing the road, with the concrete pavement to follow. If we don't get the poles removed, we will have to pave around them, which is an option we do not want to consider.

This is to request that you marshal all of the forces necessary to complete this project and remove the poles before the paving crew gets to that area. Please call me at 972-450-2879 if you have any questions.

Very truly yours,

Town of Addison

  
James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer

cc: Jeanne Hooker, District Manager, TU Electric  
John Baumgartner, Director of Public Works  
Bobby Inmon, Engineering Analyst, TU Electric


Arapaho Road  
Construction Meeting  
Sign-In-Sheet

8-21-98

<u>Name</u>	<u>Company</u>	<u>Phone</u>
Jim Pierce	Addison	972-450-7879
DAVE WILDE	Addison	480-2847/2837
MIKE CLAXTON	A. L. DALTON	(214) 896-5618
FREDERICK WEBER	ED Bell Construction	(214) 358-6581

October 1998

July 17, 1998



Jim Pierce

**From:** Clyde Johnson  
**Sent:** Thursday, August 13, 1998 4:20 PM  
**To:** Jim Pierce  
**Subject:** CALL FROM SUB CONTRACTOR

I RECEIVED A CALL FROM US RENTALS DISTRICT OFFICE WANTING THE BONDING COMPANY AND BOND NUMBER FOR ED BELL – ARAPAHO RD. CLAIMS JUNE INVOICE UNPAID AND THEY WON'T RETURN HIS CALLS. THIS IS F.Y.I. I GAVE THEM THE INFORMATION REQUESTED.

**CLYDE JOHNSON**  
**PURCHASING MANAGER**

CITY OF ADDISON, TEXAS  
DALLAS COUNTY



PROJ/WORK NO. 1878

PROJECT NAME:

DALLAS LCN #239  
DALLAS, TX

REV	DESCRIPTION	DATE
A	AS-BUILT	07/03/97

MATERIAL LIST	QUANTITY
CABLE	98700'
5" DRILL STEM	71'
1.0" INDT.	284'
BLL. CA. MKRS.	2
4'X8'X4' MANHOLE	2
6" BSP	171'
1.9" HDPE	4684'

**MCI metro**  
ACCESS  
TRANSMISSION  
SERVICES, INC.  
2250 LAKESIDE BLVD.  
RICHARDSON, TX 75082


SIGNATURE CYCLE    DATE  
 PROJ MGR: J. NACCARATO  
 PROJ ENG: B. BILLINGTON  
 CAD DFTG: MCIM . 07/03/97

SHEET NO: 139  
 DRAWING NO: 18780139.A58  
 SCALE: 0      20      40  
 HORIZONTAL SCALE: 1"=40'  
 VERTICAL SCALE: 1"=40'

**DISCLAIMER**  
 EXCEPT AS MAY BE OTHERWISE PROVIDED BY CONTRACT, THESE DRAWINGS AND SPECIFICATIONS SHALL REMAIN THE PROPERTY OF ACCESS TRANSMISSION SERVICES, INC., BOTH BEING ISSUED IN STRICT CONFIDENCE AND SHALL NOT BE REPRODUCED, COPIED, OR USED FOR ANY PURPOSE WITHOUT SPECIFIC WRITTEN PERMISSION.

SEE SHEET 138 TO MATCH SURVEY STA. 37+15


SEE SHEET 140 TO MATCH SURVEY STA. 42+15



**NOTE 1**  
 MCI MH TO BE LOWERED  
 PER CITY OF ADDISON

30
4B'
4L

1-2" HDPE



TOWN OF  
**ADDISON**

**PUBLIC WORKS**

To: Nancy Gandy

From: James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer  
Phone: 972/450-2879  
FAX: 972/450-2837

Company: MCI

FAX #: 972-656-5170

Date: 8-13-98

16801 Westgrove  
P.O. Box 9010  
Addison, TX 75001-9010

# of pages (including cover): 3

Re: Street Opening - Quorum Drive

Original in mail

Per your request

FYI

Call me

Comments: Application for street cut  
attached. This is a 3-part  
form so must be filled out  
here. Fee is \$10<sup>00</sup>  
Insurance requirements attached.

Dave Wilde will review, sign &  
issue the permit

Jim



DATE OF APPLICATION \_\_\_\_\_

No. 0326

**TOWN OF ADDISON  
RIGHT-OF-WAY  
STREET CUT-EXCAVATION**

Requesting Company \_\_\_\_\_

Address of Requesting Company \_\_\_\_\_

Phone - (Day) \_\_\_\_\_; (Night/Emergency) \_\_\_\_\_

Work Site Location \_\_\_\_\_

Purpose of Work \_\_\_\_\_

Date of Work - Start \_\_\_\_\_ Finish \_\_\_\_\_ (approx.)

Type of Work ( ) Routine ( ) Emergency

**NOTICE:**

\*\*\*\*\*Estimated start date shall be ten (10) working days from date of issuance or earlier.

\*\*\*\*\*Barricades shall conform to the Texas Manual on Uniform Traffic Control Devices, and a sketch may be required for permit to be issued.

\*\*\*\*\*No interference with traffic flow on city streets shall be permitted during the hours of 6:30 a.m. to 9:30 a.m. and 3:30 p.m. to 6:30 p.m., Monday through Fridays. No interference with traffic flow on Belt Line Road and Midway Road, will be permitted during the hours of:

6:00 a.m. to 10:00 p.m. Mondays through Thursdays  
6:00 a.m. Fridays through 3:00 a.m. Saturdays  
9:00 a.m. Saturdays through 3:00 a.m. Sundays  
9:00 a.m. Sundays through 10:00 p.m. Sundays

\*\*\*\*\*Plating for vehicular traffic shall be required on-site before work starts.

\*\*\*\*\*Contractor is responsible for locating and the relocation or replacement of all items such as signs, trees, ground cover, sprinklers, and existing utilities.

Signature of Applicant \_\_\_\_\_

Assigned Inspector \_\_\_\_\_

Date Issued \_\_\_\_\_




**PUBLIC WORKS DEPARTMENT**  
Post Office Box 144 Addison, Texas 75001

Fee Paid \_\_\_\_\_ Date \_\_\_\_\_

Rec'd by \_\_\_\_\_

( ) Plans attached



Following is a list of requirements for issuance of a Right-of-Way or Excavation Permit in the Town of Addison. Please check carefully before proceeding to apply for a permit, as all conditions must be met before the Town will consider your request:

1. An Excavation Performance & Maintenance Bond.
2. A Certificate of Insurance
  - Public Liability - \$100,000 any one person  
\$300,000 any one accident
  - Property Damage - \$50,000
3. Name and address of owner of property in which right-of-way is contained.
4. Two sets of construction plans, one to be returned to applicant; the other to be kept in Town files.
5. Plan for barricades in accordance with Texas Manual of Uniform Traffic Control Devices.
6. Start and completion dates. You will be required to start work within ten working days of issuance.
7. Application fee of \$10.00.

Note: No application shall be accepted by the Director of Streets of the Town of Addison more than ten (10) working days prior to date work begins.

Faxed



**PUBLIC WORKS DEPARTMENT**

(972) 450-2871

Post Office Box 9010 Addison, Texas 75001-9010

16801 Westgrove

August 11, 1998

Mr. Robert D. Weber, Project Engineer  
Ed Bell Construction  
P.O. Box 540787  
Dallas, TX 75354-0787

Re: Arapaho Road, Grading at South End of New Retaining Wall

Dear Mr. Weber:

In response to your letter of August 10, 1998, we inspected the south end of the wall on Quorum Drive to try to understand the brick ledge/erosion problem. The problem is that the grading at the south end of the wall cannot be brought up to the brick ledge level. Mike Haisler of SCAVA was instructed to match the existing slope and grade south of the wall and bring it too the wall, and then slope up to the brick ledge level. This will leave a portion of the brick ledge exposed at the south end of the wall. This will eventually be eliminated when the streetscape is constructed along Quorum Drive. In the interim, we will probably use planting to hide the brick ledge.

Accordingly, we do not see any need for any wall modifications at this time.

Thank you for calling this matter to our attention. Please call if you have any questions.

Very truly yours,

Town of Addison

James C. Pierce, Jr., P.E., DEE  
Assistant City Engineer

cc: John Baumgartner, Director of Public Works  
Dave Wilde, Public Works Inspector

**ED BELL CONSTRUCTION COMPANY**POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-078710805 HARRY HINES  
DALLAS, TEXAS 75220

August 10, 1998


Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison

Dear Jim:

Our retaining wall subcontractor, Scava Limited Partnership, has expressed concern regarding the finished elevation of the brick ledge on the retaining wall adjacent to Quorum Road. Scava feels that the current length of the wall, the elevation of the brick ledge, and the current shape of the slope adjacent to the parking garage will contribute to an erosion problem that will eventually expose the brick ledge. Extending the wall another 24 LF while lowering the elevation of the brick ledge should prevent erosion from creating an unsightly problem.

Please evaluate this potential problem and inform our office of your decision. Scava will complete the retaining wall, with the exception of the brick facia by August 14, 1998; therefore, any decision to add wall prior to that date will eliminate any potential disagreement regarding additional mobilizations or any delays to the project should modifications be required at a later date.

If you have any questions regarding this issue, don't hesitate to contact our office.

Sincerely,  
Ed Bell Construction CompanyRobert D. Weber  
Project Engineer

**ED BELL CONSTRUCTION COMPANY**

POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-0787

10605 HARRY HINES  
DALLAS, TEXAS 75220

August 10, 1998

Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001

Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison


Dear Jim:

Our retaining wall subcontractor, Scava Limited Partnership, has expressed concern regarding the finished elevation of the brick ledge on the retaining wall adjacent to Quorum Road. Scava feels that the current length of the wall, the elevation of the brick ledge, and the current shape of the slope adjacent to the parking garage will contribute to an erosion problem that will eventually expose the brick ledge. Extending the wall another 24 LF while lowering the elevation of the brick ledge should prevent erosion from creating an unsightly problem.

Please evaluate this potential problem and inform our office of your decision. Scava will complete the retaining wall, with the exception of the brick fascia by August 14, 1998; therefore, any decision to add wall prior to that date will eliminate any potential disagreement regarding additional mobilizations or any delays to the project should modifications be required at a later date.

If you have any questions regarding this issue, don't hesitate to contact our office.

Sincerely,  
Ed Bell Construction Company



Robert D. Weber  
Project Engineer

# ED BELL CONSTRUCTION COMPANY

POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-0787

10605 HARRY HINES BOULEVARD  
DALLAS, TEXAS 752

## FAX

TO: Jim Pierce

AT: Addicks

FAX NUMBER: (972) 450-2834

FROM: Robert Weber

DATE: 10 Aug 98

PAGE: 1 OF 2

MESSAGE:

Jim,

Please look at this "problem" and let me know what you think. Thanks.

Rob

IF MESSAGE IS UNCLEAR PLEASE CONTACT OUR OFFICE AT  
(214) 358-6581  
THANK YOU!

# Arapaho Rd Const. Meeting 8-7-98

1. MEPC

Access to driveway ✓

ROW & Cut back ✓

Trees ✓

\* Allowed payment for 50K for tree grates on this est. with understanding that proof of payment is provided before the next estimate.

\* 2. TU Switch - No signs of activity  
Getting critical now -

3. Vault @ Addison & Arapaho - New vault poured this week.

4. DBE Info req'd for DART / Clyde Johnson owned by Dalton Mastec - a minority Co?

5. Median Removal @ Toll Rd. ✓

6. Claim from Bob Morris re Demo - rock hit roof of car. ✓

7. Conduit & Pull Boxes - Dallas Regmts Coordinators ✓

8. Pay Estimate - may be revised for tree grates.

9. Schedule

Meet in 2 weeks

Pay for Tree Grates - Matt is on Hand - N. TX  
Bourmanite.

upcoming work


# Arapaho Rd Const. Meeting Attendance Sheet

8-7-98

<u>Name</u>	<u>Company</u>	<u>Phone</u>
Jim Pierce	Addison	972-450-2879
MIKE CLAXTON	E.L. DALTON & Co.	(214) 896-5618
NELSON MITCHELL	ED BELL CONSTR	(214) 793-4500
Robert Weber	EBCC	(214) 358-6581
DAVE WILDE	T&A	450-2877/837

Rob ... Mobile <sup>214-</sup> 213 - 3849





LETTER OF TRANSMITTAL

Public Works / Engineering

16801 Westgrove • P.O. Box 144
Addison, Texas 75001
Telephone: (214) 450-2871 • Fax: (214) 931-6643

DATE 8-3-98 JOB NO.
ATTENTION
RE: Arapaho Road

TO Robert Weber
Ed Bell Const.

GENTLEMAN:

WE ARE SENDING YOU

- Attached Under separate cover via the following items:
Shop Drawings Prints Plans Samples Specifications
Copy of letter Change order

Table with columns: COPIES, DATE, NO., DESCRIPTION. Row 1: 1, Memo from Joel Renaud regarding conduit & pull box installation @ toll Road.

THESE ARE TRANSMITTED as checked below:

- For approval Approved as submitted Resubmit copies for approval
For your use Approved as noted Submit copies for distribution
As requested Returned for corrections Return corrected prints
For review and comment
FOR BIDS DUE 19 PRINTS RETURNED AFTER LOAN TO US

REMARKS

The attached shows conduit and pull boxes that need to be installed as part of your work in the Toll Road intersection. Please proceed with this work. Additional conduits will need to be placed on the east side.

COPY TO Dave Wilde

SIGNED: Jim Lewis

If enclosures are not as noted, please notify us at once.

**facsimile  
TRANSMITTAL**

**To:** Jim Pierce, P.E.  
**Of:** Town of Addison  
**Fax:** 972.450.2834  
**Pages:** 4, including this cover sheet.  
**Date:** July 31, 1998

Jim,

Here is the information you requested regarding the conduit and pull boxes to be installed on the west side of the intersection. The amount and size of conduit to be place in the mass pour island on the bridge deck is still being determined by one of our signal engineers. However, the attached information should be enough for your contractor's immediate needs. Also attached are the specs for the pull boxes.

I did finally manage to get hold of the city attorney this morning. He said that he still hasn't made the changes but will make them as soon as possible. Unfortunately, that was the best I could get out of him.

If you have any questions, please call me.


From the desk of...

Joel Renaud  
Engineer Assistant  
City of Dallas  
(214) 670-7018


<b>ITEM 208 PROCUREMENT AND INSTALLATION OF PULL BOXES</b>	
<b>208.1 INSTALLATION SPECIFICATIONS</b>	<p>a) The Vendor will be responsible for installing the pull boxes in the field.</p> <p>b) The location of pull boxes shown on the Plans is approximate. The Vendor shall give the Engineer a minimum of 48 hours advance notice of his intention to establish the final pull box location. The location must be approved by the Engineer at the site prior to excavation.</p> <p>c) The concrete surface of the pull box apron shall be sprayed with membrane curing compound after the concrete finishing operation is completed and after free water has disappeared. The surface of the concrete shall be kept damp between the completion of the finishing operation and application of the curing compound. The curing compound shall be applied under pressure by means of a nozzle, at a rate not to exceed 200 sq.ft. per gallon. A minimum of 96 hours curing time shall be required.</p> <p>d) Refer to Exhibit K for further details on the installation of pull boxes.</p>
<b>208.2 MATERIAL SPECIFICATIONS</b>	<p>a) Pull box covers shall be constructed of galvanized steel and their top surface shall have a minimum coefficient of friction of 0.5.</p> <p>b) The logo "TRAFFIC SIGNAL" shall be imprinted as an integral part of all pull box covers.</p> <p>c) All pull box covers shall be furnished with a locking mechanism to prevent access to the pull box without the use of tools.</p> <p>d) Pull boxes shall be stackable for extra height.</p> <p>e) Pull box enclosures shall be constructed of concrete, and when covered, shall meet AASHTO standard specifications for H20 loading (32,000 lbs, single-axle load over a 10' x 10' area). Enclosures and covers shall be rated for a minimum of 5000 lbs strength over a 10' x 10' area.</p> <p>f) All components shall be designed and tested to withstand temperatures as low as -20°F.</p> <p>g) Small pull boxes shall be 12" wide by 12" long by 12" deep. Large pull boxes shall be 13" wide by 24" long by 12" deep.</p> <p>h) The curing compound for the concrete apron shall be of the membrane type with ASTM designation C 309 Type 2.</p> <p>i) Refer to Exhibit K for details on the type of concrete and rebars to use in constructing pull box aprons.</p>
<b>208.3 METHOD OF PAYMENT</b>	<p>Payment for this item will include the cost of:</p> <p>a) site excavation work,</p> <p>b) properly disposing of excavated material,</p> <p>c) providing the concrete, curing compound and rebars for the apron around the pull box,</p> <p>d) constructing the apron around the pull box and</p> <p>e) procuring the pull box and installing it at the job site.</p> <p>Unit of payment: EACH</p>
<b>208.4 CONSTRUCTION TIME LIMIT</b>	<p>Once a work order has been issued, the Vendor will have a time limit of 10 working days to procure the pull box and associated materials and 1 working day per pull box for its installation.</p>

# PULL BOX INSTALLATION DETAILS

DETAILS OF SMALL PULL BOX



DETAILS OF LARGE PULL BOX



**NOTE:**

ALL CONCRETE SHALL BE EITHER CLASS A OR CLASS C AS DEFINED IN THE NORTH CENTRAL TEXAS COUNCIL OF GOVERNMENTS' "STANDARD SPECIFICATIONS FOR PUBLIC WORKS CONSTRUCTION" 7.4.5




CITY OF DALLAS  
DEPARTMENT OF PUBLIC WORKS  
AND TRANSPORTATION

1998 GENERAL SIGNAL CONSTRUCTION  
PRICE AGREEMENT SPECIFICATION

EXHIBIT K

E DATA  
56° 26'  
0.00'  
4'  
37'



Small Pull box

Conduits to be determined

8" DIA. T  
DUAL RE  
PAVEMEN  
12" CENT

2' OPE

Pull Box

4" CONDUIT

2'R

2'R


0.5'R

3" RIGID CONDUIT

OVERHEAD SIGNAL WIRES



4" CONDUIT






3-10'

10' TURN LA

N 87°35'37" E 68'

10' TURN LANE



4" CONDUIT

3" RIGID CONDUIT

2" PVC CONDUIT

OVERHEAD SIGNAL WIRES

3" RIGID CONDUIT

3-10' L

Small Pull Box

3" RIGID CONDUIT

2'R

4" CONDUIT

OVERHEAD SIGNAL WIRES

PT 66+85.39

26' B-B

65'R

2" PVC CONDUIT

LANE STRIPES  
ON BRIDGE  
TY IW-C ON  
5' CENTERS

NOTE: ALL PULL BOXES ARE  
TO BE THE LARGE PULL  
BOXES (see attached spec.)  
EXCEPT WHERE NOTED.

7/31/98

PC 66+51.52

## Services held for construction-firm owner Ed Bell

Funeral services for Ed Bell, longtime owner of a Dallas construction company, were held Friday at Christ the King Church in Dallas. Burial followed at Calvary Hill Cemetery.

Mr. Bell died from emphysema on Tuesday. He was 74.

The Dallas native graduated from the Massachusetts Institute of Technology in 1948 with a bachelor's degree in business and engineering administration. Following school, Mr. Bell returned to Dallas and worked for several years at Uvalde Construction Co., a business partly owned by his father.

In 1963, he left Uvalde and formed the Ed Bell Construction Co., which specialized in the build-

ing of roads, bridges and parking lots. Some of the company's notable construction jobs included the brick parking lots of the Adolphus Hotel, brick work and fountains at the Hyatt Regency, parts of the downtown Farmers Market and the tracks for the McKinney Avenue trolley.

Having helped develop so many landmark sites through the years, Mr. Bell became something of an expert on the construction of Dallas, family members said.

"He was a wonderful tour guide. He could tell you almost anything about this city," said his wife, Joy Bell of Dallas.

During the 1980s, Mr. Bell formed Ed Bell Investments Inc. He

also owned Construction Equipment Parts Inc. and Equipment Storage Service Inc.

Although he eventually passed on most of the day-to-day management responsibilities to his son, Mr. Bell stayed active with the company and made frequent visits to construction job sites.

In addition to his wife, he is survived by his son, Edwin Bell Jr. of Dallas; daughter Patsy Ann Bell of Dallas; and three grandchildren.

Arzapato / MEPC

8-3-98


Rec'd a call from Marty  
Alleman, MEPC, regarding trees  
on south side of Arzapato ROW.

With the heat and time of year  
(and also size of the trees) it is  
impractical to move & save the  
trees.

Go ahead and remove them

cc. Dave Wilde

Jef.



# LETTER OF TRANSMITTAL

**Public Works / Engineering**  
 16801 Westgrove • P.O. Box 144  
 Addison, Texas 75001  
 Telephone: (214) 450-2871 • Fax: (214) 931-6643

DATE	7-31-98	JOB NO.
ATTENTION		
RE:	Arapaho Rd	

TO Robert Weber  
Ed. Bell Const

**GENTLEMAN:**

**WE ARE SENDING YOU**

- Attached
- Under separate cover via \_\_\_\_\_ the following items:
- Shop Drawings
- Prints
- Plans
- Samples
- Specifications
- Copy of letter
- Change order
- \_\_\_\_\_

COPIES	DATE	NO.	DESCRIPTION
1			Plan @ Arapaho & Toll Rd

**THESE ARE TRANSMITTED as checked below:**

- For approval
- For your use
- As requested
- For review and comment
- FOR BIDS DUE \_\_\_\_\_ 19\_\_\_\_\_
- Approved as submitted
- Approved as noted
- Returned for corrections
- \_\_\_\_\_
- Resubmit \_\_\_\_\_ copies for approval
- Submit \_\_\_\_\_ copies for distribution
- Return \_\_\_\_\_ corrected prints
- PRINTS RETURNED AFTER LOAN TO US

REMARKS Please remove median and construct  
temporary pavement as shown on the  
attached


COPY TO \_\_\_\_\_  
 cc Dave Wilde

SIGNED: Jim Frew


*If enclosures are not as noted, please notify us at once.*



Remove this median  
and construct temporary  
pavement



PHASE I  
R.O.W. NEEDED



Town of Addison  
P.O. Box 9010  
Addison, TX 75001-9010  
Tel 972.450.7090  
Fax 972.450.7096

facsimile transmittal

**To:** Robert Weber **Fax:** 214-353-3201


---

**From:** Clyde Johnson, C.P.M. **Date:** 07/29/98

---

**Re:** DBE Information Arapaho Rd. **Pages:** One

---

**CC:** 

Urgent     For Review     Please Comment     Please Reply     Please Recycle

When I spoke to you on July 17, you advised you would have information to me within "a couple of working days". It has been eight working days since then, and as I told you then, DART is wanting the information to update their information.

If you are unable to furnish the information by the end of the day tomorrow, please give me the name and phone number of the person to contact.

.....

# Arpa

Current work items requiring measurement

## Item

- 103 Remove, dispose exist. concrete pavement
- 104 " " " " " sidewalk
- 105 Unclassified street excavation
- 109 Furnish & place hydrated lime (Tons)
- 127 Excavate, remove, dispose of misc fill material between sta 53+00 and 56+00  
counting truck loads - 12 yd<sup>3</sup> ea.
- 130 Retaining Wall (SF above footing)
- 223 Remove & Dispose exist RCP 39" or smaller
- 224 " " " exist inlets
- 228 " " Inlet Protection
- 229 " " straw bale dike
- 231 " " silt fence

**ED BELL CONSTRUCTION COMPANY**POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-078710605 HARRY HINES  
DALLAS, TEXAS 75220

July 17, 1998

Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison


Dear Mr. Pierce:

Enclosed for your review is our revised schedule based upon the proposed construction sequencing plan dated June 6, 1998. It appears that this plan will better accommodate the needs of MEPC American Properties, Inc. without sacrificing the DART milestones. Unless directed otherwise, it is our intent to construct the project in accordance with that plan.

If you have any questions regarding this information, don't hesitate to contact our office.

Sincerely,

Ed Bell Construction Company

  
Robert D. Weber  
Project Engineer

*cc given to Mae Smith, DART 7-24-98*

ID	Task Name	Duration	September	October	November	December
60	Excavation	7 days	1	2	3	4
61	Line Stabilization	5 days	5	6	7	8
62	Trench Excavation	5 days	9	10	11	12
63	Site Grading	8 days	13	14	15	16
64	Concrete Paving	6 days	17	18	19	20
65	2nd Stage Inlets	4 days	21	22	23	24
66	Light Foundations	4 days	25	26	27	28
67	Ingravel Underdrain	6 days	29	30	31	1
68	Driveways	3 days	2	3	4	5
69	Signalization	10 days	6	7	8	9
70	Signwork	10 days	10	11	12	13
71	Plan, Ties	7 days	14	15	16	17
72	Cleanup	10 days	18	19	20	21
73	Power/Tree Grates	15 days	22	23	24	25
74	Landscaping Plants	3 days	26	27	28	29
75	Pavement Markings	4 days	30	31	1	2
76	Grass	5 days	3	4	5	6
77	Traffic Switch	1 day	7	8	9	10
78	Phase 2	36 days	11	12	13	14
79	Removals	2 days	15	16	17	18
80	Excavation	4 days	19	20	21	22
81	Line Stabilization	5 days	23	24	25	26
82	Ingravel Underdrain	2 days	27	28	29	30
83	Site Grading	8 days	31	1	2	3
84	Concrete Paving	5 days	4	5	6	7
85	2nd Stage Inlets	3 days	8	9	10	11
86	Light Foundations	3 days	12	13	14	15
87	Ingravel Underdrain	3 days	16	17	18	19
88	Driveways	2 days	20	21	22	23
89	Signwork	4 days	24	25	26	27
90	Cleanup	4 days	28	29	30	31
91	Pavement Markings	6 days	1	2	3	4
92	Traffic Switch	1 day	5	6	7	8
93	Final Cleanup/Punch List	10 days	9	10	11	12

Project Analysis Road Reconstruction  
 Date: 11/17/18

Task  
 Critical Task

Progress  
 Milestone


Summary  
 Rsk'd Up Task

Rsk'd Up Critical Task  
 Rsk'd Up Milestone

Rsk'd Up Progress  
 Split

External Tasks  
 Project Summary

Page 2





ID	Task Name	Duration	Start	End	Task Type
1	Phase 1	103 days	8/1	10/31	Summary
4	Foundation Work	30 days	8/1	8/31	Task
4	Storm Sewer Line C-1	4 days	8/1	8/5	Task
9	Removal (near DNT)	2 days	8/1	8/3	Task
5	Storm Sewer Line C-2	4 days	8/1	8/5	Task
7	Storm Sewer CIP Overlay	10 days	8/1	8/11	Task
10	Excavation/Emplacement	16 days	8/1	8/17	Task
2	Storm Sewer Line B Lateral	2 days	8/1	8/3	Task
3	Storm Sewer Lateral A, B, C	1 day	8/1	8/2	Task
8	Storm Sewer Line C-3	4 days	8/1	8/5	Task
11	Line Substation	15 days	8/1	8/16	Task
12	Install Conduit	7 days	8/1	8/8	Task
13	Fire Grade	13 days	8/1	8/14	Task
14	Concrete Paving	12 days	8/1	8/13	Task
15	2nd Stage Inlets	6 days	8/1	8/7	Task
19	Light Foundations	8 days	8/1	8/9	Task
17	Irrigation/Underdrain	10 days	8/1	8/11	Task
18	Driveways	8 days	8/1	8/9	Task
19	Sidewalk	20 days	8/1	8/21	Task
20	Plant Trees	7 days	8/1	8/8	Task
21	Cleanup	12 days	8/1	8/13	Task
22	Planting Tree Grates	13 days	8/1	8/14	Task
23	Landscape Plants	8 days	8/1	8/9	Task
24	Permanent Markings	4 days	8/1	8/5	Task
25	Grass	6 days	8/1	8/7	Task
26	Traffic Switch	2 days	8/1	8/3	Task
27	Phase 2	84 days	9/1	11/15	Summary
28	Contract Debris	2 days	9/1	9/3	Task
29	Removals	4 days	9/1	9/5	Task
30	Excavation	5 days	9/1	9/6	Task
31	Live Substation	6 days	9/1	9/7	Task
32	Install Conduit	6 days	9/1	9/7	Task
33	Fire Grade	6 days	9/1	9/7	Task
34	Concrete Paving	5 days	9/1	9/6	Task
35	2nd Stage Inlets	4 days	9/1	9/5	Task
36	Light Foundations	3 days	9/1	9/4	Task
37	Irrigation/Underdrain	5 days	9/1	9/6	Task
38	Driveways	5 days	9/1	9/6	Task
45	Signization	16 days	9/1	9/17	Task
39	Sidewalk	10 days	9/1	9/11	Task
40	Plant Trees	4 days	9/1	9/5	Task
41	Cleanup	4 days	9/1	9/5	Task
43	Permanent Tree Grates	5 days	9/1	9/6	Task
42	Landscape Plants	3 days	9/1	9/4	Task
44	Pavement Markings	3 days	9/1	9/4	Task
40	Grass	3 days	9/1	9/4	Task
47	Traffic Switch	2 days	9/1	9/3	Task
63	Phase 3	67 days	10/1	11/17	Summary
64	Contract Debris	4 days	10/1	10/5	Task
65	Secondary Sewer Line D	3 days	10/1	10/4	Task
67	Removals	5 days	10/1	10/6	Task
68	Storm Sewer Line C Lateral	2 days	10/1	10/3	Task

Legend:
 

- Progress: [Solid Black Bar]
- Holdover: [Dotted Bar]
- Summary: [Thick Black Bar]
- Hold Up Task: [Thick Dotted Bar]
- Roll Up Critical Task: [Hatched Bar]
- Roll Up Milestone: [Diamond]
- Roll Up Progress: [Thin Black Bar]
- Split: [Thin Dotted Bar]
- Extended Task: [Thin Hatched Bar]
- Project Summary: [Thin Solid Black Bar]

Project: Aracata Road Reconstruction  
 Date: Fri 7/1/09  
 Page 1





Project: Alameda Road Reconstruction  
 Case: FH 7/1/08

Legend:

- Task: [Solid Black Bar]
- Critical Task: [Dotted Bar]
- Progress: [Bar with diagonal hatching]
- Summary: [Bar with diagonal hatching]
- Rollup Task: [Bar with diagonal hatching]
- Rollup Milestone: [Diamond]
- Rollup Critical Task: [Bar with diagonal hatching]
- Rollup Milestone: [Diamond]
- Rollup Progress: [Bar with diagonal hatching]
- Rollup Milestone: [Diamond]
- Event/Task: [Bar with diagonal hatching]
- Project Summary: [Bar with diagonal hatching]



Addison Rd Comt. Meeting 7-24-98

- ✓ 1. Gas Co. Hole - Quantity of Fill  
56 loads / 560 yd<sup>3</sup>  
Change Order
2. Quorum Drive Closure all set  
6AM Sat thru 3:30/4 PM Sunday
3. Arapaho Rd Closure - Summerfield -  
Wed Night - 6 PM - 2 AM
4. MEPC / Colonnade - ROW Closure  
Will start removals Monday -
- ✓ 5. TII underground - in progress -
- ✓ 6. Vault @ Addison & Arapaho -  
6" wall vault on bottom, 4" vault on top -
- ✓ 7. Geotech @ Wall pours
- ✓ 8. Gas Co relocations complete
- up coming work \* 9. Millennium Project - Schedule / driveway  
move Need to know now!

Finish up phase 1 removals -  
Storm Sewer - & Fire Line tied in

Arapaho Rd Construction Meeting  
Sign-In-Sheet 7-24-98

<u>NAME</u>	<u>COMPANY</u>	<u>PHONE / FAX</u>
Jim Pierce	Addison	972-450-2879
ROBERT D. WEBER	EBCC	(214) 358-6581
MAC SMITH	LAN (DART)	214 749-2901
MIKE CLAXTON	E.L. DALTON & Co.	(214) 571-2500
DAVE WILDE	T-FA	972) 450-2847/2837
JOSE T. FLORES	ADDISON	972-450-2847

**ED BELL CONSTRUCTION COMPANY**POST OFFICE BOX 540787  
DALLAS, TEXAS 75354-078710605 HARRY HINES  
DALLAS, TEXAS 75220

July 22, 1998


Mr. James C. Pierce, Jr., P.E.  
Assistant City Engineer  
Town of Addison  
P.O. Box 144  
Addison, Texas 75001Re: Arapaho Road Reconstruction  
Addison Road to Dallas North Tollway  
Town of Addison

Dear Mr. Pierce:


Sheet D-1 of the plans identifies a light pole near STA 41+31 to be removed and delivered to DART. It is our understanding that we need to deliver that pole to the contractor constructing the DART transit center to the north of our project.

With regard to the foundation for that light pole, it is in conflict with the proposed improvements and will need to be removed during phase 1 excavation. An item for removal and disposal of this foundation has not been included in the contract. We request that a pay item for this work be added to the contract and included on the next change order. Our price for this work is \$200.00.

If you have any questions regarding this information, don't hesitate to contact our office.

Sincerely,  
Ed Bell Construction CompanyRobert D. Weber  
Project Engineer

*Discussed with Robert 7-22-98  
This will be considered  
"incidental" to the  
other work  
JWB*



# LETTER OF TRANSMITTAL

**Public Works / Engineering**

16801 Westgrove • P.O. Box 144  
 Addison, Texas 75001  
 Telephone: (214) 450-2871 • Fax: (214) 931-6643

DATE	7-22-98	JOB NO.
ATTENTION		
RE:	Arapaho Rd Construction Schedule	

TO Richard Weiblen  
MEPC

**GENTLEMAN:**

**WE ARE SENDING YOU**

- |   |  |   |
|---|--|---|
| <input type="checkbox"/> Shop Drawings  | <input checked="" type="checkbox"/> Attached | <input type="checkbox"/> Under separate cover via _____ the following items:                            |
| <input type="checkbox"/> Copy of letter | <input type="checkbox"/> Prints              | <input type="checkbox"/> Plans <input type="checkbox"/> Samples <input type="checkbox"/> Specifications |
|   | <input type="checkbox"/> Change order        | <input type="checkbox"/> _____  |

COPIES	DATE	NO.	DESCRIPTION
1			Revised Const. Schedule

**THESE ARE TRANSMITTED as checked below:**

- |  |   |   |
|--|---|---|
| <input type="checkbox"/> For approval              | <input type="checkbox"/> Approved as submitted    | <input type="checkbox"/> Resubmit _____ copies for approval   |
| <input checked="" type="checkbox"/> For your use   | <input type="checkbox"/> Approved as noted        | <input type="checkbox"/> Submit _____ copies for distribution |
| <input type="checkbox"/> As requested              | <input type="checkbox"/> Returned for corrections | <input type="checkbox"/> Return _____ corrected prints        |
| <input type="checkbox"/> For review and comment    | <input type="checkbox"/> _____                    |   |
| <input type="checkbox"/> FOR BIDS DUE _____ 19____ |   | <input type="checkbox"/> PRINTS RETURNED AFTER LOAN TO US     |

**REMARKS** \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**COPY TO** \_\_\_\_\_

**SIGNED:** Jim P...

*If enclosures are not as noted, please notify us at once.*