



LEGEND

- PHASE I
- PHASE II
- GRASS
- LOW LEVEL LIGHTED BARRICADES
- EXISTING ASPHALT PAVEMENT
- EXISTING CONCRETE PAVEMENT
- EXISTING FENCE

T-HANGARS WEST HANGAR
INSTALL ORANGE SAFETY FENCE (NO SEPERATE PAY ITEM)

PT STA 16+63.79
N 7,035,983.87
E 2,478,905.51
T-HANGARS WEST '60 HANGAR

ASPHALT

CONCRETE

CONCRETE

PHASING NOTES:

1. CONTRACTOR TO VERIFY STAGING AREA LIMITS WITH DAVE FOSTER, ADDISON AIRPORT OPERATIONS AND MAINTENANCE MANAGER 972-392-4852 PRIOR TO START OF CONSTRUCTION ACTIVITIES.
2. CONTRACTOR TO COORDINATE SCHEDULE WITH ADDISON AIRPORT. CONTRACTOR TO CONTACT DAVE FOSTER 14 DAYS PRIOR TO CONSTRUCTION TO ALLOW THE AIRPORT TO CONTACT AIRCRAFT OWNERS TO HAVE HANGARS EMPTY DURING CONSTRUCTION AND ALLOW FOR TEMPORARY RELOCATION OF AIRCRAFT.

3. WORK IN PHASE I AND PHASE II MUST BE COMPLETED CONSECUTIVELY AND IN THE TIME FRAME AS DESCRIBED IN THE SPECIAL PROVISIONS UNDER THE "TIME ALLOTTED FOR COMPLETION" SECTION.
4. WORK IN PHASE II CANNOT BE STARTED UNTIL COMPLETION AND APPROVAL OF WORK IN PHASE I AND REMOVAL OF BARRICADES, AND RELOCATION OF AIRCRAFT.

BUILDING (OFF AIRPORT)

27-DEC-2005 15:44 G:\11308\Cad\Sheets\rbnep02.dgn

NO.	DATE	REVISION	APPROV.	NO.	DATE	REVISION	APPROV.



HNTB
HNTB Corporation
The HNTB Companies
Engineers Architects Planners

DESIGN CHECK DEC MAH
DRAWN CHECK CCH DEC
DATE DEC. 2005
SCALE

PROJECT NO. 41308



TOWN OF ADDISON	SHEET
ADDISON AIRPORT ASPHALT PAVEMENT IMPROVEMENTS	8 OF 36
PHASING PLAN	RICHARD BYRD
RICHARD BYRD DRIVE NORTH	8
STA 14+00 TO STA 18+00	
TOWN OF ADDISON, TEXAS	