

**Embrey Builders, LLC**  
1020 N. E. Loop 410, Suite 700  
San Antonio, TX 78209  
Ph : (210) 824-6044 Fax: (210) 824-7656

**RFI**

**To:** Ryan Faulds  
B.G.O. Architects, Inc.  
4245 N. Central Expressway  
Dallas, TX 75205  
Ph: (210)829-1898 Fax: (210)829-1899

**RFI #: 210**  
**Date:** 11/26/2012  
**Job:** EB-02 Keller Springs Lofts  
**Phone:** 877-777-5115

**CC:** Walter Kilroy (BGO)

**Subject:** Brick heights at MC3 & MC4

**Drawing:** 2/4.3, 3.1B  
**Cost Impact:** None

**Spec Section:**  
**Schedule Impact:** None

**Date Required:** 11/30/2012

**Request:**  
See attachments of 2/4.3 and 3.1B for questions concerning the area at MC3 and MC4 and the height of the brick. There are no building elevations showing this area as to where the brick stops and the stucco begins. Please advise

**Requested by:** Bryan Pickler  
Embrey Partners, Ltd.

**Response:**  
Please bring the brick up to a soldier course matching the walls beside it on the elevation. Drawings 3.2B and 3.3B show a brick hatch in this area in question. Consult structural drawings for proper lintel size.

**Answered by:** Ryan Faulds  
B.G.O. Architects, Inc.

**Answered date:** November 28, 2012