

**Embrey Builders, LLC**  
1020 N. E. Loop 410, Suite 700  
San Antonio, TX 78209  
Ph: (210) 824-6044 Fax: (210) 824-7656

**RFI**

**To:** Trent Perkins  
Parkin Perkins Olsen  
9330 LBJ Freeway, Suite 1055  
Dallas, TX 75243  
Ph: (214)221-2220 Fax: (214)221-2252

**RFI #:** 193  
**Date:** 9/25/2012  
**Job:** EB-02 Keller Springs Lofts  
**Phone:** 877-777-5115

**CC:** Ryan Faulds (B.G.O. Architects, Inc.)

**Subject:** Exterior 2HR wall

**Drawing:** 1/ 5.5, 1/ 5.5A, 2/ 5.5A  
**Cost Impact:** None

**Spec Section:**  
**Schedule Impact:** None

**Request:** See the attached framer's RFI on the 2HR stairwells with low roofs. Please provide the requested information and detail. I would like to add a question about the exterior wall. Isn't it correct that the actual exterior wall of the stairwell only has to be 1 hour?  
**Date Required:** 9/28/2012

**Requested by:** Bryan Pickler  
Embrey Partners, Ltd.

**Response:**  
PPO response: PPO recommends installing a ledger board as illustrated in detail 15/S4.02 for attachment of the truss hangers.  
BGO response: All 4 walls of the stairs have to be 2hr fire rated per building code.

**Answered by:** Trent Perkins  
Parkin Perkins Olsen

**Answered date:** October 03, 2012