

EMBREY BUILDERS, LLC.
1020 N. E. Loop 410, Suite 700
San Antonio, TX 78209
Ph : (210) 824-6044 Fax: (210) 824-7656

RFI

To: Trent Perkins
Parkin Perkins Olsen
9330 LBJ Freeway, Suite 1055
Dallas, TX 75243
Ph: (214)221-2220 Fax: (214)221-2252

RFI #: 83
Date: 3/21/2012
Job: EB-02 Keller Springs Lofts
Phone: 877-777-5115

CC: Erik Earmshaw (Beeler Guest Owens Architects), Ryan Faulds (B.G.O. Architects, Inc.)

Subject: Stair Tower headers

Drawing: S2.31, S2.33, 6/S2.07
Cost Impact: None

Spec Section:
Schedule Impact: None

Request: **Date Required:** 3/28/2012
Stair 1 on S2.31 and Stair 9 on S2.33 call for a 3 1/2 x 11 1/4 PSL beam on one end of the stairs and no beam is called out on the other end. The other stair towers at that level do not call for that size beam. They have a note that refers all stair towers to 6/S2.07, which has different sized beams at both ends. Please check all stair towers and confirm the beam sizes to be used.

Requested by: David Miller
Embrey Builders LLC

Response:

Refer to 6/S2.07 for beam sizes.

R. Trent Perkins, PE March 28, 2012
Parkin-Perkins-Olsen Consulting Engineering, Inc.

Answered by

Company

Date