

Embrey Builders, LLC
1020 N. E. Loop 410, Suite 700
San Antonio, TX 78209
Ph: (210) 824-6044 Fax: (210) 824-7656

RFI

To: Trent Perkins
Parkin Perkins Olsen
9330 LBJ Freeway, Suite 1055
Dallas, TX 75243
Ph: (214)221-2220 Fax: (214)221-2252

RFI #: 132
Date: 5/30/2012
Job: EB-02 Keller Springs Lofts
Phone: 877-777-5115

CC: Erik Earnshaw (Beeler Guest Owens Architects)

Subject: Garage Topping Slab Details

Drawing: None
Cost Impact: None

Spec Section:
Schedule Impact: None

Request: **Date Required: 6/7/2012**
There are no details in the plans that show any details on waterproofing, expansion joints or construction joints. These details are needed to properly form and pour the topping slab in the garage. There were no details given by the pre-cast garage sub.

Requested by: David Miller
Embrey Builders LLC

Response:
Please refer to details on sheets SG4.01, SG4.02, and SG4.03 for structural requirements. Refer to Architectural for additional requirements.

Felt paper no wider than 8" set in mastic to hold it in place and to cover all joints between the tees, and turned up the perimeter wall the thickness of the topping

Answered by: Trent Perkins
Parkin Perkins Olsen

Answered date: June 04, 2012