

### ESTIMATE SUMMARY

ITEM NO.	DESCRIPTION	UNIT	TOTAL			ITEM NO.	DESCRIPTION	UNIT	TOTAL	
			EST.	FINAL					EST.	FINAL
500 AND SP	MOBILIZATION	LS	1.00	1.00		SS 760	LIGHTING POLE FOUNDATIONS	EA	17.00	17.00 ✓
636 AND SP	ALUMINUM SIGNS (TY A)(GROUND MOUNT)	SF	36.00	36.00 ✓		SS 760	GROUND WIRE (#6 BARE)	LF	554.00	554.00 ✓
636 AND SP	ALUMINUM SIGNS (TY A)(OVERHEAD)	SF	224.25	224.30 ✓		SS 760	GROUND WIRE (#8 BARE)	LF	1096.00	1,096.00 ✓
636 AND SP	ALUMINUM SIGNS (TY A)(PORTAL)	SF	117.00	117.00 ✓		SS 760	GROUND WIRE (#10 BARE)	LF	463.00	463.00 ✓
644 AND SP	SMALL ROADSIDE TRAFFIC SIGN (TY A MOUNT)	EA	25.00	25.00 ✓		SS 760	CONDUCTOR (#6 THHN/THWN)	LF	908.00	908.00 ✓
644 AND SP	SMALL ROADSIDE TRAFFIC SIGN (TY A B-B MOUNT)	EA	1.00	1.00 ✓		SS 760	CONDUCTOR (#8 THHN/THWN)	LF	6170.00	6,170.00 ✓
644 AND SP	SMALL ROADSIDE TRAFFIC SIGN (TY A-1 MOUNT)	EA	5.00	5.00 ✓		SS 760	CONDUCTOR (#10 THHN/THWN)	LF	3627.00	3,627.00 ✓
644 AND SP	SMALL ROADSIDE TRAFFIC SIGN (TY B MOUNT)	EA	10.00	10.00 ✓		SS 760	GROUND PULL BOXES (13"X24" )(INSTALL)	EA	8.00	8.00 ✓
644 AND SP	SMALL ROADSIDE TRAFFIC SIGN (TY D-2 MOUNT)	EA	4.00	4.00 ✓		SS 760	DUCT-CABLE (2 #6)(2 #8)(1 #6 GRND)(1 1/4" CONDUIT)	LF	801.00	801.00 ✓
644 AND SP	SMALL ROADSIDE TRAFFIC SIGN (TY D-6 MOUNT)	EA	2.00	2.00 ✓		SS 760	DUCT-CABLE (2 #8)(1 #8 GRND)(1 1/4" CONDUIT)	LF	1240.00	1,240.00 ✓
644 AND SP	SMALL ROADSIDE TRAFFIC SIGN (STRUCTURE MOUNT)	EA	2.00	2.00 ✓		SS 760	DISTRIBUTION AND CONTROL CENTER	LS	1.00	1.00 ✓
647 AND SP	LARGE ROADSIDE SIGN SUPPORTS (STRUCT STL)	LBS	255.20	255.20 ✓		SS 760	CONDUIT (1" GRS)	LF	150.00	150.00 ✓
650 AND SP	OVERHEAD SIGN SUPPORTS (30' CANTILEVER)	EA	2.00	2.00 ✓		SS 760	CONDUIT (1 1/2" GRS)	LF	285.00	285.00 ✓
666 AND SP	REFL PVMT MRKGS (TY I)(WHITE, 4" SOLID)	LF	6625.00	6,625.00 ✓	171	SS 760	SIGN-MOUNT SIGNAL LIGHTS (INSTALL)	PAIR	5.00	5.00 ✓
666 AND SP	REFL PVMT MRKGS (TY I)(WHITE, 4" BROKEN)	LF	70.00	70.00 ✓		SS 760	SIGN FACE LUMINAIRES (INSTALL)	EA	6.00	6.00 ✓
666 AND SP	REFL PVMT MRKGS (TY I)(WHITE, 18" SOLID)	LF	185.00	185.00 ✓	174	SS 760	FUSED CONNECTOR KITS (INSTALL)	EA	56.00	56.00 ✓
672 AND SP	RAISED PAVEMENT MARKERS (TY II-A-A)(CL B)	EA	310.00	310.00 ✓		SS 760	UNFUSED (WIRE) CONNECTOR KITS (INSTALL)	EA	28.00	28.00 ✓
672 AND SP	RAISED PAVEMENT MARKERS (TY II-C-R)(CL B)	EA	7.00	7.00 ✓						
672 AND SP	RAISED PVMT MARKERS (TY Y)(CL C)(TRAF BTN)	EA	925.00	925.00 ✓	1028					
672 AND SP	RAISED PVMT MARKERS (TY Y)(CL A)(JIGGLE BAR)	EA	156.00	156.00 ✓	11					
SS 760	LIGHTING POLE LUMINAIRES (II-400-10-40MH)(INSTALL)	EA	13.00	13.00 ✓						
SS 760	LIGHTING POLE LUMINAIRES (III-400-10-40MH)(INSTALL)	EA	4.00	4.00 ✓						
SS 760	LIGHTING POLE FLOODLIGHT (400 FLOOD-40MH)(INSTALL)	EA	10.00	10.00 ✓						
SS 760	LIGHTING POLE (GROUND MOUNTED) (INSTALL)	EA	17.00	17.00 ✓						
SS 760	LIGHTING POLE (WALL MOUNTED)(INSTALL)	EA	4.00	4.00 ✓						
SS 760	WALL MOUNTED LUMINAIRES (150W)(INSTALL)	EA	5.00	5.00 ✓						
SS 760	WALL MOUNTED LUMINAIRES WITH SWITCH (150W)(INSTALL)	EA	2.00	2.00 ✓						

THE SEAL APPEARING ON THIS DOCUMENT WAS AUTHORIZED BY RICHARD K. LAIRD, P.E. NO. 59187 ON JANUARY 12, 1999. ALTERATION OF A SEALED DOCUMENT WITHOUT PRIOR NOTIFICATION TO THE RESPONSIBLE ENGINEER IS AN OFFENSE UNDER THE TEXAS ENGINEERING PRACTICE ACT.

**FINAL RECORD  
DRAWING**  
Date: 12/25/99



No.	REVISION	BY	DATE
NORTH TEXAS TOLLWAY AUTHORITY ADDISON AIRPORT TUNNEL			
ESTIMATE & QUANTITY SUMMARY			
MATED CONSULTING ENGINEERS, INC. <small>5540 PETERSON LANE SUITE 225 DALLAS, TEXAS 75240 (972) 233-6700</small>			SECTION XIII
DRAWN: SA	DATE: 5/97	DESIGNED: SA	DATE: 5/97
CHECKED: RKL	DATE: 5/97	SCALE: NONE	
CONTRACT No. <u>DNT-260</u> SHEET <u>2</u> OF <u>52</u>			