



2035 Central Circle, Suite 110  
 McKinney, TX  
 75069-8524  
 p| 972.562.4677  
 f| 972.542.4366  
 kleinfelder.com

## STRAIGHT DRILLED SHAFT REPORT

**TO:** Town of Addison  
 16801 Westgrove Drive  
 Addison, TX 75001-5190

**PROJECT:** Vitruvian Park - Addison, TX  
 Infrastructure Phase 1D  
**PROJECT NO.:** 99526-5

Test Date: 8/14/2010  
 Technician: P. Kidd

8/16/2010  
 Report No: N/A

IDENTIFICATION MARK	G1 **	M1 **				
SHAFT DIAMETER	48"	48"				
PLAN/ACTUAL (in.)	48"	48"				
GROUND SURFACE ELEVATION	546.8'	546.8'				
TOP OF SHAFT ELEVATION <sup>1</sup>						
DEPTH TO BEARING STRATUM (ft.)	18.3'	17.0'				
DESCRIPTION OF BEARING STRATUM	Gray Shale	Gray Shale				
PENETRATION INTO BEARING STRATUM - *	33.0'	33.0'				
PLAN/ACTUAL (ft.)	15.8'	17.3'				
TOTAL DRILLED SHAFT DEPTH	34.1'	34.3'				
STEEL CASING DIAMETER (IN.)/DEPTH (ft.)	48" 15	48" 15				
PLUMBNESS VARIATION	WITHIN TOLERANCE	WITHIN TOLERANCE				
TIME DRILLING STARTED	8:10 AM	12:15 PM				
TIME DRILLING COMPLETED	9:50 AM	1:25 PM				
REINFORCING STEEL CAGE LENGTH (ft.)	35.2'	35.2'				
HORIZONTAL REBAR QUANTITY / SIZE	Spiral #4	Spiral #4				
VERTICAL REBAR QUANTITY / SIZE	20 #9	20 #9				
DOWELS / ANCHOR PLATES IN PLACE	Yes	Yes				
CONDITION OF SHAFT BOTTOM BEFORE CONCRETE PLACEMENT	CLEAN DRY	CLEAN DRY				
PLACEMENT OF CONCRETE STARTED	11:00 AM	2:12 PM				
PLACEMENT OF CONCRETE COMPLETED	11:20 AM	2:35 PM				

Remarks: <sup>1</sup> - Top of shaft elevation obtained from construction drawings / contractor  
 \*\* - Ponte Bridge Abutment #1

Reports to:  
 Clay Barnett

**KLEINFELDER**

The results shown on this report are for the exclusive use of the client for whom they were obtained and apply only to the samples tested and/or inspected. They are not intended to be indicative of the qualities of apparently identical products. The use of our name must receive prior written approval. Reports must be reproduced in their entirety.