



Batch Record:
0:02:21

2:20PM
03Aug09

Volume: 5.00 yd3 Mix ID: 11
Batch: 1 of 1 Batch #: 37
Truck #: ... 0 Driver:

Mix Desc: Meridian 4200PSI HP

Aggregate	Target	Actual	Status	Moist
	Tare	Zero		
SAND	6399 Lb	6360	In Tol	3.5%
STONE	9196 Lb	9160	In Tol	0.5%
				%
				%
				%
	Tare	Zero		

Admix	Target	Actual	Status
	Tare	Zero	
Sika Air	23 oz	23	In Tol
Plast	92 oz	93	In Tol
	Tare	Zero	

Cement	Target	Actual	Status
	Tare	Zero	
CEMENT	2445 Lb	2470	In Tol
FLYASH	610 Lb	620	In Tol
	Tare	Zero	

Water	Target	Actual	Status
	Tare	Zero	
WATER *1	123 Gal	123	In Tol
	Tare	Zero	

Batch Record:
0:01:42

2:23PM
03Aug09

Volume: 2.50 yd3 Mix ID: 11
Batch: 1 of 1 Batch #: 38
Truck #: ... 0 Driver:

Mix Desc: Meridian 4200PSI HP

Aggregate	Target	Actual	Status	Moist
	Tare	Zero		
SAND	3200 Lb	3160	In Tol	3.5%
STONE	4598 Lb	4540	In Tol	0.5%
				%
				%
				%
	Tare	Zero		

Admix	Target	Actual	Status
	Tare	Zero	
Sika Air	11 oz	11	In Tol
Plast	46 oz	46	In Tol
	Tare	Zero	

Cement	Target	Actual	Status
	Tare	Zero	
CEMENT	1223 Lb	1210	In Tol
FLYASH	305 Lb	330	In Tol
	Tare	Zero	

Water	Target	Actual	Status
	Tare	Zero	
WATER *1	62 Gal	62	In Tol
	Tare	Zero	

Batch Record:
0:01:46

2:25PM
03Aug09

Volume: 2.50 yd3 Mix ID: 11
Batch: 1 of 1 Batch #: 39
Truck #: ... 0 Driver:

Mix Desc: Meridian 4200PSI HP

Aggregate	Target	Actual	Status	Moist
	Tare	Zero		
SAND	3200 Lb	3120	In Tol	3.5%
STONE	4598 Lb	4580	In Tol	0.5%
				%
				%
				%
	Tare	Zero		

Admix	Target	Actual	Status
	Tare	Zero	
Sika Air	11 oz	11	In Tol
Plast	46 oz	46	In Tol
	Tare	Zero	

Cement	Target	Actual	Status
	Tare	Zero	
CEMENT	1223 Lb	1210	In Tol
FLYASH	305 Lb	330	In Tol
	Tare	Zero	

Water	Target	Actual	Status
	Tare	Zero	
WATER *1	62 Gal	62	In Tol
	Tare	Zero	