STORM SEWER PIPE

CODE	FROM	TO	SIZE (In.)	LENGTH (L.F.)	TYPE	REMARKS
				②		
P-205	P. 204	C-1	60	~~175~~ 182.0	CL. III	Pull pipe
~~P-206~~	~~P. 70~~	~~P. 207~~	~~33~~	~~741~~	~~CL. III~~	
~~P-207~~	~~P. 206~~	~~P. 208~~	~~36~~	~~50~~	~~CL. III~~	
~~P-208~~	~~P. 207~~	~~Exist. 10'x5'~~	~~48~~	~~181~~	~~CL. III~~	
P-209	——	——	——	——	——	Deleted
P-210	P. 77	P. 211	24	~~246~~ 261.8	CL. III	
P-211	P. 210	M.H. #8	30	~~57~~ 73.5	CL. III	
P-212	M.H. #8	P. 214	48	~~95~~ 177.0	CL. III	
P-213	Drain	P. 214	15	94	16 Ga.	C.M.P.
P-214	P. 212	M.H. #7	54	~~283~~ 286.5	CL. III	
P-215	M.H. #5	M.H. #6	27	~~256~~ 251.5	CL. III	
P-216	——	——	——	——	——	Deleted
P-217	M.H. #6	M.H. #7	36	~~163~~ 178.5	CL. III	
P-218	M.H. #7	Exist. 66"	66	~~527~~ 427.0	CL. III	
P-219	P-95	P-218	21	~~80~~ 74	CL. III	
P-220	——	——	——	——	——	Deleted
P-221	P. 107	P. 218	24	~~290~~ 288.2	CL. III	
P-222	M.H. #9	Exist. 72"	36	~~1431~~ 1425.3	CL. III	1074 L.F. 36" R.C.P. Installed By Jacking And Boring
P-223	Exist. 15"	M.H. #14	21	~~433~~ 370.1	CL. III	
P-224	Exist. 33"	M.H. #14	33	50	CL. III	
P-225	Exist. 24"	M.H. #14	54	~~196~~ 193.4	CL. III	
P-226	M.H. #14	P-227	24/60	1901 ~~498~~ 477.3	CL. III	
P-227	P-226	2-8'x8' B.C.	66	~~1867~~ 1761.0	CL. **	1861 L.F. 66" (This Contract); 6 L.F. 66" (By Others)
P-228	P-148	M.H. #17	27	~~58~~ 58.5	CL. III	
P-229	M.H. #17	M.H. #19	33	~~800~~ 799	CL. III	
		①				
P-230	M.H. #19	2-8'x8' B.C.	36	~~925~~ 667.0	CL. ***	919 L.F. 36" (This Contract); 6 L.F. 36" (By Others)
P-231	P-159	A-163	24	~~96~~ 98.5	CL. III	
P-232	M.H. #23	M.H. #27	33	~~1680~~ 484.0	CL. IV	1672 L.F. 33" R.C.P. Installed By Jacking And Boring
P-233	M.H. #21	Type "B" Hdwl.	36	38	0 CL. III	
C-1	P. 205	C-2	8'x5' B.C.	723	——	30° Bend, Precast
C-2	C-1	Exist. 10'x5'	10'x5' B.C.	1345****	——	2-30° Bends, Precast

** 1746 L.F. CL. III, 115 L.F. CL. IV
*** 804 L.F. CL. III, 115 L.F. CL. IV
**** 490 L.F. Contract No. DNT-114
855 L.F. Contract No. DNT-113 By Others

① P-232 P-163 M.H. #23 33 375 CL. III

LEGEND
—— NOT IN THIS CONTRACT

AS BUILT PLANS

* Sheet 2 of 2

NO.	REVISION	BY	DATE
②	Asbuilts	PJ	10-22-87
①	STORM SEWER & LATERALS FROM M.H. No. 22 TO M.H. No. 23	GGS	5/84

TEXAS TURNPIKE AUTHORITY
DALLAS NORTH TOLLWAY

DRAINAGE SUMMARY
PIPE LISTING

Turner Collie & Braden Inc.
Consulting Engineers

SECTION VI

DRAWN J.B.L. DATE 8-83 DESIGNED J.B.L. DATE 8-83
CHECKED G.G.S. DATE 8-83 SCALE

CONTRACT NO. DNT-114 SHEET R47 OF R103