Embrey Builders, LLC
1020 N. E. Loop 410, Suite 700
San Antonio, TX 78209
Ph : (210) 824-6044 Fax: (210) 824-7656

RFI

To: Erik Earnshaw
Beeler Guest Owens Architects
4245 N. Central Expressway
Suite 300
Dallas, TX 75205
Ph: 214/520-8878 Fax: 214/520-8879

RFI #: 143
Date: 6/7/2012
Job: EB-02 Keller Springs Lofts
Phone: 877-777-5115

CC: Trent Perkins (Parkin Perkins Olsen)

Subject: Window in B2 Part 1 and B2 Part 2

Drawing: A2.7 & A2.7A
Cost Impact: None

Spec Section:
Schedule Impact: None

Request: **Date Required: 6/15/2012**

Based on the wall dimensions of the B2 unit on A2.7, the window in the LR of the B2 Part 1 and Part 2 (A2.7A) will not fit in the dimensions provided. Please check the dimensions and let me know. If the wall has to jog over, please make the jog two feet from the exterior wall.

Requested by: David Miller
Embrey Builders LLC

Response: Several B2 units had this problem. See attached versions of sheets 2.7A and 2.7B.

Truss manufacturer needs to be updated of these changes because structural walls moved slightly.

Ryan Faulds
BGO architects
July 26, 2012

Answered by

Company

Date