PANELBOARD SCHEDULE - 'HP16b'

MAIN: 125A MLO | VOLTAGE: 240/120 | PHASE: 1 | WIRE: 3 | MOUNTING: SURFACE | AIC: 10,000 | NOTES:

CKT #	TRIP POLE	DESCRIPTION	LTG	REC	MTR	A/C	HTG	KIT	MISC	PHASE A	PHASE B	LTG	REC	MTR	A/C	HTG	KIT	MISC	DESCRIPTION	TRIP POLE	CKT #
1	20/1	LIGHTING - FIRST FLOOR	0.5									1.0							LIGHTING - EMER / EXIT	20/1	2
3	20/1	RECEPTS - FIRST FLOOR		1.0								1.0							LIGHTING - STAIRWELLS	20/1	4
5	20/1	LIGHTING - SECOND FLOOR	0.5										1.0						RECEPTS - ROOF	20/1	6
7	20/1	RECEPTS - SECOND FLOOR		1.0									0.8						RECEPTS - ROOF	20/1	8
9	20/1	LIGHTING - THIRD FLOOR	0.5													2.0			[EH-A	20/2	10
11	20/1	RECEPTS - THIRD FLOOR		1.0												2.0			[	--	12
13	20/1	LIGHTING - FOURTH FLOOR	0.5																SPARE	20/1	14
15	20/1	RECEPTS - FOURTH FLOOR		1.0															SPARE	20/1	16
17	50/3	RTU-4					3.8												SPARE	20/1	18
19	--	---					3.8												SPARE	20/1	20
21	--	---					3.8												SPARE	20/1	22
23	20/1	SPARE																	SPARE	20/1	24
25	20/1	SPARE																	SPARE	20/1	26
27	20/1	SPARE																	SPARE	20/1	28
29	20/1	SPARE																	SPARE	20/1	30
31	20/1	SPARE																	SPARE	20/1	32
33	20/1	SPARE																	SPARE	20/1	34
35	20/1	SPARE																	SPARE	20/1	36
37	20/1	SPARE																	SPARE	20/1	38
39	20/1	SPARE																	SPARE	20/1	40
41	20/1	SPARE																	SPARE	20/1	42

LIGHTING (KVA):	4.0	2.0 4.0 0.0 11.4 0.0 0.0 0.0	2.0 1.8 0.0 0.0 4.0 0.0 0.0
RECEPTACLES (KVA):	5.8		CONNECTED LOAD (KVA): 25.2
MOTORS (KVA):	0.0	PHASE A 13.6 113.3	DEMAND LOAD (KVA): 25.2
A/C (KVA):	11.4	PHASE B 11.6 96.7	CONNECTED LOAD (AMPS): 105.0
HEATING (KVA):	4.0	KVA AMPS	DEMAND LOAD (AMPS): 105.0
KITCHEN (KVA):	0.0		
MISCELLANEOUS (KVA):	0.0		AMPACITY REQUIRED: 109.2

NOTES:

PANELBOARD SCHEDULE - 'HP17'

MAIN: 125A MLO | VOLTAGE: 240/120 | PHASE: 1 | WIRE: 3 | MOUNTING: SURFACE | AIC: 10,000 | NOTES:

CKT #	TRIP POLE	DESCRIPTION	LTG	REC	MTR	A/C	HTG	KIT	MISC	PHASE A	PHASE B	LTG	REC	MTR	A/C	HTG	KIT	MISC	DESCRIPTION	TRIP POLE	CKT #
1	20/1	LIGHTING - FIRST FLOOR	0.4									1.0							LIGHTING - EMER / EXIT	20/1	2
3	20/1	RECEPTS - FIRST FLOOR		0.6								1.0							LIGHTING - STAIRWELL	20/1	4
5	20/1	LIGHTING - SECOND FLOOR	0.4										1.0						RECEPTS - ROOF	20/1	6
7	20/1	RECEPTS - SECOND FLOOR		0.6									0.4						2ND FLR. TELECOM RCPT.	20/1	8
9	20/1	LIGHTING - THIRD FLOOR	0.4										0.4						2ND FLR. TELECOM RCPT.	20/1	10
11	20/1	RECEPTS - THIRD FLOOR		0.6									0.4						3RD FLR. TELECOM RCPT.	20/1	12
13	20/1	LIGHTING - FOURTH FLOOR	0.4										0.4						3RD FLR. TELECOM RCPT.	20/1	14
15	20/1	RECEPTS - FOURTH FLOOR		0.6															SPARE	20/1	16
17	50/3	RTU-5					3.8												SPARE	20/1	18
19	--	---					3.8												SPARE	20/1	20
21	--	---					3.8												SPARE	20/1	22
23	20/1	SPARE																	SPARE	20/1	24
25	20/1	SPARE																	SPARE	20/1	26
27	20/1	SPARE																	SPARE	20/1	28
29	20/1	SPARE																	SPARE	20/1	30
31	20/1	SPARE																	SPARE	20/1	32
33	20/1	SPARE																	SPARE	20/1	34
35	20/1	SPARE																	SPARE	20/1	36
37	20/1	SPARE																	SPARE	20/1	38
39	20/1	SPARE																	SPARE	20/1	40
41	20/1	SPARE																	SPARE	20/1	42

LIGHTING (KVA):	3.6	1.6 2.4 0.0 11.4 0.0 0.0 0.0	2.0 2.6 0.0 0.0 0.0 0.0 0.0
RECEPTACLES (KVA):	5.0		CONNECTED LOAD (KVA): 20.0
MOTORS (KVA):	0.0	PHASE A 12.0 100.0	DEMAND LOAD (KVA): 20.0
A/C (KVA):	11.4	PHASE B 8.0 66.7	CONNECTED LOAD (AMPS): 83.3
HEATING (KVA):	0.0	KVA AMPS	DEMAND LOAD (AMPS): 83.3
KITCHEN (KVA):	0.0		
MISCELLANEOUS (KVA):	0.0		AMPACITY REQUIRED: 87.1

NOTES:

PANELBOARD SCHEDULE - 'HP20'

MAIN: 225A MLO | VOLTAGE: 240/120 | PHASE: 1 | WIRE: 3 | MOUNTING: SURFACE | AIC: 10,000 | NOTES:

CKT #	TRIP POLE	DESCRIPTION	LTG	REC	MTR	A/C	HTG	KIT	MISC	PHASE A	PHASE B	LTG	REC	MTR	A/C	HTG	KIT	MISC	DESCRIPTION	TRIP POLE	CKT #
1	20/1	LIGHTING - FIRST FLOOR	0.8									0.2							LIGHTING - EMER / EXIT	20/1	2
3	20/1	RECEPTS - FIRST FLOOR		1.0								1.0							LIGHTING - STAIRWELLS	20/1	4
5	20/1	LIGHTING - SECOND FLOOR	0.8										1.2						RECEPTS - ROOF	20/1	6
7	20/1	RECEPTS - SECOND FLOOR		0.8												2.0			[EH-A	20/2	8
9	20/1	LIGHTING - THIRD FLOOR	0.8													2.0			[	--	10
11	20/1	RECEPTS - THIRD FLOOR		0.8												2.0			[EH-A	20/2	12
13	20/1	LIGHTING - FOURTH FLOOR	0.8													2.0			[	--	14
15	20/1	RECEPTS - FOURTH FLOOR		0.8											1.6				[AH-E2	20/2	16
17	50/3	RTU-6					3.8								1.6				[	--	18
19	--	---					3.8								1.6				[HP-E2	20/2	20
21	--	---					3.8								1.6				[	--	22
23	20/1	SPARE													0.4				2ND FLR. TELECOM RCPT.	20/1	24
25	20/1	SPARE													0.4				2ND FLR. TELECOM RCPT.	20/1	26
27	20/1	SPARE													0.4				3RD FLR. TELECOM RCPT.	20/1	28
29	20/1	SPARE													0.4				3RD FLR. TELECOM RCPT.	20/1	30
31	20/1	SPARE																	SPARE	20/1	32
33	20/1	SPARE																	SPARE	20/1	34
35	20/1	SPARE																	SPARE	20/1	36
37	20/1	SPARE																	SPARE	20/1	38
39	20/1	SPARE																	SPARE	20/1	40
41	20/1	SPARE																	SPARE	20/1	42

LIGHTING (KVA):	4.4	3.2 3.4 0.0 11.4 0.0 0.0 0.0	1.2 2.8 0.0 6.4 8.0 0.0 0.0
RECEPTACLES (KVA):	6.2		CONNECTED LOAD (KVA): 36.4
MOTORS (KVA):	0.0	PHASE A 20.2 168.3	DEMAND LOAD (KVA): 33.2
A/C (KVA):	17.8	PHASE B 16.2 135.0	CONNECTED LOAD (AMPS): 151.7
HEATING (KVA):	8.0	KVA AMPS	DEMAND LOAD (AMPS): 138.3
KITCHEN (KVA):	0.0		
MISCELLANEOUS (KVA):	0.0		AMPACITY REQUIRED: 142.9

NOTES:

PANELBOARD SCHEDULE - 'HP5'

MAIN: 125A MLO | VOLTAGE: 240/120 | PHASE: 1 | WIRE: 3 | MOUNTING: SURFACE | AIC: 10,000 | NOTES:

CKT #	TRIP POLE	DESCRIPTION	LTG	REC	MTR	A/C	HTG	KIT	MISC	PHASE A	PHASE B	LTG	REC	MTR	A/C	HTG	KIT	MISC	DESCRIPTION	TRIP POLE	CKT #
1	20/1	LIGHTING - FIRST FLOOR	0.6									1.0							LIGHTING - EMER / EXIT	20/1	2
3	20/1	RECEPTS - FIRST FLOOR		1.0								1.0							LIGHTING - STAIRWELLS	20/1	4
5	20/1	LIGHTING - SECOND FLOOR	0.6										1.2						RECEPTS - ROOF	20/1	6
7	20/1	RECEPTS - SECOND FLOOR		1.0												2.0			[EH-A	20/2	8
9	20/1	LIGHTING - THIRD FLOOR	0.6													2.0			[	--	10
11	20/1	RECEPTS - THIRD FLOOR		1.0									0.4						2ND FLR. TELECOM RCPT.	20/1	12
13	20/1	LIGHTING - FOURTH FLOOR	0.6										0.4						2ND FLR. TELECOM RCPT.	20/1	14
15	20/1	RECEPTS - FOURTH FLOOR		1.0									0.4						3RD FLR. TELECOM RCPT.	20/1	16
17	50/3	RTU-7					3.8						0.4						3RD FLR. TELECOM RCPT.	20/1	18
19	--	---					3.8												SPARE	20/1	20
21	--	---					3.8												SPARE	20/1	22
23	20/1	SPARE																	SPARE	20/1	24
25	20/1	SPARE																	SPARE	20/1	26
27	20/1	SPARE																	SPARE	20/1	28
29	20/1	SPARE																	SPARE	20/1	30
31	20/1	SPARE																	SPARE	20/1	32
33	20/1	SPARE																	SPARE	20/1	34
35	20/1	SPARE																	SPARE	20/1	36
37	20/1	SPARE																	SPARE	20/1	38
39	20/1	SPARE																	SPARE	20/1	40
41	20/1	SPARE																	SPARE	20/1	42

LIGHTING (KVA):	4.4	2.4 4.0 0.0 11.4 0.0 0.0 0.0	2.0 2.8 0.0 0.0 4.0 0.0 0.0
RECEPTACLES (KVA):	6.8		CONNECTED LOAD (KVA): 26.6
MOTORS (KVA):	0.0	PHASE A 15.0 125.0	DEMAND LOAD (KVA): 26.6
A/C (KVA):	11.4	PHASE B 11.6 96.7	CONNECTED LOAD (AMPS): 110.8
HEATING (KVA):	4.0	KVA AMPS	DEMAND LOAD (AMPS): 110.8
KITCHEN (KVA):	0.0		
MISCELLANEOUS (KVA):	0.0		AMPACITY REQUIRED: 115.4

NOTES:

PANELBOARD SCHEDULE - 'HP12'

MAIN: 125A MLO | VOLTAGE: 240/120 | PHASE: 1 | WIRE: 3 | MOUNTING: SURFACE | AIC: 10,000 | NOTES:

CKT #	TRIP POLE	DESCRIPTION	LTG	REC	MTR	A/C	HTG	KIT	MISC	PHASE A	PHASE B	LTG	REC	MTR	A/C	HTG	KIT	MISC	DESCRIPTION	TRIP POLE	CKT #
1	20/1	LIGHTING - FIRST FLOOR	0.8									1.0							LIGHTING - EMER / EXIT	20/1	2
3	20/1	RECEPTS - FIRST FLOOR		1.2								1.0							LIGHTING - STAIRWELL	20/1	4
5	20/1	LIGHTING - SECOND FLOOR	0.8										1.0						RECEPTS - ROOF	20/1	6
7	20/1	RECEPTS - SECOND FLOOR		1.2									1.2						RECEPTS - ROOF	20/1	8
9	20/1	LIGHTING - THIRD FLOOR	0.8																SPARE	20/1	10
11	20/1	RECEPTS - THIRD FLOOR		1.2															SPARE	20/1	12
13	20/1	LIGHTING - FOURTH FLOOR	0.8																SPARE	20/1	14
15	20/1	RECEPTS - FOURTH FLOOR		1.2															SPARE	20/1	16
17	50/3	RTU-3					3.8												SPARE	20/1	18
19	--	---					3.8												SPARE	20/1	20
21	--	---					3.8												SPARE	20/1	22
23	20/1	SPARE																	SPARE	20/1	24
25	20/1	SPARE																	SPARE	20/1	26
27	20/1	SPARE																	SPARE	20/1	28
29	20/1	SPARE																	SPARE	20/1	30
31	20/1	SPARE																	SPARE	20/1	32
33	20/1	SPARE																	SPARE	20/1	34
35	20/1	SPARE																	SPARE	20/1	36
37	20/1	SPARE																	SPARE	20/1	38
39	20/1	SPARE																	SPARE	20/1	40
41	20/1	SPARE																	SPARE	20/1	42

LIGHTING (KVA):	5.2	3.2 4.8 0.0 11.4 0.0 0.0 0.0	2.0 2.2 0.0 0.0 0.0 0.0 0.0
RECEPTACLES (KVA):	7.0		CONNECTED LOAD (KVA): 23.6
MOTORS (KVA):	0.0	PHASE A 12.8 106.7	DEMAND LOAD (KVA): 23.6
A/C (KVA):	11.4	PHASE B 10.8 90.0	CONNECTED LOAD (AMPS): 98.3
HEATING (KVA):	0.0	KVA AMPS	DEMAND LOAD (AMPS): 98.3
KITCHEN (KVA):	0.0		
MISCELLANEOUS (KVA):	0.0		AMPACITY REQUIRED: 103.8

NOTES:

PANELBOARD SCHEDULE - 'HP13a'

MAIN: 100A MLO | VOLTAGE: 240/120 | PHASE: 1 | WIRE: 3 | MOUNTING: SURFACE | AIC: 10,000 | NOTES:

CKT #	TRIP POLE	DESCRIPTION	LTG	REC	MTR	A/C	HTG	KIT	MISC	PHASE A	PHASE B	LTG	REC	MTR	A/C	HTG	KIT	MISC	DESCRIPTION	TRIP POLE	CKT #
1	20/1	LIGHTING - FIRST FLOOR	0.7									1.0							LIGHTING - EMER / EXIT	20/1	2
3	20/1	RECEPTS - FIRST FLOOR		0.8															SPARE	20/1	4
5	20/1	LIGHTING - SECOND FLOOR	0.7										1.0						RECEPTS - ROOF	20/1	6
7	20/1	RECEPTS - SECOND FLOOR		0.8									0.8						RECEPTS - ROOF	20/1	8
9	20/1	LIGHTING - THIRD FLOOR	0.7										0.4						2ND FLR. TELECOM RCPT.	20/1	10
11	20/1	RECEPTS - THIRD FLOOR		0.8									0.4						2ND FLR. TELECOM RCPT.	20/1	12
13	20/1	LIGHTING - FOURTH FLOOR	0.7										0.4						3RD FLR. TELECOM RCPT.	20/1	14
15	20/1	RECEPTS - FOURTH FLOOR		0.8									0.4						3RD FLR. TELECOM RCPT.	20/1	16
17	20/1	STAIRWELL	1.0																SPARE	20/1	18
19	20/1	SPARE																	SPARE	20/1	20
21	20/1	SPARE																	SPARE	20/1	22
23	20/1	SPARE																	SPARE	20/1	24
25	20/1	SPARE																	SPARE	20/1	26
27	20/1	SPARE																	SPARE	20/1	28
29	20/1	SPARE																	SPARE	20/1	30
31	20/1	SPARE																	SPARE	20/1	32
33	20/1	SPARE																	SPARE	20/1	34
35	20/1	SPARE																	SPARE	20/1	36
37	20/1	SPARE																	SPARE	20/1	38
39	20/1	SPARE																	SPARE	20/1	40
41	20/1	SPARE																	SPARE	20/1	42

LIGHTING (KVA):	4.8	3.8 3.2 0.0 0.0 0.0 0.0 0.0	1.0 3.4 0.0 0.0 0.0 0.0 0.0
RECEPTACLES (KVA):	6.6		CONNECTED LOAD (KVA): 11.4
MOTORS (KVA):	0.0	PHASE A 6.6 55.0	DEMAND LOAD (KVA): 11.4
A/C (KVA):	0.0	PHASE B 4.8 40.0	CONNECTED LOAD (AMPS): 47.5
HEATING (KVA):	0.0	KVA AMPS	DEMAND LOAD (AMPS): 47.5
KITCHEN (KVA):	0.0		
MISCELLANEOUS (KVA):	0.0		AMPACITY REQUIRED: 52.5

NOTES:

PANELBOARD SCHEDULE - 'HP1a'

MAIN: 125A MLO | VOLTAGE: 240/120 | PHASE: 1 | WIRE: 3 | MOUNTING: SURFACE | AIC: 10,000 | NOTES:

CKT #	TRIP POLE	DESCRIPTION	LTG	REC	MTR	A/C	HTG	KIT	MISC	PHASE A	PHASE B	LTG	REC	MTR	A/C	HTG	KIT	MISC	DESCRIPTION	TRIP POLE	CKT #
1	20/1	LIGHTING - FIRST FLOOR	0.6									1.0							LIGHTING - EMER / EXIT	20/1	2
3	20/1	RECEPTS - FIRST FLOOR		0.8								1.0							LIGHTING - STAIRWELL	20/1	4
5	20/1	LIGHTING - SECOND FLOOR	0.6										1.0						RECEPTS - ROOF	20/1	6
7	20/1	RECEPTS - SECOND FLOOR		0.8									1.0						RECEPTS - ROOF	20/1	8
9	20/1	LIGHTING - THIRD FLOOR	0.6										0.4						2ND FLR. TELECOM RCPT.	20/1	10
11	20/1	RECEPTS - THIRD FLOOR		0.8									0.4						2ND FLR. TELECOM RCPT.	20/1	12
13	20/1	LIGHTING - FOURTH FLOOR	0.6										0.4						3RD FLR. TELECOM RCPT.	20/1	14
15	20/1	RECEPTS - FOURTH FLOOR		0.8									0.4						3RD FLR. TELECOM RCPT.	20/1	16
17	50/3	RTU-1			3.8														SPARE	20/1	18
19	--	---			3.8														SPARE	20/1	20
21	--	---			3.8														SPARE	20/1	22
23	20/1	STAIRWELL	1.0																SPARE	20/1	24
25	20/1	SPARE																	SPARE	20/1	26
27	20/1	SPARE																	SPARE	20/1	28
29	20/1	SPARE																	SPARE	20/1	30
31	20/1	SPARE																	SPARE	20/1	32
33	20/1	SPARE																	SPARE	20/1	34
35	20/1	SPARE																	SPARE	20/1	36
37	20/1	SPARE																	SPARE	20/1	38
39	20/1	SPARE																	SPARE	20/1	40
41	20/1	SPARE																	SPARE	20/1	42

LIGHTING (KVA):	5.4	3.4 3.2 11.4 0.0 0.0 0.0 0.0	2.0 3.6 0.0 0.0 0.0 0.0 0.0
RECEPTACLES (KVA):	6.8		CONNECTED LOAD (KVA): 23.6
MOTORS (KVA):	11.4	PHASE A 12.8 106.7	DEMAND LOAD (KVA): 23.6
A/C (KVA):	0.0	PHASE B 10.8 90.0	CONNECTED LOAD (AMPS): 98.3
HEATING (KVA):	0.0	KVA AMPS	DEMAND LOAD (AMPS): 98.3
KITCHEN (KVA):	0.0		
MISCELLANEOUS (KVA):	0.0		AMPACITY REQUIRED: 104.0

NOTES:

PANELBOARD SCHEDULE - 'HP1b'

MAIN: 100A MLO | VOLTAGE: 240/120 | PHASE: 1 | WIRE: 3 | MOUNTING: SURFACE | AIC: 10,000 | NOTES:

CKT #	TRIP POLE	DESCRIPTION	LTG	REC	MTR	A/C	HTG	KIT	MISC	PHASE A	PHASE B	LTG	REC	MTR	A/C	HTG	KIT	MISC	DESCRIPTION	TRIP POLE	CKT #
1	20/1	LIGHTING - FIRST FLOOR	0.3									1.0							LIGHTING - EMER / EXIT	20/1	2
3	20/1	RECEPTS - FIRST FLOOR		0.4															SPARE	20/1	4
5	20/1	LIGHTING - SECOND FLOOR	0.3										0.8						RECEPTS - ROOF	20/1	6
7	20/1	RECEPTS - SECOND FLOOR		0.4															SPARE	20/1	8
9	20/1	LIGHTING - THIRD FLOOR	0.3																SPARE	20/1	10
11	20/1	RECEPTS - THIRD FLOOR		0.4															SPARE	20/1	12
13	20/1	LIGHTING - FOURTH FLOOR	0.3																SPARE	20/1	14
15	20/1	RECEPTS - FOURTH FLOOR		0.4															SPARE	20/1	16
17	20/1	STAIRWELL	1.0																SPARE	20/1	18
19	20/1	SPARE																	SPARE	20/1	20
21	20/1	SPARE																	SPARE	20/1	22
23	20/1	SPARE																	SPARE	20/1	24
25	20/1	SPARE																	SPARE	20/1	26
27	20/1	SPARE																	SPARE	20/1	28
29	20/1	SPARE																	SPARE	20/1	30
31	20/1	SPARE																	SPARE	20/1	32
33	20/1	SPARE																	SPARE	20/1	34
35	20/1	SPARE																	SPARE	20/1	36
37	20/1	SPARE																	SPARE	20/1	38
39	20/1	SPARE																	SPARE	20/1	40
41	20/1	SPARE																	SPARE	20/1	42

LIGHTING (KVA):	3.2	2.2 1.6 0.0 0.0 0.0 0.0 0.0	1.0 0.8 0.0 0.0 0.0 0.0 0.0
RECEPTACLES (KVA):	2.4		CONNECTED LOAD (KVA): 5.6
MOTORS (KVA):	0.0	PHASE A 4.0 33.3	DEMAND LOAD (KVA): 5.6
A/C (KVA):	0.0	PHASE B 1.6 13.3	CONNECTED LOAD (AMPS): 23.3
HEATING (KVA):	0.0	KVA AMPS	DEMAND LOAD (AMPS): 23.3
KITCHEN (KVA):	0.0		
MISCELLANEOUS (KVA):	0.0		AMPACITY REQUIRED: 26.7

NOTES:

PANELBOARD SCHEDULE - 'HP4'

MAIN: 100A MLO | VOLTAGE: 240/120 | PHASE: 1 | WIRE: 3 | MOUNTING: SURFACE | AIC: 10,000 | NOTES:

CKT #	TRIP POLE	DESCRIPTION	LTG	REC	MTR	A/C	HTG	KIT	MISC	PHASE A	PHASE B	LTG	REC	MTR	A/C	HTG	KIT	MISC	DESCRIPTION	TRIP POLE	CKT #
1	20/1	LIGHTING - FIRST FLOOR	0.3									1.0							LIGHTING - EMER / EXIT	20/1	2
3	20/1	RECEPTS - FIRST FLOOR		0.4															SPARE	20/1	4
5	20/1	LIGHTING - SECOND FLOOR	0.3										0.8						RECEPTS - ROOF	20/1	6
7	20/1	RECEPTS - SECOND FLOOR		0.4									0.4						2ND FLR. TELECOM RCPT.	20/1	8
9	20/1	LIGHTING - THIRD FLOOR	0.3										0.4						2ND FLR. TELECOM RCPT.	20/1	10
11	20/1	RECEPTS - THIRD FLOOR		0.4									0.4						3RD FLR. TELECOM RCPT.	20/1	12
13	20/1	LIGHTING - FOURTH FLOOR	0.3										0.4						3RD FLR. TELECOM RCPT.	20/1	14
15	20/1	RECEPTS - FOURTH FLOOR		0.4															SPARE	20/1	16
17	50/3	RTU-8			3.8														SPARE	20/1	18
19	--	---			3.8														SPARE	20/1	20
21	--	---			3.8							