



PHASING

PHASE I - ALL WORK ON THE CONNECTORS, WITHIN 58' OF TAXILANE 'T' CENTERLINE, MUST BE PERFORMED DURING PERIODS WHEN TAXILANE 'T' IS CLOSED, BETWEEN 10:00 P.M. AND 6:00 A.M. CONTRACTOR SHALL BEGIN CLEANUP OPERATIONS NO LATER THAN 5:30 A.M. TO HAVE ALL AIRFIELD OPERATIONS AREA PAVEMENT OPEN NO LATER THAN 6:00 A.M. LIGHTED BARRICADES WILL BE PLACED ALONG TAXILANE 'T' ADJACENT TO THE WORK AREAS.

PHASE I - WORK IS TO BE STARTED ON THE DATE SPECIFIED IN THE NTP AND COMPLETED WITHIN 84 CALENDAR DAYS. WORK IN THIS PHASE WILL INCLUDE WORK ON THE RAMP AND HANGARS 'B' AND 'C'. AIRCRAFT HANGARED IN THE EAST HALF OF HANGAR 'A' AND THE WEST HALF OF HANGAR 'A1' WILL BE TEMPORARILY RELOCATED PRIOR TO THE START OF CONSTRUCTION. BARRICADES WILL BE PLACED ON TAXILANE 'T' ALONG THE LIMITS OF THE WORK.

PHASE II - WORK IN THIS PHASE CAN BE STARTED UPON COMPLETION AND APPROVAL OF WORK IN PHASE I, REMOVAL OF BARRICADES AND THE RELOCATION OF AIRCRAFT BACK TO THE EAST HALF OF HANGAR 'A' AND WEST HALF OF HANGAR 'A1'. ALL WORK IN THIS PHASE IS TO BE COMPLETED WITHIN 70 CALENDAR DAYS. AIRCRAFT IN THE WEST HALF OF HANGAR 'A' AND EAST HALF OF HANGAR 'A2' ARE TO BE TEMPORARILY RELOCATED. BARRICADES WILL BE PLACED ON TAXILANE 'T' ALONG THE LIMITS OF THE WORK. WORK IN THIS PHASE WILL INCLUDE WORK HANGARS 'B' AND 'C'.

LEGEND

- LIGHTED BARRICADES
- NIGHT WORK IN THIS AREA TO BE DONE DURING TAXILANE CLOSURE ONLY
- PHASE I
- PHASE II



NO.	DATE	REVISION	APPROV.
HNTB ARCHITECTS ENGINEERS PLANNERS <i>The HNTB Companies</i>			
TOWN OF ADDISON			
ADDISON AIRPORT PAVEMENT RECONSTRUCTION OF APRON 'A' AND HANGARS 'A', 'B' AND 'C'			
HANGAR 'A' CONSTRUCTION PHASING PLAN			
TOWN OF ADDISON, TEXAS			
Design JSN	Drawn GFS	DATE	PROJECT NO.
Check JDH	Check JSN	MAY 2003	37365
SHEET			13

13-MAY-2003 14:53
G:\37365\Cad\Sheets\occp02.dgn